STATE DOCUMENTS COLLECTION
FEB 1 1999
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

Montana State Library
3 0864 1006 8749 3

S
625.704
H3cr
1/31/99

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/99
*** MISSOULA DISTRICT ***

DATE:02/10/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83			D.H. BLATTNER & SONS, INC.				APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.					04/28/98	01/08/96	PHONE NO: 523-5856	
	5.000	mi		$ 9,983,036	$ 9,756,496	$ 10,578,940		01/14/99***	98%	101%
NH-CM 0002(216)			COP CONSTRUCTION CO.				APPR	04/08/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES					06/11/98	05/13/97	PHONE NO: 523-5856	
	5.000	mi		$ 6,497,408	$ 5,111,000	$ 5,427,181		02/06/99***	98%	96%
CM 0002(272)			SCOTT CONSTRUCTION, INC.					04/08/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS						10/20/97	PHONE NO: 523-5877	
	5.000	km		$ 1,769,267	$ 1,764,482	$ 1,419,846		01/14/99***	80%	104%
NH 24-1(43)32			KEENEY CONSTRUCTION					08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA						09/05/97	PHONE NO: 523-5863	
	5.000	km		$ 801,957	$ 786,804	$ 830,913		01/14/99***	98%	110%
STPP 6-1(61)109			SCHELLINGER CONST CO.,INC.					10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING						10/22/97	PHONE NO: 523-5864	
	5.000	mi		$ 6,930,658	$ 7,425,610	$ 7,912,332		10/16/00***	98%	81%
STPN 5-1(19)1			JENSEN PAVING COMPANY, INC.					11/07/97	F.P.M. JOHNSON, ROBERT L.	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER						08/04/98	PHONE NO: 523-5864	
STPN 5-1(20)6								01/14/99***		
EVARO NORTH		PMS OVERLAY-SEAL & COVER								
CONTRACT TOTAL	10.000	km		$ 1,761,333	$ 1,683,885	$ 1,407,658			84%	80%
NH-CM-STPE 0002(266)			MORRISON KNUDSEN CORPORATION					11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE						01/26/98	PHONE NO: 523-5863	
	5.000	km		$ 10,496,431	$ 11,767,435	$ 10,086,278		01/21/01***	86%	62%
RTF 1-1(57)30			A-1 PAVING, INC				APPR	11/21/97	F.P.M. MITCHELL, JAMES D.	
LIBBY - NORTH & SOUTH		SEAL & COVER					01/20/99	03/16/98	PHONE NO: 755-8557	
RTS 508-1(14)0								08/21/98		
JCT. US-2 - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER								
STPN 1-1(58)0										
TROY - EAST & WEST		SEAL & COVER								
CONTRACT TOTAL	15.000	km		$ 1,521,049	$ 1,342,983	$ 1,321,567			100%	40%

*** ESTIMATED COMPLETION DATE

PLEASE RETURN

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/99
*** MISSOULA DISTRICT ***

DATE:02/10/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-2(96)110				FRONTIER-WEST, L.L.C.			03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.					04/01/98	PHONE NO: 523-5856	
IM 90-2(94)107							03/07/00***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.							
CONTRACT TOTAL	10.000	km	$ 3,451,902	$ 3,734,619	$ 3,460,731			88%	60%
BR 6-1(79)74				WESTWAY CONSTRUCTION, INC.			03/11/98	F.P.M. HANCOCK, DALE	
LYNCH CREEK - N.W. OF PLAINS		STRUCTURES & APPROACHES					06/02/98	PHONE NO: 755-8559	
	5.000	km	$ 484,419	$ 461,144	$ 489,299		01/17/99***	98%	96%
CM 0002(273)				MONTANA LINES, INC			05/05/98	F.P.M. SULLIVAN, SHEILA	
SIGNAL INTERCONNECT - MISSOULA		SIGNAL INTERCONNECT					06/15/98	PHONE NO: 523-5877	
	5.000	km	$ 128,030	$ 136,579	$ 109,421		03/09/99***	80%	87%
NH-STPHS 7-1(73)75 F				RIVERSIDE CONTRACTING, INC.			06/11/98	F.P.M. SULLIVAN, SHEILA	
FLORENCE EASTSIDE HWY		GRADING,AGGR.,SURF.PMS.SIGNING ,LIGHTING & STORM DRAINS					07/21/98	PHONE NO: 523-5877	
STPHS 7-2(24)84							01/26/00***		
LOLO - RIDGEWAY & GLACIER DRIV		INTERSECTION RE-ALIGNMENT & SI GNAL							
CONTRACT TOTAL	10.000	km	$ 1,715,144	$ 1,918,703	$ 1,670,903			87%	68%
ER 6-1(78)59				RIVERSIDE CONTRACTING, INC.			07/07/98	F.P.M. ROBERTS, JAMES	
MT 200 ROAD REPAIRS		GRADE,GRAVEL & PLANT MIX BIT.S URFACE					10/08/98	PHONE NO: 752-0531	
	5.000	km	$ 1,692,761	$ 1,529,771	$ 715,275		04/01/00***	47%	56%
STPHS 7-2(31)89				MONTANA LINES, INC			07/07/98	F.P.M. JOHNSON, ROBERT L.	
BLUE MOUNTAIN SIGNAL		TURNBAY WIDENING & SIGNALS					08/31/98	PHONE NO: 523-5864	
	5.000	mi	$ 362,047	$ 369,998	$ 236,616		04/11/99***	64%	80%
RTS 8199(37)				DICK ANDERSON CONSTRUCTION,INC			08/04/98	F.P.M. MAART, WILLIAM C.	
RATTLESNAKE CREEK-VINE STREET-		BRIDGE REHABILITATION					09/15/98	PHONE NO: 523-5856	
RTS 9031(11)							01/28/99***		
CLARK FORK-LOZEAU		BRIDGE REHAB.& GUARD RAIL							
RTS 9041(19)									
IRR. CANAL - 6KM S.E. OF VICTO		PL.MIX SURF.,STEEL BM.BRIDGE & APPROACHES							
CONTRACT TOTAL	15.000	km	$ 751,529	$ 697,378	$ 174,039			25%	06/30/99
NH-STPHS 6799(18)				MONTANA LINES, INC			08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS					09/14/98	PHONE NO: 755-8557	
	5.000	mi	$ 376,379	$ 388,006	$ 53,181		06/23/99***	14%	10%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/99
*** MISSOULA DISTRICT ***

DATE:02/10/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 9020(18)			FRONTIER-WEST, L.L.C.					09/01/98	F.P.M. MAART, WILLIAM C.	
FLINT CREEK-6KM SO. OF DRUMMON		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF & TEE-BEAM BRIDGE						09/29/98	PHONE NO: 523-5856	
RTS 9020(16)								05/23/99***		
FLINT CREEK OVERFLOW-SO. OF DR		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,TEE-BEAM BRIDGE								
CONTRACT TOTAL	10.000	km		$ 393,218	$ 413,363	$ 251,424			61%	31%
STPHS 36-1(15)15			OMO CONSTRUCTION INC					09/01/98	F.P.M. HANCOCK, DALE	
SOUTH OF HOT SPRINGS		GUARDRAIL,SHOULDER GRAVEL & SI GNING						10/23/98	PHONE NO: 755-8559	
	5.000	km		$ 70,876	$ 102,099	$ 89,607		01/19/99	100%	63%
ER 1-1(62)26			WESTWAY CONSTRUCTION, INC.					09/01/98	F.P.M. MITCHELL, JAMES D.	
SLIDE - WEST OF LIBBY		SLIDE CORRECTION						09/21/98	PHONE NO: 755-8557	
	5.000	km		$ 919,281	$ 682,605	$ 620,963		12/31/98***	91%	0%
BH 33-1(26)55			TAMIETTI CONST. CO., INC.					09/01/98	F.P.M. KALBERG, J. GARY	
PINKHAM CREEK 10.7 KM S OF REX		STRIPING,BRIDGE REHAB.						09/28/98	PHONE NO: 257-3395	
BH 33-1(25)64								06/12/99***		
TOBACCO RIVER 3.9 KM E OF REXF		BRIDGE REHAB,GUARD RAIL,STRIPI NG								
CONTRACT TOTAL	10.000	mi		$ 277,767	$ 289,702	$ 202,120			70%	28%
STPE-BH 9031(5)			DICK ANDERSON CONSTRUCTION,INC					10/06/98	F.P.M. MAART, WILLIAM C.	
CLARK FORK-WEST OF ALBERTON		GUARDRAIL & SIGNING,BRIDGE REH AB.						/ /	PHONE NO: 523-5856	
	5.000	km		$ 475,719	$ 557,586	$ 5,576		01/06/00***	1%	08/20/99
BH 1-1(61)12			MORGEN & OSWOOD CONST. CO.,INC					10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.						/ /	PHONE NO: 257-3395	
	5.000	km		$ 1,426,745	$ 1,957,096	$ 19,571		05/02/00***	1%	0%
IM 0002(352)			DIAMOND SURFACE,INC					10/06/98	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-INTERSTATE		PCCP GROOVING & SIGNING						10/21/98	PHONE NO: 523-5864	
	5.000	km		$ 97,724	$ 116,946	$ 103,386		12/11/98	100%	0%
STPHS 0002(351)			PAVLIK ELECTRIC CO, INC					10/06/98	F.P.M. HANCOCK, DALE	
1995-D1-SAFETY-SECONDARY		DELINEATION,SIGNING & FLASHER						/ /	PHONE NO: 755-8559	
STPHS 8-2(43)41								05/13/99***		
ADVANCE FLASHERS-JOSLYN STREET		SIGNING & ELECTRICAL								
CONTRACT TOTAL	10.000	km		$ 65,676	$ 64,999	$ 653			1%	0%

*** ESTIMATED COMPLETION DATE

Digitized by the Internet Archive
in 2017 with funding from
Montana State Library

https://archive.org/details/constructionrepo1999mont

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-2(92)110			JENSEN PAVING COMPANY, INC.					10/06/98	F.P.M. JOHNSON, ROBERT L.	
BONNER-EAST		COLD MILLING,HOT RECYCLED PLAN T MIX OVERLAY,SEAL & COVER						/ /	PHONE NO: 523-5864	
	5.000 km			$ 3,605,551	$ 3,374,995	$ 34,269		06/21/00***	1%	0%
IM 90-1(132)44			COTTONWOOD CONSTRUCTION,INC.					10/06/98	F.P.M. JOHNSON, ROBERT L.	
SUPERIOR - EAST & WEST		CRACK SEALING						10/27/98	PHONE NO: 523-5864	
IM 90-2(97)119								09/26/99***		
CLINTON - EAST		CRACK SEALING								
CONTRACT TOTAL	10.000 km			$ 142,438	$ 113,118	$ 22,864			20%	0%
RTF 6-1(84)23			RIVERSIDE CONTRACTING, INC.					11/25/98	F.P.M. HANCOCK, DALE	
11 KM. E. OF NOXON - EAST		OVERLAY,SEAL & COVER & STRIPIN G						/ /	PHONE NO: 755-8559	
RTF 6-1(85)46								08/28/99***		
THOMPSON FALLS - EAST & WEST		MILL & FILL,SEAL & COVER & STR IPING								
RTS 472-1(3)0										
THOMPSON FALLS - NORTH		OVERLAY,SEAL & COVER & STRIPIN G								
CONTRACT TOTAL	15.000 km			$ 915,054	$ 887,359	$ 40,994			5%	0%
RTS 317-1(3)0			A-1 PAVING, INC					11/25/98	F.P.M. MITCHELL, JAMES D.	
WILLOW GLEN DRIVE		OVERLAY,SEAL & COVER						/ /	PHONE NO: 755-8557	
	5.000 km			$ 125,378	$ 113,794	$ 0		01/10/99***	0%	0%
RTF 1-1(63)33			RIVERSIDE CONTRACTING, INC.					11/25/98	F.P.M. HANCOCK, DALE	
LIBBY - SOUTH		PMS OVERLAY,SEAL & COVER						/ /	PHONE NO: 755-8559	
RTF 1-1(64)38								08/23/99***		
10 KM S. OF LIBBY - SOUTH		SEAL & COVER								
RTF 5-4(20)181										
EUREKA - NORTH		SEAL & COVER								
RTS 482-1(4)3										
AIRPORT ROAD - LIBBY		PMS OVERLAY,SEAL & COVER								
CONTRACT TOTAL	20.000 km			$ 861,368	$ 860,827	$ 19,410			2%	0%
RTF 5-2(83)27			MARVIN A. REHBEIN					12/16/98	F.P.M. JOHNSON, ROBERT L.	
RAVALLI - ST. IGNATIUS		PL MIX OVERLAY,SEAL & COVER						/ /	PHONE NO: 523-5864	
RTF 7-1(81)23								09/05/99***		
DARBY - NO. & SO.		SEAL & COVER								
RTS 382-1(11)0										
PERMA - NORTH		PLANT MIX OVERLAY & SEAL & COV ER								
CONTRACT TOTAL	15.000 km			$ 828,713	$ 862,858	$ 0			0%	09/01/99

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/99
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 0002(381)				QUALITY CONCRETE COMPANY			12/16/98	F.P.M. KALBERG, J. GARY	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES		& JOINT REPLACMNT ON 4 BRIDGE			/ /	PHONE NO: 257-3395	
	5.000 km		$ 284,515	$ 244,291	$ 0		01/04/01***	0%	0%
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					/ /	PHONE NO: 257-3395	
BH 33-1(21)1							05/14/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0									
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS							
CONTRACT TOTAL	15.000 mi		$ 3,515,447	$ 3,348,840	$ 0			0%	0%
MISSOULA DISTRICT TOTALS			$ 62,728,818	$ 62,865,369	$ 47,305,016			72%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 50-1(16)11			EMPIRE SAND AND GRAVEL CO.,INC					06/03/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER						09/15/97	PHONE NO: 684-5609	
	5.000	km		$ 4,074,699	$ 3,976,126	$ 3,714,145		06/18/99***	93%	108%
IM-HDP 9240(001) F			MORRISON KNUDSEN CORPORATION					09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE						10/13/97	PHONE NO: 586-5074	
	5.000	mi		$ 8,073,537	$ 8,397,890	$ 7,491,200		09/29/00***	89%	77%
SF-STPS 272-1(3)0			JIM GILMAN EXCAVATING INC.					11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL						01/22/98	PHONE NO: 782-7443	
	5.000	km		$ 2,052,879	$ 1,990,695	$ 2,029,465		08/07/99***	98%	95%
RTS 324-1(1)0			JIM GILMAN EXCAVATING INC.					11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER						08/15/98	PHONE NO: 494-5823	
	5.000	mi		$ 682,262	$ 645,918	$ 578,487		01/14/99***	90%	16%
RTF 46-2(10)8			BLAHNIK CONSTRUCTION, INC.					11/21/97	F.P.M. WILLIAMS,PAUL	
WISDOM-WEST		PLANT MIX OVERLAY & STOCKPILE COVER MATERIAL						06/29/98	PHONE NO: 494-5823	
	5.000	km		$ 963,139	$ 872,311	$ 808,341		09/23/98	100%	13%
IM 15-1(87)64			RIVERSIDE CONTRACTING, INC.					02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB						04/28/98	PHONE NO: 494-5823	
IM 15-1(86)74								12/08/99***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB								
CONTRACT TOTAL	10.000	km		$ 8,892,290	$ 7,211,151	$ 5,230,583			73%	47%
STPU 1809(4)			HOLLOW CONTRACTING					05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER						06/25/98	PHONE NO: 782-9327	
	5.000	km		$ 1,556,479	$ 1,319,159	$ 806,071		02/01/00***	61%	80%
STPP 13-1(28)56			RIVERSIDE CONTRACTING, INC.					05/05/98	F.P.M. BRAZILL,WILLIAM	
NORRIS HILL		PLANT MIX OVERLAY,SEAL & COVER						06/09/98	PHONE NO: 682-7821	
	5.000	mi		$ 1,008,469	$ 1,124,242	$ 1,106,380		06/28/99***	98%	85%
IM 15-1(88)86			JIM GILMAN EXCAVATING INC.					06/11/98	F.P.M. WILLIAMS,PAUL	
GLEN-MELROSE		HOT RECYCLED PL MIX,SEAL & COV ER,BRIDGE REHAB.						07/22/98	PHONE NO: 494-5823	
	5.000	km		$ 3,306,228	$ 3,098,422	$ 651,900		04/19/00***	21%	43%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 1699(98)				JTL GROUP, INC.-BELGRADE			08/04/98	F.P.M. MCCORMICK, THOMAS	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE					11/10/98	PHONE NO: 586-5074	
	5.000 mi		$ 257,887	$ 160,990	$ 132,193		02/14/99***	82%	06/30/99
SMP 2899(98)				PERFECT CONCRETE, INC			08/04/98	F.P.M. BRAZILL,WILLIAM	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE					09/02/98	PHONE NO: 682-7821	
	5.000 mi		$ 247,699	$ 223,536	$ 111,050		03/06/99***	50%	06/30/99
SMP 4799(98)				TREASURE STATE CONSTRUCTION			08/04/98	F.P.M. SACKS,RAY	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE-JEFFERSON,LE WIS & CLARK & BEAVERHEAD					09/22/98	PHONE NO: 287-3868	
	5.000 km		$ 279,740	$ 225,151	$ 212,209		03/12/99***	94%	06/30/99
STPP 29-1(27)34				A.M. WELLES, INC.			09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,					09/28/98	PHONE NO: 684-5609	
	5.000 km		$ 5,419,975	$ 4,970,738	$ 909,885		06/28/01***	18%	15%
ER 0002(372)				TIMBER MOUNTAIN EXCAVATION,INC			09/01/98	F.P.M. STREETER,STEFAN	
MANHATTAN / LIVINGSTON EROSION		RIP RAP & FLOOD DAMAGE REPAIR					11/09/98	PHONE NO: 222-5482	
	5.000 mi		$ 177,733	$ 161,669	$ 116,313		09/23/99***	72%	33%
STPS-STPHS 284-2(10)7				OMO CONSTRUCTION INC			10/06/98	F.P.M. STRIZICH,MATT	
GUARDRAIL - CANYON FERRY RD.		GUARDRAIL REPLACEMENT					/ /	PHONE NO: 457-0526	
	5.000 km		$ 197,423	$ 206,543	$ 2,066		07/04/99***	1%	0%
RTS 9001(30)				DICK ANDERSON CONSTRUCTION,INC			10/06/98	F.P.M. JOHNSON,RICKIE	
RED ROCK RIVER-2 KM SOUTH OF C		REHAB OF TIMBER BRIDGE					01/11/99	PHONE NO: 494-9635	
	5.000 km		$ 117,444	$ 87,172	$ 873		02/01/99***	1%	0%
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.			11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER					/ /	PHONE NO: 225-4360	
RTS 393-1(4)1							10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000 km		$ 5,019,324	$ 4,837,049	$ 48,372			1%	0%
RTS 205-1(20)20				JTL GROUP, INC.-BELGRADE			11/25/98	F.P.M. MCCORMICK, THOMAS	
MAIN STREET-BELGRADE		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 586-5074	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/99
*** BUTTE DISTRICT ***

DATE:02/10/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 290-1(3)0							03/03/99***		
MADISON/BROADWAY-BELGRADE		PLANT MIX SURFACING,SEAL & COV ER							
RTS 291-1(2)0									
JACK RABBIT LANE-BELGRADE		PLANT MIX SURFACING,SEAL & COV ER							
RTS 205-1(21)21									
BELGRADE-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.000 km		$ 525,947	$ 432,595	$ 4,330			1%	0%
IM 0002(390)			FRANK GURNEY, INC				12/16/98	F.P.M. SACKS,RAY	
D2-INTERSTATE GUARDRAIL		GUARDRAIL					/ /	PHONE NO: 287-3868	
	5.000 km		$ 1,120,012	$ 887,781	$ 0		01/06/00***	0%	0%
STPHS 0002(257)			MARONICK CONST. CO., INC				12/16/98	F.P.M. STRIZICH,MATT	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL					/ /	PHONE NO: 457-0526	
	5.000 km		$ 331,626	$ 289,632	$ 0		12/08/99***	0%	0%
RT 25024(1)			JIM GILMAN EXCAVATING INC.				12/16/98	F.P.M. CHRISTENSEN KEVIN	
MAIN STREET - EAST HELENA		PL MIX OVERLAY & SEAL & COVER					/ /	PHONE NO: 225-4360	
RTF 8-1(21)11							07/14/99***		
AVON - ELLISTON		PL MIX OVERLAY AND SEAL & COVE R							
RTF 8-2(45)34									
RIMINI ROAD - EAST		PL MIX OVERLAY AND SEAL AND CO VER							
RTS 453-1(2)0									
LINCOLN INT. - EAST		SEAL & COVER							
RTS 518-1(3)0									
MONTANA CITY - EAST HELENA		SEAL & COVER							
CONTRACT TOTAL	25.000 km		$ 2,638,065	$ 2,388,753	$ 0			0%	0%
IM 90-7(63)331			RIVERSIDE CONTRACTING, INC.				12/16/98	F.P.M. STREETER,STEFAN	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					/ /	PHONE NO: 222-5482	
NH-STPHS 11-1(27)53							05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.							
CONTRACT TOTAL	10.000 mi		$ 9,627,070	$ 9,793,421	$ 0			0%	0%
BUTTE DISTRICT TOTALS			$ 56,569,926	$ 53,300,943	$ 23,953,864			45%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		APPR	03/07/96	F.P.M. AAFEDT, RANDY	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				01/27/98	04/22/96	PHONE NO: 454-5920	
STPU 5205(8) F						APPR	01/14/99***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP				04/06/98			
CONTRACT TOTAL	10.000	mi	$ 3,437,481	$ 3,333,604	$ 3,558,165			98%	146%
STPP 58-1(11)32				MARVIN A. REHBEIN		APPR	06/03/97	F.P.M. WICKMAN, TERRY	
ST. MARY - CANADIAN LINE		PMS OVERLAY				07/08/98	06/26/97	PHONE NO: 278-7931	
	5.000	mi	$ 3,537,056	$ 3,573,762	$ 3,552,516		08/16/99***	99%	96%
IM 15-5(93)256				EMPIRE SAND AND GRAVEL CO.,INC			09/04/97	F.P.M. WILMOT, DOUG	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY					11/04/97	PHONE NO: 454-5921	
	5.000	km	$ 4,315,213	$ 4,517,500	$ 4,138,411		01/27/00***	92%	118%
BR 9007(18)				TAMIETTI CONST. CO., INC.			09/04/97	F.P.M. LAY, BILL	
SUN RIVER BRIDGE - FORT SHAW		PS CONCRETE BRIDGE & APPROACHE S					10/06/97	PHONE NO: 738-4505	
	5.000	km	$ 825,157	$ 781,166	$ 721,944		01/14/99***	92%	117%
STPI 15-5(94)283				EMPIRE SAND AND GRAVEL CO.,INC			11/07/97	F.P.M. WILMOT, DOUG	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER					12/05/97	PHONE NO: 454-5921	
STPN-NH 60-2(52)71							01/14/99***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000	mi	$ 3,085,650	$ 3,224,000	$ 2,605,863			81%	122%
RTS 366-1(2)0				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. KLETTE, MIKE	
LEDGER EAST AND WEST		PLANT MIX OVERLAY,SEAL & COVER					04/28/98	PHONE NO: 278-7078	
STPI 15-8(51)380							06/09/99***		
KEVIN - SUNBURST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 2,236,488	$ 2,175,930	$ 2,062,997			95%	63%
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.			06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING					08/05/98	PHONE NO: 738-4505	
	5.000	km	$ 5,750,363	$ 5,444,000	$ 3,413,668		05/09/01***	63%	52%
BR 1-7(22)410				SLETTEN CONSTRUCTION CO			06/11/98	F.P.M. BERG, GARY	
BATTLECREEK - WEST OF ZURICH		42.0 METER STRUCTURE					08/17/98	PHONE NO: 265-6821	
BR 9003(20)							06/04/99***		
BATTLE CREEK - EAST OF CHINOOK		42.0 METER STRUCTURE-RELOCATE							
CONTRACT TOTAL	10.000	km	$ 1,613,858	$ 1,997,074	$ 568,129			28%	51%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF-NH 1-3(31)225 F			S K CONSTRUCTION, INC.					07/07/98	F.P.M. LEO, DENNIS	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX	SURFACE,SEAL & COVER					07/27/98	PHONE NO: 873-8624	
	5.000	mi		$ 7,085,715	$ 6,645,093	$ 2,905,702		05/27/01***	44%	33%
SMP 0799(98)			TREASURE STATE CONSTRUCTION					08/04/98	F.P.M. AAFEDT, RANDY	
GREAT FALLS DISTRICT - CRUSH &		CRUSH & STOCKPILE						/ /	PHONE NO: 454-5920	
	5.000	mi		$ 462,955	$ 404,169	$ 0		05/02/99***	0%	06/30/99
SMP 5099(98)			TREASURE STATE CONSTRUCTION					08/04/98	F.P.M. KLETTE, MIKE	
GREAT FALLS - CRUSH & STOCKPIL		CRUSH & STOCKPILE-GLACIER,POND ERA & TETON						12/02/98	PHONE NO: 278-7078	
	5.000	km		$ 554,257	$ 425,996	$ 71,042		05/25/99***	17%	06/30/99
STPP 58-1(17)26			A-1 PAVING, INC					10/06/98	F.P.M. WICKMAN, TERRY	
HUDSON BAY DIVIDE-ST. MARY		PULVERIZATION & PLANT MIX OVER LAY						11/02/98	PHONE NO: 278-7931	
	5.000	km		$ 2,383,559	$ 2,417,707	$ 321,557		07/24/00***	13%	0%
STPE 15-5(96)245			MARQUIS EXCAVATING					10/06/98	F.P.M. WILMOT, DOUG	
SOUTH OF HARDY CREEK		RENOVATION OF SCENIC OVERLOOK						/ /	PHONE NO: 454-5921	
	5.000	km		$ 110,962	$ 119,936	$ 1,199		08/02/99***	1%	0%
IM 15-7(25)343			BLAHNIK CONSTRUCTION, INC.					11/02/98	F.P.M. KLETTE, MIKE	
VALIER INTERCHANGE NORTH & SOU		PMS OVERLAY & SEAL & COVER						/ /	PHONE NO: 278-7078	
	5.000	km		$ 2,079,643	$ 2,002,075	$ 0		03/19/00***	0%	0%
NH 24-4(15)117			RIVERSIDE CONTRACTING, INC.					11/02/98	F.P.M. WILMOT, DOUG	
CASCADE COUNTY LINE EAST		PLANT MIX SURFACING,OVERLAY,SE AL & COVER						/ /	PHONE NO: 454-5921	
	5.000	km		$ 894,268	$ 923,842	$ 9,238		10/03/99***	1%	0%
STPP 3-4(7)89			BLAHNIK CONSTRUCTION, INC.					11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER						11/30/98	PHONE NO: 278-7931	
	5.000	km		$ 1,143,928	$ 1,103,737	$ 198,251		01/09/00***	18%	0%
IM 15-5(95)274			SLETTEN CONSTRUCTION CO					11/02/98	F.P.M. AAFEDT, RANDY	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS						02/02/99	PHONE NO: 454-5920	
	5.000	km		$ 3,573,798	$ 4,192,527	$ 0		08/13/01***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/99
*** GREAT FALLS DISTRICT ***

DATE:02/10/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 1-7(27)391			A-1 PAVING, INC				11/25/98	F.P.M. BERG, GARY	
BLAINE COUNTY LINE - EAST		PMS OVERLAY,SEAL & COVER					/ /	PHONE NO: 265-6821	
RTS 234-1(8)0							11/04/99***		
HAVRE - SOUTH		PMS OVERLAY,SEAL & COVER							
RTS 432-1(3)0									
BIG SANDY - WEST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 2,323,001	$ 2,177,611	$ 0			0%	0%
RTS 220-1(4)14			BLAHNIK CONSTRUCTION, INC.				11/25/98	F.P.M. KLETTE, MIKE	
AGAWAM - NORTH		PMS OVERLAY,SEAL & COVER					/ /	PHONE NO: 278-7078	
RTS 223-1(5)20							04/24/99***		
JCT 564 - NORTH		PMS OVERLAY,SEAL & COVER							
RTS 366-2(1)13									
JCT 417 - EAST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 1,714,184	$ 1,657,187	$ 0			0%	0%
NH 60-2(54)91			MONTANA LINES, INC				11/25/98	F.P.M. AAFEDT, RANDY	
10TH AVE SO - 23RD TO 49TH - G		TRAFFIC SIGNALS & LIGHTING					/ /	PHONE NO: 454-5920	
	5.000	km	$ 260,864	$ 226,344	$ 0		09/08/99***	0%	0%
STPP 3-3(8)75			NORTH PACIFIC ROAD BLDERS,INC.				12/16/98	F.P.M. WICKMAN, TERRY	
DUPUYER-NORTH		GR,AGG SURF,PL MIX SURF.& SEAL & COVER					01/11/99	PHONE NO: 278-7931	
	5.000	mi	$ 5,699,228	$ 4,604,687	$ 0		09/08/01***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 53,087,627	$ 51,947,947	$ 24,128,682			46%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 25-1(24)46				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO: 653-1050	
	5.000	km	$ 4,166,617	$ 4,538,099	$ 4,566,399		01/14/99***	98%	98%
NH 1-10(36)645				DIAMOND CONSTRUCTION, INC.			12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO: 787-5701	
	5.000	km	$ 2,003,175	$ 1,942,007	$ 1,928,213		01/14/99***	99%	103%
NH 23-3(7)119				E.H. OFTEDAL AND SONS, INC.			06/03/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY					08/14/97	PHONE NO: 233-3628	
STPS 326-1(4)0							05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS							
CONTRACT TOTAL	10.000	km	$ 8,632,439	$ 7,527,667	$ 7,189,246			95%	98%
NH 94-7(20)242				CENTURY COMPANIES, INC.			06/03/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA					07/21/97	PHONE NO: 377-2877	
	5.000	km	$ 791,296	$ 831,667	$ 805,587		01/14/99***	97%	98%
NH-STPE 23-2(21)81				21 CONST. CO.			08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/					09/02/97	PHONE NO: 233-3612	
	5.000	mi	$ 1,516,511	$ 1,577,312	$ 1,557,356		12/31/98***	99%	108%
IM 94-3(50)115				EMPIRE SAND AND GRAVEL CO.,INC			10/07/97	F.P.M. FRETTE, KURT	
5.3 KM WEST OF HATHAWAY - EAST		MILL,FILL,PMS OVERLAY,SEAL & C OVER					11/06/97	PHONE NO: 233-3612	
	5.000	km	$ 2,643,975	$ 2,369,369	$ 2,358,753		10/15/98	100%	103%
STPN 20-2(16)33				PRINCE, INC		APPR	11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY		LEVELING,CRACK SEALING, SEAL AND COVER				01/06/99	04/14/98	PHONE NO: 787-5701	
STPN 22-2(16)64							01/14/99***		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER							
STPN 62-1(9)2									
CULBERTSON - SOUTH		PLANT MIX OVERLAY							
CONTRACT TOTAL	15.000	km	$ 2,365,515	$ 2,205,620	$ 2,335,325			90%	97%
RTS 350-1(1)0				CENTURY COMPANIES, INC.			12/11/97	F.P.M. ARTHUR, RONALD T.	
HOMESTEAD - EAST & WEST		P.M.S.OVERLAY,SEAL & COVER 45% FT.PECK RES.55% SHERIDAN CO.					05/18/98	PHONE NO: 787-5701	
RTS 374-1(1)0						PEND	01/14/99***		
OUTLOOK - SOUTH		PLANT MIX OVERLAY,SEAL & COVER				01/25/99			

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 516-1(2)0									
COALRIDGE - SOUTH		LEVELING,SEAL & COVER							
RTS 517-1(2)0									
JCT MT 16 - EAST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	20.000 km		$ 1,027,901	$ 1,009,780	$ 935,144			89%	113%
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC			03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES					04/09/98	PHONE NO: 233-3608	
4399650							04/21/01***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	10.000 mi		$ 9,621,931	$ 10,272,572	$ 8,103,417			79%	52%
STPP 2-2(8)70				WICKENS CONSTRUCTION, INC.			05/05/98	F.P.M. FRETTE, KURT	
PLEVNA EAST & WEST		GRADING,GRAVEL,PMS,SEAL & COVE R					06/15/98	PHONE NO: 233-3612	
	5.000 mi		$ 6,260,118	$ 5,418,325	$ 3,703,214		01/05/01***	68%	60%
STPP-STPS-NH-IM 0002(356)				HIGHWAY SPECIALTIES, INC.			05/05/98	F.P.M. LAUCKNER, JAMES	
1998-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					/ /	PHONE NO: 377-2877	
	5.000 km		$ 491,240	$ 426,221	$ 4,263		04/10/99***	1%	62%
NH 1-9(30)565				A-1 PAVING, INC			05/05/98	F.P.M. PISK, RANDAL	
FRAZER - EAST & WEST		WIDEN,PL MIX OVERLAY,SEAL & CO VER					06/01/98	PHONE NO: 228-9478	
	5.000 km		$ 4,831,030	$ 5,719,274	$ 5,125,513		09/01/01***	90%	63%
ER 99-1(1)15				COP CONSTRUCTION CO.			06/11/98	F.P.M. PISK, RANDAL	
COTTONWOOD CREEK - NORTH OF MA		GUARDRAIL,PMS,SEAL & COVER					08/05/98	PHONE NO: 228-9478	
	5.000 km		$ 840,288	$ 916,037	$ 774,712		01/06/00***	85%	79%
STPU 1499(4)				FRANZ CONSTRUCTION, INC			08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB					09/08/98	PHONE NO: 377-2877	
	5.000 mi		$ 939,680	$ 1,051,435	$ 140,830		10/01/99***	13%	30%
SMP 4699(98)				CENTURY COMPANIES, INC.			08/04/98	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT - CRUSH & ST		CRUSH & STOCKPILE					09/02/98	PHONE NO: 228-9478	
	5.000 km		$ 434,400	$ 228,000	$ 31,873		02/14/99***	14%	06/30/99

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPE 1-10(44)613			TRIANGLE ELECTRIC INC.					08/04/98	F.P.M. ARTHUR, RONALD T.	
WALKWAY SIGNAL-EAST OF POPLAR		SIGNS & FLASHING BEACONS						/ /	PHONE NO: 787-5701	
	5.000 km			$ 34,985	$ 24,246	$ 0		05/02/99***	0%	60%
NH 22-2(17)42			PRINCE, INC					08/04/98	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - SOUTH		PL.MIX OVERLAY & SEAL & COVER						/ /	PHONE NO: 787-5701	
	5.000 km			$ 1,880,758	$ 1,766,290	$ 17,663		03/04/00***	1%	18%
NH 1-10(43)613			NORTHERN LINE LAYERS, INC.					08/04/98	F.P.M. ARTHUR, RONALD T.	
POPLAR - BROCKTON		PL.MIX OVERLAY & SEAL & COVER						09/02/98	PHONE NO: 787-5701	
	5.000 mi			$ 1,323,480	$ 1,337,981	$ 927,431		11/16/99***	69%	37%
ER 1499(5)			SLETTEN CONSTRUCTION CO					09/01/98	F.P.M. BACON, DAVID	
9TH AVE. S.W./LONETREE CR. - S		BRIDGE & APPROACHES						10/13/98	PHONE NO: 377-2877	
	5.000 km			$ 715,561	$ 639,988	$ 194,613		07/26/99***	30%	23%
IM 94-4(58)130			PRINCE, INC					10/06/98	F.P.M. FRETTE, KURT	
LIGNITE CREEK - EAST (WB)		COLD MILLING PLANT MIX BIT.SUR FACING,SEAL & COVER						/ /	PHONE NO: 233-3612	
	5.000 km			$ 1,116,540	$ 1,016,593	$ 10,166		09/30/99***	1%	0%
IM 94-5(28)185			PRINCE, INC					10/06/98	F.P.M. EIDE, LEON	
FALLON - EAST & WEST		PLANT MIX BIT.SURFACING,SEAL & COVER						/ /	PHONE NO: 377-2877	
	5.000 km			$ 921,392	$ 973,429	$ 9,734		09/22/99***	1%	0%
STPP 2-1(25)34			PRINCE, INC					10/06/98	F.P.M. FRETTE, KURT	
LOCATE CREEK-EAST & WEST		PLANT MIX LEVELING,OVERLAY & S EAL & COVER						/ /	PHONE NO: 233-3612	
	5.000 mi			$ 1,003,929	$ 1,088,327	$ 10,883		08/28/99***	1%	0%
STPS 327-1(5)8			EDWARD H. SCHWARTZ CONST., INC					11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING						/ /	PHONE NO: 787-5701	
	5.000 mi			$ 3,085,239	$ 3,340,582	$ 0		06/05/01***	0%	0%
NH 57-6(7)267 F			D.H. BLATTNER & SONS, INC.					11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER						/ /	PHONE NO: 377-2877	
NH 57-6(8)273 F								06/28/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER								

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	20.000 mi		$ 10,229,983	$ 9,921,985	$ 0			0%	0%
NH 62-2(11)37 F			CENTURY COMPANIES, INC.				11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					12/21/98	PHONE NO: 377-2877	
NH 20-2(14)50							02/28/01***		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER							
CONTRACT TOTAL	10.000 km		$ 3,132,525	$ 4,249,957	$ 0			0%	0%
ER 243-1(2)6			SLETTEN CONSTRUCTION CO				11/25/98	F.P.M. PISK, RANDAL	
CREE CROSSING		GRADING & AGGREGATE SURFACING					01/11/99	PHONE NO: 228-9478	
	5.000 km		$ 1,024,386	$ 886,500	$ 0		11/26/99***	0%	0%
RTS 204-1(1)0			CENTURY COMPANIES, INC.				12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					/ /	PHONE NO: 228-9478	
RTS 243-1(3)0							02/23/99***		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 248-4(3)18									
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 363-1(3)2									
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER							
CONTRACT TOTAL	20.000 km		$ 1,104,155	$ 1,280,179	$ 0			0%	0%
RTS 254-1(13)13			NORTHERN LINE LAYERS, INC.				12/16/98	F.P.M. EIDE, LEON	
BLOOMFIELD - NORHT & SOUTH		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER					/ /	PHONE NO: 377-2877	
RTS 254-1(14)43							09/26/99***		
RICHEY - WEST		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER							
RTS 335-1(9)0									
GLENDIVE - SOUTH		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER							
CONTRACT TOTAL	15.000 mi		$ 586,790	$ 719,002	$ 0			0%	0%
GLENDIVE DISTRICT TOTALS			$ 72,725,840	$ 73,278,442	$ 40,730,332			55%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.			06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO: 657-0273	
	5.000 mi		$ 531,904	$ 361,046	$ 349,686		01/14/99***	97%	10/15/94
STPP 45-1(14)0				S K CONSTRUCTION, INC.		APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.			01/06/99	10/28/96	PHONE NO: 932-4872	
	5.000 mi		$ 5,945,331	$ 5,478,423	$ 5,667,403		02/11/99***	98%	92%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0267	
	5.000 km		$ 2,983,689	$ 2,633,050	$ 2,626,835		01/14/99***	99%	121%
STPU 1002(6)				EMPIRE SAND AND GRAVEL CO.,INC		APPR	04/08/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.				06/11/98	06/16/97	PHONE NO: 323-3021	
	5.000 mi		$ 1,219,464	$ 1,091,406	$ 1,068,197		01/14/99***	98%	75%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.			06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER					08/10/98	PHONE NO: 657-0269	
	5.000 km		$ 14,524,331	$ 15,444,134	$ 7,233,384		10/06/01***	47%	20%
STPP 43-1(16)3				CENTURY COMPANIES, INC.			07/07/98	F.P.M. TILZEY, RONALD	
WARM SPRINGS CREEK-NORTH & SOU		MILLING,PMS OVERLAY,SEAL & COV ER					09/15/98	PHONE NO: 538-8732	
STPP 43-1(17)35							06/14/99***		
ROY - EAST		MILLING,PMS OVERLAY,SEAL & COV ER							
CONTRACT TOTAL	10.000 km		$ 1,896,026	$ 1,587,664	$ 113,351			7%	46%
IM 94-1(55)0				EMPIRE SAND AND GRAVEL CO.,INC			07/07/98	F.P.M. KEGLEY, MEL	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU MBLE STRIPS					09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453							01/19/99***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV ER & RUMBLE STRIPS							
CONTRACT TOTAL	10.000 km		$ 2,266,828	$ 1,980,980	$ 309,384			16%	37%
NH 4-1(20)26				JTL GROUP, INC.-BILLINGS			07/07/98	F.P.M. SHUPAK,TOM	
BRIDGER-MAIN STREET		PLANT MIX OVERLAY,SEAL & COVER					08/07/98	PHONE NO: 657-0271	
STPP 4-2(16)54							01/14/99***		
LAUREL LOOP		PLANT MIX OVERLAY,SEAL & COVER							
STPP 48-1(18)0									
HARDIN-CENTER AVENUE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 1,224,634	$ 1,166,980	$ 687,109			57%	41%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 237-1(6)1			EDWARD T COPPS CONST.					08/04/98	F.P.M. TILZEY, RONALD	
BIG SPRING CREEK - N.W. OF LEW		GRADE,AGGERGATE SURFACE & APPR OACHES						09/21/98	PHONE NO: 538-8732	
	5.000	km		$ 426,754	$ 459,639	$ 289,906		06/22/99***	63%	37%
SMP 1499(98)			EMPIRE SAND AND GRAVEL CO.,INC					08/04/98	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE-FERGUS,GOLDE N VALLEY & SWEET GRASS						10/05/98	PHONE NO: 538-8732	
	5.000	mi		$ 409,745	$ 347,790	$ 312,715		04/27/99***	90%	06/30/99
SMP 5699(98)			CENTURY COMPANIES, INC.					08/04/98	F.P.M. SLOE, DAVID A.	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE						10/03/98	PHONE NO: 657-0269	
	5.000	km		$ 547,000	$ 380,000	$ 342,866		04/28/99***	90%	06/30/99
STPS 401-1(2)0			AMERICAN CONTRACTING, INC.					09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER						10/21/98	PHONE NO: 657-0271	
	5.000	km		$ 4,641,922	$ 4,713,098	$ 1,292,127		04/11/01***	27%	9%
STPP 14-3(11)88			RIVERSIDE CONTRACTING, INC.					10/06/98	F.P.M. TILZEY, RONALD	
TWO DOT-HARLOWTON		PLANT MIX OVERLAY & SEAL & COV ER						/ /	PHONE NO: 538-8732	
	5.000	km		$ 1,192,991	$ 1,222,425	$ 12,224		12/27/99***	1%	0%
STPS 541-1(2)0			RIVERSIDE CONTRACTING, INC.					10/06/98	F.P.M. TILZEY, RONALD	
UTICA-WINDHAM		PLANT MIX OVERLAY,SEAL & COVER						/ /	PHONE NO: 538-8732	
	5.000	km		$ 790,267	$ 746,724	$ 7,467		10/27/99***	1%	0%
STPP 28-2(21)60			EMPIRE SAND AND GRAVEL CO.,INC					10/06/98	F.P.M. SLOE, DAVID A.	
RED LODGE - SOUTH		PLANT MIX SURFACING,SEAL & COV ER						11/11/98	PHONE NO: 657-0269	
	5.000	km		$ 1,354,964	$ 1,458,768	$ 214,396		01/28/00***	15%	0%
NH 53-2(6)41			CENTURY COMPANIES, INC.					11/02/98	F.P.M. HUBER,JOHN	
MUSSELSHELL RIVER - N & S		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS						/ /	PHONE NO: 323-3021	
	5.000	km		$ 587,985	$ 523,993	$ 5,240		07/30/99***	1%	0%
IM 90-9(87)473			JTL GROUP, INC.-BILLINGS					11/02/98	F.P.M. KEGLEY, MEL	
BIG HORN COUNTY LINE-EAST		MILL,PLANT MIX FILL & SEAL & C OVER						/ /	PHONE NO: 657-0267	
	5.000	km		$ 1,911,140	$ 1,874,341	$ 18,744		10/17/99***	1%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 14-3(12)116			RIVERSIDE CONTRACTING, INC.				11/02/98	F.P.M. TILZEY, RONALD	
SHAWMUT - EAST		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS & GUARD RAIL					02/02/99	PHONE NO: 538-8732	
	5.000	km	$ 731,605	$ 759,196	$ 7,592		11/11/99***	1%	0%
NH 57-3(25)103			CENTURY COMPANIES, INC.				11/02/98	F.P.M. TILZEY, RONALD	
GRASSRANGE - WEST		PMS OVERLAY,SEAL & COVER					/ /	PHONE NO: 538-8732	
NH 57-3(26)97							09/09/99***		
CHEADLE - EAST & WEST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 1,183,671	$ 1,028,043	$ 10,281			1%	0%
IM 90-7(71)390			RIVERSIDE CONTRACTING, INC.				11/02/98	F.P.M. BERGEN, PERRY	
REED POINT-EAST & WEST		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER					/ /	PHONE NO: 932-4872	
	5.000	km	$ 2,137,675	$ 2,242,765	$ 22,429		06/03/00***	1%	0%
NH 16-2(9) 30			INTERMOUNTAIN SLURRY SEAL				11/02/98	F.P.M. HUBER,JOHN	
KLEIN-SOUTH		MICRO SURFACING					/ /	PHONE NO: 323-3021	
	5.000	km	$ 934,834	$ 860,860	$ 8,607		08/02/99***	1%	0%
STPP 14-5(15)169			WICKENS CONSTRUCTION, INC.				11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					/ /	PHONE NO: 323-3021	
	5.000	km	$ 11,563,965	$ 9,648,986	$ 0		01/23/02***	0%	0%
IM 90-8(132)438			JTL GROUP, INC.-BILLINGS				12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8					/ /	PHONE NO: 657-0269	
IM 90-8(139)437							11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE							
CONTRACT TOTAL	10.000	mi	$ 10,173,185	$ 9,101,273	$ 0			0%	0%
BILLINGS DISTRICT TOTALS			$ 69,229,907	$ 65,111,586	$ 20,599,941			31%	
TOTALS FOR ALL PROJECTS:			$314,342,118	$306,504,287	$156,717,835			50%	

S
625.704
H3cr
2/28/99

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/99
*** MISSOULA DISTRICT ***

DATE:03/11/99 OCLC 22722994 WF PAGE NO:

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.		APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	5.000 mi		$ 9,983,036	$ 9,756,496	$ 10,576,742		03/17/99***	98%	101%
NH-CM 0002(216)				COP CONSTRUCTION CO.		APPR	04/08/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES				06/11/98	05/13/97	PHONE NO: 523-5856	
	5.000 mi		$ 6,497,408	$ 5,111,000	$ 5,427,181		03/17/99***	98%	96%
CM 0002(272)				SCOTT CONSTRUCTION, INC.			04/08/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					10/20/97	PHONE NO: 523-5877	
	5.000 mi		$ 1,769,267	$ 1,764,482	$ 1,419,846		03/17/99***	80%	104%
NH 24-1(43)32				KEENEY CONSTRUCTION		PEND	08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA				02/26/99	09/05/97	PHONE NO: 523-5863	
	5.000 km		$ 801,957	$ 786,804	$ 833,303		03/17/99***	98%	110%
STPP 6-1(61)109				SCHELLINGER CONST CO.,INC.		PEND	10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING				02/23/99	10/22/97	PHONE NO: 523-5864	
	5.000 mi		$ 6,930,658	$ 7,425,610	$ 7,912,332		10/16/00***	98%	81%
STPN 5-1(19)1				JENSEN PAVING COMPANY, INC.			11/07/97	F.P.M. CHRISINGER,KENNETH L	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER					08/04/98	PHONE NO: 755-8566	
STPN 5-1(20)6							03/17/99***		
EVARO NORTH		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000 km		$ 1,761,333	$ 1,683,885	$ 1,407,658			84%	80%
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION			11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE					01/26/98	PHONE NO: 523-5863	
	5.000 km		$ 10,496,431	$ 11,767,435	$ 10,169,465		01/21/01***	86%	62%
IM 90-2(96)110				FRONTIER-WEST, L.L.C.			03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.					04/01/98	PHONE NO: 523-5856	
IM 90-2(94)107							03/07/00***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.							
CONTRACT TOTAL	10.000 km		$ 3,451,902	$ 3,734,619	$ 3,460,731			88%	60%

PLEASE RETURN

*** ESTIMATED COMPLETION DATE

STATE DOCUMENTS COLLECTION
MAR 1 1999
MONTANA STATE LIBRARY
1515 E. 6th AVE.

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/99
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 6-1(79)74				WESTWAY CONSTRUCTION, INC.		PEND	03/11/98	F.P.M. HANCOCK, DALE	
LYNCH CREEK - N.W. OF PLAINS		STRUCTURES & APPROACHES				03/04/99	06/02/98	PHONE NO: 755-8559	
	5.000 km		$ 484,419	$ 461,144	$ 490,361		03/17/99***	98%	96%
CM 0002(273)				MONTANA LINES, INC			05/05/98	F.P.M. SULLIVAN, SHEILA	
SIGNAL INTERCONNECT - MISSOULA		SIGNAL INTERCONNECT					06/15/98	PHONE NO: 523-5877	
	5.000 km		$ 128,030	$ 136,579	$ 110,461		05/10/99***	81%	87%
NH-STPHS 7-1(73)75 F				RIVERSIDE CONTRACTING, INC.			06/11/98	F.P.M. SULLIVAN, SHEILA	
FLORENCE EASTSIDE HWY		GRADING,AGGR.,SURF.PMS.SIGNING ,LIGHTING & STORM DRAINS					07/21/98	PHONE NO: 523-5877	
STPHS 7-2(24)84							01/26/00***		
LOLO - RIDGEWAY & GLACIER DRIV		INTERSECTION RE-ALIGNMENT & SI GNAL							
CONTRACT TOTAL	10.000 km		$ 1,715,144	$ 1,918,703	$ 1,713,869			89%	68%
ER 6-1(78)59				RIVERSIDE CONTRACTING, INC.			07/07/98	F.P.M. ROBERTS, JAMES	
MT 200 ROAD REPAIRS		GRADE,GRAVEL & PLANT MIX BIT.S URFACE					10/08/98	PHONE NO: 752-0531	
	5.000 km		$ 1,692,761	$ 1,529,771	$ 718,977		04/01/00***	47%	56%
STPHS 7-2(31)89				MONTANA LINES, INC			07/07/98	F.P.M. JOHNSON, ROBERT L.	
BLUE MOUNTAIN SIGNAL		TURNBAY WIDENING & SIGNALS					08/31/98	PHONE NO: 523-5864	
	5.000 mi		$ 362,047	$ 369,998	$ 236,616		04/11/99***	64%	80%
RTS 8199(37)				DICK ANDERSON CONSTRUCTION,INC			08/04/98	F.P.M. MAART, WILLIAM C.	
RATTLESNAKE CREEK-VINE STREET-		BRIDGE REHABILITATION					09/15/98	PHONE NO: 523-5856	
RTS 9031(11)							03/17/99***		
CLARK FORK-LOZEAU		BRIDGE REHAB.& GUARD RAIL							
RTS 9041(19)									
IRR. CANAL - 6KM S.E. OF VICTO		PL.MIX SURF.,STEEL BM.BRIDGE & APPROACHES							
CONTRACT TOTAL	15.000 km		$ 751,529	$ 697,378	$ 389,844			54%	06/30/99
NH-STPHS 6799(18)				MONTANA LINES, INC			08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS					09/14/98	PHONE NO: 755-8557	
	5.000 mi		$ 376,379	$ 388,006	$ 53,181		06/23/99***	14%	10%
RTS 9020(18)				FRONTIER-WEST, L.L.C.			09/01/98	F.P.M. MAART, WILLIAM C.	
FLINT CREEK-6KM SO. OF DRUMMON		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF & TEE-BEAM BRIDGE					09/29/98	PHONE NO: 523-5856	
RTS 9020(16)							05/23/99***		
FLINT CREEK OVERFLOW-SO. OF DR		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,TEE-BEAM BRIDGE							
CONTRACT TOTAL	10.000 km		$ 393,218	$ 413,363	$ 279,418			68%	31%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/99
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 1-1(62)26				WESTWAY CONSTRUCTION, INC.			09/01/98	F.P.M. MITCHELL, JAMES D.	
SLIDE - WEST OF LIBBY		SLIDE CORRECTION					09/21/98	PHONE NO: 755-8557	
	5.000 km		$ 919,281	$ 682,605	$ 620,963		03/17/99***	91%	0%
BH 33-1(26)55				TAMIETTI CONST. CO., INC.			09/01/98	F.P.M. KALBERG, J. GARY	
PINKHAM CREEK 10.7 KM S OF REX		STRIPING,BRIDGE REHAB.					09/28/98	PHONE NO: 257-3395	
BH 33-1(25)64							06/12/99***		
TOBACCO RIVER 3.9 KM E OF REXF		BRIDGE REHAB,GUARD RAIL,STRIPI NG							
CONTRACT TOTAL	10.000 mi		$ 277,767	$ 289,702	$ 202,120			70%	28%
STPE-BH 9031(5)				DICK ANDERSON CONSTRUCTION,INC			10/06/98	F.P.M. MAART, WILLIAM C.	
CLARK FORK-WEST OF ALBERTON		GUARDRAIL & SIGNING,BRIDGE REH AB.					/ /	PHONE NO: 523-5856	
	5.000 km		$ 475,719	$ 557,586	$ 5,576		01/06/00***	1%	08/20/99
BH 1-1(61)12				MORGEN & OSWOOD CONST. CO.,INC			10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.					/ /	PHONE NO: 257-3395	
	5.000 km		$ 1,426,745	$ 1,957,096	$ 19,571		05/02/00***	1%	0%
STPHS 0002(351)				PAVLIK ELECTRIC CO, INC			10/06/98	F.P.M. HANCOCK, DALE	
1995-D1-SAFETY-SECONDARY		DELINEATION,SIGNING & FLASHER					/ /	PHONE NO: 755-8559	
STPHS 8-2(43)41							05/13/99***		
ADVANCE FLASHERS-JOSLYN STREET		SIGNING & ELECTRICAL							
CONTRACT TOTAL	10.000 km		$ 65,676	$ 64,999	$ 653			1%	0%
IM 90-2(92)110				JENSEN PAVING COMPANY, INC.			10/06/98	F.P.M. JOHNSON, ROBERT L.	
BONNER-EAST		COLD MILLING,HOT RECYCLED PLAN T MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 523-5864	
	5.000 km		$ 3,605,551	$ 3,374,995	$ 34,269		06/21/00***	1%	0%
IM 90-1(132)44				COTTONWOOD CONSTRUCTION,INC.			10/06/98	F.P.M. JOHNSON, ROBERT L.	
SUPERIOR - EAST & WEST		CRACK SEALING					10/27/98	PHONE NO: 523-5864	
IM 90-2(97)119							09/26/99***		
CLINTON - EAST		CRACK SEALING							
CONTRACT TOTAL	10.000 km		$ 142,438	$ 113,118	$ 22,864			20%	0%
RTF 6-1(84)23				RIVERSIDE CONTRACTING, INC.			11/25/98	F.P.M. HANCOCK, DALE	
11 KM. E. OF NOXON - EAST		OVERLAY,SEAL & COVER & STRIPIN G					01/04/99	PHONE NO: 755-8559	
RTF 6-1(85)46							08/28/99***		
THOMPSON FALLS - EAST & WEST		MILL & FILL,SEAL & COVER & STR IPING							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 472-1(3)0										
THOMPSON FALLS - NORTH		OVERLAY,SEAL & COVER & STRIPIN G								
CONTRACT TOTAL	15.000 km			$ 915,054	$ 887,359	$ 170,522			19%	0%
RTS 317-1(3)0			A-1 PAVING, INC					11/25/98	F.P.M. MITCHELL, JAMES D.	
WILLOW GLEN DRIVE		OVERLAY,SEAL & COVER						/ /	PHONE NO: 755-8557	
	5.000 km			$ 125,378	$ 113,794	$ 1,139		03/17/99***	1%	0%
RTF 1-1(63)33			RIVERSIDE CONTRACTING, INC.					11/25/98	F.P.M. HANCOCK, DALE	
LIBBY - SOUTH		PMS OVERLAY,SEAL & COVER						12/15/98	PHONE NO: 755-8559	
RTF 1-1(64)38								08/23/99***		
10 KM S. OF LIBBY - SOUTH		SEAL & COVER								
RTF 5-4(20)181										
EUREKA - NORTH		SEAL & COVER								
RTS 482-1(4)3										
AIRPORT ROAD - LIBBY		PMS OVERLAY,SEAL & COVER								
CONTRACT TOTAL	20.000 km			$ 861,368	$ 860,827	$ 159,574			19%	0%
RTF 5-2(83)27			MARVIN A. REHBEIN					12/16/98	F.P.M. JOHNSON, ROBERT L.	
RAVALLI - ST. IGNATIUS		PL MIX OVERLAY,SEAL & COVER						/ /	PHONE NO: 523-5864	
RTF 7-1(81)23								09/05/99***		
DARBY - NO. & SO.		SEAL & COVER								
RTS 382-1(11)0										
PERMA - NORTH		PLANT MIX OVERLAY & SEAL & COV ER								
CONTRACT TOTAL	15.000 km			$ 828,713	$ 862,858	$ 0			0%	09/01/99
RTF 0002(381)			QUALITY CONCRETE COMPANY					12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE						/ /	PHONE NO: 755-8566	
	5.000 km			$ 284,515	$ 244,291	$ 0		09/17/99***	0%	0%
BR 33-1(20)0			D.H. BLATTNER & SONS, INC.					12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.						03/08/99	PHONE NO: 257-3395	
BH 33-1(21)1								11/10/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES								
STPP 33-1(24)0										
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS								
CONTRACT TOTAL	15.000 km			$ 3,515,447	$ 3,348,840	$ 33,488			1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/99
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 5-1(22)10				A-1 PAVING, INC			03/02/99	F.P.M. JOHNSON, ROBERT L.	
SAFETY IMPROVEMENTS-NO. OF EVA		SAFETY IMPROVEMENTS,WIDENING,S EAL & COVER					/ /	PHONE NO: 523-5864	
STPHS-NH 5-2(82)42							11/22/99***		
SAFETY IMPROVEMENTS - 6.4 KM S		PL MIX OVERLAY,SEAL & COVER							
NH 5-2(85)31									
ST. IGNATIUS - NO. & SO.		SAFETY IMPROVEMENT,WIDENING,SE AL & COVER							
CONTRACT TOTAL	15.000 mi		$ 1,289,655	$ 1,167,991	$ 0			0%	0%
MISSOULA DISTRICT TOTALS			$ 62,328,824	$ 62,471,332	$ 46,470,723			71%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 50-1(16)11				EMPIRE SAND AND GRAVEL CO.,INC			06/03/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					09/15/97	PHONE NO: 684-5609	
	5.000	km	$ 4,074,699	$ 3,976,126	$ 3,714,145		06/18/99***	93%	108%
IM-HDP 9240(001) F				MORRISON KNUDSEN CORPORATION			09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO: 586-5074	
	5.000	mi	$ 8,073,537	$ 8,397,890	$ 7,520,453		09/29/00***	90%	77%
SF-STPS 272-1(3)0				JIM GILMAN EXCAVATING INC.		PEND	11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL				02/25/99	01/22/98	PHONE NO: 782-7443	
	5.000	km	$ 2,052,879	$ 1,990,695	$ 2,031,575		08/07/99***	98%	95%
RTS 324-1(1)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER					08/15/98	PHONE NO: 494-5823	
	5.000	mi	$ 682,262	$ 645,918	$ 578,487		03/17/99***	90%	16%
IM 15-1(87)64				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					04/28/98	PHONE NO: 494-5823	
IM 15-1(86)74							12/08/99***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	10.000	km	$ 8,892,290	$ 7,211,151	$ 5,230,583			73%	47%
STPU 1809(4)				HOLLOW CONTRACTING			05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER					06/25/98	PHONE NO: 782-9327	
	5.000	km	$ 1,556,479	$ 1,319,159	$ 806,071		02/01/00***	61%	80%
STPP 13-1(28)56				RIVERSIDE CONTRACTING, INC.			05/05/98	F.P.M. BRAZILL,WILLIAM	
NORRIS HILL		PLANT MIX OVERLAY,SEAL & COVER					06/09/98	PHONE NO: 682-7821	
	5.000	mi	$ 1,008,469	$ 1,124,242	$ 1,107,303		06/28/99***	98%	85%
IM 15-1(88)86				JIM GILMAN EXCAVATING INC.			06/11/98	F.P.M. WILLIAMS,PAUL	
GLEN-MELROSE		HOT RECYCLED PL MIX,SEAL & COV ER,BRIDGE REHAB.					07/22/98	PHONE NO: 494-5823	
	5.000	km	$ 3,306,228	$ 3,098,422	$ 651,900		04/19/00***	21%	43%
SMP 1699(98)				JTL GROUP, INC.-BELGRADE			08/04/98	F.P.M. MCCORMICK, THOMAS	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE					11/10/98	PHONE NO: 586-5074	
	5.000	mi	$ 257,887	$ 160,990	$ 132,193		03/17/99***	82%	06/30/99

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 2899(98)			PERFECT CONCRETE, INC				08/04/98	F.P.M. BRAZILL,WILLIAM	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE					09/02/98	PHONE NO: 682-7821	
	5.000 mi		$ 247,699	$ 223,536	$ 111,050		05/10/99***	50%	06/30/99
SMP 4799(98)			TREASURE STATE CONSTRUCTION				08/04/98	F.P.M. SACKS,RAY	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE-JEFFERSON,LE WIS & CLARK & BEAVERHEAD					09/22/98	PHONE NO: 287-3868	
	5.000 km		$ 279,740	$ 225,151	$ 230,343		02/03/99	100%	06/30/99
STPP 29-1(27)34			A.M. WELLES, INC.				09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,					09/28/98	PHONE NO: 684-5609	
	5.000 km		$ 5,419,975	$ 4,970,738	$ 214,925		06/28/01***	4%	15%
ER 0002(372)			TIMBER MOUNTAIN EXCAVATION,INC				09/01/98	F.P.M. STREETER,STEFAN	
MANHATTAN / LIVINGSTON EROSION		RIP RAP & FLOOD DAMAGE REPAIR					11/09/98	PHONE NO: 222-5482	
	5.000 mi		$ 177,733	$ 161,669	$ 122,523		09/23/99***	76%	33%
STPS-STPHS 284-2(10)7			OMO CONSTRUCTION INC				10/06/98	F.P.M. STRIZICH,MATT	
GUARDRAIL - CANYON FERRY RD.		GUARDRAIL REPLACEMENT					/ /	PHONE NO: 457-0526	
	5.000 km		$ 197,423	$ 206,543	$ 2,066		07/04/99***	1%	0%
RTS 9001(30)			DICK ANDERSON CONSTRUCTION,INC				10/06/98	F.P.M. JOHNSON,RICKIE	
RED ROCK RIVER-2 KM SOUTH OF C		REHAB OF TIMBER BRIDGE					01/11/99	PHONE NO: 494-9635	
	5.000 km		$ 117,444	$ 87,172	$ 44,748		03/17/99***	51%	0%
IM 15-3(54)142			JIM GILMAN EXCAVATING INC.				11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER					/ /	PHONE NO: 225-4360	
RTS 393-1(4)1							10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000 km		$ 5,019,324	$ 4,837,049	$ 48,372			1%	0%
RTS 205-1(20)20			JTL GROUP, INC.-BELGRADE				11/25/98	F.P.M. MCCORMICK, THOMAS	
MAIN STREET-BELGRADE		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 586-5074	
RTS 290-1(3)0							05/10/99***		
MADISON/BROADWAY-BELGRADE		PLANT MIX SURFACING,SEAL & COV ER							
RTS 291-1(2)0									
JACK RABBIT LANE-BELGRADE		PLANT MIX SURFACING,SEAL & COV ER							
RTS 205-1(21)21									
BELGRADE-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.000 km		$ 525,947	$ 432,595	$ 4,330			1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/99
*** BUTTE DISTRICT ***

DATE:03/11/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(390)				FRANK GURNEY, INC			12/16/98	F.P.M. SACKS,RAY	
D2-INTERSTATE GUARDRAIL		GUARDRAIL					/ /	PHONE NO: 287-3868	
	5.000	km	$ 1,120,012	$ 887,781	$ 0		09/17/99***	0%	0%
STPHS 0002(257)				MARONICK CONST. CO., INC			12/16/98	F.P.M. STRIZICH,MATT	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL					/ /	PHONE NO: 457-0526	
	5.000	km	$ 331,626	$ 289,632	$ 2,897		12/08/99***	1%	0%
RT 25024(1)				JIM GILMAN EXCAVATING INC.			12/16/98	F.P.M. CHRISTENSEN KEVIN	
MAIN STREET - EAST HELENA		PL MIX OVERLAY & SEAL & COVER					/ /	PHONE NO: 225-4360	
RTF 8-1(21)11							09/17/99***		
AVON - ELLISTON		PL MIX OVERLAY AND SEAL & COVE R							
RTF 8-2(45)34									
RIMINI ROAD - EAST		PL MIX OVERLAY AND SEAL AND CO VER							
RTS 453-1(2)0									
LINCOLN INT. - EAST		SEAL & COVER							
RTS 518-1(3)0									
MONTANA CITY - EAST HELENA		SEAL & COVER							
CONTRACT TOTAL	25.000	km	$ 2,638,065	$ 2,388,753	$ 23,889			1%	0%
IM 90-7(63)331				RIVERSIDE CONTRACTING, INC.			12/16/98	F.P.M. STREETER,STEFAN	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 222-5482	
NH-STPHS 11-1(27)53							07/28/00***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.							
CONTRACT TOTAL	10.000	km	$ 9,627,070	$ 9,793,421	$ 1,233,832			13%	0%
IM 90-6(71)289 F				A-1 PAVING, INC			02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					/ /	PHONE NO: 586-5074	
	5.000	km	$ 6,331,183	$ 5,379,297	$ 53,794		11/15/00***	1%	0%
RTS 9039(24)				FRONTIER-WEST, L.L.C.			03/02/99	F.P.M. CHRISTENSEN KEVIN	
LITTLE BLACKFOOT RIVER-AVON		BRIDGE REHAB.					/ /	PHONE NO: 225-4360	
	5.000	mi	$ 144,847	$ 103,645	$ 0		08/31/99***	0%	06/30/99
BUTTE DISTRICT TOTALS			$ 62,082,816	$ 57,911,575	$ 23,865,481			41%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		APPR	03/07/96	F.P.M. AAFEDT, RANDY	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				01/27/98	04/22/96	PHONE NO: 454-5920	
STPU 5205(8) F						APPR	03/17/99***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP				04/06/98			
CONTRACT TOTAL	10.000	mi	$ 3,437,481	$ 3,333,604	$ 3,558,165			98%	146%
STPP 58-1(11)32				MARVIN A. REHBEIN		APPR	06/03/97	F.P.M. WICKMAN, TERRY	
ST. MARY - CANADIAN LINE		PMS OVERLAY				07/08/98	06/26/97	PHONE NO: 278-7931	
	5.000	mi	$ 3,537,056	$ 3,573,762	$ 3,552,516		08/16/99***	99%	96%
IM 15-5(93)256				EMPIRE SAND AND GRAVEL CO.,INC			09/04/97	F.P.M. WILMOT, DOUG	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY					11/04/97	PHONE NO: 454-5921	
	5.000	km	$ 4,315,213	$ 4,517,500	$ 4,138,411		01/27/00***	92%	118%
BR 9007(18)				TAMIETTI CONST. CO., INC.			09/04/97	F.P.M. LAY, BILL	
SUN RIVER BRIDGE - FORT SHAW		PS CONCRETE BRIDGE & APPROACHE S					10/06/97	PHONE NO: 738-4505	
	5.000	km	$ 825,157	$ 781,166	$ 721,944		03/17/99***	92%	117%
STPI 15-5(94)283				EMPIRE SAND AND GRAVEL CO.,INC			11/07/97	F.P.M. WILMOT, DOUG	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER					12/05/97	PHONE NO: 454-5921	
STPN-NH 60-2(52)71							03/17/99***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000	mi	$ 3,085,650	$ 3,224,000	$ 2,605,863			81%	122%
RTS 366-1(2)0				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. KLETTE, MIKE	
LEDGER EAST AND WEST		PLANT MIX OVERLAY,SEAL & COVER					04/28/98	PHONE NO: 278-7078	
STPI 15-8(51)380							06/09/99***		
KEVIN - SUNBURST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 2,236,488	$ 2,175,930	$ 2,062,997			95%	63%
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.			06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING					08/05/98	PHONE NO: 738-4505	
	5.000	km	$ 5,750,363	$ 5,444,000	$ 3,498,153		05/09/01***	64%	52%
BR 1-7(22)410				SLETTEN CONSTRUCTION CO			06/11/98	F.P.M. BERG, GARY	
BATTLECREEK - WEST OF ZURICH		42.0 METER STRUCTURE					08/17/98	PHONE NO: 265-6821	
BR 9003(20)							06/04/99***		
BATTLE CREEK - EAST OF CHINOOK		42.0 METER STRUCTURE-RELOCATE							
CONTRACT TOTAL	10.000	km	$ 1,613,858	$ 1,997,074	$ 752,883			38%	51%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF-NH 1-3(31)225 F			S K CONSTRUCTION, INC.					07/07/98	F.P.M. LEO, DENNIS	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER						07/27/98	PHONE NO: 873-8624	
	5.000	mi		$ 7,085,715	$ 6,645,093	$ 3,171,028		05/27/01***	48%	33%
SMP 0799(98)			TREASURE STATE CONSTRUCTION					08/04/98	F.P.M. AAFEDT, RANDY	
GREAT FALLS DISTRICT - CRUSH &		CRUSH & STOCKPILE						/ /	PHONE NO: 454-5920	
	5.000	mi		$ 462,955	$ 404,169	$ 0		05/02/99***	0%	06/30/99
SMP 5099(98)			TREASURE STATE CONSTRUCTION					08/04/98	F.P.M. KLETTE, MIKE	
GREAT FALLS - CRUSH & STOCKPIL		CRUSH & STOCKPILE-GLACIER,POND ERA & TETON						12/02/98	PHONE NO: 278-7078	
	5.000	km		$ 554,257	$ 425,996	$ 124,580		05/25/99***	29%	06/30/99
STPP 58-1(17)26			A-1 PAVING, INC					10/06/98	F.P.M. WICKMAN, TERRY	
HUDSON BAY DIVIDE-ST. MARY		PULVERIZATION & PLANT MIX OVER LAY						11/02/98	PHONE NO: 278-7931	
	5.000	km		$ 2,383,559	$ 2,417,707	$ 337,817		07/24/00***	14%	0%
STPE 15-5(96)245			MARQUIS EXCAVATING					10/06/98	F.P.M. WILMOT, DOUG	
SOUTH OF HARDY CREEK		RENOVATION OF SCENIC OVERLOOK						/ /	PHONE NO: 454-5921	
	5.000	km		$ 110,962	$ 119,936	$ 1,199		08/02/99***	1%	0%
IM 15-7(25)343			BLAHNIK CONSTRUCTION, INC.					11/02/98	F.P.M. KLETTE, MIKE	
VALIER INTERCHANGE NORTH & SOU		PMS OVERLAY & SEAL & COVER						/ /	PHONE NO: 278-7078	
	5.000	km		$ 2,079,643	$ 2,002,075	$ 20,021		03/19/00***	1%	0%
NH 24-4(15)117			RIVERSIDE CONTRACTING, INC.					11/02/98	F.P.M. WILMOT, DOUG	
CASCADE COUNTY LINE EAST		PLANT MIX SURFACING,OVERLAY,SE AL & COVER						02/23/99	PHONE NO: 454-5921	
	5.000	km		$ 894,268	$ 923,842	$ 9,238		10/03/99***	1%	0%
STPP 3-4(7)89			BLAHNIK CONSTRUCTION, INC.					11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER						11/30/98	PHONE NO: 278-7931	
	5.000	km		$ 1,143,928	$ 1,103,737	$ 198,251		01/09/00***	18%	0%
IM 15-5(95)274			SLETTEN CONSTRUCTION CO					11/02/98	F.P.M. AAFEDT, RANDY	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS						02/02/99	PHONE NO: 454-5920	
	5.000	km		$ 3,573,798	$ 4,192,527	$ 45,635		08/13/01***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/99
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 1-7(27)391				A-1 PAVING, INC			11/25/98	F.P.M. BERG, GARY	
BLAINE COUNTY LINE - EAST		PMS OVERLAY,SEAL & COVER					/ /	PHONE NO: 265-6821	
RTS 234-1(8)0							11/04/99***		
HAVRE - SOUTH		PMS OVERLAY,SEAL & COVER							
RTS 432-1(3)0									
BIG SANDY - WEST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 2,323,001	$ 2,177,611	$ 21,158			1%	0%
RTS 220-1(4)14				BLAHNIK CONSTRUCTION, INC.			11/25/98	F.P.M. KLETTE, MIKE	
AGAWAM - NORTH		PMS OVERLAY,SEAL & COVER					/ /	PHONE NO: 278-7078	
RTS 223-1(5)20							04/24/99***		
JCT 564 - NORTH		PMS OVERLAY,SEAL & COVER							
RTS 366-2(1)13									
JCT 417 - EAST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 1,714,184	$ 1,657,187	$ 16,572			1%	0%
NH 60-2(54)91				MONTANA LINES, INC			11/25/98	F.P.M. AAFEDT, RANDY	
10TH AVE SO - 23RD TO 49TH - G		TRAFFIC SIGNALS & LIGHTING					/ /	PHONE NO: 454-5920	
	5.000	km	$ 260,864	$ 226,344	$ 2,101		09/08/99***	1%	0%
STPP 3-3(8)75				NORTH PACIFIC ROAD BLDERS,INC.			12/16/98	F.P.M. WICKMAN, TERRY	
DUPUYER-NORTH		GR,AGG SURF,PL MIX SURF.& SEAL & COVER					01/11/99	PHONE NO: 278-7931	
	5.000	mi	$ 5,699,228	$ 4,604,687	$ 96,492		09/08/01***	2%	0%
GREAT FALLS DISTRICT TOTALS			$ 53,087,627	$ 51,947,947	$ 24,935,023			47%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 25-1(24)46			SLETTEN CONSTRUCTION CO					12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE						02/12/97	PHONE NO: 653-1050	
	5.000 km			$ 4,166,617	$ 4,538,099	$ 4,566,399		03/17/99***	98%	98%
NH 1-10(36)645			DIAMOND CONSTRUCTION, INC.					12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM						04/22/97	PHONE NO: 787-5701	
	5.000 km			$ 2,003,175	$ 1,942,007	$ 1,928,213		03/17/99***	99%	103%
NH 23-3(7)119			E.H. OFTEDAL AND SONS, INC.					06/03/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY						08/14/97	PHONE NO: 233-3628	
STPS 326-1(4)0							PEND	05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS					03/01/99			
CONTRACT TOTAL	10.000 km			$ 8,632,439	$ 7,527,667	$ 7,251,372			96%	98%
NH 94-7(20)242			CENTURY COMPANIES, INC.					06/03/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA						07/21/97	PHONE NO: 485-2058	
	5.000 km			$ 791,296	$ 831,667	$ 805,587		03/17/99***	97%	98%
NH-STPE 23-2(21)81			21 CONST. CO.					08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/						09/02/97	PHONE NO: 233-3612	
	5.000 mi			$ 1,516,511	$ 1,577,312	$ 1,557,356		03/17/99***	99%	108%
IM 94-3(50)115			EMPIRE SAND AND GRAVEL CO.,INC					10/07/97	F.P.M. FRETTE, KURT	
5.3 KM WEST OF HATHAWAY - EAST		MILL,FILL,PMS OVERLAY,SEAL & C OVER						11/06/97	PHONE NO: 233-3612	
	5.000 km			$ 2,643,975	$ 2,369,369	$ 2,362,038		10/15/98	100%	103%
STPN 20-2(16)33			PRINCE, INC				APPR	11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY		LEVELING,CRACK SEALING, SEAL AND COVER					01/06/99	04/14/98	PHONE NO: 787-5701	
STPN 22-2(16)64								03/17/99***		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER								
STPN 62-1(9)2										
CULBERTSON - SOUTH		PLANT MIX OVERLAY								
CONTRACT TOTAL	15.000 km			$ 2,365,515	$ 2,205,620	$ 2,335,325			90%	97%
RTS 350-1(1)0			CENTURY COMPANIES, INC.					12/11/97	F.P.M. ARTHUR, RONALD T.	
HOMESTEAD - EAST & WEST		P.M.S.OVERLAY,SEAL & COVER 45% FT.PECK RES.55% SHERIDAN CO.						05/18/98	PHONE NO: 787-5701	
RTS 374-1(1)0							PEND	03/17/99***		
OUTLOOK - SOUTH		PLANT MIX OVERLAY,SEAL & COVER					01/25/99			

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 516-1(2)0									
COALRIDGE - SOUTH		LEVELING,SEAL & COVER							
RTS 517-1(2)0									
JCT MT 16 - EAST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	20.000 km		$ 1,027,901	$ 1,009,780	$ 935,144			89%	113%
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC			03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES					04/09/98	PHONE NO: 233-3608	
4399650							04/21/01***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	10.000 mi		$ 9,621,931	$ 10,272,572	$ 303,432			3%	52%
STPP 2-2(8)70				WICKENS CONSTRUCTION, INC.			05/05/98	F.P.M. FRETTE, KURT	
PLEVNA EAST & WEST		GRADING,GRAVEL,PMS,SEAL & COVE R					06/15/98	PHONE NO: 233-3612	
	5.000 mi		$ 6,260,118	$ 5,418,325	$ 3,950,544		01/05/01***	73%	60%
STPP-STPS-NH-IM 0002(356)				HIGHWAY SPECIALTIES, INC.			05/05/98	F.P.M. LAUCKNER, JAMES	
1998-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					/ /	PHONE NO: 377-2877	
	5.000 km		$ 491,240	$ 426,221	$ 4,263		04/10/99***	1%	62%
NH 1-9(30)565				A-1 PAVING, INC			05/05/98	F.P.M. PISK, RANDAL	
FRAZER - EAST & WEST		WIDEN,PL MIX OVERLAY,SEAL & CO VER					06/01/98	PHONE NO: 228-9478	
	5.000 km		$ 4,831,030	$ 5,719,274	$ 5,129,047		09/01/01***	90%	63%
ER 99-1(1)15				COP CONSTRUCTION CO.			06/11/98	F.P.M. PISK, RANDAL	
COTTONWOOD CREEK - NORTH OF MA		GUARDRAIL,PMS,SEAL & COVER					08/05/98	PHONE NO: 228-9478	
	5.000 km		$ 840,288	$ 916,037	$ 813,109		01/06/00***	89%	79%
STPU 1499(4)				FRANZ CONSTRUCTION, INC			08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB					09/08/98	PHONE NO: 377-2877	
	5.000 mi		$ 939,680	$ 1,051,435	$ 140,830		10/01/99***	13%	30%
SMP 4699(98)				CENTURY COMPANIES, INC.			08/04/98	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT - CRUSH & ST		CRUSH & STOCKPILE					09/02/98	PHONE NO: 228-9478	
	5.000 km		$ 434,400	$ 228,000	$ 31,873		03/17/99***	14%	06/30/99

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPE 1-10(44)613				TRIANGLE ELECTRIC INC.			08/04/98	F.P.M. ARTHUR, RONALD T.	
WALKWAY SIGNAL-EAST OF POPLAR		SIGNS & FLASHING BEACONS					/ /	PHONE NO: 787-5701	
	5.000	km	$ 34,985	$ 24,246	$ 0		05/02/99***	0%	60%
NH 22-2(17)42				PRINCE, INC			08/04/98	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - SOUTH		PL.MIX OVERLAY & SEAL & COVER					10/20/98	PHONE NO: 787-5701	
	5.000	km	$ 1,880,758	$ 1,766,290	$ 306,499		03/04/00***	17%	18%
NH 1-10(43)613				NORTHERN LINE LAYERS, INC.			08/04/98	F.P.M. ARTHUR, RONALD T.	
POPLAR - BROCKTON		PL.MIX OVERLAY & SEAL & COVER					09/02/98	PHONE NO: 787-5701	
	5.000	mi	$ 1,323,480	$ 1,337,981	$ 927,431		11/16/99***	69%	37%
ER 1499(5)				SLETTEN CONSTRUCTION CO			09/01/98	F.P.M. BACON, DAVID	
9TH AVE. S.W./LONETREE CR. - S		BRIDGE & APPROACHES					10/13/98	PHONE NO: 377-2877	
	5.000	km	$ 715,561	$ 639,988	$ 314,622		07/26/99***	49%	23%
IM 94-4(58)130				PRINCE, INC			10/06/98	F.P.M. FRETTE, KURT	
LIGNITE CREEK - EAST (WB)		COLD MILLING PLANT MIX BIT.SUR FACING,SEAL & COVER					12/15/98	PHONE NO: 233-3612	
	5.000	km	$ 1,116,540	$ 1,016,593	$ 20,021		09/30/99***	2%	0%
IM 94-5(28)185				PRINCE, INC			10/06/98	F.P.M. EIDE, LEON	
FALLON - EAST & WEST		PLANT MIX BIT.SURFACING,SEAL & COVER					/ /	PHONE NO: 485-2058	
	5.000	km	$ 921,392	$ 973,429	$ 9,734		09/22/99***	1%	0%
STPP 2-1(25)34				PRINCE, INC			10/06/98	F.P.M. FRETTE, KURT	
LOCATE CREEK-EAST & WEST		PLANT MIX LEVELING,OVERLAY & S EAL & COVER					12/15/98	PHONE NO: 233-3612	
	5.000	mi	$ 1,003,929	$ 1,088,327	$ 224,541		08/28/99***	21%	0%
STPS 327-1(5)8				EDWARD H. SCHWARTZ CONST., INC			11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING					/ /	PHONE NO: 787-5701	
	5.000	mi	$ 3,085,239	$ 3,340,582	$ 0		06/05/01***	0%	0%
NH 57-6(7)267 F				D.H. BLATTNER & SONS, INC.			11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER					/ /	PHONE NO: 485-2058	
NH 57-6(8)273 F							06/28/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	20.000 mi		$ 10,229,983	$ 9,921,985	$ 99,225			1%	0%
NH 62-2(11)37 F				CENTURY COMPANIES, INC.			11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					12/21/98	PHONE NO: 377-2877	
NH 20-2(14)50							02/28/01***		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER							
CONTRACT TOTAL	10.000 km		$ 3,132,525	$ 4,249,957	$ 185,753			4%	0%
ER 243-1(2)6				SLETTEN CONSTRUCTION CO			11/25/98	F.P.M. PISK, RANDAL	
CREE CROSSING		GRADING & AGGREGATE SURFACING					01/11/99	PHONE NO: 228-9478	
	5.000 km		$ 1,024,386	$ 886,500	$ 22,007		11/26/99***	2%	0%
RTS 204-1(1)0				CENTURY COMPANIES, INC.			12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					/ /	PHONE NO: 228-9478	
RTS 243-1(3)0							09/17/99***		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 248-4(3)18									
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 363-1(3)2									
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER							
CONTRACT TOTAL	20.000 km		$ 1,104,155	$ 1,280,179	$ 0			0%	0%
RTS 254-1(13)13				NORTHERN LINE LAYERS, INC.			12/16/98	F.P.M. EIDE, LEON	
BLOOMFIELD - NORHT & SOUTH		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER					/ /	PHONE NO: 485-2058	
RTS 254-1(14)43							09/26/99***		
RICHEY - WEST		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER							
RTS 335-1(9)0									
GLENDIVE - SOUTH		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 586,790	$ 719,002	$ 7,190			1%	0%
RTF 20-2(18)53				PRINCE, INC			02/03/99	F.P.M. LAUCKNER, JAMES	
SIDNEY-FAIRVIEW		PL MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 377-2877	
	5.000 mi		$ 1,447,255	$ 1,217,653	$ 0		08/20/99***	0%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS-BR 484-1(4)20				S K CONSTRUCTION, INC.			02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE					/ /	PHONE NO: 233-3604	
	5.000 km		$ 3,350,473	$ 3,899,590	$ 0		07/14/00***	0%	0%
BR 1-10(42)611				SLETTEN CONSTRUCTION CO			03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER					/ /	PHONE NO: 653-1050	
	5.000 mi		$ 2,446,919	$ 3,103,761	$ 0		07/28/00***	0%	0%
GLENDIVE DISTRICT TOTALS			$ 79,970,488	$ 81,499,446	$ 34,231,553			41%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.		PEND	06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS				02/23/99	08/09/94	PHONE NO: 657-0273	
	5.000 mi		$ 531,904	$ 361,046	$ 349,686		03/17/99***	97%	10/15/94
STPP 45-1(14)0				S K CONSTRUCTION, INC.		APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.			01/06/99	10/28/96	PHONE NO: 932-4872	
	5.000 mi		$ 5,945,331	$ 5,478,423	$ 5,670,593		03/17/99***	98%	92%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0267	
	5.000 km		$ 2,983,689	$ 2,633,050	$ 2,626,835		03/17/99***	99%	121%
STPU 1002(6)				EMPIRE SAND AND GRAVEL CO.,INC		PEND	04/08/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.				03/10/99	06/16/97	PHONE NO: 323-3021	
	5.000 mi		$ 1,219,464	$ 1,091,406	$ 1,162,333		03/17/99***	98%	75%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.			06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU	RF. & SEAL & COVER				08/10/98	PHONE NO: 657-0269	
	5.000 km		$ 14,524,331	$ 15,444,134	$ 96,492		10/06/01***	1%	20%
STPP 43-1(16)3				CENTURY COMPANIES, INC.			07/07/98	F.P.M. TILZEY, RONALD	
WARM SPRINGS CREEK-NORTH & SOU		MILLING,PMS OVERLAY,SEAL & COV	ER				09/15/98	PHONE NO: 538-8732	
STPP 43-1(17)35							06/14/99***		
ROY - EAST		MILLING,PMS OVERLAY,SEAL & COV	ER						
CONTRACT TOTAL	10.000 km		$ 1,896,026	$ 1,587,664	$ 113,351			7%	46%
IM 94-1(55)0				EMPIRE SAND AND GRAVEL CO.,INC			07/07/98	F.P.M. KEGLEY, MEL	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU	MBLE STRIPS				09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453							03/17/99***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV	ER & RUMBLE STRIPS						
CONTRACT TOTAL	10.000 km		$ 2,266,828	$ 1,980,980	$ 309,384			16%	37%
NH 4-1(20)26				JTL GROUP, INC.-BILLINGS			07/07/98	F.P.M. SHUPAK,TOM	
BRIDGER-MAIN STREET		PLANT MIX OVERLAY,SEAL & COVER					08/07/98	PHONE NO: 657-0271	
STPP 4-2(16)54							03/17/99***		
LAUREL LOOP		PLANT MIX OVERLAY,SEAL & COVER							
STPP 48-1(18)0									
HARDIN-CENTER AVENUE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 1,224,634	$ 1,166,980	$ 687,109			57%	41%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 237-1(6)1				EDWARD T COPPS CONST.			08/04/98	F.P.M. TILZEY, RONALD	
BIG SPRING CREEK - N.W. OF LEW		GRADE,AGGERGATE SURFACE & APPR OACHES					09/21/98	PHONE NO: 538-8732	
	5.000	km	$ 426,754	$ 459,639	$ 417,173		06/22/99***	91%	37%
SMP 1499(98)				EMPIRE SAND AND GRAVEL CO.,INC			08/04/98	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE-FERGUS,GOLDE N VALLEY & SWEET GRASS					10/05/98	PHONE NO: 538-8732	
	5.000	mi	$ 409,745	$ 347,790	$ 312,715		04/27/99***	90%	06/30/99
SMP 5699(98)				CENTURY COMPANIES, INC.			08/04/98	F.P.M. SLOE, DAVID A.	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE					10/03/98	PHONE NO: 657-0269	
	5.000	km	$ 547,000	$ 380,000	$ 342,866		04/28/99***	90%	06/30/99
STPS 401-1(2)0				AMERICAN CONTRACTING, INC.			09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER					10/21/98	PHONE NO: 657-0271	
	5.000	km	$ 4,641,922	$ 4,713,098	$ 1,471,150		04/11/01***	31%	9%
STPP 14-3(11)88				RIVERSIDE CONTRACTING, INC.			10/06/98	F.P.M. TILZEY, RONALD	
TWO DOT-HARLOWTON		PLANT MIX OVERLAY & SEAL & COV ER					02/17/99	PHONE NO: 538-8732	
	5.000	km	$ 1,192,991	$ 1,222,425	$ 12,224		12/27/99***	1%	0%
STPS 541-1(2)0				RIVERSIDE CONTRACTING, INC.			10/06/98	F.P.M. TILZEY, RONALD	
UTICA-WINDHAM		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 538-8732	
	5.000	km	$ 790,267	$ 746,724	$ 7,467		10/27/99***	1%	0%
STPP 28-2(21)60				EMPIRE SAND AND GRAVEL CO.,INC			10/06/98	F.P.M. SLOE, DAVID A.	
RED LODGE - SOUTH		PLANT MIX SURFACING,SEAL & COV ER					11/11/98	PHONE NO: 657-0269	
	5.000	km	$ 1,354,964	$ 1,458,768	$ 249,776		01/28/00***	17%	0%
NH 53-2(6)41				CENTURY COMPANIES, INC.			11/02/98	F.P.M. HUBER,JOHN	
MUSSELSHELL RIVER - N & S		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS					12/10/98	PHONE NO: 323-3021	
	5.000	km	$ 587,985	$ 523,993	$ 95,450		07/30/99***	18%	0%
IM 90-9(87)473				JTL GROUP, INC.-BILLINGS			11/02/98	F.P.M. KEGLEY, MEL	
BIG HORN COUNTY LINE-EAST		MILL,PLANT MIX FILL & SEAL & C OVER					/ /	PHONE NO: 657-0267	
	5.000	km	$ 1,911,140	$ 1,874,341	$ 18,744		10/17/99***	1%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 14-3(12)116				RIVERSIDE CONTRACTING, INC.			11/02/98	F.P.M. TILZEY, RONALD	
SHAWMUT - EAST		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS & GUARD RAIL					02/02/99	PHONE NO: 538-8732	
	5.000	km	$ 781,605	$ 759,196	$ 153,763		11/11/99***	20%	0%
NH 57-3(25)103				CENTURY COMPANIES, INC.			11/02/98	F.P.M. TILZEY, RONALD	
GRASSRANGE - WEST		PMS OVERLAY,SEAL & COVER					/ /	PHONE NO: 538-8732	
NH 57-3(26)97							09/09/99***		
CHEADLE - EAST & WEST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 1,183,671	$ 1,028,043	$ 10,281			1%	0%
IM 90-7(71)390				RIVERSIDE CONTRACTING, INC.			11/02/98	F.P.M. BERGEN, PERRY	
REED POINT-EAST & WEST		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER					01/22/99	PHONE NO: 932-4872	
	5.000	km	$ 2,137,675	$ 2,242,765	$ 211,915		06/03/00***	9%	0%
NH 16-2(9) 30				INTERMOUNTAIN SLURRY SEAL			11/02/98	F.P.M. HUBER,JOHN	
KLEIN-SOUTH		MICRO SURFACING					/ /	PHONE NO: 323-3021	
	5.000	km	$ 934,834	$ 860,860	$ 8,607		08/02/99***	1%	0%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3021	
	5.000	km	$ 11,563,965	$ 9,648,986	$ 96,492		01/23/02***	1%	0%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS			12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8					/ /	PHONE NO: 657-0269	
IM 90-8(139)437							11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE							
CONTRACT TOTAL	10.000	km	$ 10,173,185	$ 9,101,273	$ 91,016			1%	0%
RTF 72-1(6)0				JTL GROUP, INC.-BILLINGS			02/03/99	F.P.M. SHUPAK,TOM	
WYOMING LINE - NORTH		LEVELING,GUARDRAIL,SEAL & COVE R					/ /	PHONE NO: 657-0271	
RTS 308-1(20)0							10/25/99***		
RED LODGE - EAST		SSEAL & COVER							
RTS 308-1(21)5									
BEAR CR. EAST AND WEST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 738,036	$ 763,441	$ 0			0%	0%
RT 56395(1)				EMPIRE SAND AND GRAVEL CO.,INC			02/03/99	F.P.M. KEGLEY, MEL	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER					/ /	PHONE NO: 657-0267	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RT 56788(3)							07/30/99***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER							
RTF 16-1(40)12									
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER							
RTF 48-1(19)1									
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER							
RTM 1026(1)									
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER							
CONTRACT TOTAL	25.000 km		$ 967,359	$ 910,925	$ 0			0%	0%
BR 9049(15)				COP CONSTRUCTION CO.			02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					/ /	PHONE NO: 657-0273	
	5.000 km		$ 1,144,043	$ 1,146,007	$ 0		07/14/00***	0%	0%
STPS 244-2(5)12				RIVERSIDE CONTRACTING, INC.			02/03/99	F.P.M. BROWN GERRY	
FLATWILLOW APPROACH		PL MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 657-0268	
RTF 57-3(27)113							07/30/99***		
GRASS RANGE-EAST		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER							
RTF 66-1(2)0									
D-Y JUNCTION-NORTH		PL MIX OVERLAY,SEAL & COVER							
RTS 238-1(5)4									
JCT. 466-EAST		PL MIX OVERLAY,SEAL & COVER							
RTS 244-2(6)17									
MCDONALD CREEK-NO. & SO.		PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	25.000 km		$ 2,080,223	$ 2,126,450	$ 0			0%	0%
RTF 4-2(17)54				JTL GROUP, INC.-BILLINGS			02/03/99	F.P.M. BERGEN, PERRY	
LAUREL INTERCHANGE-NORTH & SOU		COLD MILLING,PL MIX SURF OVERL AY,SEAL & COVER					/ /	PHONE NO: 932-4872	
RTF 45-1(19)16							07/30/99***		
MELVILLE-NORTH & SOUTH		SEAL & COVER							
CONTRACT TOTAL	10.000 mi		$ 469,033	$ 437,057	$ 0			0%	0%
BILLINGS DISTRICT TOTALS			$ 74,628,602	$ 70,495,465	$ 14,515,419			20%	
TOTALS FOR ALL PROJECTS:			$332,098,357	$324,325,766	$144,018,199			43%	

S
625.704
H3CR
3/31/99

STATE DOCUMENTS COLLECTION
MAY 0 1999
MONTANA STATE LIBRARY

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/99
*** MISSOULA DISTRICT ***

DATE:04/16/99 PAGE NO

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	PERCENT PROJECT COMPLETED	% C TIME USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.		APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	5.000	mi	$ 9,983,036	$ 9,756,496	$ 10,576,742		04/14/99***	98%	101%
NH-CM 0002(216)				COP CONSTRUCTION CO.		APPR	04/08/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES				06/11/98	05/13/97	PHONE NO: 523-5856	
	5.000	mi	$ 6,497,408	$ 5,111,000	$ 5,427,181		04/14/99***	98%	96%
CM 0002(272)				SCOTT CONSTRUCTION, INC.			04/08/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					10/20/97	PHONE NO: 523-5877	
	5.000	mi	$ 1,769,267	$ 1,764,482	$ 1,478,259		04/14/99***	84%	104%
NH 24-1(43)32				KEENEY CONSTRUCTION		APPR	08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA				03/09/99	09/05/97	PHONE NO: 523-5863	
	5.000	km	$ 801,957	$ 786,804	$ 833,303		04/14/99***	98%	110%
STPP 6-1(61)109				SCHELLINGER CONST CO.,INC.		APPR	10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING				03/09/99	10/22/97	PHONE NO: 523-5864	
	5.000	mi	$ 6,930,658	$ 7,425,610	$ 7,911,500		10/16/00***	98%	81%
STPN 5-1(19)1				JENSEN PAVING COMPANY, INC.			11/07/97	F.P.M. CHRISINGER,KENNETH L	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER					08/04/98	PHONE NO: 755-8566	
STPN 5-1(20)6							04/14/99***		
EVARO NORTH		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 1,761,333	$ 1,683,885	$ 1,409,224			84%	80%
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION		PEND	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				03/16/99	01/26/98	PHONE NO: 523-5863	
	5.000	km	$ 10,496,431	$ 11,767,435	$ 10,184,361		01/21/01***	87%	62%
IM 90-2(96)110				FRONTIER-WEST, L.L.C.			03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.					04/01/98	PHONE NO: 523-5856	
IM 90-2(94)107							03/07/00***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.							
CONTRACT TOTAL	10.000	km	$ 3,451,902	$ 3,734,619	$ 3,460,731			88%	60%

PLEASE RETURN

*** ESTIMATED COMPLETION DATE

add back
OCLC 22722994 WF

MONTANA STATE LIBRARY
3 0864 0014 4349 1

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/99
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 6-1(79)74			WESTWAY CONSTRUCTION, INC.				APPR	03/11/98	F.P.M. HANCOCK, DALE	
LYNCH CREEK - N.W. OF PLAINS		STRUCTURES & APPROACHES					03/18/99	06/02/98	PHONE NO: 755-8559	
	5.000	km		$ 484,419	$ 461,144	$ 490,361		04/14/99***	98%	96%
CM 0002(273)			MONTANA LINES, INC					05/05/98	F.P.M. SULLIVAN, SHEILA	
SIGNAL INTERCONNECT - MISSOULA		SIGNAL INTERCONNECT						06/15/98	PHONE NO: 523-5877	
	5.000	km		$ 128,030	$ 136,579	$ 154,747		04/14/99***	98%	87%
NH-STPHS 7-1(73)75 F			RIVERSIDE CONTRACTING, INC.					06/11/98	F.P.M. SULLIVAN, SHEILA	
FLORENCE EASTSIDE HWY		GRADING,AGGR.,SURF.PMS.SIGNING ,LIGHTING & STORM DRAINS						07/21/98	PHONE NO: 523-5877	
STPHS 7-2(24)84								01/26/00***		
LOLO - RIDGEWAY & GLACIER DRIV		INTERSECTION RE-ALIGNMENT & SI GNAL								
CONTRACT TOTAL	10.000	km		$ 1,715,144	$ 1,918,703	$ 1,762,861			92%	68%
ER 6-1(78)59			RIVERSIDE CONTRACTING, INC.					07/07/98	F.P.M. ROBERTS, JAMES	
MT 200 ROAD REPAIRS		GRADE,GRAVEL & PLANT MIX BIT.S URFACE						10/08/98	PHONE NO: 752-0531	
	5.000	km		$ 1,692,761	$ 1,529,771	$ 1,095,035		04/01/00***	72%	56%
STPHS 7-2(31)89			MONTANA LINES, INC					07/07/98	F.P.M. JOHNSON, ROBERT L.	
BLUE MOUNTAIN SIGNAL		TURNBAY WIDENING & SIGNALS						08/31/98	PHONE NO: 523-5864	
	5.000	mi		$ 362,047	$ 369,998	$ 313,948		04/11/99***	85%	80%
RTS 8199(37)			DICK ANDERSON CONSTRUCTION,INC					08/04/98	F.P.M. MAART, WILLIAM C.	
RATTLESNAKE CREEK-VINE STREET-		BRIDGE REHABILITATION						09/15/98	PHONE NO: 523-5856	
RTS 9031(11)								04/14/99***		
CLARK FORK-LOZEAU		BRIDGE REHAB.& GUARD RAIL								
RTS 9041(19)										
IRR. CANAL - 6KM S.E. OF VICTO		PL.MIX SURF.,STEEL BM.BRIDGE & APPROACHES								
CONTRACT TOTAL	15.000	km		$ 751,529	$ 697,378	$ 468,397			65%	06/30/99
NH-STPHS 6799(18)			MONTANA LINES, INC					08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS						09/14/98	PHONE NO: 755-8557	
	5.000	mi		$ 376,379	$ 388,006	$ 53,181		06/23/99***	14%	10%
RTS 9020(18)			FRONTIER-WEST, L.L.C.					09/01/98	F.P.M. MAART, WILLIAM C.	
FLINT CREEK-6KM SO. OF DRUMMO"		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF & TEE-BEAM BRIDGE						09/29/98	PHONE NO: 523-5856	
RTS 9020(16)								05/23/99***		
FLINT CREEK OVERFLOW-SO. OF DR		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,TEE-BEAM BRIDGE								
CONTRACT TOTAL	10.000	km		$ 393,218	$ 413,363	$ 279,418			68%	31%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 1-1(62)26			WESTWAY CONSTRUCTION, INC.					09/01/98	F.P.M. MITCHELL, JAMES D.	
SLIDE - WEST OF LIBBY		SLIDE CORRECTION						09/21/98	PHONE NO: 755-8557	
	5.000	km		$ 919,281	$ 682,605	$ 620,963		04/14/99***	91%	0%
BH 33-1(26)55			TAMIETTI CONST. CO., INC.					09/01/98	F.P.M. KALBERG, J. GARY	
PINKHAM CREEK 10.7 KM S OF REX		STRIPING,BRIDGE REHAB.						09/28/98	PHONE NO: 257-3395	
BH 33-1(25)64								06/12/99***		
TOBACCO RIVER 3.9 KM E OF REXF		BRIDGE REHAB,GUARD RAIL,STRIPI NG								
CONTRACT TOTAL	10.000	mi		$ 277,767	$ 289,702	$ 202,120			70%	28%
STPE-BH 9031(5)			DICK ANDERSON CONSTRUCTION,INC					10/06/98	F.P.M. MAART, WILLIAM C.	
CLARK FORK-WEST OF ALBERTON		GUARDRAIL & SIGNING,BRIDGE REH AB.						/ /	PHONE NO: 523-5856	
	5.000	km		$ 475,719	$ 557,586	$ 5,576		01/06/00***	1%	08/20/99
BH 1-1(61)12			MORGEN & OSWOOD CONST. CO.,INC					10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.						03/23/99	PHONE NO: 257-3395	
	5.000	km		$ 1,426,745	$ 1,957,096	$ 19,571		05/02/00***	1%	0%
STPHS 0002(351)			PAVLIK ELECTRIC CO, INC					10/06/98	F.P.M. HANCOCK, DALE	
1995-D1-SAFETY-SECONDARY		DELINEATION,SIGNING & FLASHER						04/01/99	PHONE NO: 755-8559	
STPHS 8-2(43)41								05/13/99***		
ADVANCE FLASHERS-JOSLYN STREET		SIGNING & ELECTRICAL								
CONTRACT TOTAL	10.000	km		$ 65,676	$ 64,999	$ 653			1%	0%
IM 90-2(92)110			JENSEN PAVING COMPANY, INC.					10/06/98	F.P.M. JOHNSON, ROBERT L.	
BONNER-EAST		COLD MILLING,HOT RECYCLED PLAN T MIX OVERLAY,SEAL & COVER						03/19/99	PHONE NO: 523-5864	
	5.000	km		$ 3,605,551	$ 3,374,995	$ 34,269		06/21/00***	1%	0%
IM 90-1(132)44			COTTONWOOD CONSTRUCTION,INC.					10/06/98	F.P.M. JOHNSON, ROBERT L.	
SUPERIOR - EAST & WEST		CRACK SEALING						10/27/98	PHONE NO: 523-5864	
IM 90-2(97)119								09/26/99***		
CLINTON - EAST		CRACK SEALING								
CONTRACT TOTAL	10.000	km		$ 142,438	$ 113,118	$ 22,864			20%	0%
RTF 6-1(84)23			RIVERSIDE CONTRACTING, INC.					11/25/98	F.P.M. HANCOCK, DALE	
11 KM. E. OF NOXON - EAST		OVERLAY,SEAL & COVER & STRIPIN G						01/04/99	PHONE NO: 755-8559	
RTF 6-1(85)46								08/28/99***		
THOMPSON FALLS - EAST & WEST		MILL & FILL,SEAL & COVER & STR IPING								

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 472-1(3)0										
THOMPSON FALLS - NORTH		OVERLAY,SEAL & COVER & STRIPIN G								
CONTRACT TOTAL	15.000 km			$ 915,054	$ 887,359	$ 170,522			19%	0%
RTS 317-1(3)0			A-1 PAVING, INC					11/25/98	F.P.M. MITCHELL, JAMES D.	
WILLOW GLEN DRIVE		OVERLAY,SEAL & COVER						/ /	PHONE NO: 755-8557	
	5.000 km			$ 125,378	$ 113,794	$ 1,139		04/14/99***	1%	0%
RTF 1-1(63)33			RIVERSIDE CONTRACTING, INC.					11/25/98	F.P.M. HANCOCK, DALE	
LIBBY - SOUTH		PMS OVERLAY,SEAL & COVER						12/15/98	PHONE NO: 755-8559	
RTF 1-1(64)38								08/23/99***		
10 KM S. OF LIBBY - SOUTH		SEAL & COVER								
RTF 5-4(20)181										
EUREKA - NORTH		SEAL & COVER								
RTS 482-1(4)3										
AIRPORT ROAD - LIBBY		PMS OVERLAY,SEAL & COVER								
CONTRACT TOTAL	20.000 km			$ 861,368	$ 860,827	$ 159,574			19%	0%
RTF 5-2(83)27			MARVIN A. REHBEIN					12/16/98	F.P.M. JOHNSON, ROBERT L.	
RAVALLI - ST. IGNATIUS		PL MIX OVERLAY,SEAL & COVER						/ /	PHONE NO: 523-5864	
RTF 7-1(81)23								09/05/99***		
DARBY - NO. & SO.		SEAL & COVER								
RTS 382-1(11)0										
PERMA - NORTH		PLANT MIX OVERLAY & SEAL & COV ER								
CONTRACT TOTAL	15.000 km			$ 828,713	$ 862,858	$ 0			0%	09/01/99
RTF 0002(381)			QUALITY CONCRETE COMPANY					12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE						/ /	PHONE NO: 755-8566	
	5.000 km			$ 284,515	$ 244,291	$ 2,444		01/04/01***	1%	0%
BR 33-1(20)0			D.H. BLATTNER & SONS, INC.					12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.						03/08/99	PHONE NO: 257-3395	
BH 33-1(21)1								05/14/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES								
STPP 33-1(24)0										
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS								
CONTRACT TOTAL	15.000 km			$ 3,515,447	$ 3,348,840	$ 160,128			5%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/99

DATE:04/16/99 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 5-1(22)10				A-1 PAVING, INC			03/02/99	F.P.M. JOHNSON, ROBERT L.	
SAFETY IMPROVEMENTS-NO. OF EVA		SAFETY IMPROVEMENTS,WIDENING,S EAL & COVER					03/22/99	PHONE NO: 523-5864	
STPHS-NH 5-2(82)42							11/22/99***		
SAFETY IMPROVEMENTS - 6.4 KM S		PL MIX OVERLAY,SEAL & COVER							
NH 5-2(85)31									
ST. IGNATIUS - NO. & SO.		SAFETY IMPROVEMENT,WIDENING,SE AL & COVER							
CONTRACT TOTAL	15.000 mi		$ 1,289,655	$ 1,167,991	$ 45,318			4%	0%
MISSOULA DISTRICT TOTALS			$ 62,328,824	$ 62,471,332	$ 47,344,390			72%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 50-1(16)11				EMPIRE SAND AND GRAVEL CO.,INC			06/03/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					09/15/97	PHONE NO: 684-5609	
	5.000 km		$ 4,074,699	$ 3,976,126	$ 3,714,145		06/18/99***	93%	108%
IM-HDP 9240(001) F				MORRISON KNUDSEN CORPORATION			09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO: 586-5074	
	5.000 mi		$ 8,073,537	$ 8,397,890	$ 7,631,088		09/29/00***	91%	77%
SF-STPS 272-1(3)0				JIM GILMAN EXCAVATING INC.		PEND	11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL				02/25/99	01/22/98	PHONE NO: 782-7443	
	5.000 km		$ 2,052,879	$ 1,990,695	$ 2,031,575		08/07/99***	98%	95%
RTS 324-1(1)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER					08/15/98	PHONE NO: 267-3417	
	5.000 mi		$ 682,262	$ 645,918	$ 578,487		04/14/99***	90%	16%
IM 15-1(87)64				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					04/28/98	PHONE NO: 267-3417	
IM 15-1(86)74							12/08/99***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	10.000 km		$ 8,892,290	$ 7,211,151	$ 5,257,247			73%	47%
STPU 1809(4)				HOLLOW CONTRACTING			05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER					06/25/98	PHONE NO: 782-9327	
	5.000 km		$ 1,556,479	$ 1,319,159	$ 832,887		02/01/00***	63%	80%
STPP 13-1(28)56				RIVERSIDE CONTRACTING, INC.			05/05/98	F.P.M. BRAZILL,WILLIAM	
NORRIS HILL		PLANT MIX OVERLAY,SEAL & COVER					06/09/98	PHONE NO: 682-7821	
	5.000 mi		$ 1,008,469	$ 1,124,242	$ 1,107,303		06/28/99***	98%	85%
IM 15-1(88)86				JIM GILMAN EXCAVATING INC.			06/11/98	F.P.M. WILLIAMS,PAUL	
GLEN-MELROSE		HOT RECYCLED PL MIX,SEAL & COV ER,BRIDGE REHAB.					07/22/98	PHONE NO: 267-3417	
	5.000 km		$ 3,306,228	$ 3,098,422	$ 690,864		04/19/00***	22%	43%
SMP 2899(98)				PERFECT CONCRETE, INC			08/04/98	F.P.M. BRAZILL,WILLIAM	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE					09/02/98	PHONE NO: 682-7821	
	5.000 mi		$ 247,699	$ 223,536	$ 137,472		04/14/99***	61%	06/30/99

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 29-1(27)34				A.M. WELLES, INC.			09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,					09/28/98	PHONE NO: 684-5609	
	5.000	km	$ 5,419,975	$ 4,970,738	$ 1,722,209		06/28/01***	35%	15%
ER 0002(372)				TIMBER MOUNTAIN EXCAVATION,INC			09/01/98	F.P.M. STREETER,STEFAN	
MANHATTAN / LIVINGSTON EROSION		RIP RAP & FLOOD DAMAGE REPAIR					11/09/98	PHONE NO: 222-5482	
	5.000	mi	$ 177,733	$ 161,669	$ 122,523		09/23/99***	76%	33%
STPS-STPHS 284-2(10)7				OMO CONSTRUCTION INC			10/06/98	F.P.M. STRIZICH,MATT	
GUARDRAIL - CANYON FERRY RD.		GUARDRAIL REPLACEMENT					03/22/99	PHONE NO: 457-0526	
	5.000	km	$ 197,423	$ 206,543	$ 121,478		04/06/99	100%	0%
RTS 9001(30)				DICK ANDERSON CONSTRUCTION,INC			10/06/98	F.P.M. JOHNSON,RICKIE	
RED ROCK RIVER-2 KM SOUTH OF C		REHAB OF TIMBER BRIDGE					01/11/99	PHONE NO: 494-9635	
	5.000	km	$ 117,444	$ 87,172	$ 60,520		04/14/99***	69%	0%
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.			11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER					/ /	PHONE NO: 225-4360	
RTS 393-1(4)1							10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 5,019,324	$ 4,837,049	$ 48,372			1%	0%
RTS 205-1(20)20				JTL GROUP, INC.-BELGRADE			11/25/98	F.P.M. MCCORMICK, THOMAS	
MAIN STREET-BELGRADE		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 586-5074	
RTS 290-1(3)0							04/14/99***		
MADISON/BROADWAY-BELGRADE		PLANT MIX SURFACING,SEAL & COV ER							
RTS 291-1(2)0									
JACK RABBIT LANE-BELGRADE		PLANT MIX SURFACING,SEAL & COV ER							
RTS 205-1(21)21									
BELGRADE-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.000	km	$ 525,947	$ 432,595	$ 4,330			1%	0%
IM 0002(390)				FRANK GURNEY, INC			12/16/98	F.P.M. SACKS,RAY	
D2-INTERSTATE GUARDRAIL		GUARDRAIL					03/16/99	PHONE NO: 287-3868	
	5.000	km	$ 1,120,012	$ 887,781	$ 83,229		01/06/00***	9%	0%
STPHS 0002(257)				MARONICK CONST. CO., INC			12/16/98	F.P.M. STRIZICH,MATT	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL					04/14/99	PHONE NO: 457-0526	
	5.000	km	$ 331,626	$ 289,632	$ 2,897		12/08/99***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/99

DATE:04/16/99 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RT 25024(1)				JIM GILMAN EXCAVATING INC.			12/16/98	F.P.M. CHRISTENSEN KEVIN	
MAIN STREET - EAST HELENA		PL MIX OVERLAY & SEAL & COVER					02/12/99	PHONE NO: 225-4360	
RTF 8-1(21)11							07/14/99***		
AVON - ELLISTON		PL MIX OVERLAY AND SEAL & COVE R							
RTF 8-2(45)34									
RIMINI ROAD - EAST		PL MIX OVERLAY AND SEAL AND CO VER							
RTS 453-1(2)0									
LINCOLN INT. - EAST		SEAL & COVER							
RTS 518-1(3)0									
MONTANA CITY - EAST HELENA		SEAL & COVER							
CONTRACT TOTAL	25.000	km	$ 2,638,065	$ 2,388,753	$ 179,400			8%	0%
IM 90-7(63)331				RIVERSIDE CONTRACTING, INC.			12/16/98	F.P.M. STREETER,STEFAN	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 222-5482	
NH-STPHS 11-1(27)53							05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.							
CONTRACT TOTAL	10.000	km	$ 9,627,070	$ 9,793,421	$ 1,703,360			17%	0%
IM 90-6(71)289 F				A-1 PAVING, INC			02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	5.000	km	$ 6,331,183	$ 5,379,297	$ 53,794		07/11/01***	1%	0%
RTS 9039(24)				FRONTIER-WEST, L.L.C.			03/02/99	F.P.M. CHRISTENSEN KEVIN	
LITTLE BLACKFOOT RIVER-AVON		BRIDGE REHAB.					03/29/99	PHONE NO: 225-4360	
	5.000	mi	$ 144,847	$ 103,645	$ 1,037		08/31/99***	1%	06/30/99
BUTTE DISTRICT TOTALS			$ 61,545,189	$ 57,525,434	$ 26,084,216			45%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		APPR	03/07/96	F.P.M. AAFEDT, RANDY	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				01/27/98	04/22/96	PHONE NO: 454-5920	
STPU 5205(8) F						APPR	04/14/99***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP				04/06/98			
CONTRACT TOTAL	10.000	mi	$ 3,437,481	$ 3,333,604	$ 3,558,165			98%	146%
STPP 58-1(11)32				MARVIN A. REHBEIN		APPR	06/03/97	F.P.M. WICKMAN, TERRY	
ST. MARY - CANADIAN LINE		PMS OVERLAY				07/08/98	06/26/97	PHONE NO: 278-7931	
	5.000	km	$ 3,537,056	$ 3,573,762	$ 3,552,516		08/16/99***	99%	90%
IM 15-5(93)256				EMPIRE SAND AND GRAVEL CO.,INC			09/04/97	F.P.M. WILMOT, DOUG	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY					11/04/97	PHONE NO: 454-5921	
	5.000	km	$ 4,315,213	$ 4,517,500	$ 4,138,411		01/27/00***	92%	118%
BR 9007(18)				TAMIETTI CONST. CO., INC.			09/04/97	F.P.M. LAY, BILL	
SUN RIVER BRIDGE - FORT SHAW		PS CONCRETE BRIDGE & APPROACHE S					10/06/97	PHONE NO: 738-4505	
	5.000	km	$ 825,157	$ 781,166	$ 721,944		04/14/99***	92%	117%
STPI 15-5(94)283				EMPIRE SAND AND GRAVEL CO.,INC			11/07/97	F.P.M. WILMOT, DOUG	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER					12/05/97	PHONE NO: 454-5921	
STPN-NH 60-2(52)71							04/14/99***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000	mi	$ 3,085,650	$ 3,224,000	$ 2,605,863			81%	122%
RTS 366-1(2)0				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. KLETTE, MIKE	
LEDGER EAST AND WEST		PLANT MIX OVERLAY,SEAL & COVER					04/28/98	PHONE NO: 278-7078	
STPI 15-8(51)380						PEND	06/09/99***		
KEVIN - SUNBURST		PLANT MIX OVERLAY,SEAL & COVER				03/22/99			
CONTRACT TOTAL	10.000	km	$ 2,236,488	$ 2,175,930	$ 2,062,997			95%	63%
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.			06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING					08/05/98	PHONE NO: 738-4505	
	5.000	km	$ 5,750,363	$ 5,444,000	$ 3,642,962		05/09/01***	67%	52%
BR 1-7(22)410				SLETTEN CONSTRUCTION CO			06/11/98	F.P.M. BERG, GARY	
BATTLECREEK - WEST OF ZURICH		42.0 METER STRUCTURE					08/17/98	PHONE NO: 265-6821	
BR 9003(20)							06/04/99***		
BATTLE CREEK - EAST OF CHINOOK		42.0 METER STRUCTURE-RELOCATE							
CONTRACT TOTAL	10.000	km	$ 1,613,858	$ 1,997,074	$ 809,222			41%	51%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/99
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF-NH 1-3(31)225 F			S K CONSTRUCTION, INC.				07/07/98	F.P.M. LEO, DENNIS	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER					07/27/98	PHONE NO: 873-8624	
	5.000 mi		$ 7,085,715	$ 6,645,093	$ 3,171,028		05/27/01***	48%	33%
SMP 0799(98)			TREASURE STATE CONSTRUCTION				08/04/98	F.P.M. AAFEDT, RANDY	
GREAT FALLS DISTRICT - CRUSH &		CRUSH & STOCKPILE					03/12/99	PHONE NO: 454-5920	
	5.000 mi		$ 462,955	$ 404,169	$ 0		05/02/99***	0%	06/30/99
STPP 58-1(17)26			A-1 PAVING, INC				10/06/98	F.P.M. WICKMAN, TERRY	
HUDSON BAY DIVIDE-ST. MARY		PULVERIZATION & PLANT MIX OVER LAY					11/02/98	PHONE NO: 278-7931	
	5.000 km		$ 2,383,559	$ 2,417,707	$ 337,817		07/24/00***	14%	0%
STPE 15-5(96)245			MARQUIS EXCAVATING				10/06/98	F.P.M. WILMOT, DOUG	
SOUTH OF HARDY CREEK		RENOVATION OF SCENIC OVERLOOK					03/29/99	PHONE NO: 454-5921	
	5.000 km		$ 110,962	$ 119,936	$ 1,199		08/02/99***	1%	0%
IM 15-7(25)343			BLAHNIK CONSTRUCTION, INC.				11/02/98	F.P.M. KLETTE, MIKE	
VALIER INTERCHANGE NORTH & SOU		PMS OVERLAY & SEAL & COVER					03/30/99	PHONE NO: 278-7078	
	5.000 km		$ 2,079,643	$ 2,002,075	$ 20,021		03/19/00***	1%	0%
NH 24-4(15)117			RIVERSIDE CONTRACTING, INC.				11/02/98	F.P.M. WILMOT, DOUG	
CASCADE COUNTY LINE EAST		PLANT MIX SURFACING,OVERLAY,SE AL & COVER					02/23/99	PHONE NO: 454-5921	
	5.000 km		$ 894,268	$ 923,842	$ 181,772		10/03/99***	20%	0%
STPP 3-4(7)89			BLAHNIK CONSTRUCTION, INC.				11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER					11/30/98	PHONE NO: 278-7931	
	5.000 km		$ 1,143,928	$ 1,103,737	$ 198,251		01/09/00***	18%	0%
IM 15-5(95)274			SLETTEN CONSTRUCTION CO				11/02/98	F.P.M. AAFEDT, RANDY	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS					02/02/99	PHONE NO: 454-5920	
	5.000 km		$ 3,573,798	$ 4,192,527	$ 48,876		08/13/01***	1%	0%
RTF 1-7(27)391			A-1 PAVING, INC				11/25/98	F.P.M. BERG, GARY	
BLAINE COUNTY LINE - EAST		PMS OVERLAY,SEAL & COVER					03/25/99	PHONE NO: 265-6821	
RTS 234-1(8)0							11/04/99***		
HAVRE - SOUTH		PMS OVERLAY,SEAL & COVER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 432-1(3)0									
BIG SANDY - WEST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 2,323,001	$ 2,177,611	$ 21,776			1%	0%
RTS 220-1(4)14			BLAHNIK CONSTRUCTION, INC.				11/25/98	F.P.M. KLETTE, MIKE	
AGAWAM - NORTH		PMS OVERLAY,SEAL & COVER					03/18/99	PHONE NO: 278-7078	
RTS 223-1(5)20							04/24/99***		
JCT 564 - NORTH		PMS OVERLAY,SEAL & COVER							
RTS 366-2(1)13									
JCT 417 - EAST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 1,714,184	$ 1,657,187	$ 16,572			1%	0%
NH 60-2(54)91			MONTANA LINES, INC				11/25/98	F.P.M. AAFEDT, RANDY	
10TH AVE SO - 23RD TO 49TH - G		TRAFFIC SIGNALS & LIGHTING					04/07/99	PHONE NO: 454-5920	
	5.000 km		$ 260,864	$ 226,344	$ 2,101		09/08/99***	1%	0%
STPP 3-3(8)75			NORTH PACIFIC ROAD BLDERS,INC.				12/16/98	F.P.M. WICKMAN, TERRY	
DUPUYER-NORTH		GR,AGG SURF,PL MIX SURF.& SEAL & COVER					01/11/99	PHONE NO: 278-7931	
	5.000 mi		$ 5,699,228	$ 4,604,687	$ 704,594		09/08/01***	15%	0%
GREAT FALLS DISTRICT TOTALS			$ 52,533,370	$ 51,521,952	$ 25,796,088			50%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 25-1(24)46			SLETTEN CONSTRUCTION CO				12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO: 653-1050	
	5.000 km		$ 4,166,617	$ 4,538,099	$ 4,566,399		04/14/99***	98%	98%
NH 1-10(36)645			DIAMOND CONSTRUCTION, INC.				12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO: 787-5701	
	5.000 km		$ 2,003,175	$ 1,942,007	$ 1,928,213		04/14/99***	99%	103%
NH 23-3(7)119			E.H. OFTEDAL AND SONS, INC.				06/03/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY					08/14/97	PHONE NO: 233-3628	
STPS 326-1(4)0						APPR	05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS				03/17/99			
CONTRACT TOTAL	10.000 km		$ 8,632,439	$ 7,527,667	$ 7,251,372			96%	98%
NH 94-7(20)242			CENTURY COMPANIES, INC.				06/03/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA					07/21/97	PHONE NO: 485-2058	
	5.000 km		$ 791,296	$ 831,667	$ 805,587		04/14/99***	97%	98%
NH-STPE 23-2(21)81			21 CONST. CO.			PEND	08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/				03/17/99	09/02/97	PHONE NO: 233-3612	
	5.000 mi		$ 1,516,511	$ 1,577,312	$ 1,557,356		04/14/99***	99%	108%
STPN 20-2(16)33			PRINCE, INC			APPR	11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY		LEVELING,CRACK SEALING, SEAL AND COVER				01/06/99	04/14/98	PHONE NO: 787-5701	
STPN 22-2(16)64							04/14/99***		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER							
STPN 62-1(9)2									
CULBERTSON - SOUTH		PLANT MIX OVERLAY							
CONTRACT TOTAL	15.000 km		$ 2,365,515	$ 2,205,620	$ 2,335,325			90%	97%
RTS 350-1(1)0			CENTURY COMPANIES, INC.				12/11/97	F.P.M. ARTHUR, RONALD T.	
HOMESTEAD - EAST & WEST		P.M.S.OVERLAY,SEAL & COVER 45% FT.PECK RES.55% SHERIDAN CO.					05/18/98	PHONE NO: 787-5701	
RTS 374-1(1)0						APPR	04/14/99***		
OUTLOOK - SOUTH		PLANT MIX OVERLAY,SEAL & COVER				02/23/99			
RTS 516-1(2)0									
COALRIDGE - SOUTH		LEVELING,SEAL & COVER							
RTS 517-1(2)0									
JCT MT 16 - EAST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	20.000 km		$ 1,027,901	$ 1,009,780	$ 935,144			89%	113%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC			03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES					04/09/98	PHONE NO: 233-3608	
4399650							04/21/01***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	10.000 mi		$ 9,621,931	$ 10,272,572	$ 8,340,618			81%	50%
STPP 2-2(8)70				WICKENS CONSTRUCTION, INC.			05/05/98	F.P.M. FRETTE, KURT	
PLEVNA EAST & WEST		GRADING,GRAVEL,PMS,SEAL & COVE R					06/15/98	PHONE NO: 233-3612	
	5.000 mi		$ 6,260,118	$ 5,418,325	$ 3,950,544		01/05/01***	73%	60%
STPP-STPS-NH-IM 0002(356)				HIGHWAY SPECIALTIES, INC.			05/05/98	F.P.M. LAUCKNER, JAMES	
1998-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					03/29/99	PHONE NO: 377-2877	
	5.000 km		$ 491,240	$ 426,221	$ 65,664		04/10/99***	15%	62%
NH 1-9(30)565				A-1 PAVING, INC			05/05/98	F.P.M. PISK, RANDAL	
FRAZER - EAST & WEST		WIDEN,PL MIX OVERLAY,SEAL & CO VER					06/01/98	PHONE NO: 228-9478	
	5.000 km		$ 4,831,030	$ 5,719,274	$ 5,139,623		09/01/01***	90%	63%
ER 99-1(1)15				COP CONSTRUCTION CO.			06/11/98	F.P.M. PISK, RANDAL	
COTTONWOOD CREEK - NORTH OF MA		GUARDRAIL,PMS,SEAL & COVER					08/05/98	PHONE NO: 228-9478	
	5.000 km		$ 840,288	$ 916,037	$ 813,109		01/06/00***	89%	79%
STPU 1499(4)				FRANZ CONSTRUCTION, INC			08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB					09/08/98	PHONE NO: 377-2877	
	5.000 mi		$ 939,680	$ 1,051,435	$ 140,830		10/01/99***	13%	30%
SMP 4699(98)				CENTURY COMPANIES, INC.			08/04/98	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT - CRUSH & ST		CRUSH & STOCKPILE					09/02/98	PHONE NO: 228-9478	
	5.000 km		$ 434,400	$ 228,000	$ 31,873		04/14/99***	14%	06/30/99
STPE 1-10(44)613				TRIANGLE ELECTRIC INC.			08/04/98	F.P.M. ARTHUR, RONALD T.	
WALKWAY SIGNAL-EAST OF POPLAR		SIGNS & FLASHING BEACONS					/ /	PHONE NO: 787-5701	
	5.000 km		$ 34,985	$ 24,246	$ 0		05/02/99***	0%	60%
NH 22-2(17)42				PRINCE, INC			08/04/98	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - SOUTH		PL.MIX OVERLAY & SEAL & COVER					10/20/98	PHONE NO: 787-5701	
	5.000 km		$ 1,880,758	$ 1,766,290	$ 306,499		03/04/00***	17%	18%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-10(43)613				NORTHERN LINE LAYERS, INC.			08/04/98	F.P.M. ARTHUR, RONALD T.	
POPLAR - BROCKTON		PL.MIX OVERLAY & SEAL & COVER					09/02/98	PHONE NO: 787-5701	
	5.000 mi		$ 1,323,480	$ 1,337,981	$ 927,431		11/16/99***	69%	37%
ER 1499(5)				SLETTEN CONSTRUCTION CO			09/01/98	F.P.M. BACON, DAVID	
9TH AVE. S.W./LONETREE CR. - S		BRIDGE & APPROACHES					10/13/98	PHONE NO: 377-2877	
	5.000 km		$ 715,561	$ 639,988	$ 368,034		07/26/99***	58%	23%
IM 94-4(58)130				PRINCE, INC			10/06/98	F.P.M. FRETTE, KURT	
LIGNITE CREEK - EAST (WB)		COLD MILLING PLANT MIX BIT.SUR FACING,SEAL & COVER					12/15/98	PHONE NO: 233-3612	
	5.000 km		$ 1,116,540	$ 1,016,593	$ 147,112		09/30/99***	14%	0%
IM 94-5(28)185				PRINCE, INC			10/06/98	F.P.M. EIDE, LEON	
FALLON - EAST & WEST		PLANT MIX BIT.SURFACING,SEAL & COVER					/ /	PHONE NO: 485-2058	
	5.000 km		$ 921,392	$ 973,429	$ 9,734		09/22/99***	1%	0%
STPP 2-1(25)34				PRINCE, INC			10/06/98	F.P.M. FRETTE, KURT	
LOCATE CREEK-EAST & WEST		PLANT MIX LEVELING,OVERLAY & S EAL & COVER					12/15/98	PHONE NO: 233-3612	
	5.000 mi		$ 1,003,929	$ 1,088,327	$ 224,541		08/28/99***	21%	0%
STPS 327-1(5)8				EDWARD H. SCHWARTZ CONST., INC			11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING					03/23/99	PHONE NO: 787-5701	
	5.000 mi		$ 3,085,239	$ 3,340,582	$ 33,406		06/05/01***	1%	0%
NH 57-6(7)267 F				D.H. BLATTNER & SONS, INC.			11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER					02/16/99	PHONE NO: 485-2058	
NH 57-6(8)273 F							06/28/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	20.000 mi		$ 10,229,983	$ 9,921,985	$ 99,225			1%	0%
NH 62-2(11)37 F				CENTURY COMPANIES, INC.			11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					12/21/98	PHONE NO: 377-2877	
NH 20-2(14)50							02/28/01***		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER							
CONTRACT TOTAL	10.000 km		$ 3,132,525	$ 4,249,957	$ 376,674			9%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 243-1(2)6			SLETTEN CONSTRUCTION CO					11/25/98	F.P.M. PISK, RANDAL	
CREE CROSSING		GRADING & AGGREGATE SURFACING						01/11/99	PHONE NO: 228-9478	
	5.000	km		$ 1,024,386	$ 886,500	$ 69,486		11/26/99***	8%	0%
RTS 204-1(1)0			CENTURY COMPANIES, INC.					12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER						/ /	PHONE NO: 228-9478	
RTS 243-1(3)0								04/14/99***		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER								
RTS 248-4(3)18										
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER								
RTS 363-1(3)2										
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER								
CONTRACT TOTAL	20.000	km		$ 1,104,155	$ 1,280,179	$ 0			0%	0%
RTS 254-1(13)13			NORTHERN LINE LAYERS, INC.					12/16/98	F.P.M. EIDE, LEON	
BLOOMFIELD - NORHT & SOUTH		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER						/ /	PHONE NO: 485-2058	
RTS 254-1(14)43								09/26/99***		
RICHEY - WEST		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER								
RTS 335-1(9)0										
GLENDIVE - SOUTH		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER								
CONTRACT TOTAL	15.000	km		$ 586,790	$ 719,002	$ 7,190			1%	0%
RTF 20-2(18)53			PRINCE, INC					02/03/99	F.P.M. LAUCKNER, JAMES	
SIDNEY-FAIRVIEW		PL MIX OVERLAY,SEAL & COVER						/ /	PHONE NO: 377-2877	
	5.000	mi		$ 1,447,255	$ 1,217,653	$ 12,176		02/18/00***	1%	0%
STPS-BR 484-1(4)20			S K CONSTRUCTION, INC.					02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE						03/22/99	PHONE NO: 233-3604	
	5.000	km		$ 3,350,473	$ 3,899,590	$ 38,994		06/21/01***	1%	0%
BR 1-10(42)611			SLETTEN CONSTRUCTION CO					03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER						04/05/99	PHONE NO: 653-1050	
	5.000	mi		$ 2,446,919	$ 3,103,761	$ 0		07/28/00***	0%	0%
GLENDIVE DISTRICT TOTALS				$ 77,326,513	$ 79,130,077	$ 40,482,156			50%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)			MARK RITE LINES OF MONT., INC.			APPR	06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS				03/19/99	08/09/94	PHONE NO: 657-0273	
	5.000 mi		$ 531,904	$ 361,046	$ 349,686		04/14/99***	97%	10/15/94
STPP 45-1(14)0			S K CONSTRUCTION, INC.			APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.			01/06/99	10/28/96	PHONE NO: 932-4872	
	5.000 km		$ 5,945,331	$ 5,478,423	$ 5,673,551		04/14/99***	98%	92%
IM 0002(65)			OMO CONSTRUCTION INC				12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0267	
	5.000 mi		$ 2,983,689	$ 2,633,050	$ 2,628,046		04/14/99***	99%	121%
STPU 1002(6)			EMPIRE SAND AND GRAVEL CO.,INC			PEND	04/08/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.				03/10/99	06/16/97	PHONE NO: 323-3021	
	5.000 mi		$ 1,219,464	$ 1,091,406	$ 1,202,296		04/14/99***	98%	75%
DPI 0194(001) F			NORTHERN LINE LAYERS, INC.				06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER					08/10/98	PHONE NO: 657-0269	
	5.000 km		$ 14,524,331	$ 15,444,134	$ 8,446,995		10/06/01***	55%	20%
STPP 43-1(16)3			CENTURY COMPANIES, INC.				07/07/98	F.P.M. TILZEY, RONALD	
WARM SPRINGS CREEK-NORTH & SOU		MILLING,PMS OVERLAY,SEAL & COV ER					09/15/98	PHONE NO: 538-8732	
STPP 43-1(17)35							06/14/99***		
ROY - EAST		MILLING,PMS OVERLAY,SEAL & COV ER							
CONTRACT TOTAL	10.000 km		$ 1,896,026	$ 1,587,664	$ 113,351			7%	46%
IM 94-1(55)0			EMPIRE SAND AND GRAVEL CO.,INC				07/07/98	F.P.M. KEGLEY, MEL	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU MBLE STRIPS					09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453							04/14/99***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV ER & RUMBLE STRIPS							
CONTRACT TOTAL	10.000 km		$ 2,266,828	$ 1,980,980	$ 366,026			18%	37%
NH 4-1(20)26			JTL GROUP, INC.-BILLINGS				07/07/98	F.P.M. SHUPAK,TOM	
BRIDGER-MAIN STREET		PLANT MIX OVERLAY,SEAL & COVER					08/07/98	PHONE NO: 657-0271	
STPP 4-2(16)54							04/14/99***		
LAUREL LOOP		PLANT MIX OVERLAY,SEAL & COVER							
STPP 48-1(18)0									
HARDIN-CENTER AVENUE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 1,224,634	$ 1,166,980	$ 687,109			57%	41%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 237-1(6)1			EDWARD T COPPS CONST.					08/04/98	F.P.M. TILZEY, RONALD	
BIG SPRING CREEK - N.W. OF LEW		GRADE,AGGERGATE SURFACE & APPR OACHES						09/21/98	PHONE NO: 538-8732	
	5.000	km		$ 426,754	$ 459,639	$ 302,982		06/22/99***	66%	37%
SMP 1499(98)			EMPIRE SAND AND GRAVEL CO.,INC					08/04/98	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE-FERGUS,GOLDE N VALLEY & SWEET GRASS						10/05/98	PHONE NO: 538-8732	
	5.000	mi		$ 409,745	$ 347,790	$ 312,715		04/27/99***	90%	06/30/99
SMP 5699(98)			CENTURY COMPANIES, INC.					08/04/98	F.P.M. SLOE, DAVID A.	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE						10/03/98	PHONE NO: 657-0269	
	5.000	km		$ 547,000	$ 380,000	$ 342,866		04/28/99***	90%	06/30/99
STPS 401-1(2)0			AMERICAN CONTRACTING, INC.					09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER						10/21/98	PHONE NO: 657-0271	
	5.000	km		$ 4,641,922	$ 4,713,098	$ 1,472,145		04/11/01***	31%	9%
STPP 14-3(11)88			RIVERSIDE CONTRACTING, INC.					10/06/98	F.P.M. TILZEY, RONALD	
TWO DOT-HARLOWTON		PLANT MIX OVERLAY & SEAL & COV ER						02/17/99	PHONE NO: 538-8732	
	5.000	km		$ 1,192,991	$ 1,222,425	$ 209,540		12/27/99***	17%	0%
STPS 541-1(2)0			RIVERSIDE CONTRACTING, INC.					10/06/98	F.P.M. TILZEY, RONALD	
UTICA-WINDHAM		PLANT MIX OVERLAY,SEAL & COVER						/ /	PHONE NO: 538-8732	
	5.000	km		$ 790,267	$ 746,724	$ 7,467		10/27/99***	1%	0%
STPP 28-2(21)60			EMPIRE SAND AND GRAVEL CO.,INC					10/06/98	F.P.M. SLOE, DAVID A.	
RED LODGE - SOUTH		PLANT MIX SURFACING,SEAL & COV ER						11/11/98	PHONE NO: 657-0269	
	5.000	km		$ 1,354,964	$ 1,458,768	$ 249,776		01/28/00***	17%	0%
NH 53-2(6)41			CENTURY COMPANIES, INC.					11/02/98	F.P.M. HUBER,JOHN	
MUSSELSHELL RIVER - N & S		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS						12/10/98	PHONE NO: 323-3021	
	5.000	km		$ 587,985	$ 523,993	$ 95,450		07/30/99***	18%	0%
IM 90-9(87)473			JTL GROUP, INC.-BILLINGS					11/02/98	F.P.M. KEGLEY, MEL	
BIG HORN COUNTY LINE-EAST		MILL,PLANT MIX FILL & SEAL & C OVER						/ /	PHONE NO: 657-0267	
	5.000	km		$ 1,911,140	$ 1,874,341	$ 18,744		10/17/99***	1%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 14-3(12)116			RIVERSIDE CONTRACTING, INC.					11/02/98	F.P.M. TILZEY, RONALD	
SHAWMUT - EAST		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS & GUARD RAIL						02/02/99	PHONE NO: 538-8732	
	5.000	km		$ 781,605	$ 759,196	$ 153,763		11/11/99***	20%	0%
NH 57-3(25)103			CENTURY COMPANIES, INC.					11/02/98	F.P.M. TILZEY, RONALD	
GRASSRANGE - WEST		PMS OVERLAY,SEAL & COVER						04/12/99	PHONE NO: 538-8732	
NH 57-3(26)97								09/09/99***		
CHEADLE - EAST & WEST		PMS OVERLAY,SEAL & COVER								
CONTRACT TOTAL	10.000	km		$ 1,183,671	$ 1,028,043	$ 10,281			1%	0%
IM 90-7(71)390			RIVERSIDE CONTRACTING, INC.					11/02/98	F.P.M. BERGEN, PERRY	
REED POINT-EAST & WEST		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER						01/22/99	PHONE NO: 932-4872	
	5.000	km		$ 2,137,675	$ 2,242,765	$ 365,169		06/03/00***	16%	0%
NH 16-2(9) 30			INTERMOUNTAIN SLURRY SEAL					11/02/98	F.P.M. HUBER,JOHN	
KLEIN-SOUTH		MICRO SURFACING						04/06/99	PHONE NO: 323-3021	
	5.000	km		$ 934,834	$ 860,860	$ 8,607		08/02/99***	1%	0%
STPP 14-5(15)169			WICKENS CONSTRUCTION, INC.					11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER						02/22/99	PHONE NO: 323-3021	
	5.000	km		$ 11,563,965	$ 9,648,986	$ 263,069		01/23/02***	3%	0%
IM 90-8(132)438			JTL GROUP, INC.-BILLINGS					12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8						03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437								11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE								
CONTRACT TOTAL	10.000	km		$ 10,173,185	$ 9,101,273	$ 103,338			1%	0%
RTF 72-1(6)0			JTL GROUP, INC.-BILLINGS					02/03/99	F.P.M. SHUPAK,TOM	
WYOMING LINE - NORTH		LEVELING,GUARDRAIL,SEAL & COVE R						/ /	PHONE NO: 657-0271	
RTS 308-1(20)0								10/25/99***		
RED LODGE - EAST		SSEAL & COVER								
RTS 308-1(21)5										
BEAR CR. EAST AND WEST		LEVELING,SEAL & COVER								
CONTRACT TOTAL	15.000	km		$ 738,036	$ 763,441	$ 7,634			1%	0%
RT 56395(1)			EMPIRE SAND AND GRAVEL CO.,INC					02/03/99	F.P.M. KEGLEY, MEL	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER						/ /	PHONE NO: 657-0267	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RT 56788(3)							05/10/99***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER							
RTF 16-1(40)12									
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER							
RTF 48-1(19)1									
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER							
RTM 1026(1)									
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER							
CONTRACT TOTAL	25.000 km		$ 967,359	$ 910,925	$ 9,109			1%	0%
BR 9049(15)			COP CONSTRUCTION CO.				02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					/ /	PHONE NO: 657-0273	
	5.000 km		$ 1,144,043	$ 1,146,007	$ 11,460		06/19/00***	1%	0%
STPS 244-2(5)12			RIVERSIDE CONTRACTING, INC.				02/03/99	F.P.M. BROWN GERRY	
FLATWILLOW APPROACH		PL MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 657-0268	
RTF 57-3(27)113							06/13/99***		
GRASS RANGE-EAST		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER							
RTF 66-1(2)0									
D-Y JUNCTION-NORTH		PL MIX OVERLAY,SEAL & COVER							
RTS 238-1(5)4									
JCT. 466-EAST		PL MIX OVERLAY,SEAL & COVER							
RTS 244-2(6)17									
MCDONALD CREEK-NO. & SO.		PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	25.000 km		$ 2,080,223	$ 2,126,450	$ 21,263			1%	0%
RTF 4-2(17)54			JTL GROUP, INC.-BILLINGS				02/03/99	F.P.M. BERGEN, PERRY	
LAUREL INTERCHANGE-NORTH & SOU		COLD MILLING,PL MIX SURF OVERL AY,SEAL & COVER					03/15/99	PHONE NO: 932-4872	
RTF 45-1(19)16							04/06/99***		
MELVILLE-NORTH & SOUTH		SEAL & COVER							
CONTRACT TOTAL	10.000 mi		$ 469,033	$ 437,057	$ 4,371			1%	0%
BILLINGS DISTRICT TOTALS			$ 74,628,602	$ 70,495,465	$ 23,436,806			33%	
TOTALS FOR ALL PROJECTS:			$328,362,498	$321,144,261	$163,143,657			50%	

25.704
3cr
/30/99

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/99
*** MISSOULA DISTRICT ***

DATE:05/13/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MAN / PERCENT PROJECT COMPLETED	% USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.		APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	5.000	mi	$ 9,983,036	$ 9,756,496	$ 10,576,742		05/15/99***	98%	101%
NH-CM 0002(216)				COP CONSTRUCTION CO.		APPR	04/08/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES				06/11/98	05/13/97	PHONE NO: 523-5856	
	5.000	mi	$ 6,497,408	$ 5,111,000	$ 5,427,181		05/15/99***	98%	96%
CM 0002(272)				SCOTT CONSTRUCTION, INC.			04/08/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					10/20/97	PHONE NO: 523-5877	
	5.000	mi	$ 1,769,267	$ 1,764,482	$ 1,523,637		05/15/99***	86%	111%
NH 24-1(43)32				KEENEY CONSTRUCTION		APPR	08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA				03/09/99	09/05/97	PHONE NO: 523-5863	
	5.000	km	$ 801,957	$ 786,804	$ 835,171		05/15/99***	98%	110%
STPP 6-1(61)109				SCHELLINGER CONST CO.,INC.		APPR	10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING				03/09/99	10/22/97	PHONE NO: 523-5864	
	5.000	mi	$ 6,930,658	$ 7,425,610	$ 7,911,500		10/16/00***	98%	86%
STPN 5-1(19)1				JENSEN PAVING COMPANY, INC.			11/07/97	F.P.M. CHRISINGER,KENNETH L	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER					08/04/98	PHONE NO: 755-8566	
STPN 5-1(20)6							05/15/99***		
EVARO NORTH		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 1,761,333	$ 1,683,885	$ 1,409,224			84%	80%
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION		PEND	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				03/16/99	01/26/98	PHONE NO: 523-5863	
	5.000	km	$ 10,496,431	$ 11,767,435	$ 10,249,434		01/21/01***	87%	66%
IM 90-2(96)110				FRONTIER-WEST, L.L.C.			03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.					04/01/98	PHONE NO: 523-5856	
IM 90-2(94)107							03/07/00***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.							
CONTRACT TOTAL	10.000	km	$ 3,451,902	$ 3,734,619	$ 3,732,968			95%	64%

*** ESTIMATED COMPLETION DATE

PLEASE RETURN

MONTANA STATE LIBRARY
3 0864 0014 4378 0

STATE DOCUMENTS COLLECTION

MAY 18 1999

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/99
*** MISSOULA DISTRICT ***

DATE:05/13/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 6-1(79)74			WESTWAY CONSTRUCTION, INC.				APPR	03/11/98	F.P.M. HANCOCK, DALE	
LYNCH CREEK - N.W. OF PLAINS		STRUCTURES & APPROACHES					03/18/99	06/02/98	PHONE NO: 755-8559	
	5.000 km			$ 484,419	$ 461,144	$ 490,361		05/15/99***	98%	96%
CM 0002(273)			MONTANA LINES, INC					05/05/98	F.P.M. SULLIVAN, SHEILA	
SIGNAL INTERCONNECT - MISSOULA		SIGNAL INTERCONNECT						06/15/98	PHONE NO: 523-5877	
	5.000 km			$ 128,030	$ 136,579	$ 156,238		05/15/99***	98%	87%
NH-STPHS 7-1(73)75 F			RIVERSIDE CONTRACTING, INC.					06/11/98	F.P.M. SULLIVAN, SHEILA	
FLORENCE EASTSIDE HWY		GRADING,AGGR.,SURF.PMS.SIGNING ,LIGHTING & STORM DRAINS						07/21/98	PHONE NO: 523-5877	
STPHS 7-2(24)84								01/26/00***		
LOLO - RIDGEWAY & GLACIER DRIV		INTERSECTION RE-ALIGNMENT & SI GNAL								
CONTRACT TOTAL	10.000 km			$ 1,715,144	$ 1,918,703	$ 1,809,275			94%	73%
ER 6-1(78)59			RIVERSIDE CONTRACTING, INC.					07/07/98	F.P.M. ROBERTS, JAMES	
MT 200 ROAD REPAIRS		GRADE,GRAVEL & PLANT MIX BIT.S URFACE						10/08/98	PHONE NO: 752-0531	
	5.000 km			$ 1,692,761	$ 1,529,771	$ 1,539,727		04/01/00***	98%	64%
STPHS 7-2(31)89			MONTANA LINES, INC					07/07/98	F.P.M. JOHNSON, ROBERT L.	
BLUE MOUNTAIN SIGNAL		TURNBAY WIDENING & SIGNALS						08/31/98	PHONE NO: 523-5864	
	5.000 mi			$ 362,047	$ 369,998	$ 315,426		05/15/99***	85%	80%
RTS 8199(37)			DICK ANDERSON CONSTRUCTION,INC					08/04/98	F.P.M. MAART, WILLIAM C.	
RATTLESNAKE CREEK-VINE STREET-		BRIDGE REHABILITATION						09/15/98	PHONE NO: 523-5856	
RTS 9031(11)								05/15/99***		
CLARK FORK-LOZEAU		BRIDGE REHAB.& GUARD RAIL								
RTS 9041(19)										
IRR. CANAL - 6KM S.E. OF VICTO		PL.MIX SURF.,STEEL BM.BRIDGE & APPROACHES								
CONTRACT TOTAL	15.000 km			$ 751,529	$ 697,378	$ 573,924			78%	06/30/99
NH-STPHS 6799(18)			MONTANA LINES, INC					08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS						09/14/98	PHONE NO: 755-8557	
	5.000 mi			$ 376,379	$ 388,006	$ 53,181		06/23/99***	14%	10%
RTS 9020(18)			FRONTIER-WEST, L.L.C.					09/01/98	F.P.M. MAART, WILLIAM C.	
FLINT CREEK-6KM SO. OF DRUMMON		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF & TEE-BEAM BRIDGE						09/29/98	PHONE NO: 523-5856	
RTS 9020(16)								05/23/99***		
FLINT CREEK OVERFLOW-SO. OF DR		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,TEE-BEAM BRIDGE								
CONTRACT TOTAL	10.000 km			$ 393,218	$ 413,363	$ 310,003			75%	43%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 1-1(62)26				WESTWAY CONSTRUCTION, INC.			09/01/98	F.P.M. MITCHELL, JAMES D.	
SLIDE - WEST OF LIBBY		SLIDE CORRECTION					09/21/98	PHONE NO: 755-8557	
	5.000	km	$ 919,281	$ 682,605	$ 620,963		05/15/99***	91%	0%
BH 33-1(26)55				TAMIETTI CONST. CO., INC.			09/01/98	F.P.M. KALBERG, J. GARY	
PINKHAM CREEK 10.7 KM S OF REX		STRIPING,BRIDGE REHAB.					09/28/98	PHONE NO: 257-3395	
BH 33-1(25)64							06/12/99***		
TOBACCO RIVER 3.9 KM E OF REXF		BRIDGE REHAB,GUARD RAIL,STRIPI NG							
CONTRACT TOTAL	10.000	mi	$ 277,767	$ 289,702	$ 202,120			70%	28%
STPE-BH 9031(5)				DICK ANDERSON CONSTRUCTION,INC			10/06/98	F.P.M. MAART, WILLIAM C.	
CLARK FORK-WEST OF ALBERTON		GUARDRAIL & SIGNING,BRIDGE REH AB.					04/12/99	PHONE NO: 523-5856	
	5.000	km	$ 475,719	$ 557,586	$ 31,784		01/06/00***	6%	08/20/99
BH 1-1(61)12				MORGEN & OSWOOD CONST. CO.,INC			10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.					03/23/99	PHONE NO: 257-3395	
	5.000	km	$ 1,426,745	$ 1,957,096	$ 258,776		05/02/00***	13%	6%
STPHS 0002(351)				PAVLIK ELECTRIC CO, INC			10/06/98	F.P.M. HANCOCK, DALE	
1995-D1-SAFETY-SECONDARY		DELINEATION,SIGNING & FLASHER					04/01/99	PHONE NO: 755-8559	
STPHS 8-2(43)41							05/13/99***		
ADVANCE FLASHERS-JOSLYN STREET		SIGNING & ELECTRICAL							
CONTRACT TOTAL	10.000	km	$ 65,676	$ 64,999	$ 8,007			12%	20%
IM 90-2(92)110				JENSEN PAVING COMPANY, INC.			10/06/98	F.P.M. BENEDIK, TOM	
BONNER-EAST		COLD MILLING,HOT RECYCLED PLAN T MIX OVERLAY,SEAL & COVER					03/19/99	PHONE NO: -	
	5.000	km	$ 3,605,551	$ 3,374,995	$ 256,403		06/21/00***	8%	11%
IM 90-1(132)44				COTTONWOOD CONSTRUCTION,INC.			10/06/98	F.P.M. JOHNSON, ROBERT L.	
SUPERIOR - EAST & WEST		CRACK SEALING					10/27/98	PHONE NO: 523-5864	
IM 90-2(97)119							09/26/99***		
CLINTON - EAST		CRACK SEALING							
CONTRACT TOTAL	10.000	km	$ 142,438	$ 113,118	$ 22,864			20%	10%
RTF 6-1(84)23				RIVERSIDE CONTRACTING, INC.			11/25/98	F.P.M. HANCOCK, DALE	
11 KM. E. OF NOXON - EAST		OVERLAY,SEAL & COVER & STRIPIN G					01/04/99	PHONE NO: 755-8559	
RTF 6-1(85)46							08/28/99***		
THOMPSON FALLS - EAST & WEST		MILL & FILL,SEAL & COVER & STR IPING							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 472-1(3)0									
THOMPSON FALLS - NORTH		OVERLAY,SEAL & COVER & STRIPIN G							
CONTRACT TOTAL	15.000 km		$ 915,054	$ 887,359	$ 476,844			54%	18%
RTS 317-1(3)0			A-1 PAVING, INC				11/25/98	F.P.M. MITCHELL, JAMES D.	
WILLOW GLEN DRIVE		OVERLAY,SEAL & COVER					04/12/99	PHONE NO: 755-8557	
	5.000 km		$ 125,378	$ 113,794	$ 100,473		05/15/99***	88%	0%
RTF 1-1(63)33			RIVERSIDE CONTRACTING, INC.				11/25/98	F.P.M. HANCOCK, DALE	
LIBBY - SOUTH		PMS OVERLAY,SEAL & COVER					12/15/98	PHONE NO: 755-8559	
RTF 1-1(64)38							08/23/99***		
10 KM S. OF LIBBY - SOUTH		SEAL & COVER							
RTF 5-4(20)181									
EUREKA - NORTH		SEAL & COVER							
RTS 482-1(4)3									
AIRPORT ROAD - LIBBY		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.000 km		$ 861,368	$ 860,827	$ 159,574			19%	2%
RTF 5-2(83)27			MARVIN A. REHBEIN				12/16/98	F.P.M. JOHNSON, ROBERT L.	
RAVALLI - ST. IGNATIUS		PL MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 523-5864	
RTF 7-1(81)23							09/05/99***		
DARBY - NO. & SO.		SEAL & COVER							
RTS 382-1(11)0									
PERMA - NORTH		PLANT MIX OVERLAY & SEAL & COV ER							
CONTRACT TOTAL	15.000 km		$ 828,713	$ 862,858	$ 8,628			1%	09/01/99
RTF 0002(381)			QUALITY CONCRETE COMPANY				12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE					/ /	PHONE NO: 755-8566	
	5.000 km		$ 284,515	$ 244,291	$ 2,444		01/04/01***	1%	11%
BR 33-1(20)0			D.H. BLATTNER & SONS, INC.				12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 257-3395	
BH 33-1(21)1							05/14/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0									
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS							
CONTRACT TOTAL	15.000 km		$ 3,515,447	$ 3,348,840	$ 693,824			21%	4%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/99
*** MISSOULA DISTRICT ***

DATE:05/13/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 5-1(22)10				A-1 PAVING, INC			03/02/99	F.P.M. JOHNSON, ROBERT L.	
SAFETY IMPROVEMENTS-NO. OF EVA		SAFETY IMPROVEMENTS,WIDENING,S EAL & COVER					03/22/99	PHONE NO: 523-5864	
STPHS-NH 5-2(82)42							11/22/99***		
SAFETY IMPROVEMENTS - 6.4 KM S		PL MIX OVERLAY,SEAL & COVER							
NH 5-2(85)31									
ST. IGNATIUS - NO. & SO.		SAFETY IMPROVEMENT,WIDENING,SE AL & COVER							
CONTRACT TOTAL	15.000 mi		$ 1,289,655	$ 1,167,991	$ 492,294			42%	17%
STPP 19-2(15)48				SCHELLINGER CONST CO.,INC.			04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE					/ /	PHONE NO: 523-5877	
STPP 19-2(19)39							05/08/02***		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER							
CONTRACT TOTAL	10.000 mi		$ 9,044,779	$ 7,749,401	$ 77,497			1%	0%
MISSOULA DISTRICT TOTALS			$ 71,373,603	$ 70,220,733	$ 50,326,488			68%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 50-1(16)11			EMPIRE SAND AND GRAVEL CO.,INC					06/03/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER						09/15/97	PHONE NO: 684-5609	
	5.000	km		$ 4,074,699	$ 3,976,126	$ 3,714,145		06/18/99***	93%	108%
IM-HDP 9240(001) F			MORRISON KNUDSEN CORPORATION					09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE						10/13/97	PHONE NO: 586-5074	
	5.000	mi		$ 8,073,537	$ 8,397,890	$ 7,709,048		09/29/00***	92%	79%
SF-STPS 272-1(3)0			JIM GILMAN EXCAVATING INC.				APPR	11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL					04/15/99	01/22/98	PHONE NO: 782-7443	
	5.000	km		$ 2,052,879	$ 1,990,695	$ 2,031,575		08/07/99***	98%	95%
RTS 324-1(1)0			JIM GILMAN EXCAVATING INC.					11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER						08/15/98	PHONE NO: 267-3417	
	5.000	mi		$ 682,262	$ 645,918	$ 578,487		05/15/99***	90%	16%
IM 15-1(87)64			RIVERSIDE CONTRACTING, INC.					02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB						04/28/98	PHONE NO: 267-3417	
IM 15-1(86)74								12/08/99***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB								
CONTRACT TOTAL	10.000	km		$ 8,892,290	$ 7,211,151	$ 5,257,247			73%	56%
STPU 1809(4)			HOLLOW CONTRACTING					05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER						06/25/98	PHONE NO: 782-9327	
	5.000	km		$ 1,556,479	$ 1,319,159	$ 890,546		02/01/00***	68%	87%
IM 15-1(88)86			JIM GILMAN EXCAVATING INC.					06/11/98	F.P.M. WILLIAMS,PAUL	
GLEN-MELROSE		HOT RECYCLED PL MIX,SEAL & COV ER,BRIDGE REHAB.						07/22/98	PHONE NO: 267-3417	
	5.000	km		$ 3,306,228	$ 3,098,422	$ 899,145		04/19/00***	29%	44%
SMP 2899(98)			PERFECT CONCRETE, INC					08/04/98	F.P.M. BRAZILL,WILLIAM	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE						09/02/98	PHONE NO: 682-7821	
	5.000	mi		$ 247,699	$ 223,536	$ 186,540		05/15/99***	83%	06/30/99
STPP 29-1(27)34			A.M. WELLES, INC.					09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,						09/28/98	PHONE NO: 684-5609	
	5.000	km		$ 5,419,975	$ 4,970,738	$ 2,096,630		06/28/01***	42%	20%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 0002(372)				TIMBER MOUNTAIN EXCAVATION,INC			09/01/98	F.P.M. STREETER,STEFAN	
MANHATTAN / LIVINGSTON EROSION		RIP RAP & FLOOD DAMAGE REPAIR					11/09/98	PHONE NO: 222-5482	
	5.000	mi	$ 177,733	$ 161,669	$ 122,523		09/23/99***	76%	46%
RTS 9001(30)				DICK ANDERSON CONSTRUCTION,INC			10/06/98	F.P.M. JOHNSON,RICKIE	
RED ROCK RIVER-2 KM SOUTH OF C		REHAB OF TIMBER BRIDGE					01/11/99	PHONE NO: 494-9635	
	5.000	km	$ 117,444	$ 87,172	$ 71,198		04/19/99	100%	0%
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.			11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER					04/28/99	PHONE NO: 225-4360	
RTS 393-1(4)1							10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 5,019,324	$ 4,837,049	$ 48,372			1%	4%
RTS 205-1(20)20				JTL GROUP, INC.-BELGRADE			11/25/98	F.P.M. MCCORMICK, THOMAS	
MAIN STREET-BELGRADE		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 586-5074	
RTS 290-1(3)0							05/15/99***		
MADISON/BROADWAY-BELGRADE		PLANT MIX SURFACING,SEAL & COV ER							
RTS 291-1(2)0									
JACK RABBIT LANE-BELGRADE		PLANT MIX SURFACING,SEAL & COV ER							
RTS 205-1(21)21									
BELGRADE-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.000	km	$ 525,947	$ 432,595	$ 4,330			1%	0%
IM 0002(390)				FRANK GURNEY, INC			12/16/98	F.P.M. SACKS,RAY	
D2-INTERSTATE GUARDRAIL		GUARDRAIL					03/16/99	PHONE NO: 287-3868	
	5.000	km	$ 1,120,012	$ 887,781	$ 331,906		01/06/00***	37%	9%
STPHS 0002(257)				MARONICK CONST. CO., INC			12/16/98	F.P.M. STRIZICH,MATT	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL					04/14/99	PHONE NO: 457-0526	
	5.000	km	$ 331,626	$ 289,632	$ 36,900		12/08/99***	13%	12%
RT 25024(1)				JIM GILMAN EXCAVATING INC.			12/16/98	F.P.M. CHRISTENSEN KEVIN	
MAIN STREET - EAST HELENA		PL MIX OVERLAY & SEAL & COVER					02/12/99	PHONE NO: 225-4360	
RTF 8-1(21)11							07/14/99***		
AVON - ELLISTON		PL MIX OVERLAY AND SEAL & COVE R							
RTF 8-2(45)34									
RIMINI ROAD - EAST		PL MIX OVERLAY AND SEAL AND CO VER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 453-1(2)0									
LINCOLN INT. - EAST		SEAL & COVER							
RTS 518-1(3)0									
MONTANA CITY - EAST HELENA		SEAL & COVER							
CONTRACT TOTAL	25.000 km		$ 2,638,065	$ 2,388,753	$ 387,886			16%	6%
IM 90-7(63)331			RIVERSIDE CONTRACTING, INC.				12/16/98	F.P.M. STREETER,STEFAN	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 222-5482	
NH-STPHS 11-1(27)53							05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.							
CONTRACT TOTAL	10.000 km		$ 9,627,070	$ 9,793,421	$ 2,798,162			29%	6%
IM 90-6(71)289 F			A-1 PAVING, INC				02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	5.000 km		$ 6,331,183	$ 5,379,297	$ 407,344		07/11/01***	8%	2%
RTS 9039(24)			FRONTIER-WEST, L.L.C.				03/02/99	F.P.M. CHRISTENSEN KEVIN	
LITTLE BLACKFOOT RIVER-AVON		BRIDGE REHAB.					03/29/99	PHONE NO: 225-4360	
	5.000 km		$ 144,847	$ 103,645	$ 29,790		08/31/99***	29%	06/30/99
IM 15-2(69)128			PAVLIK ELECTRIC CO, INC				04/13/99	F.P.M. O'BRIEN,MURRAY	
HARRISON AVENUE INTERCHANGE-BU		SIGNING & TRAFFIC SIGNALS					/ /	PHONE NO: 782-7443	
	5.000 mi		$ 86,032	$ 90,131	$ 0		11/12/99***	0%	0%
BUTTE DISTRICT TOTALS			$ 60,425,329	$ 56,284,780	$ 27,601,774			49%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 10-1(15)3			UNITED MAT'LS OF GREAT FALLS				APPR	03/07/96	F.P.M. AAFEDT, RANDY	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP					01/27/98	04/22/96	PHONE NO: 454-5920	
STPU 5205(8) F							APPR	05/15/99***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP					04/06/98			
CONTRACT TOTAL	10.000	mi		$ 3,437,481	$ 3,333,604	$ 3,558,165			98%	146%
STPP 58-1(11)32			MARVIN A. REHBEIN				APPR	06/03/97	F.P.M. WICKMAN, TERRY	
ST. MARY - CANADIAN LINE		PMS OVERLAY					07/08/98	06/26/97	PHONE NO: 278-7931	
	5.000	km		$ 3,537,056	$ 3,573,762	$ 3,552,516		08/16/99***	99%	90%
IM 15-5(93)256			EMPIRE SAND AND GRAVEL CO.,INC					09/04/97	F.P.M. WILMOT, DOUG	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY						11/04/97	PHONE NO: 454-5921	
	5.000	km		$ 4,315,213	$ 4,517,500	$ 4,245,504		01/27/00***	94%	118%
BR 9007(18)			TAMIETTI CONST. CO., INC.					09/04/97	F.P.M. LAY, BILL	
SUN RIVER BRIDGE - FORT SHAW		PS CONCRETE BRIDGE & APPROACHE S						10/06/97	PHONE NO: 738-4505	
	5.000	km		$ 825,157	$ 781,166	$ 721,944		05/15/99***	92%	117%
STPI 15-5(94)283			EMPIRE SAND AND GRAVEL CO.,INC					11/07/97	F.P.M. WILMOT, DOUG	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER						12/05/97	PHONE NO: 454-5921	
STPN-NH 60-2(52)71								05/15/99***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER								
CONTRACT TOTAL	10.000	mi		$ 3,085,650	$ 3,224,000	$ 2,605,863			81%	122%
RTS 366-1(2)0			RIVERSIDE CONTRACTING, INC.					11/21/97	F.P.M. KLETTE, MIKE	
LEDGER EAST AND WEST		PLANT MIX OVERLAY,SEAL & COVER						04/28/98	PHONE NO: 278-7078	
STPI 15-8(51)380							APPR	06/09/99***		
KEVIN - SUNBURST		PLANT MIX OVERLAY,SEAL & COVER					04/20/99			
CONTRACT TOTAL	10.000	km		$ 2,236,488	$ 2,175,930	$ 2,062,997			95%	63%
FH-STPP 60-2(51)53			M K WEEDEN CONSTRUCTION, INC.					06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING						08/05/98	PHONE NO: 738-4505	
	5.000	km		$ 5,750,363	$ 5,444,000	$ 3,770,712		05/09/01***	69%	57%
BR 1-7(22)410			SLETTEN CONSTRUCTION CO					06/11/98	F.P.M. BERG, GARY	
BATTLECREEK - WEST OF ZURICH		42.0 METER STRUCTURE						08/17/98	PHONE NO: 265-6821	
BR 9003(20)								06/04/99***		
BATTLE CREEK - EAST OF CHINOOK		42.0 METER STRUCTURE-RELOCATE								
CONTRACT TOTAL	10.000	km		$ 1,613,858	$ 1,997,074	$ 1,212,957			61%	54%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF-NH 1-3(31)225 F			S K CONSTRUCTION, INC.					07/07/98	F.P.M. LEO, DENNIS	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER						07/27/98	PHONE NO: 873-8624	
	5.000	mi		$ 7,085,715	$ 6,645,093	$ 3,637,969		05/27/01***	55%	37%
SMP 0799(98)			TREASURE STATE CONSTRUCTION					08/04/98	F.P.M. AAFEDT, RANDY	
GREAT FALLS DISTRICT - CRUSH &		CRUSH & STOCKPILE						03/12/99	PHONE NO: 454-5920	
	5.000	mi		$ 462,955	$ 404,169	$ 67,440		07/11/99***	17%	06/30/99
STPP 58-1(17)26			A-1 PAVING, INC					10/06/98	F.P.M. WICKMAN, TERRY	
HUDSON BAY DIVIDE-ST. MARY		PULVERIZATION & PLANT MIX OVER LAY						11/02/98	PHONE NO: 278-7931	
	5.000	km		$ 2,383,559	$ 2,417,707	$ 337,817		07/24/00***	14%	0%
STPE 15-5(96)245			MARQUIS EXCAVATING					10/06/98	F.P.M. WILMOT, DOUG	
SOUTH OF HARDY CREEK		RENOVATION OF SCENIC OVERLOOK						03/29/99	PHONE NO: 454-5921	
	5.000	km		$ 110,962	$ 119,936	$ 16,318		08/02/99***	14%	16%
IM 15-7(25)343			BLAHNIK CONSTRUCTION, INC.					11/02/98	F.P.M. KLETTE, MIKE	
VALIER INTERCHANGE NORTH & SOU		PMS OVERLAY & SEAL & COVER						03/30/99	PHONE NO: 278-7078	
	5.000	km		$ 2,079,643	$ 2,002,075	$ 361,459		03/19/00***	18%	0%
NH 24-4(15)117			RIVERSIDE CONTRACTING, INC.					11/02/98	F.P.M. WILMOT, DOUG	
CASCADE COUNTY LINE EAST		PLANT MIX SURFACING,OVERLAY,SE AL & COVER						02/23/99	PHONE NO: 454-5921	
	5.000	km		$ 894,268	$ 923,842	$ 181,772		10/03/99***	20%	13%
STPP 3-4(7)89			BLAHNIK CONSTRUCTION, INC.					11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER						11/30/98	PHONE NO: 278-7931	
	5.000	km		$ 1,143,928	$ 1,103,737	$ 198,251		01/09/00***	18%	0%
IM 15-5(95)274			SLETTEN CONSTRUCTION CO					11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS						02/02/99	PHONE NO: 738-4505	
	5.000	km		$ 3,573,798	$ 4,192,527	$ 559,804		08/13/01***	13%	5%
RTF 1-7(27)391			A-1 PAVING, INC					11/25/98	F.P.M. BERG, GARY	
BLAINE COUNTY LINE - EAST		PMS OVERLAY,SEAL & COVER						03/25/99	PHONE NO: 265-6821	
RTS 234-1(8)0								11/04/99***		
HAVRE - SOUTH		PMS OVERLAY,SEAL & COVER								

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 432-1(3)0									
BIG SANDY - WEST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 2,323,001	$ 2,177,611	$ 425,305			20%	7%
RTS 220-1(4)14				BLAHNIK CONSTRUCTION, INC.			11/25/98	F.P.M. KLETTE, MIKE	
AGAWAM - NORTH		PMS OVERLAY,SEAL & COVER					03/18/99	PHONE NO: 278-7078	
RTS 223-1(5)20							05/15/99***		
JCT 564 - NORTH		PMS OVERLAY,SEAL & COVER							
RTS 366-2(1)13									
JCT 417 - EAST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 1,714,184	$ 1,657,187	$ 283,993			17%	9%
NH 60-2(54)91				MONTANA LINES, INC			11/25/98	F.P.M. AAFEDT, RANDY	
10TH AVE SO - 23RD TO 49TH - G		TRAFFIC SIGNALS & LIGHTING					04/07/99	PHONE NO: 454-5920	
	5.000 km		$ 260,864	$ 226,344	$ 44,732		09/08/99***	20%	8%
STPP 3-3(8)75				NORTH PACIFIC ROAD BLDERS,INC.			12/16/98	F.P.M. WICKMAN, TERRY	
DUPUYER-NORTH		GR,AGG SURF,PL MIX SURF.& SEAL & COVER					01/11/99	PHONE NO: 278-7931	
	5.000 mi		$ 5,699,228	$ 4,604,687	$ 1,400,878		09/08/01***	30%	4%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS			04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER					04/22/99	PHONE NO: 454-5920	
	5.000 mi		$ 8,511,930	$ 9,631,310	$ 0		11/20/01***	0%	09/17/00
GREAT FALLS DISTRICT TOTALS			$ 61,045,299	$ 61,153,262	$ 29,246,396			47%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 25-1(24)46			SLETTEN CONSTRUCTION CO				12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO: 653-1050	
	5.000	km	$ 4,166,617	$ 4,538,099	$ 4,567,943		05/15/99***	98%	98%
NH 1-10(36)645			DIAMOND CONSTRUCTION, INC.				12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO: 787-5701	
	5.000	km	$ 2,003,175	$ 1,942,007	$ 1,928,213		05/15/99***	99%	103%
NH 23-3(7)119			E.H. OFTEDAL AND SONS, INC.				06/03/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY					08/14/97	PHONE NO: 233-3628	
STPS 326-1(4)0						APPR	05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS				03/17/99			
CONTRACT TOTAL	10.000	km	$ 8,632,439	$ 7,527,667	$ 7,251,372			96%	98%
NH 94-7(20)242			CENTURY COMPANIES, INC.				06/03/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA					07/21/97	PHONE NO: 485-2058	
	5.000	km	$ 791,296	$ 831,667	$ 805,587		05/15/99***	97%	98%
NH-STPE 23-2(21)81			21 CONST. CO.			APPR	08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/				04/15/99	09/02/97	PHONE NO: 233-3612	
	5.000	mi	$ 1,516,511	$ 1,577,312	$ 1,557,356		05/15/99***	99%	108%
STPN 20-2(16)33			PRINCE, INC			APPR	11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY		LEVELING,CRACK SEALING, SEAL AND COVER				01/06/99	04/14/98	PHONE NO: 787-5701	
STPN 22-2(16)64							05/15/99***		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER							
STPN 62-1(9)2									
CULBERTSON - SOUTH		PLANT MIX OVERLAY							
CONTRACT TOTAL	15.000	km	$ 2,365,515	$ 2,205,620	$ 2,335,325			90%	97%
RTS 350-1(1)0			CENTURY COMPANIES, INC.				12/11/97	F.P.M. ARTHUR, RONALD T.	
HOMESTEAD - EAST & WEST		P.M.S.OVERLAY,SEAL & COVER 45% FT.PECK RES.55% SHERIDAN CO.					05/18/98	PHONE NO: 787-5701	
RTS 374-1(1)0						APPR	05/15/99***		
OUTLOOK - SOUTH		PLANT MIX OVERLAY,SEAL & COVER				02/23/99			
RTS 516-1(2)0									
COALRIDGE - SOUTH		LEVELING,SEAL & COVER							
RTS 517-1(2)0									
JCT MT 16 - EAST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	20.000	km	$ 1,027,901	$ 1,009,780	$ 935,144			89%	113%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC			03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES					04/09/98	PHONE NO: 233-3608	
4399650							04/21/01***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	10.000 mi		$ 9,621,931	$ 10,272,572	$ 8,344,858			81%	51%
STPP 2-2(8)70				WICKENS CONSTRUCTION, INC.			05/05/98	F.P.M. FRETTE, KURT	
PLEVNA EAST & WEST		GRADING,GRAVEL,PMS,SEAL & COVE R					06/15/98	PHONE NO: 233-3612	
	5.000 mi		$ 6,260,118	$ 5,418,325	$ 4,053,572		01/05/01***	75%	65%
STPP-STPS-NH-IM 0002(356)				HIGHWAY SPECIALTIES, INC.			05/05/98	F.P.M. LAUCKNER, JAMES	
1998-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					03/29/99	PHONE NO: 377-2877	
	5.000 km		$ 491,240	$ 426,221	$ 87,789		05/15/99***	21%	70%
NH 1-9(30)565				A-1 PAVING, INC			05/05/98	F.P.M. PISK, RANDAL	
FRAZER - EAST & WEST		WIDEN,PL MIX OVERLAY,SEAL & CO VER					06/01/98	PHONE NO: 228-9478	
	5.000 km		$ 4,831,030	$ 5,719,274	$ 5,139,623		09/01/01***	90%	63%
ER 99-1(1)15				COP CONSTRUCTION CO.			06/11/98	F.P.M. PISK, RANDAL	
COTTONWOOD CREEK - NORTH OF MA		GUARDRAIL,PMS,SEAL & COVER					08/05/98	PHONE NO: 228-9478	
	5.000 km		$ 840,288	$ 916,037	$ 823,568		01/06/00***	90%	86%
STPU 1499(4)				FRANZ CONSTRUCTION, INC			08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB					09/08/98	PHONE NO: 377-2877	
	5.000 mi		$ 939,680	$ 1,051,435	$ 168,521		10/01/99***	16%	39%
SMP 4699(98)				CENTURY COMPANIES, INC.			08/04/98	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT - CRUSH & ST		CRUSH & STOCKPILE					09/02/98	PHONE NO: 228-9478	
	5.000 km		$ 434,400	$ 228,000	$ 31,873		05/15/99***	14%	06/30/99
STPE 1-10(44)613				TRIANGLE ELECTRIC INC.			08/04/98	F.P.M. ARTHUR, RONALD T.	
WALKWAY SIGNAL-EAST OF POPLAR		SIGNS & FLASHING BEACONS					/ /	PHONE NO: 787-5701	
	5.000 km		$ 34,985	$ 24,246	$ 0		07/11/99***	0%	60%
NH 22-2(17)42				PRINCE, INC			08/04/98	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - SOUTH		PL.MIX OVERLAY & SEAL & COVER					10/20/98	PHONE NO: 787-5701	
	5.000 km		$ 1,880,758	$ 1,766,290	$ 306,499		03/04/00***	17%	27%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-10(43)613				NORTHERN LINE LAYERS, INC.			08/04/98	F.P.M. ARTHUR, RONALD T.	
POPLAR - BROCKTON		PL.MIX OVERLAY & SEAL & COVER					09/02/98	PHONE NO: 787-5701	
	5.000	mi	$ 1,323,480	$ 1,337,981	$ 927,431		11/16/99***	69%	49%
ER 1499(5)				SLETTEN CONSTRUCTION CO			09/01/98	F.P.M. BACON, DAVID	
9TH AVE. S.W./LONETREE CR. - S		BRIDGE & APPROACHES					10/13/98	PHONE NO: 377-2877	
	5.000	km	$ 715,561	$ 639,988	$ 373,246		07/26/99***	58%	32%
IM 94-4(58)130				PRINCE, INC			10/06/98	F.P.M. FRETTE, KURT	
LIGNITE CREEK - EAST (WB)		COLD MILLING PLANT MIX BIT.SUR FACING,SEAL & COVER					12/15/98	PHONE NO: 233-3612	
	5.000	km	$ 1,116,540	$ 1,016,593	$ 153,062		09/30/99***	15%	18%
IM 94-5(28)185				PRINCE, INC			10/06/98	F.P.M. EIDE, LEON	
FALLON - EAST & WEST		PLANT MIX BIT.SURFACING,SEAL & COVER					/ /	PHONE NO: 485-2058	
	5.000	km	$ 921,392	$ 973,429	$ 9,734		09/22/99***	1%	0%
STPP 2-1(25)34				PRINCE, INC			10/06/98	F.P.M. FRETTE, KURT	
LOCATE CREEK-EAST & WEST		PLANT MIX LEVELING,OVERLAY & S EAL & COVER					12/15/98	PHONE NO: 233-3612	
	5.000	mi	$ 1,003,929	$ 1,088,327	$ 224,541		08/28/99***	21%	0%
STPS 327-1(5)8				EDWARD H. SCHWARTZ CONST., INC			11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING					03/23/99	PHONE NO: 787-5701	
	5.000	mi	$ 3,085,239	$ 3,340,582	$ 33,406		06/05/01***	1%	7%
NH 57-6(7)267 F				D.H. BLATTNER & SONS, INC.			11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER					02/16/99	PHONE NO: 485-2058	
NH 57-6(8)273 F							06/28/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	20.000	mi	$ 10,229,983	$ 9,921,985	$ 1,357,888			14%	4%
NH 62-2(11)37 F				CENTURY COMPANIES, INC.			11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					12/21/98	PHONE NO: 377-2877	
NH 20-2(14)50							02/28/01***		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER							
CONTRACT TOTAL	10.000	km	$ 3,132,525	$ 4,249,957	$ 1,134,230			27%	8%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 243-1(2)6			SLETTEN CONSTRUCTION CO				11/25/98	F.P.M. PISK, RANDAL	
CREE CROSSING		GRADING & AGGREGATE SURFACING					01/11/99	PHONE NO: 228-9478	
	5.000 km		$ 1,024,386	$ 886,500	$ 317,518		11/26/99***	36%	7%
RTS 204-1(1)0			CENTURY COMPANIES, INC.				12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0							05/15/99***		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 248-4(3)18									
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 363-1(3)2									
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER							
CONTRACT TOTAL	20.000 km		$ 1,104,155	$ 1,280,179	$ 0			0%	0%
RTS 254-1(13)13			NORTHERN LINE LAYERS, INC.				12/16/98	F.P.M. EIDE, LEON	
BLOOMFIELD - NORHT & SOUTH		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER					/ /	PHONE NO: 485-2058	
RTS 254-1(14)43							09/26/99***		
RICHEY - WEST		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER							
RTS 335-1(9)0									
GLENDIVE - SOUTH		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 586,790	$ 719,002	$ 7,190			1%	0%
RTF 20-2(18)53			PRINCE, INC				02/03/99	F.P.M. LAUCKNER, JAMES	
SIDNEY-FAIRVIEW		PL MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 377-2877	
	5.000 mi		$ 1,447,255	$ 1,217,653	$ 12,176		02/18/00***	1%	0%
STPS-BR 484-1(4)20			S K CONSTRUCTION, INC.				02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE					03/22/99	PHONE NO: 233-3604	
	5.000 km		$ 3,350,473	$ 3,899,590	$ 745,980		06/21/01***	19%	4%
BR 1-10(42)611			SLETTEN CONSTRUCTION CO				03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER					04/05/99	PHONE NO: 653-1050	
	5.000 km		$ 2,446,919	$ 3,103,761	$ 39,815		07/28/00***	1%	6%
STPP 2-1(28)6			AMERICAN CONTRACTING, INC.				04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					/ /	PHONE NO: 233-3628	
	5.000 km		$ 6,210,231	$ 5,653,388	$ 0		03/07/02***	0%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-2(18)39				EMPIRE SAND AND GRAVEL CO.,INC			04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER					/ /	PHONE NO: 233-3604	
RTS 447-1(13)46							03/28/00***		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	10.000 mi		$ 1,834,027	$ 2,086,951	$ 0			0%	0%
GLENDIVE DISTRICT TOTALS			$ 85,370,771	$ 86,870,416	$ 43,673,460			50%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.		APPR	06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS				03/19/99	08/09/94	PHONE NO: 657-0273	
	5.000	mi	$ 531,904	$ 361,046	$ 349,686		05/15/99***	97%	10/15/94
STPP 45-1(14)0				S K CONSTRUCTION, INC.		APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.			01/06/99	10/28/96	PHONE NO: 322-5870	
	5.000	km	$ 5,945,331	$ 5,478,423	$ 5,673,551		05/15/99***	98%	92%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. FAVERO CRAIG(ACTING)	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0267	
	5.000	mi	$ 2,983,689	$ 2,633,050	$ 2,628,046		05/15/99***	99%	121%
STPU 1002(6)				EMPIRE SAND AND GRAVEL CO.,INC		APPR	04/08/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.				04/15/99	06/16/97	PHONE NO: 323-3021	
	5.000	mi	$ 1,219,464	$ 1,091,406	$ 1,214,969		05/15/99***	98%	77%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.			06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU	RF. & SEAL & COVER				08/10/98	PHONE NO: 657-0269	
	5.000	km	$ 14,524,331	$ 15,444,134	$ 8,927,973		10/06/01***	58%	23%
STPP 43-1(16)3				CENTURY COMPANIES, INC.			07/07/98	F.P.M. TILZEY, RONALD	
WARM SPRINGS CREEK-NORTH & SOU		MILLING,PMS OVERLAY,SEAL & COV	ER				09/15/98	PHONE NO: 538-8732	
STPP 43-1(17)35							06/14/99***		
ROY - EAST		MILLING,PMS OVERLAY,SEAL & COV	ER						
CONTRACT TOTAL	10.000	km	$ 1,896,026	$ 1,587,664	$ 239,196			15%	50%
IM 94-1(55)0				EMPIRE SAND AND GRAVEL CO.,INC			07/07/98	F.P.M. FAVERO CRAIG(ACTING)	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU	MBLE STRIPS				09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453							05/15/99***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV	ER & RUMBLE STRIPS						
CONTRACT TOTAL	10.000	km	$ 2,266,828	$ 1,980,980	$ 743,209			38%	38%
NH 4-1(20)26				JTL GROUP, INC.-BILLINGS			07/07/98	F.P.M. SHUPAK,TOM	
BRIDGER-MAIN STREET		PLANT MIX OVERLAY,SEAL & COVER					08/07/98	PHONE NO: 657-0271	
STPP 4-2(16)54							05/15/99***		
LAUREL LOOP		PLANT MIX OVERLAY,SEAL & COVER							
STPP 48-1(18)0									
HARDIN-CENTER AVENUE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 1,224,634	$ 1,166,980	$ 756,853			63%	46%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 237-1(6)1			EDWARD T COPPS CONST.				08/04/98	F.P.M. TILZEY, RONALD	
BIG SPRING CREEK - N.W. OF LEW		GRADE,AGGERGATE SURFACE & APPR OACHES					09/21/98	PHONE NO: 538-8732	
	5.000	km	$ 426,754	$ 459,639	$ 310,903		06/22/99***	68%	43%
SMP 1499(98)			EMPIRE SAND AND GRAVEL CO.,INC				08/04/98	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE-FERGUS,GOLDE N VALLEY & SWEET GRASS					10/05/98	PHONE NO: 538-8732	
	5.000	mi	$ 409,745	$ 347,790	$ 312,715		05/15/99***	90%	06/30/99
SMP 5699(98)			CENTURY COMPANIES, INC.				08/04/98	F.P.M. SLOE, DAVID A.	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE					10/03/98	PHONE NO: 657-0269	
	5.000	km	$ 547,000	$ 380,000	$ 342,866		05/15/99***	90%	06/30/99
STPS 401-1(2)0			AMERICAN CONTRACTING, INC.				09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER					10/21/98	PHONE NO: 657-0271	
	5.000	km	$ 4,641,922	$ 4,713,098	$ 1,745,933		04/11/01***	37%	13%
STPP 14-3(11)88			RIVERSIDE CONTRACTING, INC.				10/06/98	F.P.M. TILZEY, RONALD	
TWO DOT-HARLOWTON		PLANT MIX OVERLAY & SEAL & COV ER					02/17/99	PHONE NO: 538-8732	
	5.000	km	$ 1,192,991	$ 1,222,425	$ 209,540		12/27/99***	17%	4%
STPS 541-1(2)0			RIVERSIDE CONTRACTING, INC.				10/06/98	F.P.M. TILZEY, RONALD	
UTICA-WINDHAM		PLANT MIX OVERLAY,SEAL & COVER					05/05/99	PHONE NO: 538-8732	
	5.000	km	$ 790,267	$ 746,724	$ 164,269		10/27/99***	22%	0%
STPP 28-2(21)60			EMPIRE SAND AND GRAVEL CO.,INC				10/06/98	F.P.M. SLOE, DAVID A.	
RED LODGE - SOUTH		PLANT MIX SURFACING,SEAL & COV ER					11/11/98	PHONE NO: 657-0269	
	5.000	km	$ 1,354,964	$ 1,458,768	$ 249,776		01/28/00***	17%	0%
NH 53-2(6)41			CENTURY COMPANIES, INC.				11/02/98	F.P.M. HUBER,JOHN	
MUSSELSHELL RIVER - N & S		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS					12/10/98	PHONE NO: 323-3021	
	5.000	km	$ 587,985	$ 523,993	$ 125,394		07/30/99***	24%	16%
IM 90-9(87)473			JTL GROUP, INC.-BILLINGS				11/02/98	F.P.M. FAVERO CRAIG(ACTING)	
BIG HORN COUNTY LINE-EAST		MILL,PLANT MIX FILL & SEAL & C OVER					04/15/99	PHONE NO: 657-0267	
	5.000	km	$ 1,911,140	$ 1,874,341	$ 321,755		10/17/99***	17%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 14-3(12)116			RIVERSIDE CONTRACTING, INC.					11/02/98	F.P.M. TILZEY, RONALD	
SHAWMUT - EAST		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS & GUARD RAIL						02/02/99	PHONE NO: 538-8732	
	5.000	km		$ 781,605	$ 759,196	$ 220,655		11/11/99***	29%	0%
NH 57-3(25)103			CENTURY COMPANIES, INC.					11/02/98	F.P.M. TILZEY, RONALD	
GRASSRANGE - WEST		PMS OVERLAY,SEAL & COVER						04/12/99	PHONE NO: 538-8732	
NH 57-3(26)97								09/09/99***		
CHEADLE - EAST & WEST		PMS OVERLAY,SEAL & COVER								
CONTRACT TOTAL	10.000	km		$ 1,183,671	$ 1,028,043	$ 10,281			1%	5%
IM 90-7(71)390			RIVERSIDE CONTRACTING, INC.					11/02/98	F.P.M. BERGEN, PERRY	
REED POINT-EAST & WEST		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER						01/22/99	PHONE NO: 322-5870	
	5.000	km		$ 2,137,675	$ 2,242,765	$ 414,032		06/03/00***	18%	0%
NH 16-2(9) 30			INTERMOUNTAIN SLURRY SEAL					11/02/98	F.P.M. HUBER,JOHN	
KLEIN-SOUTH		MICRO SURFACING						04/06/99	PHONE NO: 323-3021	
	5.000	km		$ 934,834	$ 860,860	$ 8,607		08/02/99***	1%	0%
STPP 14-5(15)169			WICKENS CONSTRUCTION, INC.					11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER						02/22/99	PHONE NO: 323-3021	
	5.000	km		$ 11,563,965	$ 9,648,986	$ 1,114,734		01/23/02***	12%	3%
IM 90-8(132)438			JTL GROUP, INC.-BILLINGS					12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8						03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437								11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE								
CONTRACT TOTAL	10.000	km		$ 10,173,185	$ 9,101,273	$ 368,724			4%	4%
RTF 72-1(6)0			JTL GROUP, INC.-BILLINGS					02/03/99	F.P.M. SHUPAK,TOM	
WYOMING LINE - NORTH		LEVELING,GUARDRAIL,SEAL & COVE R						/ /	PHONE NO: 657-0271	
RTS 308-1(20)0								10/25/99***		
RED LODGE - EAST		SSEAL & COVER								
RTS 308-1(21)5										
BEAR CR. EAST AND WEST		LEVELING,SEAL & COVER								
CONTRACT TOTAL	15.000	km		$ 738,036	$ 763,441	$ 7,634			1%	0%
RT 56395(1)			EMPIRE SAND AND GRAVEL CO.,INC					02/03/99	F.P.M. FAVERO CRAIG(ACTING)	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER						/ /	PHONE NO: 657-0267	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
RT 56788(3)							07/11/99***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER							
RTF 16-1(40)12									
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER							
RTF 48-1(19)1									
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER							
RTM 1026(1)									
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER							
CONTRACT TOTAL	25.000 km		$ 967,359	$ 910,925	$ 9,109			1%	0%
BR 9049(15)				COP CONSTRUCTION CO.			02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					04/21/99	PHONE NO: 657-0273	
	5.000 km		$ 1,144,043	$ 1,146,007	$ 11,460		06/19/00***	1%	2%
STPS 244-2(5)12				RIVERSIDE CONTRACTING, INC.			02/03/99	F.P.M. BROWN GERRY	
FLATWILLOW APPROACH		PL MIX OVERLAY,SEAL & COVER					04/25/99	PHONE NO: 657-0268	
RTF 57-3(27)113							06/13/99***		
GRASS RANGE-EAST		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER							
RTF 66-1(2)0									
D-Y JUNCTION-NORTH		PL MIX OVERLAY,SEAL & COVER							
RTS 238-1(5)4									
JCT. 466-EAST		PL MIX OVERLAY,SEAL & COVER							
RTS 244-2(6)17									
MCDONALD CREEK-NO. & SO.		PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	25.000 km		$ 2,080,223	$ 2,126,450	$ 21,263			1%	5%
RTF 4-2(17)54				JTL GROUP, INC.-BILLINGS			02/03/99	F.P.M. BERGEN, PERRY	
LAUREL INTERCHANGE-NORTH & SOU		COLD MILLING,PL MIX SURF OVERL AY,SEAL & COVER					03/15/99	PHONE NO: 322-5870	
RTF 45-1(19)16							05/15/99***		
MELVILLE-NORTH & SOUTH		SEAL & COVER							
CONTRACT TOTAL	10.000 km		$ 469,033	$ 437,057	$ 105,831			24%	7%
NH 61-1(8)13 F				WICKENS CONSTRUCTION, INC.			04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER					04/19/99	PHONE NO: 657-0268	
	5.000 km		$ 7,956,805	$ 6,897,684	$ 0		02/28/02***	0%	0%
IM 90-7(73)378				RIVERSIDE CONTRACTING, INC.			04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER					/ /	PHONE NO: 322-5870	
	5.000 mi		$ 2,894,577	$ 2,453,107	$ 0		12/24/00***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/99
*** BILLINGS DISTRICT ***

DATE:05/13/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
BILLINGS DISTRICT TOTALS			$ 85,479,984	$ 79,846,256	$ 26,608,964			33%	
TOTALS FOR ALL PROJECTS:			$363,694,986	$354,375,447	$177,457,083			49%	

S
625.704
H3cr
5/31/99

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/99
*** MISSOULA DISTRICT ***

DATE:06/09/99 PAGE NO

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAG / PERCENT PROJECT COMPLETED	% C / TI... USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.		APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	5.000	mi	$ 9,983,036	$ 9,756,496	$ 10,576,742		06/14/99***	98%	101%
CM 0002(272)				SCOTT CONSTRUCTION, INC.			04/08/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					10/20/97	PHONE NO: 523-5877	
	5.000	mi	$ 1,769,267	$ 1,764,482	$ 1,534,959		06/14/99***	87%	112%
NH 24-1(43)32				KEENEY CONSTRUCTION		APPR	08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA				03/09/99	09/05/97	PHONE NO: 523-5863	
	5.000	km	$ 801,957	$ 786,804	$ 835,171		06/14/99***	98%	110%
STPP 6-1(61)109				SCHELLINGER CONST CO.,INC.		APPR	10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING				03/09/99	10/22/97	PHONE NO: 523-5864	
	5.000	mi	$ 6,930,658	$ 7,425,610	$ 7,929,626		10/16/00***	98%	96%
STPN 5-1(19)1				JENSEN PAVING COMPANY, INC.			11/07/97	F.P.M. CHRISINGER,KENNETH L	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER					08/04/98	PHONE NO: 755-8566	
STPN 5-1(20)6							06/14/99***		
EVARO NORTH		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 1,761,333	$ 1,683,885	$ 1,414,841			84%	86%
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION		PEND	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				03/16/99	01/26/98	PHONE NO: 523-5863	
	5.000	km	$ 10,496,431	$ 11,767,435	$ 10,459,960		01/21/01***	89%	73%
IM 90-2(96)110				FRONTIER-WEST, L.L.C.			03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.					04/01/98	PHONE NO: 523-5856	
IM 90-2(94)107							03/07/00***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.							
CONTRACT TOTAL	10.000	km	$ 3,451,902	$ 3,734,619	$ 3,907,207			98%	72%
BR 6-1(79)74				WESTWAY CONSTRUCTION, INC.		APPR	03/11/98	F.P.M. HANCOCK, DALE	
LYNCH CREEK - N.W. OF PLAINS		STRUCTURES & APPROACHES				03/18/99	06/02/98	PHONE NO: 755-8559	
	5.000	km	$ 484,419	$ 461,144	$ 490,361		06/14/99***	98%	96%

*** ESTIMATED COMPLETION DATE

PLEASE RETURN

STATE DOCUMENTS COLLECTION

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

3 0864 0014 4437 4

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/99
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM 0002(273)				MONTANA LINES, INC			05/05/98	F.P.M. SULLIVAN, SHEILA	
SIGNAL INTERCONNECT - MISSOULA		SIGNAL INTERCONNECT					06/15/98	PHONE NO: 523-5877	
	5.000	km	$ 128,030	$ 136,579	$ 156,238		06/14/99***	98%	87%
NH-STPHS 7-1(73)75 F				RIVERSIDE CONTRACTING, INC.			06/11/98	F.P.M. SULLIVAN, SHEILA	
FLORENCE EASTSIDE HWY		GRADING,AGGR.,SURF.PMS.SIGNING ,LIGHTING & STORM DRAINS					07/21/98	PHONE NO: 523-5877	
STPHS 7-2(24)84							01/26/00***		
LOLO - RIDGEWAY & GLACIER DRIV		INTERSECTION RE-ALIGNMENT & SI GNAL							
CONTRACT TOTAL	10.000	km	$ 1,715,144	$ 1,918,703	$ 1,812,613			94%	73%
ER 6-1(78)59				RIVERSIDE CONTRACTING, INC.			07/07/98	F.P.M. ROBERTS, JAMES	
MT 200 ROAD REPAIRS		GRADE,GRAVEL & PLANT MIX BIT.S URFACE					10/08/98	PHONE NO: 752-0531	
	5.000	km	$ 1,692,761	$ 1,529,771	$ 1,554,592		04/01/00***	98%	69%
STPHS 7-2(31)89				MONTANA LINES, INC			07/07/98	F.P.M. JOHNSON, ROBERT L.	
BLUE MOUNTAIN SIGNAL		TURNBAY WIDENING & SIGNALS					08/31/98	PHONE NO: 523-5864	
	5.000	mi	$ 362,047	$ 369,998	$ 315,426		06/14/99***	85%	80%
RTS 8199(37)				DICK ANDERSON CONSTRUCTION,INC			08/04/98	F.P.M. MAART, WILLIAM C.	
RATTLESNAKE CREEK-VINE STREET-		BRIDGE REHABILITATION					09/15/98	PHONE NO: 523-5856	
RTS 9031(11)							06/14/99***		
CLARK FORK-LOZEAU		BRIDGE REHAB.& GUARD RAIL							
RTS 9041(19)									
IRR. CANAL - 6KM S.E. OF VICTO		PL.MIX SURF.,STEEL BM.BRIDGE & APPROACHES							
CONTRACT TOTAL	15.000	km	$ 751,529	$ 697,378	$ 601,738			82%	06/30/99
NH-STPHS 6799(18)				MONTANA LINES, INC			08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS					09/14/98	PHONE NO: 755-8557	
	5.000	mi	$ 376,379	$ 388,006	$ 53,181		06/23/99***	14%	10%
RTS 9020(18)				FRONTIER-WEST, L.L.C.			09/01/98	F.P.M. MAART, WILLIAM C.	
FLINT CREEK-6KM SO. OF DRUMMON		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF & TEE-BEAM BRIDGE					09/29/98	PHONE NO: 523-5856	
RTS 9020(16)							06/14/99***		
FLINT CREEK OVERFLOW-SO. OF DR		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,TEE-BEAM BRIDGE							
CONTRACT TOTAL	10.000	km	$ 393,218	$ 413,363	$ 337,130			82%	66%
ER 1-1(62)26				WESTWAY CONSTRUCTION, INC.			09/01/98	F.P.M. MITCHELL, JAMES D.	
SLIDE - WEST OF LIBBY		SLIDE CORRECTION					09/21/98	PHONE NO: 755-8557	
	5.000	km	$ 919,281	$ 682,605	$ 620,963		06/02/99	100%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/99

DATE:06/09/99 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BH 33-1(26)55			TAMIETTI CONST. CO., INC.					09/01/98	F.P.M. KALBERG, J. GARY	
PINKHAM CREEK 10.7 KM S OF REX		STRIPING,BRIDGE REHAB.						09/28/98	PHONE NO: 257-3395	
BH 33-1(25)64								06/12/99***		
TOBACCO RIVER 3.9 KM E OF REXF		BRIDGE REHAB,GUARD RAIL,STRIPI NG								
CONTRACT TOTAL	10.000 mi			$ 277,767	$ 289,702	$ 202,120			70%	28%
STPE-BH 9031(5)			DICK ANDERSON CONSTRUCTION,INC					10/06/98	F.P.M. MAART, WILLIAM C.	
CLARK FORK-WEST OF ALBERTON		GUARDRAIL & SIGNING,BRIDGE REH AB.						04/12/99	PHONE NO: 523-5856	
	5.000 km			$ 475,719	$ 557,586	$ 56,792		01/06/00***	10%	08/20/99
BH 1-1(61)12			MORGEN & OSWOOD CONST. CO.,INC					10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.						03/23/99	PHONE NO: 257-3395	
	5.000 km			$ 1,426,745	$ 1,957,096	$ 397,401		05/02/00***	20%	18%
STPHS 0002(351)			PAVLIK ELECTRIC CO, INC					10/06/98	F.P.M. HANCOCK, DALE	
1995-D1-SAFETY-SECONDARY		DELINEATION,SIGNING & FLASHER						04/01/99	PHONE NO: 755-8559	
STPHS 8-2(43)41								06/14/99***		
ADVANCE FLASHERS-JOSLYN STREET		SIGNING & ELECTRICAL								
CONTRACT TOTAL	10.000 km			$ 65,676	$ 64,999	$ 54,332			84%	42%
IM 90-2(92)110			JENSEN PAVING COMPANY, INC.					10/06/98	F.P.M. BENEDIK, TOM	
BONNER-EAST		COLD MILLING,HOT RECYCLED PLAN T MIX OVERLAY,SEAL & COVER						03/19/99	PHONE NO: -	
	5.000 km			$ 3,605,551	$ 3,374,995	$ 766,819		06/21/00***	23%	33%
IM 90-1(132)44			COTTONWOOD CONSTRUCTION,INC.					10/06/98	F.P.M. BENEDIK, TOM	
SUPERIOR - EAST & WEST		CRACK SEALING						10/27/98	PHONE NO: -	
IM 90-2(97)119								09/26/99***		
CLINTON - EAST		CRACK SEALING								
CONTRACT TOTAL	10.000 km			$ 142,438	$ 113,118	$ 26,635			24%	22%
RTF 6-1(84)23			RIVERSIDE CONTRACTING, INC.					11/25/98	F.P.M. HANCOCK, DALE	
11 KM. E. OF NOXON - EAST		OVERLAY,SEAL & COVER & STRIPIN G						01/04/99	PHONE NO: 755-8559	
RTF 6-1(85)46								08/28/99***		
THOMPSON FALLS - EAST & WEST		MILL & FILL,SEAL & COVER & STR IPING								
RTS 472-1(3)0										
THOMPSON FALLS - NORTH		OVERLAY,SEAL & COVER & STRIPIN G								
CONTRACT TOTAL	15.000 km			$ 915,054	$ 887,359	$ 739,446			83%	27%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/99

DATE:06/09/99 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 317-1(3)0			A-1 PAVING, INC				11/25/98	F.P.M. MITCHELL, JAMES D.	
WILLOW GLEN DRIVE		OVERLAY,SEAL & COVER					04/12/99	PHONE NO: 755-8557	
	5.000 km		$ 125,378	$ 113,794	$ 100,473		06/14/99***	88%	7%
RTF 1-1(63)33			RIVERSIDE CONTRACTING, INC.				11/25/98	F.P.M. HANCOCK, DALE	
LIBBY - SOUTH		PMS OVERLAY,SEAL & COVER					12/15/98	PHONE NO: 755-8559	
RTF 1-1(64)38							08/23/99***		
10 KM S. OF LIBBY - SOUTH		SEAL & COVER							
RTF 5-4(20)181									
EUREKA - NORTH		SEAL & COVER							
RTS 482-1(4)3									
AIRPORT ROAD - LIBBY		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.000 km		$ 861,368	$ 860,827	$ 845,076			83%	22%
RTF 5-2(83)27			MARVIN A. REHBEIN				12/16/98	F.P.M. JOHNSON, ROBERT L.	
RAVALLI - ST. IGNATIUS		PL MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 523-5864	
RTF 7-1(81)23							09/05/99***		
DARBY - NO. & SO.		SEAL & COVER							
RTS 382-1(11)0									
PERMA - NORTH		PLANT MIX OVERLAY & SEAL & COV ER							
CONTRACT TOTAL	15.000 km		$ 828,713	$ 862,858	$ 212,839			25%	09/01/99
RTF 0002(381)			QUALITY CONCRETE COMPANY				12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE					/ /	PHONE NO: 755-8566	
	5.000 km		$ 284,515	$ 244,291	$ 2,444		01/04/01***	1%	17%
BR 33-1(20)0			D.H. BLATTNER & SONS, INC.				12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 257-3395	
BH 33-1(21)1							05/14/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0									
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS							
CONTRACT TOTAL	15.000 km		$ 3,515,447	$ 3,348,840	$ 995,418			30%	13%
STPHS 5-1(22)10			A-1 PAVING, INC				03/02/99	F.P.M. JOHNSON, ROBERT L.	
SAFETY IMPROVEMENTS-NO. OF EVA		SAFETY IMPROVEMENTS,WIDENING,S EAL & COVER					03/22/99	PHONE NO: 523-5864	
STPHS-NH 5-2(82)42							11/22/99***		
SAFETY IMPROVEMENTS - 6.4 KM S		PL MIX OVERLAY,SEAL & COVER							
NH 5-2(85)31									
ST. IGNATIUS - NO. & SO.		SAFETY IMPROVEMENT,WIDENING,SE AL & COVER							
CONTRACT TOTAL	15.000 mi		$ 1,289,655	$ 1,167,991	$ 868,536			74%	48%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/99
*** MISSOULA DISTRICT ***

DATE:06/09/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 19-2(15)48				SCHELLINGER CONST CO.,INC.			04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE					04/26/99	PHONE NO: 523-5877	
STPP 19-2(19)39							05/08/02***		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 9,044,779	$ 7,749,401	$ 958,942			12%	4%
NH 5-4(19)181				SCHELLINGER CONST CO.,INC.			05/04/99	F.P.M. CHRISINGER,KENNETH L	
EUREKA M.C.S. SCALE SITE		GR,PLANT MIX BIT.SURFACING					06/02/99	PHONE NO: 755-8566	
	5.000	km	$ 330,579	$ 297,411	$ 0		03/28/00***	0%	0%
NHSTPPIMSTPSSTPX 0002(425)				ACCENT STRIPE INC			05/04/99	F.P.M. CHRISINGER,KENNETH L	
1999-D1-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					/ /	PHONE NO: 755-8566	
	5.000	mi	$ 795,641	$ 675,461	$ 0		05/15/00***	0%	08/01/99
MISSOULA DISTRICT TOTALS			$ 66,002,414	$ 66,082,606	$ 48,828,021			71%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/99

DATE:06/09/99 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 50-1(16)11				EMPIRE SAND AND GRAVEL CO.,INC			06/03/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					09/15/97	PHONE NO: 684-5609	
	5.000	km	$ 4,074,699	$ 3,976,126	$ 3,714,145		06/18/99***	93%	108%
IM-HDP 9240(001) F				MORRISON KNUDSEN CORPORATION			09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO: 586-5074	
	5.000	mi	$ 8,073,537	$ 8,397,890	$ 8,060,937		09/29/00***	96%	88%
SF-STPS 272-1(3)0				JIM GILMAN EXCAVATING INC.		APPR	11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL				04/15/99	01/22/98	PHONE NO: 782-7443	
	5.000	km	$ 2,052,879	$ 1,990,695	$ 2,035,303		08/07/99***	98%	95%
RTS 324-1(1)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER					08/15/98	PHONE NO: 267-3417	
	5.000	mi	$ 682,262	$ 645,918	$ 578,487		06/14/99***	90%	16%
IM 15-1(87)64				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					04/28/98	PHONE NO: 267-3417	
IM 15-1(86)74							12/08/99***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	10.000	km	$ 8,892,290	$ 7,211,151	$ 5,748,985			80%	69%
STPU 1809(4)				HOLLOW CONTRACTING			05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER					06/25/98	PHONE NO: 782-9327	
	5.000	km	$ 1,556,479	$ 1,319,159	$ 1,046,328		02/01/00***	79%	102%
IM 15-1(88)86				JIM GILMAN EXCAVATING INC.			06/11/98	F.P.M. WILLIAMS,PAUL	
GLEN-MELROSE		HOT RECYCLED PL MIX,SEAL & COV ER,BRIDGE REHAB.					07/22/98	PHONE NO: 267-3417	
	5.000	km	$ 3,306,228	$ 3,098,422	$ 2,159,107		04/19/00***	70%	61%
STPP 29-1(27)34				A.M. WELLES, INC.			09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,					09/28/98	PHONE NO: 684-5609	
	5.000	km	$ 5,419,975	$ 4,970,738	$ 2,445,497		06/28/01***	49%	30%
ER 0002(372)				TIMBER MOUNTAIN EXCAVATION,INC			09/01/98	F.P.M. STREETER,STEFAN	
MANHATTAN / LIVINGSTON EROSION		RIP RAP & FLOOD DAMAGE REPAIR					11/09/98	PHONE NO: 222-5482	
	5.000	mi	$ 177,733	$ 161,669	$ 123,298		05/13/99	100%	46%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.			11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER					04/28/99	PHONE NO: 225-4360	
RTS 393-1(4)1							10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 5,019,324	$ 4,837,049	$ 250,161			5%	17%
RTS 205-1(20)20				JTL GROUP, INC.-BELGRADE			11/25/98	F.P.M. MCCORMICK, THOMAS	
MAIN STREET-BELGRADE		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 586-5074	
RTS 290-1(3)0							06/14/99***		
MADISON/BROADWAY-BELGRADE		PLANT MIX SURFACING,SEAL & COV ER							
RTS 291-1(2)0									
JACK RABBIT LANE-BELGRADE		PLANT MIX SURFACING,SEAL & COV ER							
RTS 205-1(21)21									
BELGRADE-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.000	km	$ 525,947	$ 432,595	$ 4,330			1%	0%
IM 0002(390)				FRANK GURNEY, INC			12/16/98	F.P.M. SACKS,RAY	
D2-INTERSTATE GUARDRAIL		GUARDRAIL					03/16/99	PHONE NO: 287-3868	
	5.000	km	$ 1,120,012	$ 887,781	$ 550,697		01/06/00***	62%	30%
STPHS 0002(257)				MARONICK CONST. CO., INC			12/16/98	F.P.M. STRIZICH,MATT	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL					04/14/99	PHONE NO: 457-0526	
	5.000	km	$ 331,626	$ 289,632	$ 43,525		12/08/99***	15%	13%
RT 25024(1)				JIM GILMAN EXCAVATING INC.			12/16/98	F.P.M. CHRISTENSEN KEVIN	
MAIN STREET - EAST HELENA		PL MIX OVERLAY & SEAL & COVER					02/12/99	PHONE NO: 225-4360	
RTF 8-1(21)11							07/14/99***		
AVON - ELLISTON		PL MIX OVERLAY AND SEAL & COVE R							
RTF 8-2(45)34									
RIMINI ROAD - EAST		PL MIX OVERLAY AND SEAL AND CO VER							
RTS 453-1(2)0									
LINCOLN INT. - EAST		SEAL & COVER							
RTS 518-1(3)0									
MONTANA CITY - EAST HELENA		SEAL & COVER							
CONTRACT TOTAL	25.000	km	$ 2,638,065	$ 2,388,753	$ 387,886			16%	23%
IM 90-7(63)331				RIVERSIDE CONTRACTING, INC.			12/16/98	F.P.M. STREETER,STEFAN	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 222-5482	
NH-STPHS 11-1(27)53							05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.							
CONTRACT TOTAL	10.000	km	$ 9,627,070	$ 9,793,421	$ 3,655,636			37%	18%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/99
*** BUTTE DISTRICT ***

DATE:06/09/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-6(71)289 F				A-1 PAVING, INC			02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	5.000 km		$ 6,331,183	$ 5,379,297	$ 806,698		07/11/01***	15%	10%
RTS 9039(24)				FRONTIER-WEST, L.L.C.			03/02/99	F.P.M. CHRISTENSEN KEVIN	
LITTLE BLACKFOOT RIVER-AVON		BRIDGE REHAB.					03/29/99	PHONE NO: 225-4360	
	5.000 km		$ 144,847	$ 103,645	$ 91,555		08/31/99***	88%	06/30/99
IM 15-2(69)128				PAVLIK ELECTRIC CO, INC			04/13/99	F.P.M. O'BRIEN,MURRAY	
HARRISON AVENUE INTERCHANGE-BU		SIGNING & TRAFFIC SIGNALS					06/02/99	PHONE NO: 782-7443	
	5.000 mi		$ 86,032	$ 90,131	$ 901		11/12/99***	1%	0%
STPE 47(18)				OMO CONSTRUCTION INC			05/04/99	F.P.M. O'BRIEN,MURRAY	
HISTORIC SIGNING - BUTTE		SIGNS & SIGN SUPPORTS					06/07/99	PHONE NO: 782-7443	
	5.000 km		$ 122,186	$ 129,045	$ 1,290		01/30/00***	1%	0%
STPS 278-1(13)30				M K WEEDEN CONSTRUCTION, INC.			05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					05/24/99	PHONE NO: 267-3417	
	5.000 mi		$ 3,161,119	$ 2,832,172	$ 33,745		07/20/01***	1%	0%
STPU 0299(8)				JIM GILMAN EXCAVATING INC.			05/04/99	F.P.M. ARVISH,MIKE	
ANACONDA STREETS		GR,GRVL,PL MIX SURF,SEAL & COV ER,SIDEWALKS,CURB & GUTTER					/ /	PHONE NO: 782-9327	
	5.000 km		$ 818,095	$ 718,102	$ 7,182		07/31/00***	1%	0%
RTS 9016(29)				WILLIAMS CONSTRUCTION			05/04/99	F.P.M. GRAVAGE,DANIEL	
GALLATIN RIVER-WILLIAMS BRIDGE		BRIDGE REHABILITATION					/ /	PHONE NO: 222-8110	
	5.000 km		$ 172,525	$ 111,510	$ 0		12/26/99***	0%	0%
STPPNHIMSTPX 0002(426)				ACCENT STRIPE INC			05/04/99	F.P.M. O'BRIEN,MURRAY	
1999-D2-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					/ /	PHONE NO: 782-7443	
	5.000 km		$ 548,231	$ 470,986	$ 4,710		04/09/00***	1%	09/01/99
BR 9001(19)				FRONTIER-WEST, L.L.C.			05/04/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE R. - S OF WISDOM		PRESTRESSED BULB TEE BEAM BRID GE,APPROACHES,GRVL SURF					/ /	PHONE NO: 494-9635	
	5.000 km		$ 382,331	$ 317,521	$ 3,176		01/31/00***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/99

DATE:06/09/99 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 49-2(7)16				JENSEN PAVING COMPANY, INC.			05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER					/ /	PHONE NO: 682-7821	
	5.000 mi		$ 1,445,172	$ 1,252,963	$ 12,531		07/25/00***	1%	0%
BUTTE DISTRICT TOTALS			$ 66,709,843	$ 61,806,371	$ 31,766,111			51%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		APPR	03/07/96	F.P.M. AAFEDT, RANDY	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				01/27/98	04/22/96	PHONE NO: 454-5920	
STPU 5205(8) F						APPR	06/14/99***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP				04/06/98			
CONTRACT TOTAL	10.000	mi	$ 3,437,481	$ 3,333,604	$ 3,558,165			98%	146%
STPP 58-1(11)32				MARVIN A. REHBEIN		APPR	06/03/97	F.P.M. WICKMAN, TERRY	
ST. MARY - CANADIAN LINE		PMS OVERLAY				07/08/98	06/26/97	PHONE NO: 278-7931	
	5.000	km	$ 3,537,056	$ 3,573,762	$ 3,552,516		08/16/99***	99%	90%
IM 15-5(93)256				EMPIRE SAND AND GRAVEL CO.,INC			09/04/97	F.P.M. WILMOT, DOUG	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY					11/04/97	PHONE NO: 454-5921	
	5.000	km	$ 4,315,213	$ 4,517,500	$ 4,270,772		01/27/00***	95%	118%
BR 9007(18)				TAMIETTI CONST. CO., INC.			09/04/97	F.P.M. LAY, BILL	
SUN RIVER BRIDGE - FORT SHAW		PS CONCRETE BRIDGE & APPROACHE S					10/06/97	PHONE NO: 738-4505	
	5.000	km	$ 825,157	$ 781,166	$ 721,944		06/14/99***	92%	117%
STPI 15-5(94)283				EMPIRE SAND AND GRAVEL CO.,INC			11/07/97	F.P.M. WILMOT, DOUG	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER					12/05/97	PHONE NO: 454-5921	
STPN-NH 60-2(52)71							06/14/99***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000	mi	$ 3,085,650	$ 3,224,000	$ 2,605,863			81%	122%
RTS 366-1(2)0				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. KLETTE, MIKE	
LEDGER EAST AND WEST		PLANT MIX OVERLAY,SEAL & COVER					04/28/98	PHONE NO: 278-7078	
STPI 15-8(51)380						APPR	06/09/99***		
KEVIN - SUNBURST		PLANT MIX OVERLAY,SEAL & COVER				04/20/99			
CONTRACT TOTAL	10.000	km	$ 2,236,488	$ 2,175,930	$ 2,062,997			95%	67%
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.			06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING					08/05/98	PHONE NO: 738-4505	
	5.000	km	$ 5,750,363	$ 5,444,000	$ 4,101,029		05/09/01***	75%	65%
BR 1-7(22)410				SLETTEN CONSTRUCTION CO			06/11/98	F.P.M. BERG, GARY	
BATTLECREEK - WEST OF ZURICH		42.0 METER STRUCTURE					08/17/98	PHONE NO: 265-6821	
BR 9003(20)							06/04/99***		
BATTLE CREEK - EAST OF CHINOOK		42.0 METER STRUCTURE-RELOCATE							
CONTRACT TOTAL	10.000	km	$ 1,613,858	$ 1,997,074	$ 1,317,308			66%	63%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF-NH 1-3(31)225 F			S K CONSTRUCTION, INC.					07/07/98	F.P.M. LEO, DENNIS	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER						07/27/98	PHONE NO: 873-8624	
	5.000	mi		$ 7,085,715	$ 6,645,093	$ 3,921,501		05/27/01***	59%	46%
SMP 0799(98)			TREASURE STATE CONSTRUCTION					08/04/98	F.P.M. AAFEDT, RANDY	
GREAT FALLS DISTRICT - CRUSH &		CRUSH & STOCKPILE						03/12/99	PHONE NO: 454-5920	
	5.000	mi		$ 462,955	$ 404,169	$ 377,170		06/14/99***	93%	06/30/99
STPP 58-1(17)26			A-1 PAVING, INC					10/06/98	F.P.M. WICKMAN, TERRY	
HUDSON BAY DIVIDE-ST. MARY		PULVERIZATION & PLANT MIX OVER LAY						11/02/98	PHONE NO: 278-7931	
	5.000	km		$ 2,383,559	$ 2,417,707	$ 379,775		07/24/00***	16%	18%
STPE 15-5(96)245			MARQUIS EXCAVATING					10/06/98	F.P.M. WILMOT, DOUG	
SOUTH OF HARDY CREEK		RENOVATION OF SCENIC OVERLOOK						03/29/99	PHONE NO: 454-5921	
	5.000	km		$ 110,962	$ 119,936	$ 40,143		08/02/99***	33%	60%
IM 15-7(25)343			BLAHNIK CONSTRUCTION, INC.					11/02/98	F.P.M. KLETTE, MIKE	
VALIER INTERCHANGE NORTH & SOU		PMS OVERLAY & SEAL & COVER						03/30/99	PHONE NO: 278-7078	
	5.000	km		$ 2,079,643	$ 2,002,075	$ 378,464		03/19/00***	19%	24%
NH 24-4(15)117			RIVERSIDE CONTRACTING, INC.					11/02/98	F.P.M. WILMOT, DOUG	
CASCADE COUNTY LINE EAST		PLANT MIX SURFACING,OVERLAY,SE AL & COVER						02/23/99	PHONE NO: 454-5921	
	5.000	km		$ 894,268	$ 923,842	$ 597,685		10/03/99***	65%	22%
STPP 3-4(7)89			BLAHNIK CONSTRUCTION, INC.					11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER						11/30/98	PHONE NO: 278-7931	
	5.000	km		$ 1,143,928	$ 1,103,737	$ 198,251		01/09/00***	18%	8%
IM 15-5(95)274			SLETTEN CONSTRUCTION CO					11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS						02/02/99	PHONE NO: 738-4505	
	5.000	km		$ 3,573,798	$ 4,192,527	$ 933,269		08/13/01***	22%	17%
RTF 1-7(27)391			A-1 PAVING, INC					11/25/98	F.P.M. BERG, GARY	
BLAINE COUNTY LINE - EAST		PMS OVERLAY,SEAL & COVER						03/25/99	PHONE NO: 265-6821	
RTS 234-1(8)0								11/04/99***		
HAVRE - SOUTH		PMS OVERLAY,SEAL & COVER								

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 432-1(3)0									
BIG SANDY - WEST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 2,323,001	$ 2,177,611	$ 1,166,015			54%	23%
RTS 220-1(4)14				BLAHNIK CONSTRUCTION, INC.			11/25/98	F.P.M. KLETTE, MIKE	
AGAWAM - NORTH		PMS OVERLAY,SEAL & COVER					03/18/99	PHONE NO: 278-7078	
RTS 223-1(5)20							06/14/99***		
JCT 564 - NORTH		PMS OVERLAY,SEAL & COVER							
RTS 366-2(1)13									
JCT 417 - EAST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 1,714,184	$ 1,657,187	$ 883,528			53%	32%
NH 60-2(54)91				MONTANA LINES, INC			11/25/98	F.P.M. AAFEDT, RANDY	
10TH AVE SO - 23RD TO 49TH - G		TRAFFIC SIGNALS & LIGHTING					04/07/99	PHONE NO: 454-5920	
	5.000 km		$ 260,864	$ 226,344	$ 98,472		09/08/99***	44%	33%
STPP 3-3(8)75				NORTH PACIFIC ROAD BLDERS,INC.			12/16/98	F.P.M. WICKMAN, TERRY	
DUPUYER-NORTH		GR,AGG SURF,PL MIX SURF.& SEAL & COVER					01/11/99	PHONE NO: 278-7931	
	5.000 mi		$ 5,699,228	$ 4,604,687	$ 2,076,064		09/08/01***	45%	14%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS			04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER					04/22/99	PHONE NO: 454-5920	
	5.000 km		$ 8,511,930	$ 9,631,310	$ 523,096		11/20/01***	5%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.			05/04/99	F.P.M. WILMOT, DOUG	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER					/ /	PHONE NO: 454-5921	
STPP 9-1(7)0							05/05/01***		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	10.000 km		$ 5,578,764	$ 5,704,490	$ 0			0%	0%
NHSTPPIMSTPUSTPX 0002(427)				ACCENT STRIPE INC			05/04/99	F.P.M. WILMOT, DOUG	
1999-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO: 454-5921	
	5.000 mi		$ 689,844	$ 611,470	$ 0		05/02/00***	0%	09/01/99
GREAT FALLS DISTRICT TOTALS			$ 67,313,907	$ 67,469,222	$ 33,764,028			50%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 25-1(24)46				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO: 653-1050	
	5.000 km		$ 4,166,617	$ 4,538,099	$ 4,567,943		06/14/99***	98%	98%
NH 1-10(36)645				DIAMOND CONSTRUCTION, INC.			12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO: 787-5701	
	5.000 km		$ 2,003,175	$ 1,942,007	$ 1,928,213		05/26/99	100%	103%
NH 23-3(7)119				E.H. OFTEDAL AND SONS, INC.			06/03/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY					08/14/97	PHONE NO: 233-3628	
STPS 326-1(4)0						APPR	05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS				03/17/99			
CONTRACT TOTAL	10.000 km		$ 8,632,439	$ 7,527,667	$ 7,253,325			96%	101%
NH 94-7(20)242				CENTURY COMPANIES, INC.			06/03/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA					07/21/97	PHONE NO: 485-2058	
	5.000 km		$ 791,296	$ 831,667	$ 805,587		06/14/99***	97%	98%
NH-STPE 23-2(21)81				21 CONST. CO.		APPR	08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/				04/15/99	09/02/97	PHONE NO: 233-3612	
	5.000 mi		$ 1,516,511	$ 1,577,312	$ 1,557,356		06/14/99***	99%	108%
STPN 20-2(16)33				PRINCE, INC		APPR	11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY		LEVELING,CRACK SEALING, SEAL AND COVER				01/06/99	04/14/98	PHONE NO: 787-5701	
STPN 22-2(16)64							06/14/99***		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER							
STPN 62-1(9)2									
CULBERTSON - SOUTH		PLANT MIX OVERLAY							
CONTRACT TOTAL	15.000 km		$ 2,365,515	$ 2,205,620	$ 2,335,325			90%	97%
RTS 350-1(1)0				CENTURY COMPANIES, INC.			12/11/97	F.P.M. ARTHUR, RONALD T.	
HOMESTEAD - EAST & WEST		P.M.S.OVERLAY,SEAL & COVER 45% FT.PECK RES.55% SHERIDAN CO.					05/18/98	PHONE NO: 787-5701	
RTS 374-1(1)0						APPR	06/14/99***		
OUTLOOK - SOUTH		PLANT MIX OVERLAY,SEAL & COVER				02/23/99			
RTS 516-1(2)0									
COALRIDGE - SOUTH		LEVELING,SEAL & COVER							
RTS 517-1(2)0									
JCT MT 16 - EAST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	20.000 km		$ 1,027,901	$ 1,009,780	$ 935,144			89%	113%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC			03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES					04/09/98	PHONE NO: 233-3608	
4399650							04/21/01***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	10.000 mi		$ 9,621,931	$ 10,272,572	$ 8,811,034			86%	55%
STPP 2-2(8)70				WICKENS CONSTRUCTION, INC.			05/05/98	F.P.M. FRETTE, KURT	
PLEVNA EAST & WEST		GRADING,GRAVEL,PMS,SEAL & COVE R					06/15/98	PHONE NO: 233-3612	
	5.000 mi		$ 6,260,118	$ 5,418,325	$ 4,297,136		01/05/01***	79%	73%
STPP-STPS-NH-IM 0002(356)				HIGHWAY SPECIALTIES, INC.			05/05/98	F.P.M. LAUCKNER, JAMES	
1998-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					03/29/99	PHONE NO: 377-2877	
	5.000 km		$ 491,240	$ 426,221	$ 211,173		06/14/99***	50%	86%
NH 1-9(30)565				A-1 PAVING, INC			05/05/98	F.P.M. PISK, RANDAL	
FRAZER - EAST & WEST		WIDEN,PL MIX OVERLAY,SEAL & CO VER					06/01/98	PHONE NO: 228-9478	
	5.000 km		$ 4,831,030	$ 5,719,274	$ 5,139,623		09/01/01***	90%	65%
ER 99-1(1)15				COP CONSTRUCTION CO.			06/11/98	F.P.M. PISK, RANDAL	
COTTONWOOD CREEK - NORTH OF MA		GUARDRAIL,PMS,SEAL & COVER					08/05/98	PHONE NO: 228-9478	
	5.000 km		$ 840,288	$ 916,037	$ 947,411		01/06/00***	98%	86%
STPU 1499(4)				FRANZ CONSTRUCTION, INC			08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB					09/08/98	PHONE NO: 377-2877	
	5.000 mi		$ 939,680	$ 1,051,435	$ 231,211		10/01/99***	22%	50%
SMP 4699(98)				CENTURY COMPANIES, INC.			08/04/98	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT - CRUSH & ST		CRUSH & STOCKPILE					09/02/98	PHONE NO: 228-9478	
	5.000 km		$ 434,400	$ 228,000	$ 31,873		06/14/99***	14%	06/30/99
STPE 1-10(44)613				TRIANGLE ELECTRIC INC.			08/04/98	F.P.M. ARTHUR, RONALD T.	
WALKWAY SIGNAL-EAST OF POPLAR		SIGNS & FLASHING BEACONS					05/17/99	PHONE NO: 787-5701	
	5.000 km		$ 34,985	$ 24,246	$ 0		06/03/99	100%	60%
NH 22-2(17)42				PRINCE, INC			08/04/98	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - SOUTH		PL.MIX OVERLAY & SEAL & COVER					10/20/98	PHONE NO: 787-5701	
	5.000 km		$ 1,880,758	$ 1,766,290	$ 306,499		03/04/00***	17%	36%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-10(43)613				NORTHERN LINE LAYERS, INC.			08/04/98	F.P.M. ARTHUR, RONALD T.	
POPLAR - BROCKTON		PL.MIX OVERLAY & SEAL & COVER					09/02/98	PHONE NO: 787-5701	
	5.000 mi		$ 1,323,480	$ 1,337,981	$ 927,431		11/16/99***	69%	62%
ER 1499(5)				SLETTEN CONSTRUCTION CO			09/01/98	F.P.M. BACON, DAVID	
9TH AVE. S.W./LONETREE CR. - S		BRIDGE & APPROACHES					10/13/98	PHONE NO: 377-2877	
	5.000 km		$ 715,561	$ 639,988	$ 532,665		07/26/99***	83%	46%
IM 94-4(58)130				PRINCE, INC			10/06/98	F.P.M. FRETTE, KURT	
LIGNITE CREEK - EAST (WB)		COLD MILLING PLANT MIX BIT.SUR FACING,SEAL & COVER					12/15/98	PHONE NO: 233-3612	
	5.000 km		$ 1,116,540	$ 1,016,593	$ 369,883		09/30/99***	36%	40%
IM 94-5(28)185				PRINCE, INC			10/06/98	F.P.M. EIDE, LEON	
FALLON - EAST & WEST		PLANT MIX BIT.SURFACING,SEAL & COVER					/ /	PHONE NO: 485-2058	
	5.000 km		$ 921,392	$ 973,429	$ 9,734		09/22/99***	1%	0%
STPP 2-1(25)34				PRINCE, INC			10/06/98	F.P.M. FRETTE, KURT	
LOCATE CREEK-EAST & WEST		PLANT MIX LEVELING,OVERLAY & S EAL & COVER					12/15/98	PHONE NO: 233-3612	
	5.000 mi		$ 1,003,929	$ 1,088,327	$ 224,541		08/28/99***	21%	7%
STPS 327-1(5)8				EDWARD H SCHWARTZ CONST., INC.			11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING					03/23/99	PHONE NO: 787-5701	
	5.000 mi		$ 3,085,239	$ 3,340,582	$ 264,365		06/05/01***	8%	15%
NH 57-6(7)267 F				D.H. BLATTNER & SONS, INC.			11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER					02/16/99	PHONE NO: 485-2058	
NH 57-6(8)273 F							06/28/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	20.000 mi		$ 10,229,983	$ 9,921,985	$ 2,764,379			28%	9%
NH 62-2(11)37 F				CENTURY COMPANIES, INC.			11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					12/21/98	PHONE NO: 377-2877	
NH 20-2(14)50							02/28/01***		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER							
CONTRACT TOTAL	10.000 km		$ 3,132,525	$ 4,249,957	$ 1,638,925			39%	21%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 243-1(2)6				SLETTEN CONSTRUCTION CO			11/25/98	F.P.M. PISK, RANDAL	
CREE CROSSING		GRADING & AGGREGATE SURFACING					01/11/99	PHONE NO: 228-9478	
	5.000 km		$ 1,024,386	$ 886,500	$ 395,258		11/26/99***	45%	18%
RTS 204-1(1)0				CENTURY COMPANIES, INC.			12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0							06/14/99***		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 248-4(3)18									
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 363-1(3)2									
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER							
CONTRACT TOTAL	20.000 km		$ 1,104,155	$ 1,280,179	$ 201,422			16%	12%
RTS 254-1(13)13				NORTHERN LINE LAYERS, INC.			12/16/98	F.P.M. EIDE, LEON	
BLOOMFIELD - NORHT & SOUTH		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER					/ /	PHONE NO: 485-2058	
RTS 254-1(14)43							09/26/99***		
RICHEY - WEST		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER							
RTS 335-1(9)0									
GLENDIVE - SOUTH		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 586,790	$ 719,002	$ 7,190			1%	0%
RTF 20-2(18)53				PRINCE, INC			02/03/99	F.P.M. LAUCKNER, JAMES	
SIDNEY-FAIRVIEW		PL MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 377-2877	
	5.000 mi		$ 1,447,255	$ 1,217,653	$ 12,176		02/18/00***	1%	14%
STPS-BR 484-1(4)20				S K CONSTRUCTION, INC.			02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE					03/22/99	PHONE NO: 233-3604	
	5.000 km		$ 3,350,473	$ 3,899,590	$ 1,249,648		06/21/01***	32%	15%
BR 1-10(42)611				SLETTEN CONSTRUCTION CO			03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER					04/05/99	PHONE NO: 653-1050	
	5.000 km		$ 2,446,919	$ 3,103,761	$ 108,008		07/28/00***	3%	13%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.			04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					/ /	PHONE NO: 233-3628	
	5.000 km		$ 6,210,231	$ 5,653,388	$ 80,595		03/07/02***	1%	2%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-2(18)39				EMPIRE SAND AND GRAVEL CO.,INC			04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER					05/28/99	PHONE NO: 233-3604	
RTS 447-1(13)46							03/28/00***		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	10.000 km		$ 1,834,027	$ 2,086,951	$ 92,654			4%	6%
NH 34-1(5)0 F				NORTH PACIFIC RD BLDRS-HELENA			05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER					06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F							03/17/02***		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER							
CONTRACT TOTAL	10.000 km		$ 10,082,127	$ 8,959,667	$ 0			0%	0%
BR 511-1(3)4				L. SCANLAN CONTRACTOR			05/04/99	F.P.M. PISK, RANDAL	
SO. FORK WHITETAIL CREEK		BRIDGE REPLACEMENT,BOX CULVERT ,PL MIX BIT SURF					/ /	PHONE NO: 228-9478	
	5.000 km		$ 335,052	$ 399,028	$ 0		02/05/00***	0%	0%
STPP 2-1(29)27				EMPIRE SAND AND GRAVEL CO.,INC			05/04/99	F.P.M. FRETTE, KURT	
44 KILOMETERS EAST OF MILES CI		MILL,PL MIX SURF OVERLAY,SEAL & COVER					/ /	PHONE NO: 233-3612	
	5.000 km		$ 2,028,664	$ 2,310,100	$ 0		11/16/00***	0%	0%
IM 94-3(49)78				PRINCE, INC			05/04/99	F.P.M. SWANSON, ROBERT E.	
TREASURE CO. LINE - EAST		MILL,PL MIX OVERLAY,SEAL & COV ER					/ /	PHONE NO: 233-3608	
IM 94-3(51)94							12/22/00***		
D 4 - INTERSTATE GUARDRAIL		GUARDRAIL UPGRADE							
CONTRACT TOTAL	10.000 mi		$ 3,200,916	$ 2,999,999	$ 0			0%	0%
GLENDIVE DISTRICT TOTALS			$101,017,529	$101,539,210	$ 48,237,727			47%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.		APPR	06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS				03/19/99	08/09/94	PHONE NO: 657-0273	
	5.000	mi	$ 531,904	$ 361,046	$ 349,686		06/14/99***	97%	10/15/94
STPP 45-1(14)0				S K CONSTRUCTION, INC.		APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.			01/06/99	10/28/96	PHONE NO: 322-5870	
	5.000	km	$ 5,945,331	$ 5,478,423	$ 5,673,551		06/14/99***	98%	92%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. FAVERO CRAIG(ACTING)	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0267	
	5.000	mi	$ 2,983,689	$ 2,633,050	$ 2,628,046		06/14/99***	99%	121%
STPU 1002(6)				EMPIRE SAND AND GRAVEL CO.,INC		APPR	04/08/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.				04/15/99	06/16/97	PHONE NO: 323-3021	
	5.000	mi	$ 1,219,464	$ 1,091,406	$ 1,216,557		06/14/99***	98%	78%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.			06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU	RF. & SEAL & COVER				08/10/98	PHONE NO: 657-0269	
	5.000	km	$ 14,524,331	$ 15,444,134	$ 9,655,879		10/06/01***	63%	28%
STPP 43-1(16)3				CENTURY COMPANIES, INC.			07/07/98	F.P.M. TILZEY, RONALD	
WARM SPRINGS CREEK-NORTH & SOU		MILLING,PMS OVERLAY,SEAL & COV	ER				09/15/98	PHONE NO: 538-8732	
STPP 43-1(17)35							06/14/99***		
ROY - EAST		MILLING,PMS OVERLAY,SEAL & COV	ER						
CONTRACT TOTAL	10.000	km	$ 1,896,026	$ 1,587,664	$ 389,601			25%	62%
IM 94-1(55)0				EMPIRE SAND AND GRAVEL CO.,INC			07/07/98	F.P.M. FAVERO CRAIG(ACTING)	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU	MBLE STRIPS				09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453							06/14/99***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV	ER & RUMBLE STRIPS						
CONTRACT TOTAL	10.000	km	$ 2,266,828	$ 1,980,980	$ 1,547,094			78%	52%
NH 4-1(20)26				JTL GROUP, INC.-BILLINGS			07/07/98	F.P.M. SHUPAK,TOM	
BRIDGER-MAIN STREET		PLANT MIX OVERLAY,SEAL & COVER					08/07/98	PHONE NO: 657-0271	
STPP 4-2(16)54							06/14/99***		
LAUREL LOOP		PLANT MIX OVERLAY,SEAL & COVER							
STPP 48-1(18)0									
HARDIN-CENTER AVENUE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 1,224,634	$ 1,166,980	$ 1,021,963			85%	53%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 237-1(6)1			EDWARD T COPPS CONST.				08/04/98	F.P.M. TILZEY, RONALD	
BIG SPRING CREEK - N.W. OF LEW		GRADE,AGGERGATE SURFACE & APPR OACHES					09/21/98	PHONE NO: 538-8732	
	5.000	km	$ 426,754	$ 459,639	$ 337,633		06/22/99***	73%	53%
SMP 1499(98)			EMPIRE SAND AND GRAVEL CO.,INC				08/04/98	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE-FERGUS,GOLDE N VALLEY & SWEET GRASS					10/05/98	PHONE NO: 538-8732	
	5.000	mi	$ 409,745	$ 347,790	$ 312,715		06/14/99***	90%	06/30/99
SMP 5699(98)			CENTURY COMPANIES, INC.				08/04/98	F.P.M. SLOE, DAVID A.	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE					10/03/98	PHONE NO: 657-0269	
	5.000	km	$ 547,000	$ 380,000	$ 342,866		06/14/99***	90%	06/30/99
STPS 401-1(2)0			AMERICAN CONTRACTING, INC.				09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER					10/21/98	PHONE NO: 657-0271	
	5.000	km	$ 4,641,922	$ 4,713,098	$ 2,299,277		04/11/01***	49%	22%
STPP 14-3(11)88			RIVERSIDE CONTRACTING, INC.				10/06/98	F.P.M. TILZEY, RONALD	
TWO DOT-HARLOWTON		PLANT MIX OVERLAY & SEAL & COV ER					02/17/99	PHONE NO: 538-8732	
	5.000	km	$ 1,192,991	$ 1,222,425	$ 209,540		12/27/99***	17%	19%
STPS 541-1(2)0			RIVERSIDE CONTRACTING, INC.				10/06/98	F.P.M. TILZEY, RONALD	
UTICA-WINDHAM		PLANT MIX OVERLAY,SEAL & COVER					05/05/99	PHONE NO: 538-8732	
	5.000	km	$ 790,267	$ 746,724	$ 294,001		10/27/99***	39%	20%
STPP 28-2(21)60			EMPIRE SAND AND GRAVEL CO.,INC				10/06/98	F.P.M. SLOE, DAVID A.	
RED LODGE - SOUTH		PLANT MIX SURFACING,SEAL & COV ER					11/11/98	PHONE NO: 657-0269	
	5.000	km	$ 1,354,964	$ 1,458,768	$ 491,008		01/28/00***	34%	15%
NH 53-2(6)41			CENTURY COMPANIES, INC.				11/02/98	F.P.M. HUBER,JOHN	
MUSSELSHELL RIVER - N & S		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS					12/10/98	PHONE NO: 323-3021	
	5.000	km	$ 587,985	$ 523,993	$ 451,529		07/30/99***	86%	24%
IM 90-9(87)473			JTL GROUP, INC.-BILLINGS				11/02/98	F.P.M. FAVERO CRAIG(ACTING)	
BIG HORN COUNTY LINE-EAST		MILL,PLANT MIX FILL & SEAL & C OVER					04/15/99	PHONE NO: 657-0267	
	5.000	km	$ 1,911,140	$ 1,874,341	$ 321,755		10/17/99***	17%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 14-3(12)116				RIVERSIDE CONTRACTING, INC.			11/02/98	F.P.M. TILZEY, RONALD	
SHAWMUT - EAST		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS & GUARD RAIL					02/02/99	PHONE NO: 538-8732	
	5.000	km	$ 781,605	$ 759,196	$ 231,189		11/11/99***	30%	6%
NH 57-3(25)103				CENTURY COMPANIES, INC.			11/02/98	F.P.M. TILZEY, RONALD	
GRASSRANGE - WEST		PMS OVERLAY,SEAL & COVER					04/12/99	PHONE NO: 538-8732	
NH 57-3(26)97							09/09/99***		
CHEADLE - EAST & WEST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 1,183,671	$ 1,028,043	$ 329,795			32%	25%
IM 90-7(71)390				RIVERSIDE CONTRACTING, INC.			11/02/98	F.P.M. BERGEN, PERRY	
REED POINT-EAST & WEST		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER					01/22/99	PHONE NO: 322-5870	
	5.000	km	$ 2,137,675	$ 2,242,765	$ 414,032		06/03/00***	18%	0%
NH 16-2(9) 30				INTERMOUNTAIN SLURRY SEAL			11/02/98	F.P.M. HUBER,JOHN	
KLEIN-SOUTH		MICRO SURFACING					04/06/99	PHONE NO: 323-3021	
	5.000	km	$ 934,834	$ 860,860	$ 22,360		08/02/99***	3%	40%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3021	
	5.000	km	$ 11,563,965	$ 9,648,986	$ 1,933,913		01/23/02***	20%	10%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS			12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8					03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437							11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE							
CONTRACT TOTAL	10.000	km	$ 10,173,185	$ 9,101,273	$ 676,071			7%	13%
RTF 72-1(6)0				JTL GROUP, INC.-BILLINGS			02/03/99	F.P.M. SHUPAK,TOM	
WYOMING LINE - NORTH		LEVELING,GUARDRAIL,SEAL & COVE R					05/17/99	PHONE NO: 657-0271	
RTS 308-1(20)0							10/25/99***		
RED LODGE - EAST		SSEAL & COVER							
RTS 308-1(21)5									
BEAR CR. EAST AND WEST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 738,036	$ 763,441	$ 111,781			15%	30%
RT 56395(1)				EMPIRE SAND AND GRAVEL CO.,INC			02/03/99	F.P.M. FAVERO CRAIG(ACTING)	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER					/ /	PHONE NO: 657-0267	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/99
*** BILLINGS DISTRICT ***

DATE:06/09/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RT 56788(3)							06/14/99***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER							
RTF 16-1(40)12									
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER							
RTF 48-1(19)1									
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER							
RTM 1026(1)									
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER							
CONTRACT TOTAL	25.000 km		$ 967,359	$ 910,925	$ 9,109			1%	0%
BR 9049(15)			COP CONSTRUCTION CO.				02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					04/21/99	PHONE NO: 657-0273	
	5.000 km		$ 1,144,043	$ 1,146,007	$ 32,758		06/19/00***	3%	12%
STPS 244-2(5)12			RIVERSIDE CONTRACTING, INC.				02/03/99	F.P.M. BROWN GERRY	
FLATWILLOW APPROACH		PL MIX OVERLAY,SEAL & COVER					04/25/99	PHONE NO: 323-3699	
RTF 57-3(27)113							10/17/99***		
GRASS RANGE-EAST		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER							
RTF 66-1(2)0									
D-Y JUNCTION-NORTH		PL MIX OVERLAY,SEAL & COVER							
RTS 238-1(5)4									
JCT. 466-EAST		PL MIX OVERLAY,SEAL & COVER							
RTS 244-2(6)17									
MCDONALD CREEK-NO. & SO.		PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	25.000 km		$ 2,080,223	$ 2,126,450	$ 100,847			5%	35%
RTF 4-2(17)54			JTL GROUP, INC.-BILLINGS				02/03/99	F.P.M. BERGEN, PERRY	
LAUREL INTERCHANGE-NORTH & SOU		COLD MILLING,PL MIX SURF OVERL AY,SEAL & COVER					03/15/99	PHONE NO: 322-5870	
RTF 45-1(19)16							06/14/99***		
MELVILLE-NORTH & SOUTH		SEAL & COVER							
CONTRACT TOTAL	10.000 km		$ 469,033	$ 437,057	$ 190,356			44%	20%
NH 61-1(8)13 F			WICKENS CONSTRUCTION, INC.				04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER					04/19/99	PHONE NO: 323-3699	
	5.000 km		$ 7,956,805	$ 6,897,684	$ 112,536		02/28/02***	2%	4%
IM 90-7(73)378			RIVERSIDE CONTRACTING, INC.				04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER					/ /	PHONE NO: 322-5870	
	5.000 km		$ 2,894,577	$ 2,453,107	$ 24,530		12/24/00***	1%	10%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/99

DATE:06/09/99 *** BILLINGS DISTRICT *** PAGE NO: 22

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NHIMSTPPSTPX 0002(429)				ACCENT STRIPE INC			05/04/99	F.P.M. BROWN GERRY	
1999-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO: 323-3699	
	5.000	km	$ 649,728	$ 610,163	$ 0		03/28/00***	0%	09/01/99
IM 0002(420)				QUALITY CONCRETE COMPANY			05/04/99	F.P.M. NELSON, ROD	
D5-BRIDGE DECK SKID RESISTANCE		BRIDGE DECK REPAIR & JOINT REP AIR					/ /	PHONE NO: 657-0264	
	5.000	mi	$ 648,815	$ 499,130	$ 0		12/25/00***	0%	0%
BILLINGS DISTRICT TOTALS			$ 86,778,526	$ 80,955,549	$ 31,731,980			39%	
TOTALS FOR ALL PROJECTS:			$387,822,219	$377,852,957	$194,327,867			50%	

S
625.704
H3cr
6/30/99

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/99
*** MISSOULA DISTRICT ***

DATE:07/08/99 PAGE NO

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANA / PERCENT PROJECT COMPLETED	% C TIME USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.		APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	3.055	mi	$ 9,983,036	$ 9,756,496	$ 10,576,742		07/15/99***	98%	101%
CM 0002(272)				SCOTT CONSTRUCTION, INC.			04/08/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					10/20/97	PHONE NO: 523-5877	
	0.000	mi	$ 1,769,267	$ 1,764,482	$ 1,536,810		07/15/99***	87%	114%
NH 24-1(43)32				KEENEY CONSTRUCTION		APPR	08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA				03/09/99	09/05/97	PHONE NO: 523-5863	
	0.000	km	$ 801,957	$ 786,804	$ 835,759		07/15/99***	98%	110%
STPP 6-1(61)109				SCHELLINGER CONST CO.,INC.		APPR	10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING				03/09/99	10/22/97	PHONE NO: 523-5864	
	7.238	mi	$ 6,930,658	$ 7,425,610	$ 7,935,725		06/11/99	100%	96%
STPN 5-1(19)1				JENSEN PAVING COMPANY, INC.			11/07/97	F.P.M. CHRISINGER,KENNETH L	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER					08/04/98	PHONE NO: 755-8566	
STPN 5-1(20)6							07/15/99***		
EVARO NORTH		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	23.330	km	$ 1,761,333	$ 1,683,885	$ 1,653,892			98%	94%
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION		PEND	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				03/16/99	01/26/98	PHONE NO: 523-5863	
	5.639	km	$ 10,496,431	$ 11,767,435	$ 10,833,934		01/21/01***	92%	80%
IM 90-2(96)110				FRONTIER-WEST, L.L.C.			03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.					04/01/98	PHONE NO: 523-5856	
IM 90-2(94)107							03/07/00***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.							
CONTRACT TOTAL	0.000	km	$ 3,451,902	$ 3,734,619	$ 4,067,464			98%	79%
BR 6-1(79)74				WESTWAY CONSTRUCTION, INC.		APPR	03/11/98	F.P.M. HANCOCK, DALE	
LYNCH CREEK - N.W. OF PLAINS		STRUCTURES & APPROACHES				03/18/99	06/02/98	PHONE NO: 755-8559	
	0.460	km	$ 484,419	$ 461,144	$ 495,243		07/15/99***	98%	99%

*** ESTIMATED COMPLETION DATE

PLEASE RETURN
STATE DOCUMENTS COLLECTION
JUN 21 1999
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620
3 0864 0014 4546 2
MONTANA STATE LIBRARY

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/99
*** MISSOULA DISTRICT ***

DATE:07/08/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM 0002(273)				MONTANA LINES, INC			05/05/98	F.P.M. SULLIVAN, SHEILA	
SIGNAL INTERCONNECT - MISSOULA		SIGNAL INTERCONNECT					06/15/98	PHONE NO: 523-5877	
	0.000	km	$ 128,030	$ 136,579	$ 156,238		07/15/99***	98%	87%
NH-STPHS 7-1(73)75 F				RIVERSIDE CONTRACTING, INC.			06/11/98	F.P.M. SULLIVAN, SHEILA	
FLORENCE EASTSIDE HWY		GRADING,AGGR.,SURF.PMS.SIGNING ,LIGHTING & STORM DRAINS					07/21/98	PHONE NO: 523-5877	
STPHS 7-2(24)84							01/26/00***		
LOLO - RIDGEWAY & GLACIER DRIV		INTERSECTION RE-ALIGNMENT & SI GNAL							
CONTRACT TOTAL	1.808	km	$ 1,715,144	$ 1,918,703	$ 1,952,492			98%	86%
ER 6-1(78)59				RIVERSIDE CONTRACTING, INC.			07/07/98	F.P.M. ROBERTS, JAMES	
MT 200 ROAD REPAIRS		GRADE,GRAVEL & PLANT MIX BIT.S URFACE					10/08/98	PHONE NO: 752-0531	
	5.294	km	$ 1,692,761	$ 1,529,771	$ 1,596,150		04/01/00***	98%	71%
STPHS 7-2(31)89				MONTANA LINES, INC			07/07/98	F.P.M. JOHNSON, ROBERT L.	
BLUE MOUNTAIN SIGNAL		TURNBAY WIDENING & SIGNALS					08/31/98	PHONE NO: 523-5864	
	0.406	mi	$ 362,047	$ 369,998	$ 315,426		07/15/99***	85%	80%
RTS 8199(37)				DICK ANDERSON CONSTRUCTION,INC			08/04/98	F.P.M. MAART, WILLIAM C.	
RATTLESNAKE CREEK-VINE STREET-		BRIDGE REHABILITATION					09/15/98	PHONE NO: 523-5856	
RTS 9031(11)							07/15/99***		
CLARK FORK-LOZEAU		BRIDGE REHAB.& GUARD RAIL							
RTS 9041(19)									
IRR. CANAL - 6KM S.E. OF VICTO		PL.MIX SURF.,STEEL BM.BRIDGE & APPROACHES							
CONTRACT TOTAL	0.330	km	$ 751,529	$ 697,378	$ 605,650			83%	06/30/99
NH-STPHS 6799(18)				MONTANA LINES, INC			08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS					09/14/98	PHONE NO: 755-8557	
	0.000	mi	$ 376,379	$ 388,006	$ 53,181		07/15/99***	14%	10%
RTS 9020(18)				FRONTIER-WEST, L.L.C.			09/01/98	F.P.M. MAART, WILLIAM C.	
FLINT CREEK-6KM SO. OF DRUMMON		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF & TEE-BEAM BRIDGE					09/29/98	PHONE NO: 523-5856	
RTS 9020(16)							07/15/99***		
FLINT CREEK OVERFLOW-SO. OF DR		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,TEE-BEAM BRIDGE							
CONTRACT TOTAL	0.480	km	$ 393,218	$ 413,363	$ 396,278			96%	86%
BH 33-1(26)55				TAMIETTI CONST. CO., INC.			09/01/98	F.P.M. KALBERG, J. GARY	
PINKHAM CREEK 10.7 KM S OF REX		STRIPING,BRIDGE REHAB.					09/28/98	PHONE NO: 257-3395	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BH 33-1(25)64							07/15/99***		
TOBACCO RIVER 3.9 KM E OF REXF		BRIDGE REHAB,GUARD RAIL,STRIPI NG							
CONTRACT TOTAL	0.155 mi		$ 277,767	$ 289,702	$ 202,120			70%	31%
STPE-BH 9031(5)				DICK ANDERSON CONSTRUCTION,INC			10/06/98	F.P.M. MAART, WILLIAM C.	
CLARK FORK-WEST OF ALBERTON		GUARDRAIL & SIGNING,BRIDGE REH AB.					04/12/99	PHONE NO: 523-5856	
	0.071 km		$ 475,719	$ 557,586	$ 159,013		01/06/00***	29%	08/20/99
BH 1-1(61)12				MORGEN & OSWOOD CONST. CO.,INC			10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.					03/23/99	PHONE NO: 257-3395	
	0.359 km		$ 1,426,745	$ 1,957,096	$ 849,445		05/02/00***	43%	31%
STPHS 0002(351)				PAVLIK ELECTRIC CO, INC			10/06/98	F.P.M. HANCOCK, DALE	
1995-D1-SAFETY-SECONDARY		DELINEATION,SIGNING & FLASHER					04/01/99	PHONE NO: 755-8559	
STPHS 8-2(43)41							07/15/99***		
ADVANCE FLASHERS-JOSLYN STREET		SIGNING & ELECTRICAL							
CONTRACT TOTAL	0.000 km		$ 65,676	$ 64,999	$ 54,332			84%	53%
IM 90-2(92)110				JENSEN PAVING COMPANY, INC.			10/06/98	F.P.M. BENEDIK, TOM	
BONNER-EAST		COLD MILLING,HOT RECYCLED PLAN T MIX OVERLAY,SEAL & COVER					03/19/99	PHONE NO: -	
	14.753 km		$ 3,605,551	$ 3,374,995	$ 1,812,534		06/21/00***	54%	54%
IM 90-1(132)44				COTTONWOOD CONSTRUCTION,INC.			10/06/98	F.P.M. BENEDIK, TOM	
SUPERIOR - EAST & WEST		CRACK SEALING					10/27/98	PHONE NO: -	
IM 90-2(97)119							09/26/99***		
CLINTON - EAST		CRACK SEALING							
CONTRACT TOTAL	67.475 km		$ 142,438	$ 113,118	$ 33,372			30%	22%
RTF 6-1(84)23				RIVERSIDE CONTRACTING, INC.			11/25/98	F.P.M. HANCOCK, DALE	
11 KM. E. OF NOXON - EAST		OVERLAY,SEAL & COVER & STRIPIN G					01/04/99	PHONE NO: 755-8559	
RTF 6-1(85)46							08/28/99***		
THOMPSON FALLS - EAST & WEST		MILL & FILL,SEAL & COVER & STR IPING							
RTS 472-1(3)0									
THOMPSON FALLS - NORTH		OVERLAY,SEAL & COVER & STRIPIN G							
CONTRACT TOTAL	20.130 km		$ 915,054	$ 887,359	$ 899,863			96%	48%
RTS 317-1(3)0				A-1 PAVING, INC			11/25/98	F.P.M. MITCHELL, JAMES D.	
WILLOW GLEN DRIVE		OVERLAY,SEAL & COVER					04/12/99	PHONE NO: 755-8557	
	2.070 km		$ 125,378	$ 113,794	$ 123,829		07/15/99***	98%	40%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/99
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 1-1(63)33			RIVERSIDE CONTRACTING, INC.					11/25/98	F.P.M. HANCOCK, DALE	
LIBBY - SOUTH		PMS OVERLAY,SEAL & COVER						12/15/98	PHONE NO: 755-8559	
RTF 1-1(64)38								05/28/99		
10 KM S. OF LIBBY - SOUTH		SEAL & COVER								
RTF 5-4(20)181										
EUREKA - NORTH		SEAL & COVER								
RTS 482-1(4)3										
AIRPORT ROAD - LIBBY		PMS OVERLAY,SEAL & COVER								
CONTRACT TOTAL	31.828 km			$ 861,368	$ 860,827	$ 979,764			100%	22%
RTF 5-2(83)27			MARVIN A. REHBEIN					12/16/98	F.P.M. JOHNSON, ROBERT L.	
RAVALLI - ST. IGNATIUS		PL MIX OVERLAY,SEAL & COVER						05/17/99	PHONE NO: 523-5864	
RTF 7-1(81)23								09/05/99***		
DARBY - NO. & SO.		SEAL & COVER								
RTS 382-1(11)0										
PERMA - NORTH		PLANT MIX OVERLAY & SEAL & COV ER								
CONTRACT TOTAL	37.150 km			$ 828,713	$ 862,858	$ 212,839			25%	09/01/99
RTF 0002(381)			QUALITY CONCRETE COMPANY					12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE						06/23/99	PHONE NO: 755-8566	
	0.000 km			$ 284,515	$ 244,291	$ 43,143		01/04/01***	18%	24%
BR 33-1(20)0			D.H. BLATTNER & SONS, INC.					12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.						03/08/99	PHONE NO: 257-3395	
BH 33-1(21)1								05/14/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES								
STPP 33-1(24)0										
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS								
CONTRACT TOTAL	0.544 km			$ 3,515,447	$ 3,348,840	$ 1,312,882			39%	20%
STPHS 5-1(22)10			A-1 PAVING, INC					03/02/99	F.P.M. JOHNSON, ROBERT L.	
SAFETY IMPROVEMENTS-NO. OF EVA		SAFETY IMPROVEMENTS,WIDENING,S EAL & COVER						03/22/99	PHONE NO: 523-5864	
STPHS-NH 5-2(82)42								11/22/99***		
SAFETY IMPROVEMENTS - 6.4 KM S		PL MIX OVERLAY,SEAL & COVER								
NH 5-2(85)31										
ST. IGNATIUS - NO. & SO.		SAFETY IMPROVEMENT,WIDENING,SE AL & COVER								
CONTRACT TOTAL	11.749 mi			$ 1,289,655	$ 1,167,991	$ 1,257,137			95%	70%
STPP 19-2(15)48			SCHELLINGER CONST CO.,INC.					04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE						04/26/99	PHONE NO: 523-5877	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/99
*** MISSOULA DISTRICT ***

DATE:07/08/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 19-2(19)39								05/08/02***		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER								
CONTRACT TOTAL	23.909 km			$ 9,044,779	$ 7,749,401	$ 2,095,976			27%	12%
NH 5-4(19)181			SCHELLINGER CONST CO.,INC.					05/04/99	F.P.M. CHRISINGER,KENNETH L	
EUREKA M.C.S. SCALE SITE		GR,PLANT MIX BIT.SURFACING						06/02/99	PHONE NO: 755-8566	
	0.000 km			$ 330,579	$ 297,411	$ 70,030		03/28/00***	24%	23%
NHSTPPIMSTPSSTPX 0002(425)			ACCENT STRIPE INC					05/04/99	F.P.M. CHRISINGER,KENNETH L	
1999-D1-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING						06/09/99	PHONE NO: 755-8566	
	440.000 km			$ 795,641	$ 675,461	$ 235,762		05/15/00***	35%	08/01/99
NH 7-1(70)0			JOHN BIELBY CONSTRUCTION					06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING						/ /	PHONE NO: 523-5863	
	0.000 km			$ 1,095,659	$ 940,332	$ 9,403		08/27/00***	1%	0%
NH 5-3(65)103 F			SCHELLINGER CONST CO.,INC.					06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE						06/29/99	PHONE NO: 755-8557	
STPHS 206-1(6)0								05/06/02***		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION								
CONTRACT TOTAL	19.330 km			$ 4,500,476	$ 4,148,860	$ 41,488			1%	0%
IM 90-2(98)94			RIVERSIDE CONTRACTING, INC.					06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION						/ /	PHONE NO: -	
IM 90-1(134)0								06/16/00***		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS								
IM 90-1(136)0										
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER								
IM 90-1(137)35										
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER								
CONTRACT TOTAL	40.826 km			$ 4,094,875	$ 3,831,643	$ 38,314			1%	0%
STPHS 0002(333)			J AND S CONSTRUCTION					06/15/99	F.P.M. JOHNSON, ROBERT L.	
1994-D1-GUARD RAIL/SLOPE FLATT		SLOPE FLATTENING						/ /	PHONE NO: 523-5864	
	0.000 mi			$ 137,516	$ 133,813	$ 1,338		08/27/99***	1%	0%
MISSOULA DISTRICT TOTALS				$ 74,911,659	$ 74,454,650	$ 53,443,569			68%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 50-1(16)11				EMPIRE SAND AND GRAVEL CO.,INC			06/03/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					09/15/97	PHONE NO: 684-5609	
	32.626	km	$ 4,074,699	$ 3,976,126	$ 3,714,145		07/15/99***	93%	108%
IM-HDP 9240(001) F				MORRISON KNUDSEN CORPORATION			09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO: 586-5074	
	4.220	mi	$ 8,073,537	$ 8,397,890	$ 8,336,638		09/29/00***	99%	95%
SF-STPS 272-1(3)0				JIM GILMAN EXCAVATING INC.		APPR	11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL				04/15/99	01/22/98	PHONE NO: 782-7443	
	2.089	km	$ 2,052,879	$ 1,990,695	$ 2,035,303		08/07/99***	98%	95%
RTS 324-1(1)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER					08/15/98	PHONE NO: 683-2435	
	20.921	mi	$ 682,262	$ 645,918	$ 578,487		07/15/99***	90%	16%
IM 15-1(87)64				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					04/28/98	PHONE NO: 683-2435	
IM 15-1(86)74							12/08/99***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	22.483	km	$ 8,892,290	$ 7,211,151	$ 6,449,446			89%	78%
STPU 1809(4)				HOLLOW CONTRACTING			05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER					06/25/98	PHONE NO: 782-9327	
	1.407	km	$ 1,556,479	$ 1,319,159	$ 1,313,900		02/01/00***	99%	112%
IM 15-1(88)86				JIM GILMAN EXCAVATING INC.			06/11/98	F.P.M. WILLIAMS,PAUL	
GLEN-MELROSE		HOT RECYCLED PL MIX,SEAL & COV ER,BRIDGE REHAB.					07/22/98	PHONE NO: 683-2435	
	7.784	km	$ 3,306,228	$ 3,098,422	$ 2,889,353		04/19/00***	93%	73%
STPP 29-1(27)34				A.M. WELLES, INC.			09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,					09/28/98	PHONE NO: 684-5609	
	8.733	km	$ 5,419,975	$ 4,970,738	$ 2,812,686		06/28/01***	57%	38%
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.			11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER					04/28/99	PHONE NO: 225-4360	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 393-1(4)1								10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER								
CONTRACT TOTAL	27.845 km			$ 5,019,324	$ 4,837,049	$ 542,440			11%	29%
RTS 205-1(20)20			JTL GROUP, INC.-BELGRADE					11/25/98	F.P.M. MCCORMICK, THOMAS	
MAIN STREET-BELGRADE		PLANT MIX OVERLAY,SEAL & COVER						06/28/99	PHONE NO: 586-5074	
RTS 290-1(3)0								07/15/99***		
MADISON/BROADWAY-BELGRADE		PLANT MIX SURFACING,SEAL & COV ER								
RTS 291-1(2)0										
JACK RABBIT LANE-BELGRADE		PLANT MIX SURFACING,SEAL & COV ER								
RTS 205-1(21)21										
BELGRADE-EAST		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	6.346 km			$ 525,947	$ 432,595	$ 8,765			2%	0%
IM 0002(390)			FRANK GURNEY, INC					12/16/98	F.P.M. SACKS,RAY	
D2-INTERSTATE GUARDRAIL		GUARDRAIL						03/16/99	PHONE NO: 287-3868	
	0.000 km			$ 1,120,012	$ 887,781	$ 786,033		01/06/00***	89%	49%
STPHS 0002(257)			MARONICK CONST. LLC					12/16/98	F.P.M. STRIZICH,MATT	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL						04/14/99	PHONE NO: 457-0526	
	0.000 km			$ 331,626	$ 289,632	$ 43,525		12/08/99***	15%	13%
RT 25024(1)			JIM GILMAN EXCAVATING INC.					12/16/98	F.P.M. CHRISTENSEN KEVIN	
MAIN STREET - EAST HELENA		PL MIX OVERLAY & SEAL & COVER						02/12/99	PHONE NO: 225-4360	
RTF 8-1(21)11								07/14/99***		
AVON - ELLISTON		PL MIX OVERLAY AND SEAL & COVE R								
RTF 8-2(45)34										
RIMINI ROAD - EAST		PL MIX OVERLAY AND SEAL AND CO VER								
RTS 453-1(2)0										
LINCOLN INT. - EAST		SEAL & COVER								
RTS 518-1(3)0										
MONTANA CITY - EAST HELENA		SEAL & COVER								
CONTRACT TOTAL	47.244 km			$ 2,638,065	$ 2,388,753	$ 1,171,233			49%	41%
IM 90-7(63)331			RIVERSIDE CONTRACTING, INC.					12/16/98	F.P.M. STREETER,STEFAN	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER						01/06/99	PHONE NO: 222-5482	
NH-STPHS 11-1(27)53								05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.								
CONTRACT TOTAL	17.439 km			$ 9,627,070	$ 9,793,421	$ 4,576,692			47%	23%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/99
*** BUTTE DISTRICT ***

DATE:07/08/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-6(71)289 F			A-1 PAVING, INC					02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB						03/31/99	PHONE NO: 586-5074	
	19.347	km		$ 6,331,183	$ 5,379,297	$ 936,435		07/11/01***	17%	16%
IM 15-2(69)128			PAVLIK ELECTRIC CO, INC					04/13/99	F.P.M. O'BRIEN,MURRAY	
HARRISON AVENUE INTERCHANGE-BU		SIGNING & TRAFFIC SIGNALS						06/02/99	PHONE NO: 782-7443	
	0.000	mi		$ 86,032	$ 90,131	$ 28,769		11/12/99***	32%	23%
STPE 47(18)			OMO CONSTRUCTION INC					05/04/99	F.P.M. O'BRIEN,MURRAY	
HISTORIC SIGNING - BUTTE		SIGNS & SIGN SUPPORTS						06/07/99	PHONE NO: 782-7443	
	0.000	km		$ 122,186	$ 129,045	$ 4,580		01/30/00***	4%	37%
STPS 278-1(13)30			M K WEEDEN CONSTRUCTION, INC.					05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING						05/24/99	PHONE NO: 683-2435	
	7.837	mi		$ 3,161,119	$ 2,832,172	$ 58,955		07/20/01***	2%	9%
STPU 0299(8)			JIM GILMAN EXCAVATING INC.					05/04/99	F.P.M. ARVISH,MIKE	
ANACONDA STREETS		GR,GRVL,PL MIX SURF,SEAL & COV ER,SIDEWALKS,CURB & GUTTER						06/21/99	PHONE NO: 782-9327	
	0.571	km		$ 818,095	$ 718,102	$ 152,508		07/31/00***	21%	7%
RTS 9016(29)			WILLIAMS CONSTRUCTION					05/04/99	F.P.M. GRAVAGE,DANIEL	
GALLATIN RIVER-WILLIAMS BRIDGE		BRIDGE REHABILITATION						/ /	PHONE NO: 222-8110	
	0.047	km		$ 172,525	$ 111,510	$ 1,116		12/26/99***	1%	33%
STPPNHIMSTPX 0002(426)			ACCENT STRIPE INC					05/04/99	F.P.M. O'BRIEN,MURRAY	
1999-D2-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING						/ /	PHONE NO: 782-7443	
	344.000	km		$ 548,231	$ 470,986	$ 4,710		04/09/00***	1%	09/01/99
BR 9001(19)			FRONTIER-WEST, L.L.C.					05/04/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE R. - S OF WISDOM		PRESTRESSED BULB TEE BEAM BRID GE,APPROACHES,GRVL SURF						06/22/99	PHONE NO: 494-9635	
	0.293	km		$ 382,331	$ 317,521	$ 6,197		01/31/00***	2%	7%
STPP 49-2(7)16			JENSEN PAVING COMPANY, INC.					05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER						/ /	PHONE NO: 682-7821	
	18.385	mi		$ 1,445,172	$ 1,252,963	$ 12,531		07/25/00***	1%	22%
BUTTE DISTRICT TOTALS				$ 66,387,264	$ 61,541,057	$ 36,464,448			59%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		APPR	03/07/96	F.P.M. AAFEDT, RANDY	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				01/27/98	04/22/96	PHONE NO: 454-5920	
STPU 5205(8) F						APPR	07/15/99***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP				04/06/98			
CONTRACT TOTAL	0.637	mi	$ 3,437,481	$ 3,333,604	$ 3,558,165			98%	146%
STPP 58-1(11)32				MARVIN A. REHBEIN		APPR	06/03/97	F.P.M. WICKMAN, TERRY	
ST. MARY - CANADIAN LINE		PMS OVERLAY				07/08/98	06/26/97	PHONE NO: 278-7931	
	18.792	km	$ 3,537,056	$ 3,573,762	$ 3,552,516		08/16/99***	99%	90%
STPI 15-5(94)283				EMPIRE SAND AND GRAVEL CO.,INC			11/07/97	F.P.M. WILMOT, DOUG	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER					12/05/97	PHONE NO: 454-5921	
STPN-NH 60-2(52)71							07/15/99***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	39.320	mi	$ 3,085,650	$ 3,224,000	$ 2,943,568			91%	129%
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.			06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING					08/05/98	PHONE NO: 738-4505	
	11.067	km	$ 5,750,363	$ 5,444,000	$ 4,803,049		05/09/01***	88%	74%
BR 1-7(22)410				SLETTEN CONSTRUCTION CO			06/11/98	F.P.M. BERG, GARY	
BATTLECREEK - WEST OF ZURICH		42.0 METER STRUCTURE					08/17/98	PHONE NO: 265-6821	
BR 9003(20)							07/15/99***		
BATTLE CREEK - EAST OF CHINOOK		42.0 METER STRUCTURE-RELOCATE							
CONTRACT TOTAL	0.735	km	$ 1,613,858	$ 1,997,074	$ 1,809,043			86%	74%
RTF-NH 1-3(31)225 F				S K CONSTRUCTION, INC.			07/07/98	F.P.M. LEO, DENNIS	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER					07/27/98	PHONE NO: 873-8624	
	15.037	mi	$ 7,085,715	$ 6,645,093	$ 4,754,269		05/27/01***	72%	55%
SMP 0799(98)				TREASURE STATE CONSTRUCTION			08/04/98	F.P.M. AAFEDT, RANDY	
GREAT FALLS DISTRICT - CRUSH &		CRUSH & STOCKPILE					03/12/99	PHONE NO: 454-5920	
	0.000	mi	$ 462,955	$ 404,169	$ 427,416		06/25/99	100%	06/30/99
STPP 58-1(17)26				A-1 PAVING, INC			10/06/98	F.P.M. WICKMAN, TERRY	
HUDSON BAY DIVIDE-ST. MARY		PULVERIZATION & PLANT MIX OVER LAY					11/02/98	PHONE NO: 278-7931	
	9.734	km	$ 2,383,559	$ 2,417,707	$ 921,474		07/24/00***	38%	35%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPE 15-5(96)245			MARQUIS EXCAVATING					10/06/98	F.P.M. WILMOT, DOUG	
SOUTH OF HARDY CREEK		RENOVATION OF SCENIC OVERLOOK						03/29/99	PHONE NO: 454-5921	
	0.000	km		$ 110,962	$ 119,936	$ 121,270		08/02/99***	98%	96%
IM 15-7(25)343			BLAHNIK CONSTRUCTION, INC.					11/02/98	F.P.M. KLETTE, MIKE	
VALIER INTERCHANGE NORTH & SOU		PMS OVERLAY & SEAL & COVER						03/30/99	PHONE NO: 278-7078	
	17.820	km		$ 2,079,643	$ 2,002,075	$ 1,510,917		03/19/00***	75%	49%
STPP 3-4(7)89			BLAHNIK CONSTRUCTION, INC.					11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER						11/30/98	PHONE NO: 278-7931	
	18.950	km		$ 1,143,928	$ 1,103,737	$ 198,251		01/09/00***	18%	37%
IM 15-5(95)274			SLETTEN CONSTRUCTION CO					11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS						02/02/99	PHONE NO: 738-4505	
	0.600	km		$ 3,573,798	$ 4,192,527	$ 1,957,460		08/13/01***	47%	30%
RTF 1-7(27)391			A-1 PAVING, INC					11/25/98	F.P.M. BERG, GARY	
BLAINE COUNTY LINE - EAST		PMS OVERLAY,SEAL & COVER						03/25/99	PHONE NO: 265-6821	
RTS 234-1(8)0								11/04/99***		
HAVRE - SOUTH		PMS OVERLAY,SEAL & COVER								
RTS 432-1(3)0										
BIG SANDY - WEST		PMS OVERLAY,SEAL & COVER								
CONTRACT TOTAL	45.500	km		$ 2,323,001	$ 2,177,611	$ 1,243,336			57%	42%
RTS 220-1(4)14			BLAHNIK CONSTRUCTION, INC.					11/25/98	F.P.M. KLETTE, MIKE	
AGAWAM - NORTH		PMS OVERLAY,SEAL & COVER						03/18/99	PHONE NO: 278-7078	
RTS 223-1(5)20								07/15/99***		
JCT 564 - NORTH		PMS OVERLAY,SEAL & COVER								
RTS 366-2(1)13										
JCT 417 - EAST		PMS OVERLAY,SEAL & COVER								
CONTRACT TOTAL	40.585	km		$ 1,714,184	$ 1,657,187	$ 938,321			57%	56%
NH 60-2(54)91			MONTANA LINES, INC					11/25/98	F.P.M. AAFEDT, RANDY	
10TH AVE SO - 23RD TO 49TH - G		TRAFFIC SIGNALS & LIGHTING						04/07/99	PHONE NO: 454-5920	
	0.000	km		$ 260,864	$ 226,344	$ 269,457		09/08/99***	98%	63%
STPP 3-3(8)75			NORTH PACIFIC ROAD BLDERS,INC.					12/16/98	F.P.M. WICKMAN, TERRY	
DUPUYER-NORTH		GR,AGG SURF,PL MIX SURF.& SEAL & COVER						01/11/99	PHONE NO: 278-7931	
	13.799	mi		$ 5,699,228	$ 4,604,687	$ 3,288,314		09/08/01***	71%	26%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/99
*** GREAT FALLS DISTRICT ***

DATE:07/08/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 60-2(33)93 F			UNITED MAT'LS OF GREAT FALLS				04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER					04/22/99	PHONE NO: 454-5920	
	1.570 km		$ 8,511,930	$ 9,631,310	$ 1,563,040		11/20/01***	16%	09/17/00
IM 15-4(82)229			JIM GILMAN EXCAVATING INC.				05/04/99	F.P.M. WILMOT, DOUG	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER					/ /	PHONE NO: 454-5921	
STPP 9-1(7)0							05/05/01***		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467 km		$ 5,578,764	$ 5,704,490	$ 57,047			1%	13%
NHSTPPIMSTPUSTPX 0002(427)			ACCENT STRIPE INC				05/04/99	F.P.M. KLETTE, MIKE	
1999-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO: 278-7078	
	405.000 km		$ 689,844	$ 611,470	$ 6,115		05/02/00***	1%	09/01/99
STPS 330-1(11)12			D.H. BLATTNER & SONS, INC.				06/15/99	F.P.M. WILMOT, DOUG	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER					/ /	PHONE NO: 454-5921	
	7.949 km		$ 3,404,137	$ 3,696,164	$ 0		10/20/00***	0%	0%
NH 1-7(26)428			RIVERSIDE CONTRACTING, INC.				06/15/99	F.P.M. BERG, GARY	
INTERSECTION IMPROVEMENTS - FT		WIDENING-INTERSECTION IMPROVEM ENTS					/ /	PHONE NO: 265-6821	
NH 1-7(28)424							10/15/99***		
HARLEM - EAST & WEST		PL.MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	9.456 km		$ 984,444	$ 1,248,119	$ 12,483			1%	0%
RTM 5210(15)			UNITED MAT'LS OF GREAT FALLS				06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &					06/28/99	PHONE NO: 454-5920	
	0.719 mi		$ 2,279,958	$ 2,172,611	$ 44,480		05/12/00***	2%	0%
GREAT FALLS DISTRICT TOTALS			$ 65,711,320	$ 66,187,676	$ 33,979,991			51%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 25-1(24)46				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO: 653-1050	
	0.094 km		$ 4,166,617	$ 4,538,099	$ 4,574,732		07/06/99	100%	98%
NH 23-3(7)119				E.H. OFTEDAL AND SONS, INC.			06/03/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY					08/14/97	PHONE NO: 233-3628	
STPS 326-1(4)0						APPR	05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS				03/17/99			
CONTRACT TOTAL	12.517 km		$ 8,632,439	$ 7,527,667	$ 7,448,399			98%	103%
NH-STPE 23-2(21)81				21 CONST. CO.		APPR	08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/				04/15/99	09/02/97	PHONE NO: 233-3612	
	0.000 mi		$ 1,516,511	$ 1,577,312	$ 1,557,356		07/15/99***	99%	108%
STPN 20-2(16)33				PRINCE, INC		APPR	11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY		LEVELING,CRACK SEALING, SEAL AND COVER				01/06/99	04/14/98	PHONE NO: 787-5701	
STPN 22-2(16)64							07/15/99***		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER							
STPN 62-1(9)2									
CULBERTSON - SOUTH		PLANT MIX OVERLAY							
CONTRACT TOTAL	71.904 km		$ 2,365,515	$ 2,205,620	$ 2,624,529			95%	110%
RTS 350-1(1)0				CENTURY COMPANIES, INC.			12/11/97	F.P.M. ARTHUR, RONALD T.	
HOMESTEAD - EAST & WEST		P.M.S.OVERLAY,SEAL & COVER 45% FT.PECK RES.55% SHERIDAN CO.					05/18/98	PHONE NO: 787-5701	
RTS 374-1(1)0						APPR	06/23/99		
OUTLOOK - SOUTH		PLANT MIX OVERLAY,SEAL & COVER				02/23/99			
RTS 516-1(2)0									
COALRIDGE - SOUTH		LEVELING,SEAL & COVER							
RTS 517-1(2)0									
JCT MT 16 - EAST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	49.040 km		$ 1,027,901	$ 1,009,780	$ 987,473			100%	113%
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC			03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES					04/09/98	PHONE NO: 233-3608	
4399650							04/21/01***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	42.562 mi		$ 9,621,931	$ 10,272,572	$ 9,225,786			90%	63%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/99
*** GLENDIVE DISTRICT ***

DATE:07/08/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 2-2(8)70				WICKENS CONSTRUCTION, INC.			05/05/98	F.P.M. FRETTE, KURT	
PLEVNA EAST & WEST		GRADING,GRAVEL,PMS,SEAL & COVE R					06/15/98	PHONE NO: 233-3612	
	7.367 mi		$ 6,260,118	$ 5,418,325	$ 4,653,794		01/05/01***	86%	86%
STPP-STPS-NH-IM 0002(356)				HIGHWAY SPECIALTIES, INC.			05/05/98	F.P.M. LAUCKNER, JAMES	
1998-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					03/29/99	PHONE NO: 377-2877	
	211.252 km		$ 491,240	$ 426,221	$ 436,340		06/12/99	100%	86%
NH 1-9(30)565				A-1 PAVING, INC			05/05/98	F.P.M. PISK, RANDAL	
FRAZER - EAST & WEST		WIDEN,PL MIX OVERLAY,SEAL & CO VER					06/01/98	PHONE NO: 228-9478	
	13.239 km		$ 4,831,030	$ 5,719,274	$ 5,139,623		09/01/01***	90%	71%
ER 99-1(1)15				COP CONSTRUCTION CO.			06/11/98	F.P.M. PISK, RANDAL	
COTTONWOOD CREEK - NORTH OF MA		GUARDRAIL,PMS,SEAL & COVER					08/05/98	PHONE NO: 228-9478	
	0.610 km		$ 840,288	$ 916,037	$ 973,411		06/24/99	100%	86%
STPU 1499(4)				FRANZ CONSTRUCTION, INC			08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB					09/08/98	PHONE NO: 377-2877	
	2.426 mi		$ 939,680	$ 1,051,435	$ 314,148		10/01/99***	30%	63%
SMP 4699(98)				CENTURY COMPANIES, INC.			08/04/98	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT - CRUSH & ST		CRUSH & STOCKPILE					09/02/98	PHONE NO: 228-9478	
	0.000 km		$ 434,400	$ 228,000	$ 216,152		06/18/99	100%	06/30/99
STPE 1-10(44)613				TRIANGLE ELECTRIC INC.			08/04/98	F.P.M. ARTHUR, RONALD T.	
WALKWAY SIGNAL-EAST OF POPLAR		SIGNS & FLASHING BEACONS					05/17/99	PHONE NO: 787-5701	
	0.000 km		$ 34,985	$ 24,246	$ 23,861		06/03/99	100%	60%
NH 22-2(17)42				PRINCE, INC			08/04/98	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - SOUTH		PL.MIX OVERLAY & SEAL & COVER					10/20/98	PHONE NO: 787-5701	
	35.610 km		$ 1,880,758	$ 1,766,290	$ 1,441,330		03/04/00***	82%	53%
NH 1-10(43)613				NORTHERN LINE LAYERS, INC.			08/04/98	F.P.M. ARTHUR, RONALD T.	
POPLAR - BROCKTON		PL.MIX OVERLAY & SEAL & COVER					09/02/98	PHONE NO: 787-5701	
	20.940 mi		$ 1,323,480	$ 1,337,981	$ 1,109,388		11/16/99***	83%	82%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 1499(5)			SLETTEN CONSTRUCTION CO					09/01/98	F.P.M. BACON, DAVID	
9TH AVE. S.W./LONETREE CR. - S		BRIDGE & APPROACHES						10/13/98	PHONE NO: 377-2877	
	0.090	km		$ 715,561	$ 639,988	$ 603,050		07/26/99***	94%	62%
IM 94-4(58)130			PRINCE, INC					10/06/98	F.P.M. FRETTE, KURT	
LIGNITE CREEK - EAST (WB)		COLD MILLING PLANT MIX BIT.SUR FACING,SEAL & COVER						12/15/98	PHONE NO: 233-3612	
	19.300	km		$ 1,116,540	$ 1,016,593	$ 1,062,956		09/30/99***	98%	73%
IM 94-5(28)185			PRINCE, INC					10/06/98	F.P.M. EIDE, LEON	
FALLON - EAST & WEST		PLANT MIX BIT.SURFACING,SEAL & COVER						06/22/99	PHONE NO: 485-2058	
	10.838	km		$ 921,392	$ 973,429	$ 9,734		09/22/99***	1%	28%
STPP 2-1(25)34			PRINCE, INC					10/06/98	F.P.M. FRETTE, KURT	
LOCATE CREEK-EAST & WEST		PLANT MIX LEVELING,OVERLAY & S EAL & COVER						12/15/98	PHONE NO: 233-3612	
	18.900	mi		$ 1,003,929	$ 1,088,327	$ 224,541		08/28/99***	21%	38%
STPS 327-1(5)8			EDWARD H SCHWARTZ CONST., INC.					11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING						03/23/99	PHONE NO: 787-5701	
	7.500	mi		$ 3,085,239	$ 3,340,582	$ 1,062,763		06/05/01***	32%	27%
NH 57-6(7)267 F			D.H. BLATTNER & SONS, INC.					11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER						02/16/99	PHONE NO: 485-2058	
NH 57-6(8)273 F								06/28/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER								
STPE 57-6(6)279										
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT								
4199676										
BROCKWAY - WEST		PLANT MIX OVERLAY								
CONTRACT TOTAL	22.108	mi		$ 10,229,983	$ 9,921,985	$ 4,102,177			41%	16%
NH 62-2(11)37 F			CENTURY COMPANIES, INC.					11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER						12/21/98	PHONE NO: 377-2877	
NH 20-2(14)50								02/28/01***		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER								
CONTRACT TOTAL	1.478	km		$ 3,132,525	$ 4,249,957	$ 2,436,198			57%	34%
ER 243-1(2)6			SLETTEN CONSTRUCTION CO					11/25/98	F.P.M. PISK, RANDAL	
CREE CROSSING		GRADING & AGGREGATE SURFACING						01/11/99	PHONE NO: 228-9478	
	0.425	km		$ 1,024,386	$ 886,500	$ 600,288		11/26/99***	68%	34%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 204-1(1)0			CENTURY COMPANIES, INC.					12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER						05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0								07/15/99***		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER								
RTS 248-4(3)18										
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER								
RTS 363-1(3)2										
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER								
CONTRACT TOTAL	26.580	km		$ 1,104,155	$ 1,280,179	$ 201,422			16%	26%
RTS 254-1(13)13			NORTHERN LINE LAYERS, INC.					12/16/98	F.P.M. EIDE, LEON	
BLOOMFIELD - NORHT & SOUTH		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER						06/21/99	PHONE NO: 485-2058	
RTS 254-1(14)43								09/26/99***		
RICHEY - WEST		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER								
RTS 335-1(9)0										
GLENDIVE - SOUTH		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER								
CONTRACT TOTAL	32.470	km		$ 586,790	$ 719,002	$ 7,190			1%	22%
RTF 20-2(18)53			PRINCE, INC					02/03/99	F.P.M. LAUCKNER, JAMES	
SIDNEY-FAIRVIEW		PL MIX OVERLAY,SEAL & COVER						06/21/99	PHONE NO: 377-2877	
	18.230	mi		$ 1,447,255	$ 1,217,653	$ 663,148		02/18/00***	54%	40%
STPS-BR 484-1(4)20			S K CONSTRUCTION, INC.					02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE						03/22/99	PHONE NO: 233-3604	
	7.325	km		$ 3,350,473	$ 3,899,590	$ 2,199,557		06/21/01***	56%	28%
BR 1-10(42)611			SLETTEN CONSTRUCTION CO					03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER						04/05/99	PHONE NO: 653-1050	
	0.600	km		$ 2,446,919	$ 3,103,761	$ 436,869		07/28/00***	14%	22%
STPP 2-1(28)6			AMERICAN CONTRACTING, INC.					04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER						06/14/99	PHONE NO: 233-3628	
	10.800	km		$ 6,210,231	$ 5,653,388	$ 192,824		03/07/02***	3%	10%
NH 37-2(18)39			EMPIRE SAND AND GRAVEL CO.,INC					04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER						05/28/99	PHONE NO: 233-3604	
RTS 447-1(13)46								03/28/00***		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER								
CONTRACT TOTAL	16.060	km		$ 1,834,027	$ 2,086,951	$ 381,640			18%	19%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 34-1(5)0 F				NORTH PACIFIC RD BLDRS-HELENA			05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER					06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F							03/17/02***		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER							
CONTRACT TOTAL	24.136 km		$ 10,082,127	$ 8,959,667	$ 1,288,320			14%	6%
BR 511-1(3)4				L. SCANLAN CONTRACTOR			05/04/99	F.P.M. PISK, RANDAL	
SO. FORK WHITETAIL CREEK		BRIDGE REPLACEMENT,BOX CULVERT ,PL MIX BIT SURF					/ /	PHONE NO: 228-9478	
	0.397 km		$ 335,052	$ 399,028	$ 3,990		02/05/00***	1%	11%
STPP 2-1(29)27				EMPIRE SAND AND GRAVEL CO.,INC			05/04/99	F.P.M. FRETTE, KURT	
44 KILOMETERS EAST OF MILES CI		MILL,PL MIX SURF OVERLAY,SEAL & COVER					07/06/99	PHONE NO: 233-3612	
	10.107 km		$ 2,028,664	$ 2,310,100	$ 0		11/16/00***	0%	20%
IM 94-3(49)78				PRINCE, INC			05/04/99	F.P.M. SWANSON, ROBERT E.	
TREASURE CO. LINE - EAST		MILL,PL MIX OVERLAY,SEAL & COV ER					/ /	PHONE NO: 233-3608	
IM 94-3(51)94							12/22/00***		
D 4 - INTERSTATE GUARDRAIL		GUARDRAIL UPGRADE							
CONTRACT TOTAL	11.519 mi		$ 3,200,916	$ 2,999,999	$ 30,000			1%	17%
GLENDIVE DISTRICT TOTALS			$ 98,223,058	$ 98,765,536	$ 56,232,985			56%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0			S K CONSTRUCTION, INC.				APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.				01/06/99	10/28/96	PHONE NO: 322-5870	
	7.981	km		$ 5,945,331	$ 5,478,423	$ 5,673,551		07/15/99***	98%	92%
IM 0002(65)			OMO CONSTRUCTION INC					12/12/96	F.P.M. FAVERO CRAIG(ACTING)	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS						03/26/97	PHONE NO: 657-0267	
	57.000	mi		$ 2,983,689	$ 2,633,050	$ 2,628,046		07/15/99***	99%	121%
STPU 1002(6)			EMPIRE SAND AND GRAVEL CO.,INC				APPR	04/08/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.					04/15/99	06/16/97	PHONE NO: 323-3021	
	0.000	mi		$ 1,219,464	$ 1,091,406	$ 1,216,557		05/19/99	100%	78%
DPI 0194(001) F			NORTHERN LINE LAYERS, INC.					06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER						08/10/98	PHONE NO: 657-0269	
	4.154	km		$ 14,524,331	$ 15,444,134	$ 10,416,845		10/06/01***	67%	34%
STPP 43-1(16)3			CENTURY COMPANIES, INC.					07/07/98	F.P.M. TILZEY, RONALD	
WARM SPRINGS CREEK-NORTH & SOU		MILLING,PMS OVERLAY,SEAL & COV ER						09/15/98	PHONE NO: 538-8732	
STPP 43-1(17)35								07/15/99***		
ROY - EAST		MILLING,PMS OVERLAY,SEAL & COV ER								
CONTRACT TOTAL	31.200	km		$ 1,896,026	$ 1,587,664	$ 1,060,701			67%	74%
IM 94-1(55)0			EMPIRE SAND AND GRAVEL CO.,INC					07/07/98	F.P.M. FAVERO CRAIG(ACTING)	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU MBLE STRIPS						09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453								07/15/99***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV ER & RUMBLE STRIPS								
CONTRACT TOTAL	17.143	km		$ 2,266,828	$ 1,980,980	$ 1,705,390			86%	70%
NH 4-1(20)26			JTL GROUP, INC.-BILLINGS					07/07/98	F.P.M. SHUPAK,TOM	
BRIDGER-MAIN STREET		PLANT MIX OVERLAY,SEAL & COVER						08/07/98	PHONE NO: 657-0271	
STPP 4-2(16)54								07/15/99***		
LAUREL LOOP		PLANT MIX OVERLAY,SEAL & COVER								
STPP 48-1(18)0										
HARDIN-CENTER AVENUE		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	7.310	km		$ 1,224,634	$ 1,166,980	$ 1,192,634			97%	64%
BR 237-1(6)1			EDWARD T COPPS CONST.					08/04/98	F.P.M. TILZEY, RONALD	
BIG SPRING CREEK - N.W. OF LEW		GRADE,AGGERGATE SURFACE & APPR OACHES						09/21/98	PHONE NO: 538-8732	
	0.305	km		$ 426,754	$ 459,639	$ 401,686		07/15/99***	87%	68%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 1499(98)			EMPIRE SAND AND GRAVEL CO.,INC					08/04/98	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE-FERGUS,GOLDE N VALLEY & SWEET GRASS						10/05/98	PHONE NO: 538-8732	
	0.000 mi			$ 409,745	$ 347,790	$ 339,498		07/15/99***	98%	06/30/99
SMP 5699(98)			CENTURY COMPANIES, INC.					08/04/98	F.P.M. SLOE, DAVID A.	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE						10/03/98	PHONE NO: 657-0269	
	0.000 km			$ 547,000	$ 380,000	$ 373,734		07/15/99***	98%	06/30/99
STPS 401-1(2)0			AMERICAN CONTRACTING, INC.					09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER						10/21/98	PHONE NO: 657-0271	
	12.754 km			$ 4,641,922	$ 4,713,098	$ 3,244,058		04/11/01***	69%	31%
STPP 14-3(11)88			RIVERSIDE CONTRACTING, INC.					10/06/98	F.P.M. TILZEY, RONALD	
TWO DOT-HARLOWTON		PLANT MIX OVERLAY & SEAL & COV ER						02/17/99	PHONE NO: 538-8732	
	17.515 km			$ 1,192,991	$ 1,222,425	$ 964,614		12/27/99***	79%	35%
STPS 541-1(2)0			RIVERSIDE CONTRACTING, INC.					10/06/98	F.P.M. TILZEY, RONALD	
UTICA-WINDHAM		PLANT MIX OVERLAY,SEAL & COVER						05/05/99	PHONE NO: 538-8732	
	17.220 km			$ 790,267	$ 746,724	$ 669,125		10/27/99***	90%	28%
STPP 28-2(21)60			EMPIRE SAND AND GRAVEL CO.,INC					10/06/98	F.P.M. SLOE, DAVID A.	
RED LODGE - SOUTH		PLANT MIX SURFACING,SEAL & COV ER						11/11/98	PHONE NO: 657-0269	
	15.119 km			$ 1,354,964	$ 1,458,768	$ 1,348,947		01/28/00***	92%	40%
NH 53-2(6)41			CENTURY COMPANIES, INC.					11/02/98	F.P.M. HUBER,JOHN	
MUSSELSHELL RIVER - N & S		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS						12/10/98	PHONE NO: 323-3021	
	9.926 km			$ 587,985	$ 523,993	$ 451,529		07/30/99***	86%	24%
IM 90-9(87)473			JTL GROUP, INC.-BILLINGS					11/02/98	F.P.M. FAVERO CRAIG(ACTING)	
BIG HORN COUNTY LINE-EAST		MILL,PLANT MIX FILL & SEAL & C OVER						04/15/99	PHONE NO: 657-0267	
	10.511 km			$ 1,911,140	$ 1,874,341	$ 321,755		10/17/99***	17%	37%
NH 14-3(12)116			RIVERSIDE CONTRACTING, INC.					11/02/98	F.P.M. TILZEY, RONALD	
SHAWMUT - EAST		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS & GUARD RAIL						02/02/99	PHONE NO: 538-8732	
	13.660 km			$ 781,605	$ 759,196	$ 807,502		11/11/99***	98%	32%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 57-3(25)103			CENTURY COMPANIES, INC.				11/02/98	F.P.M. TILZEY, RONALD	
GRASSRANGE - WEST		PMS OVERLAY,SEAL & COVER					04/12/99	PHONE NO: 538-8732	
NH 57-3(26)97							09/09/99***		
CHEADLE - EAST & WEST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	25.200 km		$ 1,183,671	$ 1,028,043	$ 826,273			80%	50%
IM 90-7(71)390			RIVERSIDE CONTRACTING, INC.				11/02/98	F.P.M. BERGEN, PERRY	
REED POINT-EAST & WEST		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER					01/22/99	PHONE NO: 322-5870	
	13.450 km		$ 2,137,675	$ 2,242,765	$ 468,458		06/03/00***	21%	0%
STPP 14-5(15)169			WICKENS CONSTRUCTION, INC.				11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3021	
	19.333 km		$ 11,563,965	$ 9,648,986	$ 2,566,616		01/23/02***	27%	18%
IM 90-8(132)438			JTL GROUP, INC.-BILLINGS				12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8					03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437							11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE							
CONTRACT TOTAL	19.734 km		$ 10,173,185	$ 9,101,273	$ 2,688,812			30%	21%
RTF 72-1(6)0			JTL GROUP, INC.-BILLINGS				02/03/99	F.P.M. SHUPAK,TOM	
WYOMING LINE - NORTH		LEVELING,GUARDRAIL,SEAL & COVE R					05/17/99	PHONE NO: 657-0271	
RTS 308-1(20)0							10/25/99***		
RED LODGE - EAST		SSEAL & COVER							
RTS 308-1(21)5									
BEAR CR. EAST AND WEST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	40.051 km		$ 738,036	$ 763,441	$ 606,182			79%	30%
RT 56395(1)			EMPIRE SAND AND GRAVEL CO.,INC				02/03/99	F.P.M. FAVERO CRAIG(ACTING)	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER					/ /	PHONE NO: 657-0267	
RT 56788(3)							07/15/99***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER							
RTF 16-1(40)12									
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER							
RTF 48-1(19)1									
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER							
RTM 1026(1)									
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER							
CONTRACT TOTAL	42.259 km		$ 967,359	$ 910,925	$ 9,109			1%	37%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9049(15)			COP CONSTRUCTION CO.					02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS						04/21/99	PHONE NO: 657-0273	
	0.419 km			$ 1,144,043	$ 1,146,007	$ 110,961		06/19/00***	10%	28%
STPS 244-2(5)12			RIVERSIDE CONTRACTING, INC.					02/03/99	F.P.M. BROWN GERRY	
FLATWILLOW APPROACH		PL MIX OVERLAY,SEAL & COVER						04/25/99	PHONE NO: 323-3699	
RTF 57-3(27)113								10/17/99***		
GRASS RANGE-EAST		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER								
RTF 66-1(2)0										
D-Y JUNCTION-NORTH		PL MIX OVERLAY,SEAL & COVER								
RTS 238-1(5)4										
JCT. 466-EAST		PL MIX OVERLAY,SEAL & COVER								
RTS 244-2(6)17										
MCDONALD CREEK-NO. & SO.		PL MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	49.681 km			$ 2,080,223	$ 2,126,450	$ 637,374			30%	57%
RTF 4-2(17)54			JTL GROUP, INC.-BILLINGS					02/03/99	F.P.M. BERGEN, PERRY	
LAUREL INTERCHANGE-NORTH & SOU		COLD MILLING,PL MIX SURF OVERL AY,SEAL & COVER						03/15/99	PHONE NO: 322-5870	
RTF 45-1(19)16								06/12/99		
MELVILLE-NORTH & SOUTH		SEAL & COVER								
CONTRACT TOTAL	36.218 km			$ 469,033	$ 437,057	$ 410,251			100%	20%
NH 61-1(8)13 F			WICKENS CONSTRUCTION, INC.					04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER						04/19/99	PHONE NO: 323-3699	
	14.188 km			$ 7,956,805	$ 6,897,684	$ 990,690		02/28/02***	14%	11%
IM 90-7(73)378			RIVERSIDE CONTRACTING, INC.					04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER						06/18/99	PHONE NO: 322-5870	
	20.763 km			$ 2,894,577	$ 2,453,107	$ 40,502		12/24/00***	2%	30%
NHIMSTPPSTPX 0002(429)			ACCENT STRIPE INC					05/04/99	F.P.M. BROWN GERRY	
1999-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS						06/28/99	PHONE NO: 323-3699	
	313.000 km			$ 649,728	$ 610,163	$ 6,102		03/28/00***	1%	09/01/99
IM 0002(420)			QUALITY CONCRETE COMPANY					05/04/99	F.P.M. NELSON, ROD	
D5-BRIDGE DECK SKID RESISTANCE		BRIDGE DECK REPAIR & JOINT REP AIR						07/01/99	PHONE NO: 657-0264	
	0.128 km			$ 648,815	$ 499,130	$ 4,991		12/25/00***	1%	17%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/99
*** BILLINGS DISTRICT ***

DATE:07/08/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 306-1(8)0				JTL GROUP, INC.-BILLINGS			06/15/99	F.P.M. BERGEN, PERRY	
COLUMBUS - NORTH		OVERLAY,SEAL & COVER					/ /	PHONE NO: 322-5870	
RTS 306-1(9)6							09/17/99***		
KEYSER CREEK - NORTH		SEAL & COVER							
CONTRACT TOTAL	10.935 mi		$ 322,195	$ 286,192	$ 2,862			1%	0%
BILLINGS DISTRICT TOTALS			$ 85,633,984	$ 80,019,835	$ 42,185,356			52%	
TOTALS FOR ALL PROJECTS:			$390,867,284	$380,968,753	$222,306,348			57%	

PLEASE RETURN

S
625.704
H3cr
8/11/99

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/99
*** MISSOULA DISTRICT ***

DATE:08/11/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83			D.H. BLATTNER & SONS, INC.				APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.					04/28/98	01/08/96	PHONE NO: 523-5856	
	3.055 mi			$ 9,983,036	$ 9,756,496	$ 10,576,742		07/15/99***	98%	101%
CM 0002(272)			SCOTT CONSTRUCTION, INC.					04/08/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS						10/20/97	PHONE NO: 523-5877	
	0.000 mi			$ 1,769,267	$ 1,764,482	$ 1,539,484		07/15/99***	87%	124%
NH 24-1(43)32			KEENEY CONSTRUCTION				APPR	08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA					03/09/99	09/05/97	PHONE NO: 523-5863	
	0.000 km			$ 801,957	$ 786,804	$ 835,759		07/15/99***	98%	110%
STPN 5-1(19)1			JENSEN PAVING COMPANY, INC.					11/07/97	F.P.M. CHRISINGER,KENNETH L	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER						08/04/98	PHONE NO: 755-8566	
STPN 5-1(20)6								07/30/99		
EVARO NORTH		PMS OVERLAY-SEAL & COVER								
CONTRACT TOTAL	23.330 km			$ 1,761,333	$ 1,683,885	$ 1,657,587			100%	94%
NH-CM-STPE 0002(266)			MORRISON KNUDSEN CORPORATION				APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE					07/09/99	01/26/98	PHONE NO: 523-5863	
	5.639 km			$ 10,496,431	$ 11,767,435	$ 11,195,262		01/21/01***	95%	90%
IM 90-2(96)110			FRONTIER-WEST, L.L.C.					03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.						04/01/98	PHONE NO: 523-5856	
IM 90-2(94)107								03/07/00***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.								
CONTRACT TOTAL	0.000 km			$ 3,451,902	$ 3,734,619	$ 4,175,241			98%	89%
BR 6-1(79)74			WESTWAY CONSTRUCTION, INC.				APPR	03/11/98	F.P.M. HANCOCK, DALE	
LYNCH CREEK - N.W. OF PLAINS		STRUCTURES & APPROACHES					03/18/99	06/02/98	PHONE NO: 755-8559	
	0.460 km			$ 484,419	$ 461,144	$ 496,763		07/27/99	100%	99%
CM 0002(273)			MONTANA LINES, INC					05/05/98	F.P.M. SULLIVAN, SHEILA	
SIGNAL INTERCONNECT - MISSOULA		SIGNAL INTERCONNECT						06/15/98	PHONE NO: 523-5877	
	0.000 km			$ 128,030	$ 136,579	$ 156,238		07/15/99***	98%	87%

STATE DOCUMENTS COLLECTION

AUG 17 1999

MONTANA STATE LIBRARY
1515 E. 6th AVE.

*** ESTIMATED COMPLETION DATE

3 0864 0014 4672 6

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/99
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPHS 7-1(73)75 F			RIVERSIDE CONTRACTING, INC.				06/11/98	F.P.M. SULLIVAN, SHEILA	
FLORENCE EASTSIDE HWY		GRADING,AGGR.,SURF.PMS.SIGNING ,LIGHTING & STORM DRAINS					07/21/98	PHONE NO: 523-5877	
STPHS 7-2(24)84							01/26/00***		
LOLO - RIDGEWAY & GLACIER DRIV		INTERSECTION RE-ALIGNMENT & SI GNAL							
CONTRACT TOTAL	1.808	km	$ 1,715,144	$ 1,918,703	$ 1,969,706			98%	98%
STPHS 7-2(31)89			MONTANA LINES, INC				07/07/98	F.P.M. JOHNSON, ROBERT L.	
BLUE MOUNTAIN SIGNAL		TURNBAY WIDENING & SIGNALS					08/31/98	PHONE NO: 523-5864	
	0.406	mi	$ 362,047	$ 369,998	$ 334,124		07/15/99***	90%	87%
NH-STPHS 6799(18)			MONTANA LINES, INC				08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS					09/14/98	PHONE NO: 755-8557	
	0.000	mi	$ 376,379	$ 388,006	$ 53,181		07/15/99***	14%	10%
BH 33-1(26)55			TAMIETTI CONST. CO., INC.				09/01/98	F.P.M. KALBERG, J. GARY	
PINKHAM CREEK 10.7 KM S OF REX		STRIPING,BRIDGE REHAB.					09/28/98	PHONE NO: 257-3395	
BH 33-1(25)64							07/15/99***		
TOBACCO RIVER 3.9 KM E OF REXF		BRIDGE REHAB,GUARD RAIL,STRIPI NG							
CONTRACT TOTAL	0.155	mi	$ 277,767	$ 289,702	$ 274,797			94%	51%
STPE-BH 9031(5)			DICK ANDERSON CONSTRUCTION,INC				10/06/98	F.P.M. MAART, WILLIAM C.	
CLARK FORK-WEST OF ALBERTON		GUARDRAIL & SIGNING,BRIDGE REH AB.					04/12/99	PHONE NO: 523-5856	
	0.071	km	$ 475,719	$ 557,586	$ 346,697		01/06/00***	62%	08/20/99
BH 1-1(61)12			MORGEN & OSWOOD CONST. CO.,INC				10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.					03/23/99	PHONE NO: 257-3395	
	0.359	km	$ 1,426,745	$ 1,957,096	$ 1,056,440		05/02/00***	54%	45%
STPHS 0002(351)			PAVLIK ELECTRIC CO, INC				10/06/98	F.P.M. HANCOCK, DALE	
1995-D1-SAFETY-SECONDARY		DELINEATION,SIGNING & FLASHER					04/01/99	PHONE NO: 755-8559	
STPHS 8-2(43)41							07/15/99***		
ADVANCE FLASHERS-JOSLYN STREET		SIGNING & ELECTRICAL							
CONTRACT TOTAL	0.000	km	$ 65,676	$ 64,999	$ 55,144			85%	73%
IM 90-2(92)110			JENSEN PAVING COMPANY, INC.				10/06/98	F.P.M. BENEDIK, TOM	
BONNER-EAST		COLD MILLING,HOT RECYCLED PLAN T MIX OVERLAY,SEAL & COVER					03/19/99	PHONE NO: -	
	14.753	km	$ 3,605,551	$ 3,374,995	$ 2,868,281		06/21/00***	85%	80%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-1(132)44			COTTONWOOD CONSTRUCTION,INC.					10/06/98	F.P.M. BENEDIK, TOM	
SUPERIOR - EAST & WEST		CRACK SEALING						10/27/98	PHONE NO: -	
IM 90-2(97)119								09/26/99***		
CLINTON - EAST		CRACK SEALING								
CONTRACT TOTAL	67.475 km			$ 142,438	$ 113,118	$ 46,254			41%	38%
RTS 317-1(3)0			A-1 PAVING, INC					11/25/98	F.P.M. MITCHELL, JAMES D.	
WILLOW GLEN DRIVE		OVERLAY,SEAL & COVER						04/12/99	PHONE NO: 755-8557	
	2.070 km			$ 125,378	$ 113,794	$ 123,829		07/09/99	100%	40%
RTF 5-2(83)27			MARVIN A. REHBEIN					12/16/98	F.P.M. JOHNSON, ROBERT L.	
RAVALLI - ST. IGNATIUS		PL MIX OVERLAY,SEAL & COVER						05/17/99	PHONE NO: 523-5864	
RTF 7-1(81)23								09/05/99***		
DARBY - NO. & SO.		SEAL & COVER								
RTS 382-1(11)0										
PERMA - NORTH		PLANT MIX OVERLAY & SEAL & COV ER								
CONTRACT TOTAL	37.150 km			$ 828,713	$ 862,858	$ 837,985			95%	09/01/99
RTF 0002(381)			QUALITY CONCRETE COMPANY					12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE						06/23/99	PHONE NO: 755-8566	
	0.000 km			$ 284,515	$ 244,291	$ 135,444		01/04/01***	55%	48%
BR 33-1(20)0			D.H. BLATTNER & SONS, INC.					12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.						03/08/99	PHONE NO: 257-3395	
BH 33-1(21)1								05/14/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES								
STPP 33-1(24)0										
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS								
CONTRACT TOTAL	0.544 km			$ 3,515,447	$ 3,348,840	$ 1,493,226			45%	30%
STPHS 5-1(22)10			A-1 PAVING, INC					03/02/99	F.P.M. JOHNSON, ROBERT L.	
SAFETY IMPROVEMENTS-NO. OF EVA		SAFETY IMPROVEMENTS,WIDENING,S EAL & COVER						03/22/99	PHONE NO: 523-5864	
STPHS-NH 5-2(82)42								07/23/99		
SAFETY IMPROVEMENTS - 6.4 KM S		PL MIX OVERLAY,SEAL & COVER								
NH 5-2(85)31										
ST. IGNATIUS - NO. & SO.		SAFETY IMPROVEMENT,WIDENING,SE AL & COVER								
CONTRACT TOTAL	11.749 mi			$ 1,289,655	$ 1,167,991	$ 1,273,875			100%	70%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/99
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 19-2(15)48			SCHELLINGER CONST CO.,INC.					04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE						04/26/99	PHONE NO: 523-5877	
STPP 19-2(19)39								05/08/02***		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER								
CONTRACT TOTAL	23.909	km		$ 9,044,779	$ 7,749,401	$ 3,201,437			41%	22%
NH 5-4(19)181			SCHELLINGER CONST CO.,INC.					05/04/99	F.P.M. CHRISINGER,KENNETH L	
EUREKA M.C.S. SCALE SITE		GR,PLANT MIX BIT.SURFACING						06/02/99	PHONE NO: 755-8566	
	0.000	km		$ 330,579	$ 297,411	$ 110,601		03/28/00***	37%	63%
NHSTPPIMSTPSSTPX 0002(425)			ACCENT STRIPE INC					05/04/99	F.P.M. CHRISINGER,KENNETH L	
1999-D1-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING						06/09/99	PHONE NO: 755-8566	
	440.000	km		$ 795,641	$ 675,461	$ 522,095		07/30/99	100%	08/01/99
NH 7-1(70)0			JOHN BIELBY CONSTRUCTION					06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING						07/19/99	PHONE NO: 523-5863	
	0.000	km		$ 1,095,659	$ 940,332	$ 13,462		08/27/00***	1%	4%
NH 5-3(65)103 F			SCHELLINGER CONST CO.,INC.					06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE						06/29/99	PHONE NO: 755-8557	
STPHS 206-1(6)0								05/30/02***		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION								
CONTRACT TOTAL	19.330	km		$ 4,500,476	$ 4,148,860	$ 236,976			6%	3%
IM 90-2(98)94			RIVERSIDE CONTRACTING, INC.					06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION						06/18/99	PHONE NO: -	
IM 90-1(134)0								05/08/00***		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS								
IM 90-1(136)0										
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER								
IM 90-1(137)35										
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER								
CONTRACT TOTAL	40.826	km		$ 4,094,875	$ 3,831,643	$ 1,075,180			28%	10%
STPHS 0002(333)			J AND S CONSTRUCTION					06/15/99	F.P.M. JOHNSON, ROBERT L.	
1994-D1-GUARD RAIL/SLOPE FLATT		SLOPE FLATTENING						07/19/99	PHONE NO: 523-5864	
	0.000	mi		$ 137,516	$ 133,813	$ 16,554		03/05/00***	12%	33%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/99
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 1599(00)			LHC, INC.				06/29/99	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSH,STOCKPILING					/ /	PHONE NO: 755-8566	
	0.000	mi	$ 606,625	$ 494,399	$ 0		05/06/00***	0%	06/30/00
SMP 3299 (00)			HERB RICHARDS CONSTRUCTION CO.				06/29/99	F.P.M. JOHNSON, ROBERT L.	
MISSOULA DISTRICT CRUSH & STOC		CRUSH & STOCKPILING					/ /	PHONE NO: 523-5864	
	0.000	mi	$ 429,275	$ 388,388	$ 0		04/17/00***	0%	12/01/99
MISSOULA DISTRICT TOTALS			$ 64,402,970	$ 63,523,129	$ 46,678,364			71%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM-HDP 9240(001) F				MORRISON KNUDSEN CORPORATION			09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO: 586-5074	
	4.220	mi	$ 8,073,537	$ 8,397,890	$ 8,701,477		09/29/00***	98%	102%
SF-STPS 272-1(3)0				JIM GILMAN EXCAVATING INC.		APPR	11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL				04/15/99	01/22/98	PHONE NO: 782-7443	
,	2.089	km	$ 2,052,879	$ 1,990,695	$ 2,125,907		07/29/99	100%	94%
RTS 324-1(1)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER					08/15/98	PHONE NO: 683-2435	
	20.921	mi	$ 682,262	$ 645,918	$ 705,149		07/08/99	100%	16%
IM 15-1(87)64				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					04/28/98	PHONE NO: 683-2435	
IM 15-1(86)74							12/08/99***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	22.483	km	$ 8,892,290	$ 7,211,151	$ 6,805,377			94%	82%
STPU 1809(4)				HOLLOW CONTRACTING			05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER					06/25/98	PHONE NO: 782-9327	
	1.407	km	$ 1,556,479	$ 1,319,159	$ 1,365,290		02/01/00***	98%	115%
IM 15-1(88)86				JIM GILMAN EXCAVATING INC.			06/11/98	F.P.M. WILLIAMS,PAUL	
GLEN-MELROSE		HOT RECYCLED PL MIX,SEAL & COV ER,BRIDGE REHAB.					07/22/98	PHONE NO: 683-2435	
	7.784	km	$ 3,306,228	$ 3,098,422	$ 3,191,481		04/19/00***	98%	88%
STPP 29-1(27)34				A.M. WELLES, INC.			09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,					09/28/98	PHONE NO: 684-5609	
	8.733	km	$ 5,419,975	$ 4,970,738	$ 3,315,346		06/28/01***	67%	50%
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.			11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER					04/28/99	PHONE NO: 225-4360	
RTS 393-1(4)1							10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	27.845	km	$ 5,019,324	$ 4,837,049	$ 1,229,008			25%	49%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 205-1(20)20			JTL GROUP, INC.-BELGRADE				11/25/98	F.P.M. MCCORMICK, THOMAS	
MAIN STREET-BELGRADE		PLANT MIX OVERLAY,SEAL & COVER					06/28/99	PHONE NO: 586-5074	
RTS 290-1(3)0							07/15/99***		
MADISON/BROADWAY-BELGRADE		PLANT MIX SURFACING,SEAL & COV ER							
RTS 291-1(2)0									
JACK RABBIT LANE-BELGRADE		PLANT MIX SURFACING,SEAL & COV ER							
RTS 205-1(21)21									
BELGRADE-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	6.346 km		$ 525,947	$ 432,595	$ 349,610			81%	49%
IM 0002(390)			FRANK GURNEY, INC				12/16/98	F.P.M. SACKS,RAY	
D2-INTERSTATE GUARDRAIL		GUARDRAIL					03/16/99	PHONE NO: 287-3868	
	0.000 km		$ 1,120,012	$ 887,781	$ 788,974		01/06/00***	89%	54%
STPHS 0002(257)			MARONICK CONST. LLC				12/16/98	F.P.M. STRIZICH,MATT	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL					04/14/99	PHONE NO: 457-0526	
	0.000 km		$ 331,626	$ 289,632	$ 59,725		12/08/99***	21%	33%
RT 25024(1)			JIM GILMAN EXCAVATING INC.				12/16/98	F.P.M. CHRISTENSEN KEVIN	
MAIN STREET - EAST HELENA		PL MIX OVERLAY & SEAL & COVER					02/12/99	PHONE NO: 225-4360	
RTF 8-1(21)11							07/14/99***		
AVON - ELLISTON		PL MIX OVERLAY AND SEAL & COVE R							
RTF 8-2(45)34									
RIMINI ROAD - EAST		PL MIX OVERLAY AND SEAL AND CO VER							
RTS 453-1(2)0									
LINCOLN INT. - EAST		SEAL & COVER							
RTS 518-1(3)0									
MONTANA CITY - EAST HELENA		SEAL & COVER							
CONTRACT TOTAL	47.244 km		$ 2,638,065	$ 2,388,753	$ 1,825,930			76%	68%
IM 90-7(63)331			RIVERSIDE CONTRACTING, INC.				12/16/98	F.P.M. STREETER,STEFAN	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 222-5482	
NH-STPHS 11-1(27)53							05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.							
CONTRACT TOTAL	17.439 km		$ 9,627,070	$ 9,793,421	$ 6,048,224			62%	42%
IM 90-6(71)289 F			A-1 PAVING, INC				02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	19.347 km		$ 6,331,183	$ 5,379,297	$ 1,125,260		07/11/01***	21%	25%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-2(69)128			PAVLIK ELECTRIC CO, INC				04/13/99	F.P.M. O'BRIEN,MURRAY	
HARRISON AVENUE INTERCHANGE-BU		SIGNING & TRAFFIC SIGNALS					06/02/99	PHONE NO: 782-7443	
	0.000 mi		$ 86,032	$ 90,131	$ 44,285		11/12/99***	49%	33%
STPE 47(18)			OMO CONSTRUCTION INC				05/04/99	F.P.M. O'BRIEN,MURRAY	
HISTORIC SIGNING - BUTTE		SIGNS & SIGN SUPPORTS					06/07/99	PHONE NO: 782-7443	
	0.000 km		$ 122,186	$ 129,045	$ 33,273		01/30/00***	26%	53%
STPS 278-1(13)30			M K WEEDEN CONSTRUCTION, INC.				05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					05/24/99	PHONE NO: 683-2435	
	7.837 mi		$ 3,161,119	$ 2,832,172	$ 1,070,987		07/20/01***	38%	22%
STPU 0299(8)			JIM GILMAN EXCAVATING INC.				05/04/99	F.P.M. ARVISH,MIKE	
ANACONDA STREETS		GR,GRVL,PL MIX SURF,SEAL & COV ER,SIDEWALKS,CURB & GUTTER					06/21/99	PHONE NO: 782-9327	
	0.571 km		$ 818,095	$ 718,102	$ 273,079		07/31/00***	38%	39%
RTS 9016(29)			WILLIAMS CONSTRUCTION				05/04/99	F.P.M. GRAVAGE,DANIEL	
GALLATIN RIVER-WILLIAMS BRIDGE		BRIDGE REHABILITATION					07/12/99	PHONE NO: 222-8110	
	0.047 km		$ 172,525	$ 111,510	$ 3,947		12/26/99***	4%	67%
STPPNHIMSTPX 0002(426)			ACCENT STRIPE INC				05/04/99	F.P.M. O'BRIEN,MURRAY	
1999-D2-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					08/02/99	PHONE NO: 782-7443	
	344.000 km		$ 548,231	$ 470,986	$ 4,710		04/09/00***	1%	09/01/99
BR 9001(19)			FRONTIER-WEST, L.L.C.				05/04/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE R. - S OF WISDOM		PRESTRESSED BULB TEE BEAM BRID GE,APPROACHES,GRVL SURF					06/22/99	PHONE NO: 494-9635	
	0.293 km		$ 382,331	$ 317,521	$ 221,669		01/31/00***	70%	47%
STPP 49-2(7)16			JENSEN PAVING COMPANY, INC.				05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER					07/12/99	PHONE NO: 682-7821	
	18.385 mi		$ 1,445,172	$ 1,252,963	$ 271,053		07/25/00***	22%	58%
SMP 1699(00)			HOLLOW CONTRACTING				06/29/99	F.P.M. STREETER,STEFAN	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSH & STOCKPILING					/ /	PHONE NO: 222-5482	
	0.000 mi		$ 273,125	$ 242,225	$ 0		02/22/00***	0%	06/30/00

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 2299(00)			SMITH CONTRACTING					06/29/99	F.P.M. O'BRIEN,MURRAY	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSH & STOCKPILE						/ /	PHONE NO: 782-7443	
	0.000	km		$ 317,625	$ 272,238	$ 0		03/27/00***	0%	06/30/00
BR 205-i(22)3			HALL CONSTRUCTION SERVICES					06/29/99	F.P.M. SACKS,RAY	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.						08/02/99	PHONE NO: 287-3868	
	0.100	km		$ 298,201	$ 228,937	$ 2,290		02/25/00***	1%	0%
ER 60-1(9)22			TIMBER MOUNTAIN EXCAVATION,INC					06/29/99	F.P.M. STRIZICH,MATT	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.						/ /	PHONE NO: 457-0526	
	0.200	km		$ 130,290	$ 132,916	$ 1,330		04/02/00***	1%	0%
AR 9906(4)			SCOTT CONSTRUCTION, INC.					06/29/99	F.P.M. STREETER,STEFAN	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING						/ /	PHONE NO: 222-5482	
	0.000	mi		$ 200,056	$ 237,171	$ 2,373		12/15/99***	1%	12/15/99
BUTTE DISTRICT TOTALS				$ 63,531,861	$ 58,678,416	$ 39,565,754			66%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		APPR	03/07/96	F.P.M. AAFEDT, RANDY	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				01/27/98	04/22/96	PHONE NO: 454-5920	
STPU 5205(8) F						APPR	07/15/99***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP				04/06/98			
CONTRACT TOTAL	0.637	mi	$ 3,437,481	$ 3,333,604	$ 3,558,165			98%	146%
STPP 58-1(11)32				MARVIN A. REHBEIN		APPR	06/03/97	F.P.M. WICKMAN, TERRY	
ST. MARY - CANADIAN LINE		PMS OVERLAY				07/08/98	06/26/97	PHONE NO: 278-7931	
	18.792	km	$ 3,537,056	$ 3,573,762	$ 3,552,516		08/16/99***	99%	90%
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.			06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING					08/05/98	PHONE NO: 738-4505	
	11.067	km	$ 5,750,363	$ 5,444,000	$ 4,850,052		05/09/01***	89%	87%
BR 1-7(22)410				SLETTEN CONSTRUCTION CO			06/11/98	F.P.M. BERG, GARY	
BATTLECREEK - WEST OF ZURICH		42.0 METER STRUCTURE					08/17/98	PHONE NO: 265-6821	
BR 9003(20)							07/15/99***		
BATTLE CREEK - EAST OF CHINOOK		42.0 METER STRUCTURE-RELOCATE							
CONTRACT TOTAL	0.735	km	$ 1,613,858	$ 1,997,074	$ 1,810,118			86%	87%
RTF-NH 1-3(31)225 F				S K CONSTRUCTION, INC.			07/07/98	F.P.M. LEO, DENNIS	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER					07/27/98	PHONE NO: 873-8624	
	15.037	mi	$ 7,085,715	$ 6,645,093	$ 5,086,388		05/27/01***	77%	67%
STPP 58-1(17)26				A-1 PAVING, INC			10/06/98	F.P.M. WICKMAN, TERRY	
HUDSON BAY DIVIDE-ST. MARY		PULVERIZATION & PLANT MIX OVER LAY					11/02/98	PHONE NO: 278-7931	
	9.734	km	$ 2,383,559	$ 2,417,707	$ 1,179,219		07/24/00***	49%	58%
IM 15-7(25)343				BLAHNIK CONSTRUCTION, INC.			11/02/98	F.P.M. KLETTE, MIKE	
VALIER INTERCHANGE NORTH & SOU		PMS OVERLAY & SEAL & COVER					03/30/99	PHONE NO: 278-7078	
	17.820	km	$ 2,079,643	$ 2,002,075	$ 1,535,226		03/19/00***	77%	79%
STPP 3-4(7)89				BLAHNIK CONSTRUCTION, INC.			11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER					11/30/98	PHONE NO: 278-7931	
	18.950	km	$ 1,143,928	$ 1,103,737	$ 198,251		01/09/00***	18%	73%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-5(95)274				SLETTEN CONSTRUCTION CO			11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS					02/02/99	PHONE NO: 738-4505	
	0.600	km	$ 3,573,798	$ 4,192,527	$ 2,279,747		08/13/01***	54%	46%
RTF 1-7(27)391				A-1 PAVING, INC			11/25/98	F.P.M. BERG, GARY	
BLAINE COUNTY LINE - EAST		PMS OVERLAY,SEAL & COVER					03/25/99	PHONE NO: 265-6821	
RTS 234-1(8)0							11/04/99***		
HAVRE - SOUTH		PMS OVERLAY,SEAL & COVER							
RTS 432-1(3)0									
BIG SANDY - WEST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	45.500	km	$ 2,323,001	$ 2,177,611	$ 1,243,336			57%	68%
RTS 220-1(4)14				BLAHNIK CONSTRUCTION, INC.			11/25/98	F.P.M. KLETTE, MIKE	
AGAWAM - NORTH		PMS OVERLAY,SEAL & COVER					03/18/99	PHONE NO: 278-7078	
RTS 223-1(5)20							07/15/99***		
JCT 564 - NORTH		PMS OVERLAY,SEAL & COVER							
RTS 366-2(1)13									
JCT 417 - EAST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.585	km	$ 1,714,184	$ 1,657,187	$ 938,321			57%	83%
STPP 3-3(8)75				NORTH PACIFIC ROAD BLDERS,INC.			12/16/98	F.P.M. WICKMAN, TERRY	
DUPUYER-NORTH		GR,AGG SURF,PL MIX SURF.& SEAL & COVER					01/11/99	PHONE NO: 278-7931	
	13.799	mi	$ 5,699,228	$ 4,604,687	$ 3,461,508		09/08/01***	75%	39%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS			04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER					04/22/99	PHONE NO: 454-5920	
	1.570	km	$ 8,511,930	$ 9,631,310	$ 1,807,749		11/20/01***	19%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.			05/04/99	F.P.M. WILMOT, DOUG	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER					/ /	PHONE NO: 454-5921	
STPP 9-1(7)0							05/05/01***		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467	km	$ 5,578,764	$ 5,704,490	$ 57,047			1%	33%
NHSTPPIMSTPUSTPX 0002(427)				ACCENT STRIPE INC			05/04/99	F.P.M. KLETTE, MIKE	
1999-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					07/30/99	PHONE NO: 278-7078	
	405.000	km	$ 689,844	$ 611,470	$ 6,115		05/02/00***	1%	09/01/99

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 330-1(11)12				D.H. BLATTNER & SONS, INC.			06/15/99	F.P.M. WILMOT, DOUG	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER					07/20/99	PHONE NO: 454-5921	
	7.949 km		$ 3,404,137	$ 3,696,164	$ 36,961		08/27/01***	1%	7%
NH 1-7(26)428				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BERG, GARY	
INTERSECTION IMPROVEMENTS - FT		WIDENING-INTERSECTION IMPROVEM ENTS					07/19/99	PHONE NO: 265-6821	
NH 1-7(28)424							07/08/00***		
HARLEM - EAST & WEST		PL.MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	9.456 km		$ 984,444	$ 1,248,119	$ 12,483			1%	17%
RTM 5210(15)				UNITED MAT'LS OF GREAT FALLS			06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &					06/28/99	PHONE NO: 454-5920	
	0.719 mi		$ 2,279,958	$ 2,172,611	$ 84,678		01/18/01***	4%	13%
SMP 2599(00)				BLAHNIK CONSTRUCTION, INC.			06/29/99	F.P.M. KLETTE, MIKE	
GREAT FALLS DISTRICT CRUSH & S		CRUSH & STOCKPILE					07/19/99	PHONE NO: 278-7078	
	0.000 km		$ 664,240	$ 697,420	$ 0		05/05/00***	0%	06/30/00
NH 1-6(20)379				A-1 PAVING, INC			06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					/ /	PHONE NO: 265-6821	
STPE 1-6(19)381							03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER							
CONTRACT TOTAL	4.860 km		$ 5,458,585	$ 5,678,703	$ 0			0%	0%
STPS-BR 228-2(12)22				M K WEEDEN CONSTRUCTION, INC.			06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE					/ /	PHONE NO: 738-4505	
	5.792 mi		$ 3,286,008	$ 2,947,014	$ 0		07/25/01***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 71,199,722	$ 71,536,364	$ 31,697,879			44%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 23-3(7)119				E.H. OFTEDAL AND SONS, INC.			06/03/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY					08/14/97	PHONE NO: 233-3628	
STPS 326-1(4)0						APPR	05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS				03/17/99			
CONTRACT TOTAL	12.517	km	$ 8,632,439	$ 7,527,667	$ 7,449,984			98%	103%
NH-STPE 23-2(21)81				21 CONST. CO.		APPR	08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/				04/15/99	09/02/97	PHONE NO: 233-3612	
	0.000	mi	$ 1,516,511	$ 1,577,312	$ 1,557,356		07/17/99	100%	108%
STPN 20-2(16)33				PRINCE, INC		APPR	11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY		LEVELING,CRACK SEALING, SEAL AND COVER				01/06/99	04/14/98	PHONE NO: 787-5701	
STPN 22-2(16)64							07/19/99		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER							
STPN 62-1(9)2									
CULBERTSON - SOUTH		PLANT MIX OVERLAY							
CONTRACT TOTAL	71.904	km	$ 2,365,515	$ 2,205,620	$ 2,685,691			100%	110%
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC			03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES					04/09/98	PHONE NO: 233-3608	
4399650							04/21/01***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	42.562	mi	$ 9,621,931	$ 10,272,572	$ 9,242,330			90%	72%
STPP 2-2(8)70				WICKENS CONSTRUCTION, INC.			05/05/98	F.P.M. FRETTE, KURT	
PLEVNA EAST & WEST		GRADING,GRAVEL,PMS,SEAL & COVE R					06/15/98	PHONE NO: 233-3612	
	7.367	mi	$ 6,260,118	$ 5,418,325	$ 4,703,285		01/05/01***	87%	100%
NH 1-9(30)565				A-1 PAVING, INC			05/05/98	F.P.M. PISK, RANDAL	
FRAZER - EAST & WEST		WIDEN,PL MIX OVERLAY,SEAL & CO VER					06/01/98	PHONE NO: 228-9478	
	13.239	km	$ 4,831,030	$ 5,719,274	$ 5,139,623		09/01/01***	90%	82%
ER 99-1(1)15				COP CONSTRUCTION CO.			06/11/98	F.P.M. PISK, RANDAL	
COTTONWOOD CREEK - NORTH OF MA		GUARDRAIL,PMS,SEAL & COVER					08/05/98	PHONE NO: 228-9478	
	0.610	km	$ 840,288	$ 916,037	$ 976,416		06/24/99	100%	86%
STPU 1499(4)				FRANZ CONSTRUCTION, INC			08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB					09/08/98	PHONE NO: 377-2877	
	2.426	mi	$ 939,680	$ 1,051,435	$ 383,032		10/01/99***	36%	81%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 22-2(17)42			PRINCE, INC				08/04/98	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - SOUTH		PL.MIX OVERLAY & SEAL & COVER					10/20/98	PHONE NO: 787-5701	
	35.610 km		$ 1,880,758	$ 1,766,290	$ 1,561,620		07/20/99	100%	53%
NH 1-10(43)613			NORTHERN LINE LAYERS, INC.				08/04/98	F.P.M. ARTHUR, RONALD T.	
POPLAR - BROCKTON		PL.MIX OVERLAY & SEAL & COVER					09/02/98	PHONE NO: 787-5701	
	20.940 mi		$ 1,323,480	$ 1,337,981	$ 1,109,388		07/20/99	100%	82%
ER 1499(5)			SLETTEN CONSTRUCTION CO				09/01/98	F.P.M. BACON, DAVID	
9TH AVE. S.W./LONETREE CR. - S		BRIDGE & APPROACHES					10/13/98	PHONE NO: 377-2877	
	0.090 km		$ 715,561	$ 639,988	$ 615,129		07/26/99***	96%	78%
IM 94-4(58)130			PRINCE, INC				10/06/98	F.P.M. FRETTE, KURT	
LIGNITE CREEK - EAST (WB)		COLD MILLING PLANT MIX BIT.SUR FACING,SEAL & COVER					12/15/98	PHONE NO: 233-3612	
	19.300 km		$ 1,116,540	$ 1,016,593	$ 1,062,956		07/21/99	100%	73%
IM 94-5(28)185			PRINCE, INC				10/06/98	F.P.M. EIDE, LEON	
FALLON - EAST & WEST		PLANT MIX BIT.SURFACING,SEAL & COVER					06/22/99	PHONE NO: 485-2058	
	10.838 km		$ 921,392	$ 973,429	$ 9,734		09/22/99***	1%	76%
STPP 2-1(25)34			PRINCE, INC				10/06/98	F.P.M. FRETTE, KURT	
LOCATE CREEK-EAST & WEST		PLANT MIX LEVELING,OVERLAY & S EAL & COVER					12/15/98	PHONE NO: 233-3612	
	18.900 mi		$ 1,003,929	$ 1,088,327	$ 226,821		08/09/99	100%	38%
STPS 327-1(5)8			EDWARD H SCHWARTZ CONST., INC.				11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING					03/23/99	PHONE NO: 787-5701	
	7.500 mi		$ 3,085,239	$ 3,340,582	$ 1,177,704		06/05/01***	35%	42%
NH 57-6(7)267 F			D.H. BLATTNER & SONS, INC.				11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER					02/16/99	PHONE NO: 485-2058	
NH 57-6(8)273 F							06/28/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	22.108 mi		$ 10,229,983	$ 9,921,985	$ 4,753,435			48%	25%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 62-2(11)37 F			CENTURY COMPANIES, INC.				11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					12/21/98	PHONE NO: 377-2877	
NH 20-2(14)50							02/28/01***		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER							
CONTRACT TOTAL	1.478 km		$ 3,132,525	$ 4,249,957	$ 2,555,592			60%	49%
ER 243-1(2)6			SLETTEN CONSTRUCTION CO				11/25/98	F.P.M. PISK, RANDAL	
CREE CROSSING		GRADING & AGGREGATE SURFACING					01/11/99	PHONE NO: 228-9478	
	0.425 km		$ 1,024,386	$ 886,500	$ 610,466		11/26/99***	69%	53%
RTS 204-1(1)0			CENTURY COMPANIES, INC.				12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0							07/15/99***		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 248-4(3)18									
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 363-1(3)2									
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER							
CONTRACT TOTAL	26.580 km		$ 1,104,155	$ 1,280,179	$ 201,422			16%	47%
RTS 254-1(13)13			NORTHERN LINE LAYERS, INC.				12/16/98	F.P.M. EIDE, LEON	
BLOOMFIELD - NORHT & SOUTH		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER					06/21/99	PHONE NO: 485-2058	
RTS 254-1(14)43							09/26/99***		
RICHEY - WEST		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER							
RTS 335-1(9)0									
GLENDIVE - SOUTH		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER							
CONTRACT TOTAL	32.470 km		$ 586,790	$ 719,002	$ 197,922			28%	73%
RTF 20-2(18)53			PRINCE, INC				02/03/99	F.P.M. LAUCKNER, JAMES	
SIDNEY-FAIRVIEW		PL MIX OVERLAY,SEAL & COVER					06/21/99	PHONE NO: 377-2877	
	18.230 mi		$ 1,447,255	$ 1,217,653	$ 943,069		02/18/00***	77%	73%
STPS-BR 484-1(4)20			S K CONSTRUCTION, INC.				02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE					03/22/99	PHONE NO: 233-3604	
	7.325 km		$ 3,350,473	$ 3,899,590	$ 2,480,419		06/21/01***	64%	44%
BR 1-10(42)611			SLETTEN CONSTRUCTION CO				03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER					04/05/99	PHONE NO: 653-1050	
	0.600 km		$ 2,446,919	$ 3,103,761	$ 559,044		07/28/00***	18%	35%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.			04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 837,788		03/07/02***	15%	19%
NH 37-2(18)39				EMPIRE SAND AND GRAVEL CO.,INC			04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER					05/28/99	PHONE NO: 233-3604	
RTS 447-1(13)46							03/28/00***		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	16.060 km		$ 1,834,027	$ 2,086,951	$ 546,290			26%	35%
NH 34-1(5)0 F				NORTH PACIFIC RD BLDRS-HELENA			05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER					06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F							03/17/02***		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER							
CONTRACT TOTAL	24.136 km		$ 10,082,127	$ 8,959,667	$ 1,740,525			19%	17%
BR 511-1(3)4				L. SCANLAN CONTRACTOR			05/04/99	F.P.M. PISK, RANDAL	
SO. FORK WHITETAIL CREEK		BRIDGE REPLACEMENT,BOX CULVERT ,PL MIX BIT SURF					08/04/99	PHONE NO: 228-9478	
	0.397 km		$ 335,052	$ 399,028	$ 3,990		02/05/00***	1%	19%
STPP 2-1(29)27				EMPIRE SAND AND GRAVEL CO.,INC			05/04/99	F.P.M. FRETTE, KURT	
44 KILOMETERS EAST OF MILES CI		MILL,PL MIX SURF OVERLAY,SEAL & COVER					07/06/99	PHONE NO: 233-3612	
	10.107 km		$ 2,028,664	$ 2,310,100	$ 93,132		11/16/00***	4%	51%
IM 94-3(49)78				PRINCE, INC			05/04/99	F.P.M. SWANSON, ROBERT E.	
TREASURE CO. LINE - EAST		MILL,PL MIX OVERLAY,SEAL & COV ER					07/09/99	PHONE NO: 233-3608	
IM 94-3(51)94							12/22/00***		
D 4 - INTERSTATE GUARDRAIL		GUARDRAIL UPGRADE							
CONTRACT TOTAL	11.519 mi		$ 3,200,916	$ 2,999,999	$ 31,200			1%	42%
STPP 27-1(4)3				21 CONST. CO.			06/29/99	F.P.M. FRETTE, KURT	
NORTH OF EKALAKA		SLOPE FLATTENING					07/22/99	PHONE NO: 233-3612	
	0.000 mi		$ 1,746,512	$ 985,907	$ 0		07/27/00***	0%	0%
SMP 4299(00)				EMPIRE SAND AND GRAVEL CO.,INC			06/29/99	F.P.M. MARTIN, DOUGLAS	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					/ /	PHONE NO: 233-3604	
	0.000 mi		$ 228,060	$ 312,765	$ 0		10/29/99***	0%	06/30/00

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 4399(00)				MALTA READY MIX, INC.			06/29/99	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					/ /	PHONE NO: 228-9478	
	0.000	mi	$ 303,830	$ 274,060	$ 0		01/24/00***	0%	06/30/00
GLENDIVE DISTRICT TOTALS			$ 94,346,316	$ 94,111,921	$ 53,455,358			58%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0			S K CONSTRUCTION, INC.			APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.			01/06/99	10/28/96	PHONE NO: 322-5870	
	7.981 km		$ 5,945,331	$ 5,478,423	$ 5,673,551		07/15/99***	98%	92%
IM 0002(65)			OMO CONSTRUCTION INC				12/12/96	F.P.M. FAVERO CRAIG(ACTING)	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0267	
	57.000 mi		$ 2,983,689	$ 2,633,050	$ 2,628,046		07/15/99***	99%	120%
STPU 1002(6)			EMPIRE SAND AND GRAVEL CO.,INC			APPR	04/08/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.				04/15/99	06/16/97	PHONE NO: 323-3021	
	0.000 mi		$ 1,219,464	$ 1,091,406	$ 1,222,838		05/19/99	100%	78%
DPI 0194(001) F			NORTHERN LINE LAYERS, INC.				06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER					08/10/98	PHONE NO: 657-0269	
	4.154 km		$ 14,524,331	$ 15,444,134	$ 10,992,550		10/06/01***	71%	40%
STPP 43-1(16)3			CENTURY COMPANIES, INC.				07/07/98	F.P.M. TILZEY, RONALD	
WARM SPRINGS CREEK-NORTH & SOU		MILLING,PMS OVERLAY,SEAL & COV ER					09/15/98	PHONE NO: 538-8732	
STPP 43-1(17)35							07/15/99***		
ROY - EAST		MILLING,PMS OVERLAY,SEAL & COV ER							
CONTRACT TOTAL	31.200 km		$ 1,896,026	$ 1,587,664	$ 1,068,353			67%	96%
IM 94-1(55)0			EMPIRE SAND AND GRAVEL CO.,INC				07/07/98	F.P.M. FAVERO CRAIG(ACTING)	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU MBLE STRIPS					09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453							07/15/99***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV ER & RUMBLE STRIPS							
CONTRACT TOTAL	17.143 km		$ 2,266,828	$ 1,980,980	$ 1,883,827			95%	78%
NH 4-1(20)26			JTL GROUP, INC.-BILLINGS				07/07/98	F.P.M. SHUPAK,TOM	
BRIDGER-MAIN STREET		PLANT MIX OVERLAY,SEAL & COVER					08/07/98	PHONE NO: 657-0271	
STPP 4-2(16)54							07/15/99***		
LAUREL LOOP		PLANT MIX OVERLAY,SEAL & COVER							
STPP 48-1(18)0									
HARDIN-CENTER AVENUE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	7.310 km		$ 1,224,634	$ 1,166,980	$ 1,218,816			97%	78%
BR 237-1(6)1			EDWARD T COPPS CONST.				08/04/98	F.P.M. TILZEY, RONALD	
BIG SPRING CREEK - N.W. OF LEW		GRADE,AGGERGATE SURFACE & APPR OACHES					09/21/98	PHONE NO: 538-8732	
	0.305 km		$ 426,754	$ 459,639	$ 405,150		07/20/99	100%	68%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 401-1(2)0			AMERICAN CONTRACTING, INC.					09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER						10/21/98	PHONE NO: 657-0271	
	12.754 km			$ 4,641,922	$ 4,713,098	$ 3,437,268		04/11/01***	73%	43%
STPP 14-3(11)88			RIVERSIDE CONTRACTING, INC.					10/06/98	F.P.M. TILZEY, RONALD	
TWO DOT-HARLOWTON		PLANT MIX OVERLAY & SEAL & COV ER						02/17/99	PHONE NO: 538-8732	
	17.515 km			$ 1,192,991	$ 1,222,425	$ 1,047,829		12/27/99***	86%	53%
STPS 541-1(2)0			RIVERSIDE CONTRACTING, INC.					10/06/98	F.P.M. TILZEY, RONALD	
UTICA-WINDHAM		PLANT MIX OVERLAY,SEAL & COVER						05/05/99	PHONE NO: 538-8732	
	17.220 km			$ 790,267	$ 746,724	$ 683,043		10/27/99***	91%	39%
STPP 28-2(21)60			EMPIRE SAND AND GRAVEL CO.,INC					10/06/98	F.P.M. SLOE, DAVID A.	
RED LODGE - SOUTH		PLANT MIX SURFACING,SEAL & COV ER						11/11/98	PHONE NO: 657-0269	
	15.119 km			$ 1,354,964	$ 1,458,768	$ 1,507,335		01/28/00***	98%	77%
NH 53-2(6)41			CENTURY COMPANIES, INC.					11/02/98	F.P.M. HUBER,JOHN	
MUSSELSHELL RIVER - N & S		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS						12/10/98	PHONE NO: 323-3021	
	9.926 km			$ 587,985	$ 523,993	$ 451,529		07/30/99***	86%	56%
IM 90-9(87)473			JTL GROUP, INC.-BILLINGS					11/02/98	F.P.M. FAVERO CRAIG(ACTING)	
BIG HORN COUNTY LINE-EAST		MILL,PLANT MIX FILL & SEAL & C OVER						04/15/99	PHONE NO: 657-0267	
	10.511 km			$ 1,911,140	$ 1,874,341	$ 321,755		10/17/99***	17%	50%
NH 14-3(12)116			RIVERSIDE CONTRACTING, INC.					11/02/98	F.P.M. TILZEY, RONALD	
SHAWMUT - EAST		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS & GUARD RAIL						02/02/99	PHONE NO: 538-8732	
	13.660 km			$ 781,605	$ 759,196	$ 807,502		11/11/99***	98%	41%
NH 57-3(25)103			CENTURY COMPANIES, INC.					11/02/98	F.P.M. TILZEY, RONALD	
GRASSRANGE - WEST		PMS OVERLAY,SEAL & COVER						04/12/99	PHONE NO: 538-8732	
NH 57-3(26)97								09/09/99***		
CHEADLE - EAST & WEST		PMS OVERLAY,SEAL & COVER								
CONTRACT TOTAL	25.200 km			$ 1,183,671	$ 1,028,043	$ 830,467			81%	80%
IM 90-7(71)390			RIVERSIDE CONTRACTING, INC.					11/02/98	F.P.M. BERGEN, PERRY	
REED POINT-EAST & WEST		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER						01/22/99	PHONE NO: 322-5870	
	13.450 km			$ 2,137,675	$ 2,242,765	$ 700,466		06/03/00***	31%	31%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 14-5(15)169			WICKENS CONSTRUCTION, INC.				11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3021	
	19.333 km		$ 11,563,965	$ 9,648,986	$ 2,677,266		01/23/02***	28%	27%
IM 90-8(132)438			JTL GROUP, INC.-BILLINGS				12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8					03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437							11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE							
CONTRACT TOTAL	19.734 km		$ 10,173,185	$ 9,101,273	$ 3,337,800			37%	30%
RT 56395(1)			EMPIRE SAND AND GRAVEL CO.,INC				02/03/99	F.P.M. FAVERO CRAIG(ACTING)	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER					07/19/99	PHONE NO: 657-0267	
RT 56788(3)							07/15/99***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER							
RTF 16-1(40)12									
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER							
RTF 48-1(19)1									
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER							
RTM 1026(1)									
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER							
CONTRACT TOTAL	42.259 km		$ 967,359	$ 910,925	$ 138,757			15%	50%
BR 9049(15)			COP CONSTRUCTION CO.				02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					04/21/99	PHONE NO: 657-0273	
	0.419 km		$ 1,144,043	$ 1,146,007	$ 110,961		06/19/00***	10%	29%
STPS 244-2(5)12			RIVERSIDE CONTRACTING, INC.				02/03/99	F.P.M. BROWN GERRY	
FLATWILLOW APPROACH		PL MIX OVERLAY,SEAL & COVER					04/25/99	PHONE NO: 323-3699	
RTF 57-3(27)113							10/17/99***		
GRASS RANGE-EAST		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER							
RTF 66-1(2)0									
D-Y JUNCTION-NORTH		PL MIX OVERLAY,SEAL & COVER							
RTS 238-1(5)4									
JCT. 466-EAST		PL MIX OVERLAY,SEAL & COVER							
RTS 244-2(6)17									
MCDONALD CREEK-NO. & SO.		PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	49.681 km		$ 2,080,223	$ 2,126,450	$ 923,034			43%	95%
NH 61-1(8)13 F			WICKENS CONSTRUCTION, INC.				04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER					04/19/99	PHONE NO: 323-3699	
	14.188 km		$ 7,956,805	$ 6,897,684	$ 1,468,165		02/28/02***	21%	21%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-7(73)378			RIVERSIDE CONTRACTING, INC.				04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER					06/18/99	PHONE NO: 322-5870	
	20.763	km	$ 2,894,577	$ 2,453,107	$ 384,385		12/24/00***	16%	48%
NHIMSTPPSTPX 0002(429)			ACCENT STRIPE INC				05/04/99	F.P.M. BROWN GERRY	
1999-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					06/28/99	PHONE NO: 323-3699	
	313.000	km	$ 649,728	$ 610,163	$ 133,494		03/28/00***	22%	09/01/99
IM 0002(420)			QUALITY CONCRETE COMPANY				05/04/99	F.P.M. NELSON, ROD	
D5-BRIDGE DECK SKID RESISTANCE		BRIDGE DECK REPAIR & JOINT REP AIR					07/01/99	PHONE NO: 657-0264	
	0.128	km	$ 648,815	$ 499,130	$ 40,918		12/25/00***	8%	48%
RTS 306-1(8)0			JTL GROUP, INC.-BILLINGS				06/15/99	F.P.M. BERGEN, PERRY	
COLUMBUS - NORTH		OVERLAY,SEAL & COVER					07/06/99	PHONE NO: 322-5870	
RTS 306-1(9)6							09/12/99***		
KEYSER CREEK - NORTH		SEAL & COVER							
CONTRACT TOTAL	10.935	mi	$ 322,195	$ 286,192	$ 2,862			1%	25%
STPS 297-1(3)22			S K CONSTRUCTION, INC.				06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					/ /	PHONE NO: 538-8732	
	5.406	km	$ 1,498,847	$ 1,414,950	$ 0		06/12/01***	0%	0%
ER 48(22)			STILLWATER EXCAVATING				06/29/99	F.P.M. BERGEN, PERRY	
COLUMBUS AREA FLOOD REPAIR		COLUMBUS AREA FLOOD REPAIR & R IPRAP					/ /	PHONE NO: 322-5870	
	0.000	mi	$ 73,780	$ 64,019	$ 0		05/01/00***	0%	0%
SMP 4999(00)			E.H. OFTEDAL AND SONS, INC.				06/29/99	F.P.M. BERGEN, PERRY	
BILLINGS DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					/ /	PHONE NO: 322-5870	
	0.000	km	$ 385,250	$ 295,500	$ 0		03/19/00***	0%	06/30/00
IM 90-9(91)498			EMPIRE SAND AND GRAVEL CO.,INC				06/29/99	F.P.M. FAVERO CRAIG(ACTING)	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.					/ /	PHONE NO: 657-0267	
IM 90-9(85)509							10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617	mi	$ 3,480,454	$ 4,188,307	$ 0			0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/99
*** BILLINGS DISTRICT ***

DATE:08/11/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
BILLINGS DISTRICT TOTALS			$ 88,908,501	$ 84,054,323	$ 44,097,966			52%	
TOTALS FOR ALL PROJECTS:			$382,389,371	$371,904,153	$215,495,321			57%	

625.704
H3cr
8/31/99

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/99
*** MISSOULA DISTRICT ***

DATE:09/13/99 PAGE NO:

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAG / PERCENT PROJECT COMPLETED	% CO. TIME USED
BR-STPP 6-1(65)83			D.H. BLATTNER & SONS, INC.				APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.					04/28/98	01/08/96	PHONE NO: 523-5856	
	3.055 mi			$ 9,983,036	$ 9,756,496	$ 10,576,742		09/14/99***	98%	101%
CM 0002(272)			SCOTT CONSTRUCTION, INC.					04/08/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS						10/20/97	PHONE NO: 523-5877	
	0.000 mi			$ 1,769,267	$ 1,764,482	$ 1,539,484		09/14/99***	87%	135%
NH 24-1(43)32			KEENEY CONSTRUCTION				APPR	08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA					03/09/99	09/05/97	PHONE NO: 523-5863	
	0.000 km			$ 801,957	$ 786,804	$ 835,759		09/14/99***	98%	110%
NH-CM-STPE 0002(266)			MORRISON KNUDSEN CORPORATION				APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE					07/09/99	01/26/98	PHONE NO: 523-5863	
	5.639 km			$ 10,496,431	$ 11,767,435	$ 11,684,913		01/21/01***	99%	98%
IM 90-2(96)110			FRONTIER-WEST, L.L.C.				PEND	03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.					08/18/99	04/01/98	PHONE NO: 523-5856	
IM 90-2(94)107							PEND	03/07/00***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.					08/19/99			
CONTRACT TOTAL	0.000 km			$ 3,451,902	$ 3,734,619	$ 4,240,164			98%	97%
CM 0002(273)			MONTANA LINES, INC				PEND	05/05/98	F.P.M. SULLIVAN, SHEILA	
SIGNAL INTERCONNECT - MISSOULA		SIGNAL INTERCONNECT					08/26/99	06/15/98	PHONE NO: 523-5877	
	0.000 km			$ 128,030	$ 136,579	$ 156,238		07/28/99	100%	87%
NH-STPHS 7-1(73)75 F			RIVERSIDE CONTRACTING, INC.				PEND	06/11/98	F.P.M. SULLIVAN, SHEILA	
FLORENCE EASTSIDE HWY		GRADING,AGGR.,SURF.PMS.SIGNING ,LIGHTING & STORM DRAINS					08/30/99	07/21/98	PHONE NO: 523-5877	
STPHS 7-2(24)84							PEND	08/19/99		
LOLO - RIDGEWAY & GLACIER DRIV		INTERSECTION RE-ALIGNMENT & SI GNAL					08/31/99			
CONTRACT TOTAL	1.808 km			$ 1,715,144	$ 1,918,703	$ 1,969,706			100%	98%
NH-STPHS 6799(18)			MONTANA LINES, INC					08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS						09/14/98	PHONE NO: 755-8557	
	0.000 mi			$ 376,379	$ 388,006	$ 53,181		09/14/99***	14%	21%

STATE DOCUMENTS COLLECTION

SEP 16 1999

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

*** ESTIMATED COMPLETION DATE

3 0864 0014 5449 8

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/99
*** MISSOULA DISTRICT ***

DATE:09/13/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BH 33-1(26)55				TAMIETTI CONST. CO., INC.			09/01/98	F.P.M. KALBERG, J. GARY	
PINKHAM CREEK 10.7 KM S OF REX		STRIPING,BRIDGE REHAB.					09/28/98	PHONE NO: 257-3395	
BH 33-1(25)64							08/23/99		
TOBACCO RIVER 3.9 KM E OF REXF		BRIDGE REHAB,GUARD RAIL,STRIPI NG							
CONTRACT TOTAL	0.155 mi		$ 277,767	$ 289,702	$ 275,390			100%	51%
STPE-BH 9031(5)				DICK ANDERSON CONSTRUCTION,INC			10/06/98	F.P.M. MAART, WILLIAM C.	
CLARK FORK-WEST OF ALBERTON		GUARDRAIL & SIGNING,BRIDGE REH AB.					04/12/99	PHONE NO: 523-5856	
	0.071 km		$ 475,719	$ 557,586	$ 486,429		01/06/00***	87%	08/20/99
BH 1-1(61)12				MORGEN & OSWOOD CONST. CO.,INC			10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.					03/23/99	PHONE NO: 257-3395	
	0.359 km		$ 1,426,745	$ 1,957,096	$ 1,142,851		05/02/00***	58%	56%
STPHS 0002(351)				PAVLIK ELECTRIC CO, INC		PEND	10/06/98	F.P.M. HANCOCK, DALE	
1995-D1-SAFETY-SECONDARY		DELINEATION,SIGNING & FLASHER				08/26/99	04/01/99	PHONE NO: 755-8559	
STPHS 8-2(43)41							08/04/99		
ADVANCE FLASHERS-JOSLYN STREET		SIGNING & ELECTRICAL							
CONTRACT TOTAL	0.000 km		$ 65,676	$ 64,999	$ 55,144			100%	73%
IM 90-2(92)110				JENSEN PAVING COMPANY, INC.			10/06/98	F.P.M. BENEDIK, TOM	
BONNER-EAST		COLD MILLING,HOT RECYCLED PLAN T MIX OVERLAY,SEAL & COVER					03/19/99	PHONE NO: -	
	14.753 km		$ 3,605,551	$ 3,374,995	$ 3,299,231		06/21/00***	98%	94%
IM 90-1(132)44				COTTONWOOD CONSTRUCTION,INC.			10/06/98	F.P.M. BENEDIK, TOM	
SUPERIOR - EAST & WEST		CRACK SEALING					10/27/98	PHONE NO: -	
IM 90-2(97)119							08/20/99		
CLINTON - EAST		CRACK SEALING							
CONTRACT TOTAL	67.475 km		$ 142,438	$ 113,118	$ 96,203			100%	38%
RTF 0002(381)				QUALITY CONCRETE COMPANY			12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE					06/23/99	PHONE NO: 755-8566	
	0.000 km		$ 284,515	$ 244,291	$ 175,731		01/04/01***	72%	63%
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 257-3395	
BH 33-1(21)1							05/14/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/99
*** MISSOULA DISTRICT ***

DATE:09/13/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 33-1(24)0									
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS							
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 2,067,607			62%	38%
STPP 19-2(15)48				SCHELLINGER CONST CO.,INC.			04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE					04/26/99	PHONE NO: 523-5877	
STPP 19-2(19)39							05/08/02***		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER							
CONTRACT TOTAL	23.909 km		$ 9,044,779	$ 7,749,401	$ 4,892,731			63%	30%
NH 5-4(19)181				SCHELLINGER CONST CO.,INC.			05/04/99	F.P.M. CHRISINGER,KENNETH L	
EUREKA M.C.S. SCALE SITE		GR,PLANT MIX BIT.SURFACING					06/02/99	PHONE NO: 755-8566	
	0.000 km		$ 330,579	$ 297,411	$ 288,091		09/10/99	100%	63%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION			06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: 523-5863	
	0.000 km		$ 1,095,659	$ 940,332	$ 56,557		08/27/00***	6%	25%
NH 5-3(65)103 F				SCHELLINGER CONST CO.,INC.			06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE					06/29/99	PHONE NO: 755-8557	
STPHS 206-1(6)0							05/30/02***		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION							
CONTRACT TOTAL	19.330 km		$ 4,500,476	$ 4,148,860	$ 830,623			20%	14%
IM 90-2(98)94				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							05/08/00***		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826 km		$ 4,094,875	$ 3,831,643	$ 2,168,383			55%	32%
STPHS 0002(333)				J AND S CONSTRUCTION			06/15/99	F.P.M. JOHNSON, ROBERT L.	
1994-D1-GUARD RAIL/SLOPE FLATT		SLOPE FLATTENING					07/19/99	PHONE NO: 523-5864	
	0.000 mi		$ 137,516	$ 133,813	$ 140,408		03/05/00***	98%	80%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/99

DATE:09/13/99 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 1599(00)			LHC, INC.					06/29/99	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSH,STOCKPILING						/ /	PHONE NO: 755-8566	
	0.000 mi			$ 606,625	$ 494,399	$ 0		06/30/00***	0%	06/30/00
SMP 3299 (00)			HERB RICHARDS CONSTRUCTION CO.					06/29/99	F.P.M. JOHNSON, ROBERT L.	
MISSOULA DISTRICT CRUSH & STOC		CRUSH & STOCKPILING						08/17/99	PHONE NO: 523-5864	
	0.000 km			$ 429,275	$ 388,388	$ 115,522		12/01/99***	30%	12/01/99
NH-STPHS 7-1(84)52			MONTANA LINES, INC					08/04/99	F.P.M. JOHNSON, ROBERT L.	
SIGNAL-WOODSIDE		SIGNALS & INTERSECTION IMPROVE MENTS						/ /	PHONE NO: 523-5864	
STPHS-NH 7-2(32)83								10/29/99***		
U.S. 93/U.S. 12 SIGNAL-LOLO		SIGNALS & INTERSECTION IMPROVE MENTS								
CONTRACT TOTAL	0.000 km			$ 230,094	$ 231,366	$ 2,315			1%	0%
ER 1-1(59)5			DUARTE CONSTRUCTION, INC.					08/04/99	F.P.M. KALBERG, J. GARY	
SLIDE WEST OF TROY		EXCAVATION,PILE & TIMBER RETAI NING WALL						/ /	PHONE NO: 257-3395	
	0.800 km			$ 516,062	$ 547,235	$ 5,473		12/15/99***	1%	12/15/99
RTS 9031(11) U1			KEYSTONE CONCRETE CONSTRUCTION					08/04/99	F.P.M. MAART, WILLIAM C.	
CLARK FORK-LOZEAU		REHABILITAION OF A STEEL TRUSS BRIDGE						/ /	PHONE NO: 523-5856	
	0.220 km			$ 373,408	$ 468,214	$ 4,683		06/09/00***	1%	0%
ER 9041(22)			FRONTIER-WEST, L.L.C.					09/01/99	F.P.M. MAART, WILLIAM C.	
BITTERROOT R - VICTOR CROSSING		PRESTRESSED CONC.BM.BRIDGE,PL MIX BIT SURF APPRS,CLVRTS &						/ /	PHONE NO: 523-5856	
	0.600 mi			$ 1,816,001	$ 1,338,522	$ 0		10/22/99***	0%	0%
MISSOULA DISTRICT TOTALS				$ 61,691,350	$ 60,773,335	$ 47,159,558			75%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM-HDP 9240(001) F				MORRISON KNUDSEN CORPORATION			09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO: 586-5074	
	4.220	mi	$ 8,073,537	$ 8,397,890	$ 8,795,337		09/29/00***	98%	110%
IM 15-1(87)64				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					04/28/98	PHONE NO: 683-2435	
IM 15-1(86)74							12/08/99***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	22.483	km	$ 8,892,290	$ 7,211,151	$ 6,811,424			94%	82%
STPU 1809(4)				HOLLOW CONTRACTING		PEND	05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER				08/23/99	06/25/98	PHONE NO: 782-9327	
	1.407	km	$ 1,556,479	$ 1,319,159	$ 1,366,030		02/01/00***	98%	115%
IM 15-1(88)86				JIM GILMAN EXCAVATING INC.			06/11/98	F.P.M. WILLIAMS,PAUL	
GLEN-MELROSE		HOT RECYCLED PL MIX,SEAL & COV ER,BRIDGE REHAB.					07/22/98	PHONE NO: 683-2435	
	7.784	km	$ 3,306,228	$ 3,098,422	$ 3,204,077		08/10/99	100%	88%
STPP 29-1(27)34				A.M. WELLES, INC.			09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,					09/28/98	PHONE NO: 684-5609	
	8.733	km	$ 5,419,975	$ 4,970,738	$ 3,713,204		06/28/01***	75%	59%
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.			11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER					04/28/99	PHONE NO: 225-4360	
RTS 393-1(4)1							10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	27.845	km	$ 5,019,324	$ 4,837,049	$ 2,333,225			48%	64%
RTS 205-1(20)20				JTL GROUP, INC.-BELGRADE			11/25/98	F.P.M. MCCORMICK, THOMAS	
MAIN STREET-BELGRADE		PLANT MIX OVERLAY,SEAL & COVER					06/28/99	PHONE NO: 586-5074	
RTS 290-1(3)0							08/24/99		
MADISON/BROADWAY-BELGRADE		PLANT MIX SURFACING,SEAL & COV ER							
RTS 291-1(2)0									
JACK RABBIT LANE-BELGRADE		PLANT MIX SURFACING,SEAL & COV ER							
RTS 205-1(21)21									
BELGRADE-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	6.346	km	$ 525,947	$ 432,595	$ 446,391			100%	49%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(390)			FRANK GURNEY, INC					12/16/98	F.P.M. SACKS,RAY	
D2-INTERSTATE GUARDRAIL		GUARDRAIL						03/16/99	PHONE NO: 287-3868	
	0.000	km		$ 1,120,012	$ 887,781	$ 811,419		01/06/00***	91%	71%
STPHS 0002(257)			MARONICK CONST. LLC					12/16/98	F.P.M. STRIZICH,MATT	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL						04/14/99	PHONE NO: 457-0526	
	0.000	km		$ 331,626	$ 289,632	$ 110,588		12/08/99***	38%	61%
RT 25024(1)			JIM GILMAN EXCAVATING INC.					12/16/98	F.P.M. CHRISTENSEN KEVIN	
MAIN STREET - EAST HELENA		PL MIX OVERLAY & SEAL & COVER						02/12/99	PHONE NO: 225-4360	
RTF 8-1(21)11								09/14/99***		
AVON - ELLISTON		PL MIX OVERLAY AND SEAL & COVE R								
RTF 8-2(45)34										
RIMINI ROAD - EAST		PL MIX OVERLAY AND SEAL AND CO VER								
RTS 453-1(2)0										
LINCOLN INT. - EAST		SEAL & COVER								
RTS 518-1(3)0										
MONTANA CITY - EAST HELENA		SEAL & COVER								
CONTRACT TOTAL	47.244	km		$ 2,638,065	$ 2,388,753	$ 2,416,343			97%	91%
IM 90-7(63)331			RIVERSIDE CONTRACTING, INC.					12/16/98	F.P.M. STREETER,STEFAN	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER						01/06/99	PHONE NO: 222-5482	
NH-STPHS 11-1(27)53								05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.								
CONTRACT TOTAL	17.439	km		$ 9,627,070	$ 9,793,421	$ 8,155,805			83%	54%
IM 90-6(71)289 F			A-1 PAVING, INC					02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB						03/31/99	PHONE NO: 586-5074	
	19.347	km		$ 6,331,183	$ 5,379,297	$ 1,421,250		07/11/01***	26%	34%
IM 15-2(69)128			PAVLIK ELECTRIC CO, INC					04/13/99	F.P.M. O'BRIEN,MURRAY	
HARRISON AVENUE INTERCHANGE-BU		SIGNING & TRAFFIC SIGNALS						06/02/99	PHONE NO: 782-7443	
	0.000	mi		$ 86,032	$ 90,131	$ 78,174		08/27/99	100%	33%
STPE 47(18)			OMO CONSTRUCTION INC					05/04/99	F.P.M. O'BRIEN,MURRAY	
HISTORIC SIGNING - BUTTE		SIGNS & SIGN SUPPORTS						06/07/99	PHONE NO: 782-7443	
	0.000	km		$ 122,186	$ 129,045	$ 122,365		08/27/99	100%	53%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/99

DATE:09/13/99 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 278-1(13)30			M K WEEDEN CONSTRUCTION, INC.					05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING						05/24/99	PHONE NO: 683-2435	
	7.837	mi		$ 3,161,119	$ 2,832,172	$ 1,922,410		07/20/01***	68%	34%
STPU 0299(8)			JIM GILMAN EXCAVATING INC.					05/04/99	F.P.M. ARVISH,MIKE	
ANACONDA STREETS		GR,GRVL,PL MIX SURF,SEAL & COV ER,SIDEWALKS,CURB & GUTTER						06/21/99	PHONE NO: 782-9327	
	0.571	km		$ 818,095	$ 718,102	$ 344,114		07/31/00***	48%	65%
RTS 9016(29)			WILLIAMS CONSTRUCTION					05/04/99	F.P.M. GRAVAGE,DANIEL	
GALLATIN RIVER-WILLIAMS BRIDGE		BRIDGE REHABILITATION						07/12/99	PHONE NO: 222-8110	
	0.047	km		$ 172,525	$ 111,510	$ 6,653		12/26/99***	6%	69%
STPPNHIMSTPX 0002(426)			ACCENT STRIPE INC					05/04/99	F.P.M. O'BRIEN,MURRAY	
1999-D2-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING						08/02/99	PHONE NO: 782-7443	
	344.000	km		$ 548,231	$ 470,986	$ 470,530		08/27/99	100%	09/01/99
BR 9001(19)			FRONTIER-WEST, L.L.C.					05/04/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE R. - S OF WISDOM		PRESTRESSED BULB TEE BEAM BRID GE,APPROACHES,GRVL SURF						06/22/99	PHONE NO: 494-9635	
	0.293	km		$ 382,331	$ 317,521	$ 264,150		01/31/00***	83%	80%
STPP 49-2(7)16			JENSEN PAVING COMPANY, INC.					05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER						07/12/99	PHONE NO: 682-7821	
	18.385	mi		$ 1,445,172	$ 1,252,963	$ 977,885		07/25/00***	78%	88%
SMP 1699(00)			HOLLOW CONTRACTING					06/29/99	F.P.M. JEWETT, JIM	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSH & STOCKPILING						/ /	PHONE NO: 586-5074	
	0.000	mi		$ 273,125	$ 242,225	$ 0		06/30/00***	0%	06/30/00
SMP 2299(00)			SMITH CONTRACTING					06/29/99	F.P.M. O'BRIEN,MURRAY	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSH & STOCKPILE						/ /	PHONE NO: 782-7443	
	0.000	km		$ 317,625	$ 272,238	$ 0		06/30/00***	0%	06/30/00
BR 205-1(22)3			HALL CONSTRUCTION SERVICES					06/29/99	F.P.M. SACKS,RAY	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.						08/02/99	PHONE NO: 287-3868	
	0.100	km		$ 298,201	$ 228,937	$ 83,131		08/27/99***	36%	42%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/99

DATE:09/13/99 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 60-1(9)22			TIMBER MOUNTAIN EXCAVATION,INC					06/29/99	F.P.M. STRIZICH,MATT	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.						08/04/99	PHONE NO: 457-0526	
	0.200 km			$ 130,290	$ 132,916	$ 48,987		08/27/99***	37%	60%
AR 9906(4)			SCOTT CONSTRUCTION, INC.					06/29/99	F.P.M. STREETER,STEFAN	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING						/ /	PHONE NO: 222-5482	
	0.000 mi			$ 200,056	$ 237,171	$ 2,373		12/15/99***	1%	12/15/99
NH 90-6(85)305			DICK ANDERSON CONSTRUCTION,INC					08/04/99	F.P.M. SACKS,RAY	
NO. 19TH AVE. REST AREA - BOZE		REST AREA						08/26/99	PHONE NO: 287-3868	
	0.000 mi			$ 1,192,505	$ 1,097,811	$ 10,386		12/19/00***	1%	0%
BUTTE DISTRICT TOTALS				$ 61,989,224	$ 57,139,614	$ 43,916,250			75%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		APPR	03/07/96	F.P.M. AAFEDT, RANDY	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				01/27/98	04/22/96	PHONE NO: 454-5920	
STPU 5205(8) F						APPR	09/14/99***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP				04/06/98			
CONTRACT TOTAL	0.637	mi	$ 3,437,481	$ 3,333,604	$ 3,558,165			98%	146%
STPP 58-1(11)32				MARVIN A. REHBEIN		APPR	06/03/97	F.P.M. WICKMAN, TERRY	
ST. MARY - CANADIAN LINE		PMS OVERLAY				07/08/98	06/26/97	PHONE NO: 278-7931	
	18.792	km	$ 3,537,056	$ 3,573,762	$ 3,596,618		09/14/99***	98%	90%
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.			06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING					08/05/98	PHONE NO: 738-4505	
	11.067	km	$ 5,750,363	$ 5,444,000	$ 5,249,610		05/09/01***	96%	98%
BR 1-7(22)410				SLETTEN CONSTRUCTION CO		PEND	06/11/98	F.P.M. BERG, GARY	
BATTLECREEK - WEST OF ZURICH		42.0 METER STRUCTURE				08/26/99	08/17/98	PHONE NO: 265-6821	
BR 9003(20)							09/14/99***		
BATTLE CREEK - EAST OF CHINOOK		42.0 METER STRUCTURE-RELOCATE							
CONTRACT TOTAL	0.735	km	$ 1,613,858	$ 1,997,074	$ 2,024,178			97%	95%
RTF-NH 1-3(31)225 F				S K CONSTRUCTION, INC.			07/07/98	F.P.M. LEO, DENNIS	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER					07/27/98	PHONE NO: 873-8624	
	15.037	mi	$ 7,085,715	$ 6,645,093	$ 5,494,870		05/27/01***	83%	76%
STPP 58-1(17)26				A-1 PAVING, INC			10/06/98	F.P.M. WICKMAN, TERRY	
HUDSON BAY DIVIDE-ST. MARY		PULVERIZATION & PLANT MIX OVER LAY					11/02/98	PHONE NO: 278-7931	
	9.734	km	$ 2,383,559	$ 2,417,707	$ 2,027,612		07/24/00***	84%	76%
IM 15-7(25)343				BLAHNIK CONSTRUCTION, INC.			11/02/98	F.P.M. KLETTE, MIKE	
VALIER INTERCHANGE NORTH & SOU		PMS OVERLAY & SEAL & COVER					03/30/99	PHONE NO: 278-7078	
	17.820	km	$ 2,079,643	$ 2,002,075	$ 1,535,993		08/27/99	100%	79%
STPP 3-4(7)89				BLAHNIK CONSTRUCTION, INC.			11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER					11/30/98	PHONE NO: 278-7931	
	18.950	km	$ 1,143,928	$ 1,103,737	$ 198,251		01/09/00***	18%	105%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-5(95)274			SLETTEN CONSTRUCTION CO				11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS					02/02/99	PHONE NO: 738-4505	
	0.600	km	$ 3,573,798	$ 4,192,527	$ 2,930,392		08/13/01***	70%	56%
RTF 1-7(27)391			A-1 PAVING, INC				11/25/98	F.P.M. BERG, GARY	
BLAINE COUNTY LINE - EAST		PMS OVERLAY,SEAL & COVER					03/25/99	PHONE NO: 265-6821	
RTS 234-1(8)0							08/24/99		
HAVRE - SOUTH		PMS OVERLAY,SEAL & COVER							
RTS 432-1(3)0									
BIG SANDY - WEST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	45.500	km	$ 2,323,001	$ 2,177,611	$ 1,802,404			100%	68%
RTS 220-1(4)14			BLAHNIK CONSTRUCTION, INC.				11/25/98	F.P.M. KLETTE, MIKE	
AGAWAM - NORTH		PMS OVERLAY,SEAL & COVER					03/18/99	PHONE NO: 278-7078	
RTS 223-1(5)20							08/21/99		
JCT 564 - NORTH		PMS OVERLAY,SEAL & COVER							
RTS 366-2(1)13									
JCT 417 - EAST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.585	km	$ 1,714,184	$ 1,657,187	$ 939,277			100%	83%
STPP 3-3(8)75			NORTH PACIFIC ROAD BLDERS,INC.				12/16/98	F.P.M. WICKMAN, TERRY	
DUPUYER-NORTH		GR,AGG SURF,PL MIX SURF.& SEAL & COVER					01/11/99	PHONE NO: 278-7931	
	13.799	mi	$ 5,699,228	$ 4,604,687	$ 4,239,324		09/08/01***	92%	48%
NH 60-2(33)93 F			UNITED MAT'LS OF GREAT FALLS				04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER					04/22/99	PHONE NO: 454-5920	
	1.570	km	$ 8,511,930	$ 9,631,310	$ 2,633,163		11/20/01***	27%	09/17/00
IM 15-4(82)229			JIM GILMAN EXCAVATING INC.				05/04/99	F.P.M. WILMOT, DOUG	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER					/ /	PHONE NO: 454-5921	
STPP 9-1(7)0							05/05/01***		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467	km	$ 5,578,764	$ 5,704,490	$ 57,047			1%	49%
NHSTPPIMSTPUSTPX 0002(427)			ACCENT STRIPE INC				05/04/99	F.P.M. KLETTE, MIKE	
1999-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					07/30/99	PHONE NO: 278-7078	
	405.000	km	$ 689,844	$ 611,470	$ 100,157		05/02/00***	16%	09/01/99

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/99

DATE:09/13/99 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 330-1(11)12			D.H. BLATTNER & SONS, INC.					06/15/99	F.P.M. WILMOT, DOUG	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER						07/20/99	PHONE NO: 454-5921	
	7.949 km			$ 3,404,137	$ 3,696,164	$ 182,552		08/27/01***	5%	20%
NH 1-7(26)428			RIVERSIDE CONTRACTING, INC.					06/15/99	F.P.M. BERG, GARY	
INTERSECTION IMPROVEMENTS - FT		WIDENING-INTERSECTION IMPROVEM ENTS						07/19/99	PHONE NO: 265-6821	
NH 1-7(28)424								07/08/00***		
HARLEM - EAST & WEST		PL.MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	9.456 km			$ 984,444	$ 1,248,119	$ 459,193			37%	53%
RTM 5210(15)			UNITED MAT'LS OF GREAT FALLS					06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &						06/28/99	PHONE NO: 454-5920	
	0.719 mi			$ 2,279,958	$ 2,172,611	$ 317,519		01/18/01***	15%	36%
SMP 2599(00)			BLAHNIK CONSTRUCTION, INC.					06/29/99	F.P.M. KLETTE, MIKE	
GREAT FALLS DISTRICT CRUSH & S		CRUSH & STOCKPILE						07/19/99	PHONE NO: 278-7078	
	0.000 km			$ 664,240	$ 697,420	$ 104,490		06/30/00***	15%	06/30/00
NH 1-6(20)379			A-1 PAVING, INC					06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER						08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381								04/27/01***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER								
CONTRACT TOTAL	4.860 km			$ 5,458,585	$ 5,678,703	$ 56,791			1%	10%
STPS-BR 228-2(12)22			M K WEEDEN CONSTRUCTION, INC.					06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE						08/11/99	PHONE NO: 738-4505	
	5.792 mi			$ 3,286,008	$ 2,947,014	$ 29,469		10/20/00***	1%	11%
GREAT FALLS DISTRICT TOTALS				$ 71,199,722	$ 71,536,364	$ 37,537,077			54%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/99
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 23-3(7)119			E.H. OFTEDAL AND SONS, INC.					06/03/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY						08/14/97	PHONE NO: 233-3628	
STPS 326-1(4)0							APPR	05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS					03/17/99			
CONTRACT TOTAL	12.517	km		$ 8,632,439	$ 7,527,667	$ 7,449,984			98%	103%
NH 37-3(9)77 F			EMPIRE SAND AND GRAVEL CO.,INC					03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES						04/09/98	PHONE NO: 233-3608	
4399650								04/21/01***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY								
CONTRACT TOTAL	42.562	mi		$ 9,621,931	$ 10,272,572	$ 10,756,152			96%	80%
STPP 2-2(8)70			WICKENS CONSTRUCTION, INC.					05/05/98	F.P.M. FRETTE, KURT	
PLEVNA EAST & WEST		GRADING,GRAVEL,PMS,SEAL & COVE R						06/15/98	PHONE NO: 233-3612	
	7.367	mi		$ 6,260,118	$ 5,418,325	$ 5,559,082		01/05/01***	98%	102%
NH 1-9(30)565			A-1 PAVING, INC					05/05/98	F.P.M. PISK, RANDAL	
FRAZER - EAST & WEST		WIDEN,PL MIX OVERLAY,SEAL & CO VER						06/01/98	PHONE NO: 228-9478	
	13.239	km		$ 4,831,030	$ 5,719,274	$ 5,307,268		09/01/01***	93%	93%
STPU 1499(4)			FRANZ CONSTRUCTION, INC					08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB						09/08/98	PHONE NO: 377-2877	
	2.426	mi		$ 939,680	$ 1,051,435	$ 647,708		10/01/99***	62%	94%
ER 1499(5)			SLETTEN CONSTRUCTION CO					09/01/98	F.P.M. BACON, DAVID	
9TH AVE. S.W./LONETREE CR. - S		BRIDGE & APPROACHES						10/13/98	PHONE NO: 377-2877	
	0.090	km		$ 715,561	$ 639,988	$ 679,212		09/14/99***	98%	78%
IM 94-5(28)185			PRINCE, INC					10/06/98	F.P.M. EIDE, LEON	
FALLON - EAST & WEST		PLANT MIX BIT.SURFACING,SEAL & COVER						06/22/99	PHONE NO: 485-2058	
	10.838	km		$ 921,392	$ 973,429	$ 198,122		08/26/99	100%	76%
STPP 2-1(25)34			PRINCE, INC					10/06/98	F.P.M. FRETTE, KURT	
LOCATE CREEK-EAST & WEST		PLANT MIX LEVELING,OVERLAY & S EAL & COVER						12/15/98	PHONE NO: 233-3612	
	18.900	mi		$ 1,003,929	$ 1,088,327	$ 1,048,137		08/09/99	100%	38%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 327-1(5)8			EDWARD H SCHWARTZ CONST., INC.				11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING					03/23/99	PHONE NO: 787-5701	
	7.500	mi	$ 3,085,239	$ 3,340,582	$ 1,535,216		06/05/01***	46%	55%
NH 57-6(7)267 F			D.H. BLATTNER & SONS, INC.				11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER					02/16/99	PHONE NO: 485-2058	
NH 57-6(8)273 F							06/28/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	22.108	mi	$ 10,229,983	$ 9,921,985	$ 6,191,752			62%	33%
NH 62-2(11)37 F			CENTURY COMPANIES, INC.				11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					12/21/98	PHONE NO: 377-2877	
NH 20-2(14)50							02/28/01***		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER							
CONTRACT TOTAL	1.478	km	$ 3,132,525	$ 4,249,957	$ 3,252,805			77%	63%
ER 243-1(2)6			SLETTEN CONSTRUCTION CO				11/25/98	F.P.M. PISK, RANDAL	
CREE CROSSING		GRADING & AGGREGATE SURFACING					01/11/99	PHONE NO: 228-9478	
	0.425	km	$ 1,024,386	$ 886,500	$ 668,582		11/26/99***	75%	70%
RTS 204-1(1)0			CENTURY COMPANIES, INC.				12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0							09/14/99***		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 248-4(3)18									
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 363-1(3)2									
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER							
CONTRACT TOTAL	26.580	km	$ 1,104,155	$ 1,280,179	$ 718,688			56%	67%
RTS 254-1(13)13			NORTHERN LINE LAYERS, INC.				12/16/98	F.P.M. EIDE, LEON	
BLOOMFIELD - NORHT & SOUTH		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER					06/21/99	PHONE NO: 485-2058	
RTS 254-1(14)43							08/23/99		
RICHEY - WEST		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER							
RTS 335-1(9)0									
GLENDIVE - SOUTH		PL MIX BIT OVERLAY,LEVELING & SEAL & COVER							
CONTRACT TOTAL	32.470	km	$ 586,790	$ 719,002	$ 442,524			100%	73%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 20-2(18)53			PRINCE, INC					02/03/99	F.P.M. LAUCKNER, JAMES	
SIDNEY-FAIRVIEW		PL MIX OVERLAY,SEAL & COVER						06/21/99	PHONE NO: 377-2877	
	18.230 mi			$ 1,447,255	$ 1,217,653	$ 1,202,564		02/18/00***	99%	91%
STPS-BR 484-1(4)20			S K CONSTRUCTION, INC.					02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE						03/22/99	PHONE NO: 233-3604	
	7.325 km			$ 3,350,473	$ 3,899,590	$ 3,034,007		06/21/01***	78%	56%
BR 1-10(42)611			SLETTEN CONSTRUCTION CO					03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER						04/05/99	PHONE NO: 653-1050	
	0.600 km			$ 2,446,919	$ 3,103,761	$ 1,167,449		07/28/00***	38%	47%
STPP 2-1(28)6			AMERICAN CONTRACTING, INC.					04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER						06/14/99	PHONE NO: 233-3628	
	10.800 km			$ 6,210,231	$ 5,653,388	$ 1,709,413		03/07/02***	30%	27%
NH 37-2(18)39			EMPIRE SAND AND GRAVEL CO.,INC					04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER						05/28/99	PHONE NO: 233-3604	
RTS 447-1(13)46								03/28/00***		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER								
CONTRACT TOTAL	16.060 km			$ 1,834,027	$ 2,086,951	$ 1,108,922			53%	48%
NH 34-1(5)0 F			NORTH PACIFIC RD BLDRS-HELENA					05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER						06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F								03/17/02***		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER								
CONTRACT TOTAL	24.136 km			$ 10,082,127	$ 8,959,667	$ 2,847,036			32%	27%
BR 511-1(3)4			L. SCANLAN CONTRACTOR					05/04/99	F.P.M. PISK, RANDAL	
SO. FORK WHITETAIL CREEK		BRIDGE REPLACEMENT,BOX CULVERT ,PL MIX BIT SURF						08/04/99	PHONE NO: 228-9478	
	0.397 km			$ 335,052	$ 399,028	$ 39,717		02/05/00***	10%	44%
STPP 2-1(29)27			EMPIRE SAND AND GRAVEL CO.,INC					05/04/99	F.P.M. FRETTE, KURT	
44 KILOMETERS EAST OF MILES CI		MILL,PL MIX SURF OVERLAY,SEAL & COVER						07/06/99	PHONE NO: 233-3612	
	10.107 km			$ 2,028,664	$ 2,310,100	$ 528,605		11/16/00***	23%	75%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-3(49)78			PRINCE, INC				05/04/99	F.P.M. SWANSON, ROBERT E.	
TREASURE CO. LINE - EAST		MILL,PL MIX OVERLAY,SEAL & COV ER					07/09/99	PHONE NO: 233-3608	
IM 94-3(51)94							12/22/00***		
D 4 - INTERSTATE GUARDRAIL		GUARDRAIL UPGRADE							
CONTRACT TOTAL	11.519 mi		$ 3,200,916	$ 2,999,999	$ 142,551			5%	62%
STPP 27-1(4)3			21 CONST. CO.				06/29/99	F.P.M. FRETTE, KURT	
NORTH OF EKALAKA		SLOPE FLATTENING					07/22/99	PHONE NO: 233-3612	
	0.000 mi		$ 1,746,512	$ 985,907	$ 204,414		07/27/00***	21%	20%
SMP 4299(00)			EMPIRE SAND AND GRAVEL CO.,INC				06/29/99	F.P.M. MARTIN, DOUGLAS	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					/ /	PHONE NO: 233-3604	
	0.000 mi		$ 228,060	$ 312,765	$ 0		10/29/99***	0%	06/30/00
SMP 4399(00)			MALTA READY MIX, INC.				06/29/99	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					/ /	PHONE NO: 228-9478	
	0.000 km		$ 303,830	$ 274,060	$ 0		06/30/00***	0%	06/30/00
BR 61-4(18)157			SLETTEN CONSTRUCTION CO				08/04/99	F.P.M. PISK, RANDAL	
DODSON SOUTH CANAL - MALTA		CONCRETE BEAM BR.& APPROACHES					/ /	PHONE NO: 228-9478	
	0.260 km		$ 583,218	$ 577,230	$ 0		07/15/00***	0%	0%
NHSTPPIMSTPXSTPS 0002(428)			MARK RITE LINES OF MONT., INC.				09/01/99	F.P.M. ARTHUR, RONALD T.	
1999-D4-DURABLE PAVEMENT MARKI		1999-D4-DURABLE PAVEMENT MARKI NGS					/ /	PHONE NO: 787-5701	
	24.100 km		$ 637,636	$ 585,257	$ 0		10/22/99***	0%	0%
PLH-STPS 323-1(10)22			PRINCE, INC				09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 233-3612	
	5.169 mi		$ 1,355,029	$ 1,768,761	$ 0		10/22/99***	0%	0%
GLENDIVE DISTRICT TOTALS			$ 87,879,107	$ 88,223,336	$ 56,439,909			64%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0				S K CONSTRUCTION, INC.		APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.		SURF., SEAL & COVER, P.S. BR.		01/06/99	10/28/96	PHONE NO: 322-5870	
	7.981	km	$ 5,945,331	$ 5,478,423	$ 5,692,420		09/14/99***	98%	92%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. FAVERO CRAIG(ACTING)	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0267	
	57.000	mi	$ 2,983,689	$ 2,633,050	$ 2,628,046		09/14/99***	99%	120%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.			06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU		RF. & SEAL & COVER			08/10/98	PHONE NO: 657-0269	
	4.154	km	$ 14,524,331	$ 15,444,134	$ 11,337,354		10/06/01***	73%	46%
STPP 43-1(16)3				CENTURY COMPANIES, INC.			07/07/98	F.P.M. TILZEY, RONALD	
WARM SPRINGS CREEK-NORTH & SOU		MILLING,PMS OVERLAY,SEAL & COV		ER			09/15/98	PHONE NO: 538-8732	
STPP 43-1(17)35							09/14/99***		
ROY - EAST		MILLING,PMS OVERLAY,SEAL & COV		ER					
CONTRACT TOTAL	31.200	km	$ 1,896,026	$ 1,587,664	$ 1,589,528			98%	97%
IM 94-1(55)0				EMPIRE SAND AND GRAVEL CO.,INC			07/07/98	F.P.M. FAVERO CRAIG(ACTING)	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU		MBLE STRIPS			09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453							09/14/99***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV		ER & RUMBLE STRIPS					
CONTRACT TOTAL	17.143	km	$ 2,266,828	$ 1,980,980	$ 1,883,827			95%	79%
NH 4-1(20)26				JTL GROUP, INC.-BILLINGS		PEND	07/07/98	F.P.M. SHUPAK,TOM	
BRIDGER-MAIN STREET		PLANT MIX OVERLAY,SEAL & COVER				08/23/99	08/07/98	PHONE NO: 657-0271	
STPP 4-2(16)54							09/01/99		
LAUREL LOOP		PLANT MIX OVERLAY,SEAL & COVER							
STPP 48-1(18)0									
HARDIN-CENTER AVENUE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	7.310	km	$ 1,224,634	$ 1,166,980	$ 1,241,047			100%	78%
STPS 401-1(2)0				AMERICAN CONTRACTING, INC.			09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR		F,SEAL & COVER			10/21/98	PHONE NO: 657-0271	
	12.754	km	$ 4,641,922	$ 4,713,098	$ 3,679,760		04/11/01***	78%	53%
STPP 14-3(11)88				RIVERSIDE CONTRACTING, INC.			10/06/98	F.P.M. TILZEY, RONALD	
TWO DOT-HARLOWTON		PLANT MIX OVERLAY & SEAL & COV		ER			02/17/99	PHONE NO: 538-8732	
	17.515	km	$ 1,192,991	$ 1,222,425	$ 1,179,664		12/27/99***	97%	53%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 541-1(2)0				RIVERSIDE CONTRACTING, INC.			10/06/98	F.P.M. TILZEY, RONALD	
UTICA-WINDHAM		PLANT MIX OVERLAY,SEAL & COVER					05/05/99	PHONE NO: 538-8732	
	17.220 km		$ 790,267	$ 746,724	$ 684,144		10/27/99***	92%	39%
STPP 28-2(21)60				EMPIRE SAND AND GRAVEL CO.,INC			10/06/98	F.P.M. SLOE, DAVID A.	
RED LODGE - SOUTH		PLANT MIX SURFACING,SEAL & COV ER					11/11/98	PHONE NO: 657-0269	
	15.119 km		$ 1,354,964	$ 1,458,768	$ 1,511,269		08/25/99	100%	77%
IM 90-9(87)473				JTL GROUP, INC.-BILLINGS			11/02/98	F.P.M. FAVERO CRAIG(ACTING)	
BIG HORN COUNTY LINE-EAST		MILL,PLANT MIX FILL & SEAL & C OVER					04/15/99	PHONE NO: 657-0267	
	10.511 km		$ 1,911,140	$ 1,874,341	$ 1,128,390		10/17/99***	60%	105%
NH 14-3(12)116				RIVERSIDE CONTRACTING, INC.		PEND	11/02/98	F.P.M. TILZEY, RONALD	
SHAWMUT - EAST		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS & GUARD RAIL				08/20/99	02/02/99	PHONE NO: 538-8732	
	13.660 km		$ 781,605	$ 759,196	$ 807,502		11/11/99***	98%	41%
NH 57-3(25)103				CENTURY COMPANIES, INC.			11/02/98	F.P.M. TILZEY, RONALD	
GRASSRANGE - WEST		PMS OVERLAY,SEAL & COVER					04/12/99	PHONE NO: 538-8732	
NH 57-3(26)97							09/09/99***		
CHEADLE - EAST & WEST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	25.200 km		$ 1,183,671	$ 1,028,043	$ 972,979			95%	80%
IM 90-7(71)390				RIVERSIDE CONTRACTING, INC.			11/02/98	F.P.M. BERGEN, PERRY	
REED POINT-EAST & WEST		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER					01/22/99	PHONE NO: 322-5870	
	13.450 km		$ 2,137,675	$ 2,242,765	$ 2,023,215		06/03/00***	90%	60%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3021	
	19.333 km		$ 11,563,965	$ 9,648,986	$ 2,772,288		01/23/02***	29%	36%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS			12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8					03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437							11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE							
CONTRACT TOTAL	19.734 km		$ 10,173,185	$ 9,101,273	$ 4,746,486			52%	38%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RT 56395(1)			EMPIRE SAND AND GRAVEL CO.,INC				02/03/99	F.P.M. FAVERO CRAIG(ACTING)	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER					07/17/99	PHONE NO: 657-0267	
RT 56788(3)							09/14/99***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER							
RTF 16-1(40)12									
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER							
RTF 48-1(19)1									
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER							
RTM 1026(1)									
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER							
CONTRACT TOTAL	42.259	km	$ 967,359	$ 910,925	$ 705,364			77%	93%
BR 9049(15)			COP CONSTRUCTION CO.				02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					04/21/99	PHONE NO: 657-0273	
	0.419	km	$ 1,144,043	$ 1,146,007	$ 255,249		06/19/00***	22%	47%
STPS 244-2(5)12			RIVERSIDE CONTRACTING, INC.				02/03/99	F.P.M. BROWN GERRY	
FLATWILLOW APPROACH		PL MIX OVERLAY,SEAL & COVER					04/25/99	PHONE NO: 323-3699	
RTF 57-3(27)113							11/08/99***		
GRASS RANGE-EAST		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER							
RTF 66-1(2)0									
D-Y JUNCTION-NORTH		PL MIX OVERLAY,SEAL & COVER							
RTS 238-1(5)4									
JCT. 466-EAST		PL MIX OVERLAY,SEAL & COVER							
RTS 244-2(6)17									
MCDONALD CREEK-NO. & SO.		PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	49.681	km	$ 2,080,223	$ 2,126,450	$ 1,920,297			90%	105%
NH 61-1(8)13 F			WICKENS CONSTRUCTION, INC.				04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER					04/19/99	PHONE NO: 323-3699	
	14.188	km	$ 7,956,805	$ 6,897,684	$ 2,591,907		02/28/02***	38%	29%
IM 90-7(73)378			RIVERSIDE CONTRACTING, INC.				04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER					06/18/99	PHONE NO: 322-5870	
	20.763	km	$ 2,894,577	$ 2,453,107	$ 719,026		12/24/00***	29%	67%
NHIMSTPPSTPX 0002(429)			ACCENT STRIPE INC				05/04/99	F.P.M. BROWN GERRY	
1999-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					06/28/99	PHONE NO: 323-3699	
	313.000	km	$ 649,728	$ 610,163	$ 169,351		03/28/00***	28%	09/01/99

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(420)				QUALITY CONCRETE COMPANY			05/04/99	F.P.M. NELSON, ROD	
D5-BRIDGE DECK SKID RESISTANCE		BRIDGE DECK REPAIR & JOINT REP AIR					07/01/99	PHONE NO: 657-0264	
	0.128 km		$ 648,815	$ 499,130	$ 105,911		12/25/00***	21%	57%
RTS 306-1(8)0				JTL GROUP, INC.-BILLINGS			06/15/99	F.P.M. BERGEN, PERRY	
COLUMBUS - NORTH		OVERLAY,SEAL & COVER					07/06/99	PHONE NO: 322-5870	
RTS 306-1(9)6							09/12/99***		
KEYSER CREEK - NORTH		SEAL & COVER							
CONTRACT TOTAL	10.935 mi		$ 322,195	$ 286,192	$ 2,862			1%	75%
STPS 297-1(3)22				S K CONSTRUCTION, INC.			06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					/ /	PHONE NO: 538-8732	
	5.406 km		$ 1,498,847	$ 1,414,950	$ 42,396		06/12/01***	3%	11%
ER 48(22)				STILLWATER EXCAVATING			06/29/99	F.P.M. BERGEN, PERRY	
COLUMBUS AREA FLOOD REPAIR		COLUMBUS AREA FLOOD REPAIR & R IPRAP					/ /	PHONE NO: 322-5870	
	0.000 mi		$ 73,780	$ 64,019	$ 640		09/10/99***	1%	11%
SMP 4999(00)				E.H. OFTEDAL AND SONS, INC.			06/29/99	F.P.M. BERGEN, PERRY	
BILLINGS DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					/ /	PHONE NO: 322-5870	
	0.000 km		$ 385,250	$ 295,500	$ 0		06/30/00***	0%	06/30/00
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC			06/29/99	F.P.M. FAVERO CRAIG(ACTING)	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.					/ /	PHONE NO: 657-0267	
IM 90-9(85)509							10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617 km		$ 3,480,454	$ 4,188,307	$ 41,877			1%	0%
STPP 43-1(15)19				MONTGOMERY CONSTRUCTION			08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER					/ /	PHONE NO: 323-3699	
	1.406 km		$ 942,490	$ 918,161	$ 0		09/14/00***	0%	0%
ER 0002(373)				SIERRA ROCK AND DIRT, INC.			08/04/99	F.P.M. HUBER,JOHN	
MUSSELSHELL VALLEY EROSION		RIPRAP					/ /	PHONE NO: 323-3021	
	0.000 km		$ 217,567	$ 183,166	$ 0		07/26/00***	0%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9048(15)				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S					/ /	PHONE NO: 657-0273	
	1.250 km		$ 1,702,017	$ 1,570,037	$ 0		10/01/00***	0%	0%
ER 80-3(5)58				RIVERSIDE CONTRACTING, INC.			08/04/99	F.P.M. TILZEY, RONALD	
MEADOW BROOK HILL - FLOOD REPA		FLOOD-REPAIR					09/08/99	PHONE NO: 538-8732	
	0.359 km		$ 393,739	$ 397,397	$ 0		11/12/99***	0%	0%
PLH-STPS-CT 314-1(13)32				E.H. OFTEDAL AND SONS, INC.			09/01/99	F.P.M. FAVERO CRAIG(ACTING)	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER					/ /	PHONE NO: 657-0267	
	19.913 mi		$ 9,237,472	$ 7,818,266	$ 0		10/22/99***	0%	0%
BILLINGS DISTRICT TOTALS			$ 99,167,583	$ 92,866,312	$ 50,432,799			54%	
TOTALS FOR ALL PROJECTS:			$381,926,985	$370,538,961	$235,485,593			63%	

STATE DOCUMENTS COLLECTION

MONTANA STATE LIBRARY
1515 E. 6th AVE
HELENA, MONTANA 59620

625.704
H3cr
9/30/99

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/99
*** MISSOULA DISTRICT ***

DATE:10/12/99

PAGE NO:

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAG / PERCENT PROJECT COMPLETED	% CO TI USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.		APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	3.055 mi		$ 9,983,036	$ 9,756,496	$ 10,576,742		09/14/99***	98%	101%
CM 0002(272)				SCOTT CONSTRUCTION, INC.			04/08/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					10/20/97	PHONE NO: 523-5877	
	0.000 mi		$ 1,769,267	$ 1,764,482	$ 1,583,800		09/14/99***	90%	145%
NH 24-1(43)32				KEENEY CONSTRUCTION		APPR	08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA				03/09/99	09/05/97	PHONE NO: 523-5863	
	0.000 km		$ 801,957	$ 786,804	$ 835,759		09/20/99	100%	110%
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION		APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				07/09/99	01/26/98	PHONE NO: 523-5863	
	5.639 km		$ 10,496,431	$ 11,767,435	$ 12,493,519		01/21/01***	98%	104%
IM 90-2(96)110				FRONTIER-WEST, L.L.C.		APPR	03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.				08/26/99	04/01/98	PHONE NO: 523-5856	
IM 90-2(94)107						APPR	03/07/00***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.				08/26/99			
CONTRACT TOTAL	0.000 km		$ 3,451,902	$ 3,734,619	$ 4,240,164			98%	99%
NH-STPHS 6799(18)				MONTANA LINES, INC			08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS					09/14/98	PHONE NO: 755-8557	
	0.000 mi		$ 376,379	$ 388,006	$ 219,439		09/14/99***	57%	42%
STPE-BH 9031(5)				DICK ANDERSON CONSTRUCTION,INC			10/06/98	F.P.M. MAART, WILLIAM C.	
CLARK FORK-WEST OF ALBERTON		GUARDRAIL & SIGNING,BRIDGE REH AB.					04/12/99	PHONE NO: 523-5856	
	0.071 km		$ 475,719	$ 557,586	$ 552,830		01/06/00***	99%	08/20/99
BH 1-1(61)12				MORGEN & OSWOOD CONST. CO.,INC			10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.					03/23/99	PHONE NO: 257-3395	
	0.359 km		$ 1,426,745	$ 1,957,096	$ 1,199,251		05/02/00***	61%	62%
IM 90-2(92)110				JENSEN PAVING COMPANY, INC.			10/06/98	F.P.M. BENEDIK, TOM	
BONNER-EAST		COLD MILLING,HOT RECYCLED PLAN T MIX OVERLAY,SEAL & COVER					03/19/99	PHONE NO: -	
	14.753 km		$ 3,605,551	$ 3,374,995	$ 3,323,283		06/21/00***	98%	94%

*** ESTIMATED COMPLETION DATE

3 0864 0014 5569 3

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 0002(381)			QUALITY CONCRETE COMPANY				12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE					06/23/99	PHONE NO: 755-8566	
	0.000 km		$ 284,515	$ 244,291	$ 178,238		01/04/01***	73%	82%
BR 33-1(20)0			D.H. BLATTNER & SONS, INC.				12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 257-3395	
BH 33-1(21)1							05/14/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0									
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS							
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 2,088,655			62%	40%
STPP 19-2(15)48			SCHELLINGER CONST CO.,INC.				04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE					04/26/99	PHONE NO: 523-5877	
STPP 19-2(19)39							05/08/02***		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER							
CONTRACT TOTAL	23.909 km		$ 9,044,779	$ 7,749,401	$ 6,403,748			83%	37%
NH 7-1(70)0			JOHN BIELBY CONSTRUCTION				06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: 523-5863	
	0.000 km		$ 1,095,659	$ 940,332	$ 128,916		08/27/00***	14%	42%
NH 5-3(65)103 F			SCHELLINGER CONST CO.,INC.				06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE					06/29/99	PHONE NO: 755-8557	
STPHS 206-1(6)0							05/30/02***		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION							
CONTRACT TOTAL	19.330 km		$ 4,500,476	$ 4,148,860	$ 1,355,076			33%	24%
IM 90-2(98)94			RIVERSIDE CONTRACTING, INC.				06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							05/08/00***		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826 km		$ 4,094,875	$ 3,831,643	$ 2,448,697			63%	48%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/99
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(333)				J AND S CONSTRUCTION			06/15/99	F.P.M. JOHNSON, ROBERT L.	
1994-D1-GUARD RAIL/SLOPE FLATT		SLOPE FLATTENING					07/19/99	PHONE NO: 523-5864	
	0.000	mi	$ 137,516	$ 133,813	$ 143,879		03/05/00***	98%	80%
SMP 1599(00)				LHC, INC.			06/29/99	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSH,STOCKPILING					09/13/99	PHONE NO: 755-8566	
	0.000	mi	$ 606,625	$ 494,399	$ 88,280		05/06/00***	18%	06/30/00
SMP 3299 (00)				HERB RICHARDS CONSTRUCTION CO.			06/29/99	F.P.M. JOHNSON, ROBERT L.	
MISSOULA DISTRICT CRUSH & STOC		CRUSH & STOCKPILING					08/17/99	PHONE NO: 523-5864	
	0.000	km	$ 429,275	$ 388,388	$ 178,029		04/17/00***	46%	12/01/99
NH-STPHS 7-1(84)52				MONTANA LINES, INC			08/04/99	F.P.M. JOHNSON, ROBERT L.	
SIGNAL-WOODSIDE		SIGNALS & INTERSECTION IMPROVE MENTS					/ /	PHONE NO: 523-5864	
STPHS-NH 7-2(32)83							03/18/00***		
U.S. 93/U.S. 12 SIGNAL-LOLO		SIGNALS & INTERSECTION IMPROVE MENTS							
CONTRACT TOTAL	0.000	km	$ 230,094	$ 231,366	$ 2,315			1%	0%
ER 1-1(59)5				DUARTE CONSTRUCTION, INC.			08/04/99	F.P.M. KALBERG, J. GARY	
SLIDE WEST OF TROY		EXCAVATION,PILE & TIMBER RETAI NING WALL					/ /	PHONE NO: 257-3395	
	0.800	km	$ 516,062	$ 547,235	$ 5,473		12/15/99***	1%	12/15/99
RTS 9031(11) U1				KEYSTONE CONCRETE CONSTRUCTION			08/04/99	F.P.M. MAART, WILLIAM C.	
CLARK FORK-LOZEAU		REHABILITAION OF A STEEL TRUSS BRIDGE					09/07/99	PHONE NO: 523-5856	
	0.220	km	$ 373,408	$ 468,214	$ 106,619		06/07/00***	23%	15%
ER 9041(22)				FRONTIER-WEST, L.L.C.			09/01/99	F.P.M. MAART, WILLIAM C.	
BITTERROOT R - VICTOR CROSSING		PRESTRESSED CONC.BM.BRIDGE,PL MIX BIT SURF APPRS,CLVRTS &					/ /	PHONE NO: 523-5856	
	0.584	mi	$ 1,816,001	$ 1,338,522	$ 0		10/28/00***	0%	0%
MISSOULA DISTRICT TOTALS			$ 59,031,717	$ 57,952,823	$ 48,152,712			78%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/99
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM-HDP 9240(001) F				MORRISON KNUDSEN CORPORATION			09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO: 586-5074	
	4.220	mi	$ 8,073,537	$ 8,397,890	$ 8,857,734		09/29/00***	98%	111%
IM 15-1(87)64				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					04/28/98	PHONE NO: 683-2435	
IM 15-1(86)74							12/08/99***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	22.483	km	$ 8,892,290	$ 7,211,151	$ 6,811,424			94%	82%
STPU 1809(4)				HOLLOW CONTRACTING		APPR	05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER				08/26/99	06/25/98	PHONE NO: 782-9327	
	1.407	km	$ 1,556,479	$ 1,319,159	$ 1,367,848		02/01/00***	98%	115%
STPP 29-1(27)34				A.M. WELLES, INC.			09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,					09/28/98	PHONE NO: 684-5609	
	8.733	km	$ 5,419,975	$ 4,970,738	$ 4,457,297		06/28/01***	90%	68%
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.			11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER					04/28/99	PHONE NO: 225-4360	
RTS 393-1(4)1							10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	27.845	km	$ 5,019,324	$ 4,837,049	$ 4,153,203			86%	81%
IM 0002(390)	.			FRANK GURNEY, INC			12/16/98	F.P.M. SACKS,RAY	
D2-INTERSTATE GUARDRAIL		GUARDRAIL					03/16/99	PHONE NO: 287-3868	
	0.000	km	$ 1,120,012	$ 887,781	$ 813,665		09/13/99	100%	71%
STPHS 0002(257)				MARONICK CONST. LLC			12/16/98	F.P.M. JAGODA, PAUL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL					04/14/99	PHONE NO: 457-0526	
	0.000	km	$ 331,626	$ 289,632	$ 160,447		12/08/99***	55%	85%
RT 25024(1)				JIM GILMAN EXCAVATING INC.		PEND	12/16/98	F.P.M. CHRISTENSEN KEVIN	
MAIN STREET - EAST HELENA		PL MIX OVERLAY & SEAL & COVER				10/04/99	02/12/99	PHONE NO: 225-4360	
RTF 8-1(21)11						PEND	09/02/99		
AVON - ELLISTON		PL MIX OVERLAY AND SEAL & COVE R				10/01/99			
RTF 8-2(45)34						PEND			
RIMINI ROAD - EAST		PL MIX OVERLAY AND SEAL AND CO VER				10/01/99			

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 453-1(2)0						PEND			
LINCOLN INT. - EAST		SEAL & COVER				10/04/99			
RTS 518-1(3)0						PEND			
MONTANA CITY - EAST HELENA		SEAL & COVER				10/04/99			
CONTRACT TOTAL	47.244 km		$ 2,638,065	$ 2,388,753	$ 2,416,343			100%	91%
IM 90-7(63)331				RIVERSIDE CONTRACTING, INC.			12/16/98	F.P.M. ADAMS,DAVE	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 222-5482	
NH-STPHS 11-1(27)53							05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.							
CONTRACT TOTAL	17.439 km		$ 9,627,070	$ 9,793,421	$ 8,608,574			88%	64%
IM 90-6(71)289 F				A-1 PAVING, INC			02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	19.347 km		$ 6,331,183	$ 5,379,297	$ 2,101,324		07/11/01***	39%	41%
STPS 278-1(13)30				M K WEEDEN CONSTRUCTION, INC.			05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					05/24/99	PHONE NO: 683-2435	
	7.837 mi		$ 3,161,119	$ 2,832,172	$ 2,223,218		07/20/01***	78%	44%
STPU 0299(8)				JIM GILMAN EXCAVATING INC.			05/04/99	F.P.M. ARVISH,MIKE	
ANACONDA STREETS		GR,GRVL,PL MIX SURF,SEAL & COV ER,SIDEWALKS,CURB & GUTTER					06/21/99	PHONE NO: 782-9327	
	0.571 km		$ 818,095	$ 718,102	$ 525,526		07/31/00***	73%	91%
RTS 9016(29)				WILLIAMS CONSTRUCTION			05/04/99	F.P.M. GRAVAGE,DANIEL	
GALLATIN RIVER-WILLIAMS BRIDGE		BRIDGE REHABILITATION					07/12/99	PHONE NO: 222-8110	
	0.047 km		$ 172,525	$ 111,510	$ 43,209		12/26/99***	39%	91%
BR 9001(19)				FRONTIER-WEST, L.L.C.			05/04/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE R. - S OF WISDOM		PRESTRESSED BULB TEE BEAM BRID GE,APPROACHES,GRVL SURF					06/22/99	PHONE NO: 494-9635	
	0.293 km		$ 382,331	$ 317,521	$ 297,252		01/31/00***	94%	93%
STPP 49-2(7)16				JENSEN PAVING COMPANY, INC.			05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER					07/12/99	PHONE NO: 682-7821	
	18.385 mi		$ 1,445,172	$ 1,252,963	$ 1,077,191		07/25/00***	86%	91%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 1699(00)			HOLLOW CONTRACTING					06/29/99	F.P.M. JEWETT, JIM	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSH & STOCKPILING						09/14/99	PHONE NO: 586-5074	
	0.000	mi		$ 273,125	$ 242,225	$ 74,816		02/22/00***	31%	06/30/00
SMP 2299(00)			SMITH CONTRACTING					06/29/99	F.P.M. O'BRIEN,MURRAY	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSH & STOCKPILE						09/16/99	PHONE NO: 782-7443	
	0.000	km		$ 317,625	$ 272,238	$ 28,961		03/27/00***	11%	06/30/00
BR 205-1(22)3			HALL CONSTRUCTION SERVICES					06/29/99	F.P.M. SACKS,RAY	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.						08/02/99	PHONE NO: 287-3868	
	0.100	km		$ 298,201	$ 228,937	$ 219,499		02/25/00***	96%	94%
ER 60-1(9)22			TIMBER MOUNTAIN EXCAVATION,INC					06/29/99	F.P.M. JAGODA, PAUL	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.						08/04/99	PHONE NO: 457-0526	
	0.200	km		$ 130,290	$ 132,916	$ 115,540		04/02/00***	87%	100%
AR 9906(4)			SCOTT CONSTRUCTION, INC.					06/29/99	F.P.M. ADAMS,DAVE	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING						08/30/99	PHONE NO: 222-5482	
	0.000	mi		$ 200,056	$ 237,171	$ 72,378		12/15/99***	31%	12/15/99
NH 90-6(85)305			DICK ANDERSON CONSTRUCTION,INC					08/04/99	F.P.M. SACKS,RAY	
NO. 19TH AVE. REST AREA - BOZE		REST AREA						08/26/99	PHONE NO: 287-3868	
	0.000	mi		$ 1,192,505	$ 1,097,811	$ 62,947		12/19/00***	6%	6%
BUTTE DISTRICT TOTALS				$ 57,400,602	$ 52,918,435	$ 44,488,394			83%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		APPR	03/07/96	F.P.M. AAFEDT, RANDY	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				01/27/98	04/22/96	PHONE NO: 454-5920	
STPU 5205(8) F						APPR	09/14/99***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP				04/06/98			
CONTRACT TOTAL	0.637	mi	$ 3,437,481	$ 3,333,604	$ 3,558,165			98%	146%
STPP 58-1(11)32				MARVIN A. REHBEIN		APPR	06/03/97	F.P.M. WICKMAN, TERRY	
ST. MARY - CANADIAN LINE		PMS OVERLAY				07/08/98	06/26/97	PHONE NO: 278-7931	
	18.792	km	$ 3,537,056	$ 3,573,762	$ 3,596,618		09/14/99***	98%	90%
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.			06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING					08/05/98	PHONE NO: 738-4505	
	11.067	km	$ 5,750,363	$ 5,444,000	$ 5,675,958		05/09/01***	98%	103%
BR 1-7(22)410				SLETTEN CONSTRUCTION CO		APPR	06/11/98	F.P.M. BERG, GARY	
BATTLECREEK - WEST OF ZURICH		42.0 METER STRUCTURE				09/07/99	08/17/98	PHONE NO: 265-6821	
BR 9003(20)							09/14/99***		
BATTLE CREEK - EAST OF CHINOOK		42.0 METER STRUCTURE-RELOCATE							
CONTRACT TOTAL	0.735	km	$ 1,613,858	$ 1,997,074	$ 2,055,834			98%	95%
RTF-NH 1-3(31)225 F				S K CONSTRUCTION, INC.			07/07/98	F.P.M. LEO, DENNIS	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER					07/27/98	PHONE NO: 873-8624	
	15.037	mi	$ 7,085,715	$ 6,645,093	$ 5,525,083		05/27/01***	83%	84%
STPP 58-1(17)26				A-1 PAVING, INC			10/06/98	F.P.M. WICKMAN, TERRY	
HUDSON BAY DIVIDE-ST. MARY		PULVERIZATION & PLANT MIX OVER LAY					11/02/98	PHONE NO: 278-7931	
	9.734	km	$ 2,383,559	$ 2,417,707	$ 2,286,603		07/24/00***	95%	89%
IM 15-7(25)343				BLAHNIK CONSTRUCTION, INC.			11/02/98	F.P.M. KLETTE, MIKE	
VALIER INTERCHANGE NORTH & SOU		PMS OVERLAY & SEAL & COVER					03/30/99	PHONE NO: 278-7078	
	17.820	km	$ 2,079,643	$ 2,002,075	$ 1,800,164		08/27/99	100%	79%
STPP 3-4(7)89				BLAHNIK CONSTRUCTION, INC.			11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER					11/30/98	PHONE NO: 278-7931	
	18.950	km	$ 1,143,928	$ 1,103,737	$ 851,870		01/09/00***	77%	115%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-5(95)274				SLETTEN CONSTRUCTION CO			11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS					02/02/99	PHONE NO: 738-4505	
	0.600	km	$ 3,573,798	$ 4,192,527	$ 3,586,223		08/13/01***	86%	68%
STPP 3-3(8)75				NORTH PACIFIC ROAD BLDERS,INC.			12/16/98	F.P.M. WICKMAN, TERRY	
DUPUYER-NORTH		GR,AGG SURF,PL MIX SURF.& SEAL & COVER					01/11/99	PHONE NO: 278-7931	
	13.799	mi	$ 5,699,228	$ 4,604,687	$ 4,336,930		09/08/01***	94%	56%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS			04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER					04/22/99	PHONE NO: 454-5920	
	1.570	km	$ 8,511,930	$ 9,631,310	$ 3,759,090		11/20/01***	39%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.			05/04/99	F.P.M. HENDERSON, SHON (ACT	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER					/ /	PHONE NO: 454-5921	
STPP 9-1(7)0							05/05/01***		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467	km	$ 5,578,764	$ 5,704,490	$ 57,047			1%	63%
NHSTPPIMSTPUSTPX 0002(427)				ACCENT STRIPE INC			05/04/99	F.P.M. KLETTE, MIKE	
1999-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					07/30/99	PHONE NO: 278-7078	
	405.000	km	$ 689,844	$ 611,470	$ 209,279		05/02/00***	34%	09/01/99
STPS 330-1(11)12				D.H. BLATTNER & SONS, INC.			06/15/99	F.P.M. HENDERSON, SHON (ACT	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER					07/20/99	PHONE NO: 454-5921	
	7.949	km	$ 3,404,137	$ 3,696,164	$ 846,244		08/27/01***	23%	31%
NH 1-7(26)428				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BERG, GARY	
INTERSECTION IMPROVEMENTS - FT		WIDENING-INTERSECTION IMPROVEM ENTS					07/19/99	PHONE NO: 265-6821	
NH 1-7(28)424							07/08/00***		
HARLEM - EAST & WEST		PL.MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	9.456	km	$ 984,444	$ 1,248,119	$ 1,124,805			90%	83%
RTM 5210(15)				UNITED MAT'LS OF GREAT FALLS			06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &					06/28/99	PHONE NO: 454-5920	
	0.719	mi	$ 2,279,958	$ 2,172,611	$ 868,021		01/18/01***	40%	60%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/99

DATE:10/12/99 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 2599(00)			BLAHNIK CONSTRUCTION, INC.				06/29/99	F.P.M. KLETTE, MIKE	
GREAT FALLS DISTRICT CRUSH & S		CRUSH & STOCKPILE					07/19/99	PHONE NO: 278-7078	
	0.000 km		$ 664,240	$ 697,420	$ 104,490		05/05/00***	15%	06/30/00
NH 1-6(20)379			A-1 PAVING, INC				06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381							03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER							
CONTRACT TOTAL	4.860 km		$ 5,458,585	$ 5,678,703	$ 762,716			13%	19%
STPS-BR 228-2(12)22			M K WEEDEN CONSTRUCTION, INC.				06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE					08/11/99	PHONE NO: 738-4505	
	5.792 mi		$ 3,286,008	$ 2,947,014	$ 379,455		07/25/01***	13%	22%
GREAT FALLS DISTRICT TOTALS			$ 67,162,537	$ 67,701,566	$ 41,384,595			60%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/99
*** GLENDIVE DISTRICT ***

DATE:10/12/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 23-3(7)119				E.H. OFTEDAL AND SONS, INC.			06/03/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY					08/14/97	PHONE NO: 233-3628	
STPS 326-1(4)0						APPR	09/21/99		
ALZADA - SOUTH		GR.,GS,PMS				03/17/99			
CONTRACT TOTAL	12.517	km	$ 8,632,439	$ 7,527,667	$ 7,449,984			100%	103%
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC			03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES					04/09/98	PHONE NO: 233-3608	
4399650							04/21/01***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	42.562	mi	$ 9,621,931	$ 10,272,572	$ 11,090,944			98%	81%
STPP 2-2(8)70				WICKENS CONSTRUCTION, INC.			05/05/98	F.P.M. FRETTE, KURT	
PLEVNA EAST & WEST		GRADING,GRAVEL,PMS,SEAL & COVE R					06/15/98	PHONE NO: 233-3612	
	7.367	mi	$ 6,260,118	$ 5,418,325	$ 5,559,082		01/05/01***	98%	102%
NH 1-9(30)565				A-1 PAVING, INC			05/05/98	F.P.M. PISK, RANDAL	
FRAZER - EAST & WEST		WIDEN,PL MIX OVERLAY,SEAL & CO VER					06/01/98	PHONE NO: 228-9478	
	13.239	km	$ 4,831,030	$ 5,719,274	$ 5,333,095		09/01/01***	93%	97%
STPU 1499(4)				FRANZ CONSTRUCTION, INC			08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB					09/08/98	PHONE NO: 377-2877	
	2.426	mi	$ 939,680	$ 1,051,435	$ 904,610		10/01/99***	86%	98%
ER 1499(5)				SLETTEN CONSTRUCTION CO			09/01/98	F.P.M. BACON, DAVID	
9TH AVE. S.W./LONETREE CR. - S		BRIDGE & APPROACHES					10/13/98	PHONE NO: 377-2877	
	0.090	km	$ 715,561	$ 639,988	$ 679,812		09/14/99***	98%	78%
IM 94-5(28)185				PRINCE, INC			10/06/98	F.P.M. EIDE, LEON	
FALLON - EAST & WEST		PLANT MIX BIT.SURFACING,SEAL & COVER					06/22/99	PHONE NO: 485-2058	
	10.838	km	$ 921,392	$ 973,429	$ 886,555		08/26/99	100%	76%
STPS 327-1(5)8				EDWARD H SCHWARTZ CONST., INC.			11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING					03/23/99	PHONE NO: 787-5701	
	7.500	mi	$ 3,085,239	$ 3,340,582	$ 1,728,118		06/05/01***	52%	66%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 57-6(7)267 F			D.H. BLATTNER & SONS, INC.				11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER					02/16/99	PHONE NO: 485-2058	
NH 57-6(8)273 F							06/28/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	22.108	mi	$ 10,229,983	$ 9,921,985	$ 7,167,492			72%	40%
NH 62-2(11)37 F			CENTURY COMPANIES, INC.				11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					12/21/98	PHONE NO: 377-2877	
NH 20-2(14)50							02/28/01***		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER							
CONTRACT TOTAL	1.478	km	$ 3,132,525	$ 4,249,957	$ 3,930,936			92%	77%
ER 243-1(2)6			SLETTEN CONSTRUCTION CO				11/25/98	F.P.M. PISK, RANDAL	
CREE CROSSING		GRADING & AGGREGATE SURFACING					01/11/99	PHONE NO: 228-9478	
	0.425	km	$ 1,024,386	$ 886,500	$ 735,590		11/26/99***	83%	85%
RTS 204-1(1)0			CENTURY COMPANIES, INC.				12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0							11/22/99***		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 248-4(3)18									
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 363-1(3)2									
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER							
CONTRACT TOTAL	26.580	km	$ 1,104,155	$ 1,280,179	$ 942,351			73%	83%
RTF 20-2(18)53			PRINCE, INC			PEND	02/03/99	F.P.M. LAUCKNER, JAMES	
SIDNEY-FAIRVIEW		PL MIX OVERLAY,SEAL & COVER				10/04/99	06/21/99	PHONE NO: 377-2877	
	18.230	mi	$ 1,447,255	$ 1,217,653	$ 1,202,564		09/24/99	100%	91%
STPS-BR 484-1(4)20			S K CONSTRUCTION, INC.				02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE					03/22/99	PHONE NO: 233-3604	
	7.325	km	$ 3,350,473	$ 3,899,590	$ 3,507,450		06/21/01***	90%	67%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 1-10(42)611			SLETTEN CONSTRUCTION CO				03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER					04/05/99	PHONE NO: 653-1050	
	0.600 km		$ 2,446,919	$ 3,103,761	$ 1,333,534		07/28/00***	43%	58%
STPP 2-1(28)6			AMERICAN CONTRACTING, INC.				04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 2,168,793		03/07/02***	38%	34%
NH 37-2(18)39			EMPIRE SAND AND GRAVEL CO.,INC				04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER					05/28/99	PHONE NO: 233-3604	
RTS 447-1(13)46							03/28/00***		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	16.060 km		$ 1,834,027	$ 2,086,951	$ 1,700,012			81%	59%
NH 34-1(5)0 F			NORTH PACIFIC RD BLDRS-HELENA				05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER					06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F							03/17/02***		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER							
CONTRACT TOTAL	24.136 km		$ 10,082,127	$ 8,959,667	$ 4,887,594			55%	35%
BR 511-1(3)4			L. SCANLAN CONTRACTOR				05/04/99	F.P.M. PISK, RANDAL	
SO. FORK WHITETAIL CREEK		BRIDGE REPLACEMENT,BOX CULVERT ,PL MIX BIT SURF					08/04/99	PHONE NO: 228-9478	
	0.397 km		$ 335,052	$ 399,028	$ 155,046		02/05/00***	39%	67%
STPP 2-1(29)27			EMPIRE SAND AND GRAVEL CO.,INC				05/04/99	F.P.M. FRETTE, KURT	
44 KILOMETERS EAST OF MILES CI		MILL,PL MIX SURF OVERLAY,SEAL & COVER					07/06/99	PHONE NO: 233-3612	
	10.107 km		$ 2,028,664	$ 2,310,100	$ 1,028,788		11/16/00***	45%	99%
IM 94-3(49)78			PRINCE, INC				05/04/99	F.P.M. SWANSON, ROBERT E.	
TREASURE CO. LINE - EAST		MILL,PL MIX OVERLAY,SEAL & COV ER					07/09/99	PHONE NO: 233-3608	
IM 94-3(51)94							12/22/00***		
D 4 - INTERSTATE GUARDRAIL		GUARDRAIL UPGRADE							
CONTRACT TOTAL	11.519 mi		$ 3,200,916	$ 2,999,999	$ 1,386,409			46%	82%
STPP 27-1(4)3			21 CONST. CO.				06/29/99	F.P.M. FRETTE, KURT	
NORTH OF EKALAKA		SLOPE FLATTENING					07/22/99	PHONE NO: 233-3612	
	0.000 mi		$ 1,746,512	$ 985,907	$ 400,822		07/27/00***	41%	39%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 4299(00)				EMPIRE SAND AND GRAVEL CO.,INC			06/29/99	F.P.M. MARTIN, DOUGLAS	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					/ /	PHONE NO: 233-3604	
	0.000	mi	$ 228,060	$ 312,765	$ 0		10/29/99***	0%	06/30/00
SMP 4399(00)				MALTA READY MIX, INC.			06/29/99	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					09/17/99	PHONE NO: 228-9478	
	0.000	km	$ 303,830	$ 274,060	$ 0		01/24/00***	0%	06/30/00
BR 61-4(18)157				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. PISK, RANDAL	
DODSON SOUTH CANAL - MALTA		CONCRETE BEAM BR.& APPROACHES					10/04/99	PHONE NO: 228-9478	
	0.260	km	$ 583,218	$ 577,230	$ 5,772		06/10/00***	1%	0%
NHSTPPIMSTPXSTPS 0002(428)				MARK RITE LINES OF MONT., INC.			09/01/99	F.P.M. ARTHUR, RONALD T.	
1999-D4-DURABLE PAVEMENT MARKI		1999-D4-DURABLE PAVEMENT MARKI NGS					/ /	PHONE NO: 787-5701	
	498.200	km	$ 637,636	$ 585,257	$ 0		10/03/00***	0%	0%
PLH-STPS 323-1(10)22				PRINCE, INC			09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 233-3612	
	5.169	mi	$ 1,355,029	$ 1,768,761	$ 0		04/19/01***	0%	0%
GLENDIVE DISTRICT TOTALS			$ 86,288,388	$ 86,416,008	$ 64,185,354			73%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0			S K CONSTRUCTION, INC.				APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.				01/06/99	10/28/96	PHONE NO: 322-5870	
	7.981	km		$ 5,945,331	$ 5,478,423	$ 5,692,420		09/14/99***	98%	92%
IM 0002(65)			OMO CONSTRUCTION INC					12/12/96	F.P.M. FAVERO CRAIG(ACTING)	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS						03/26/97	PHONE NO: 657-0267	
	57.000	mi		$ 2,983,689	$ 2,633,050	$ 2,628,046		09/14/99***	99%	120%
DPI 0194(001) F			NORTHERN LINE LAYERS, INC.					06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER						08/10/98	PHONE NO: 657-0269	
	4.154	km		$ 14,524,331	$ 15,444,134	$ 12,247,928		10/06/01***	79%	51%
STPP 43-1(16)3			CENTURY COMPANIES, INC.					07/07/98	F.P.M. TILZEY, RONALD	
WARM SPRINGS CREEK-NORTH & SOU		MILLING,PMS OVERLAY,SEAL & COV ER						09/15/98	PHONE NO: 538-8732	
STPP 43-1(17)35								09/21/99		
ROY - EAST		MILLING,PMS OVERLAY,SEAL & COV ER								
CONTRACT TOTAL	31.200	km		$ 1,896,026	$ 1,587,664	$ 1,598,973			100%	97%
IM 94-1(55)0			EMPIRE SAND AND GRAVEL CO.,INC					07/07/98	F.P.M. FAVERO CRAIG(ACTING)	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU MBLE STRIPS						09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453								11/22/99***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV ER & RUMBLE STRIPS								
CONTRACT TOTAL	17.143	km		$ 2,266,828	$ 1,980,980	$ 1,883,827			95%	80%
NH 4-1(20)26			JTL GROUP, INC.-BILLINGS				APPR	07/07/98	F.P.M. SHUPAK,TOM	
BRIDGER-MAIN STREET		PLANT MIX OVERLAY,SEAL & COVER					08/26/99	08/07/98	PHONE NO: 657-0271	
STPP 4-2(16)54								09/01/99		
LAUREL LOOP		PLANT MIX OVERLAY,SEAL & COVER								
STPP 48-1(18)0										
HARDIN-CENTER AVENUE		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	7.310	km		$ 1,224,634	$ 1,166,980	$ 1,259,627			100%	78%
STPS 401-1(2)0			AMERICAN CONTRACTING, INC.					09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER						10/21/98	PHONE NO: 657-0271	
	12.754	km		$ 4,641,922	$ 4,713,098	$ 3,722,234		04/11/01***	79%	61%
STPP 14-3(11)88			RIVERSIDE CONTRACTING, INC.					10/06/98	F.P.M. TILZEY, RONALD	
TWO DOT-HARLOWTON		PLANT MIX OVERLAY & SEAL & COV ER						02/17/99	PHONE NO: 538-8732	
	17.515	km		$ 1,192,991	$ 1,222,425	$ 1,186,765		12/27/99***	97%	54%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 541-1(2)0			RIVERSIDE CONTRACTING, INC.					10/06/98	F.P.M. TILZEY, RONALD	
UTICA-WINDHAM		PLANT MIX OVERLAY,SEAL & COVER						05/05/99	PHONE NO: 538-8732	
	17.220	km		$ 790,267	$ 746,724	$ 684,144		10/27/99***	92%	41%
STPP 28-2(21)60			EMPIRE SAND AND GRAVEL CO.,INC					10/06/98	F.P.M. SLOE, DAVID A.	
RED LODGE - SOUTH		PLANT MIX SURFACING,SEAL & COV ER						11/11/98	PHONE NO: 657-0269	
	15.119	km		$ 1,354,964	$ 1,458,768	$ 1,519,925		08/25/99	100%	77%
IM 90-9(87)473			JTL GROUP, INC.-BILLINGS					11/02/98	F.P.M. FAVERO CRAIG(ACTING)	
BIG HORN COUNTY LINE-EAST		MILL,PLANT MIX FILL & SEAL & C OVER						04/15/99	PHONE NO: 657-0267	
	10.511	km		$ 1,911,140	$ 1,874,341	$ 1,532,691		10/17/99***	82%	108%
NH 14-3(12)116			RIVERSIDE CONTRACTING, INC.				APPR	11/02/98	F.P.M. TILZEY, RONALD	
SHAWMUT - EAST		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS & GUARD RAIL					08/26/99	02/02/99	PHONE NO: 538-8732	
	13.660	km		$ 781,605	$ 759,196	$ 812,642		11/11/99***	98%	56%
NH 57-3(25)103			CENTURY COMPANIES, INC.					11/02/98	F.P.M. TILZEY, RONALD	
GRASSRANGE - WEST		PMS OVERLAY,SEAL & COVER						04/12/99	PHONE NO: 538-8732	
NH 57-3(26)97								09/20/99		
CHEADLE - EAST & WEST		PMS OVERLAY,SEAL & COVER								
CONTRACT TOTAL	25.200	km		$ 1,183,671	$ 1,028,043	$ 972,979			100%	80%
IM 90-7(71)390			RIVERSIDE CONTRACTING, INC.					11/02/98	F.P.M. BERGEN, PERRY	
REED POINT-EAST & WEST		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER						01/22/99	PHONE NO: 322-5870	
	13.450	km		$ 2,137,675	$ 2,242,765	$ 2,255,957		06/03/00***	98%	66%
STPP 14-5(15)169			WICKENS CONSTRUCTION, INC.					11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER						02/22/99	PHONE NO: 323-3021	
	19.333	km		$ 11,563,965	$ 9,648,986	$ 2,980,466		01/23/02***	31%	42%
IM 90-8(132)438			JTL GROUP, INC.-BILLINGS					12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8						03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437								11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE								
CONTRACT TOTAL	19.734	km		$ 10,173,185	$ 9,101,273	$ 5,886,144			65%	43%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RT 56395(1)				EMPIRE SAND AND GRAVEL CO.,INC			02/03/99	F.P.M. FAVERO CRAIG(ACTING)	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER					07/17/99	PHONE NO: 657-0267	
RT 56788(3)							11/22/99***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER							
RTF 16-1(40)12									
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER							
RTF 48-1(19)1									
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER							
RTM 1026(1)									
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER							
CONTRACT TOTAL	42.259	km	$ 967,359	$ 910,925	$ 708,923			78%	93%
BR 9049(15)				COP CONSTRUCTION CO.			02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					04/21/99	PHONE NO: 657-0273	
	0.419	km	$ 1,144,043	$ 1,146,007	$ 617,848		06/19/00***	54%	59%
STPS 244-2(5)12				RIVERSIDE CONTRACTING, INC.			02/03/99	F.P.M. BROWN GERRY	
FLATWILLOW APPROACH		PL MIX OVERLAY,SEAL & COVER					04/25/99	PHONE NO: 323-3699	
RTF 57-3(27)113							11/08/99***		
GRASS RANGE-EAST		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER							
RTF 66-1(2)0									
D-Y JUNCTION-NORTH		PL MIX OVERLAY,SEAL & COVER							
RTS 238-1(5)4									
JCT. 466-EAST		PL MIX OVERLAY,SEAL & COVER							
RTS 244-2(6)17									
MCDONALD CREEK-NO. & SO.		PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	49.681	km	$ 2,080,223	$ 2,126,450	$ 1,966,922			92%	105%
NH 61-1(8)13 F				WICKENS CONSTRUCTION, INC.			04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER					04/19/99	PHONE NO: 323-3699	
	14.188	km	$ 7,956,805	$ 6,897,684	$ 3,691,122		02/28/02***	54%	36%
IM 90-7(73)378				RIVERSIDE CONTRACTING, INC.			04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER					06/18/99	PHONE NO: 322-5870	
	20.763	km	$ 2,894,577	$ 2,453,107	$ 1,892,023		12/24/00***	77%	78%
NHIMSTPPSTPX 0002(429)				ACCENT STRIPE INC			05/04/99	F.P.M. BROWN GERRY	
1999-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					06/28/99	PHONE NO: 323-3699	
	313.000	km	$ 649,728	$ 610,163	$ 169,351		03/28/00***	28%	09/01/99

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(420)				QUALITY CONCRETE COMPANY			05/04/99	F.P.M. NELSON, ROD	
D5-BRIDGE DECK SKID RESISTANCE		BRIDGE DECK REPAIR & JOINT REP AIR					07/01/99	PHONE NO: 657-0264	
	0.128	km	$ 648,815	$ 499,130	$ 219,673		12/25/00***	44%	77%
RTS 306-1(8)0				JTL GROUP, INC.-BILLINGS			06/15/99	F.P.M. BERGEN, PERRY	
COLUMBUS - NORTH		OVERLAY,SEAL & COVER					07/06/99	PHONE NO: 322-5870	
RTS 306-1(9)6							09/10/99		
KEYSER CREEK - NORTH		SEAL & COVER							
CONTRACT TOTAL	10.935	mi	$ 322,195	$ 286,192	$ 266,266			100%	73%
STPS 297-1(3)22				S K CONSTRUCTION, INC.			06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					08/02/99	PHONE NO: 538-8732	
	5.406	km	$ 1,498,847	$ 1,414,950	$ 405,607		06/12/01***	29%	30%
ER 48(22)				STILLWATER EXCAVATING			06/29/99	F.P.M. BERGEN, PERRY	
COLUMBUS AREA FLOOD REPAIR		COLUMBUS AREA FLOOD REPAIR & R IPRAP					/ /	PHONE NO: 322-5870	
	0.000	mi	$ 73,780	$ 64,019	$ 640		05/01/00***	1%	11%
SMP 4999(00)				E.H. OFTEDAL AND SONS, INC.			06/29/99	F.P.M. BERGEN, PERRY	
BILLINGS DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					/ /	PHONE NO: 322-5870	
	0.000	km	$ 385,250	$ 295,500	$ 0		03/19/00***	0%	06/30/00
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC			06/29/99	F.P.M. FAVERO CRAIG(ACTING)	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.					09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509							10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617	km	$ 3,480,454	$ 4,188,307	$ 557,592			13%	21%
STPP 43-1(15)19				MONTGOMERY CONSTRUCTION			08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER					09/22/99	PHONE NO: 323-3699	
	1.406	km	$ 942,490	$ 918,161	$ 9,181		09/14/00***	1%	0%
ER 0002(373)				SIERRA ROCK AND DIRT, INC.			08/04/99	F.P.M. HUBER,JOHN	
MUSSELSHELL VALLEY EROSION		RIPRAP					09/23/99	PHONE NO: 323-3021	
	0.000	km	$ 217,567	$ 183,166	$ 1,831		07/26/00***	1%	3%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9048(15)				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S					09/14/99	PHONE NO: 657-0273	
	1.250 km		$ 1,702,017	$ 1,570,037	$ 15,701		10/01/00***	1%	5%
ER 80-3(5)58				RIVERSIDE CONTRACTING, INC.			08/04/99	F.P.M. TILZEY, RONALD	
MEADOW BROOK HILL - FLOOD REPA		FLOOD-REPAIR					09/08/99	PHONE NO: 538-8732	
	0.359 km		$ 393,739	$ 397,397	$ 13,872		05/23/00***	3%	26%
PLH-STPS-CT 314-1(13)32				E.H. OFTEDAL AND SONS, INC.			09/01/99	F.P.M. FAVERO CRAIG(ACTING)	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER					/ /	PHONE NO: 657-0267	
	19.913 mi		$ 9,237,472	$ 7,818,266	$ 0		02/11/02***	0%	0%
BILLINGS DISTRICT TOTALS			$ 99,167,583	$ 92,866,312	$ 57,401,320			61%	
TOTALS FOR ALL PROJECTS:			$369,050,826	$357,855,144	$255,612,375			70%	

S
625.704
H3cr
11/09/99

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/99
*** MISSOULA DISTRICT ***

DATE:11/09/99 PAGE NO

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANA / PERCENT PROJECT COMPLETED	% (1 USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.		APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	3.055 mi		$ 9,983,036	$ 9,756,496	$ 10,576,742		11/14/99***	98%	101%
CM 0002(272)				SCOTT CONSTRUCTION, INC.			04/08/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					10/20/97	PHONE NO: 523-5877	
	0.000 mi		$ 1,769,267	$ 1,764,482	$ 1,583,800		11/14/99***	90%	147%
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION		APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				07/09/99	01/26/98	PHONE NO: 523-5863	
	5.639 km		$ 10,496,431	$ 11,767,435	$ 12,693,250		01/21/01***	98%	108%
IM 90-2(96)110				FRONTIER-WEST, L.L.C.		APPR	03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.				08/26/99	04/01/98	PHONE NO: 523-5856	
IM 90-2(94)107						APPR	03/07/00***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.				08/26/99			
CONTRACT TOTAL	0.000 km		$ 3,451,902	$ 3,734,619	$ 4,240,164			98%	100%
NH-STPHS 6799(18)				MONTANA LINES, INC			08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS					09/14/98	PHONE NO: 755-8557	
	0.000 mi		$ 376,379	$ 388,006	$ 228,908		11/14/99***	59%	70%
BH 1-1(61)12				MORGEN & OSWOOD CONST. CO.,INC			10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.					03/23/99	PHONE NO: 257-3395	
	0.359 km		$ 1,426,745	$ 1,957,096	$ 1,199,251		05/02/00***	61%	62%
IM 90-2(92)110				JENSEN PAVING COMPANY, INC.			10/06/98	F.P.M. BENEDIK, TOM	
BONNER-EAST		COLD MILLING,HOT RECYCLED PLAN T MIX OVERLAY,SEAL & COVER					03/19/99	PHONE NO: -	
	14.753 km		$ 3,605,551	$ 3,374,995	$ 3,336,519		10/16/99	100%	94%
RTF 0002(381)				QUALITY CONCRETE COMPANY			12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE					06/23/99	PHONE NO: 755-8566	
	0.000 km		$ 284,515	$ 244,291	$ 178,238		01/04/01***	73%	82%
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 257-3395	

*** ESTIMATED COMPLETION DATE

PLEASE RETURN

MONTANA STATE LIBRARY
3 0864 0014 6088 3

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/99
*** MISSOULA DISTRICT ***

DATE:11/09/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
BH 33-1(21)1							05/14/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0									
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS							
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 2,106,884			63%	40%
STPP 19-2(15)48				SCHELLINGER CONST CO.,INC.			04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE					04/26/99	PHONE NO: 523-5877	
STPP 19-2(19)39							05/08/02***		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER							
CONTRACT TOTAL	23.909 km		$ 9,044,779	$ 7,749,401	$ 7,564,705			98%	60%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION			06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: 523-5863	
	0.000 km		$ 1,095,659	$ 940,332	$ 216,838		08/27/00***	23%	59%
NH 5-3(65)103 F				SCHELLINGER CONST CO.,INC.			06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE					06/29/99	PHONE NO: 755-8557	
STPHS 206-1(6)0							05/30/02***		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION							
CONTRACT TOTAL	19.330 km		$ 4,500,476	$ 4,148,860	$ 1,661,758			40%	34%
IM 90-2(98)94				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							05/08/00***		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826 km		$ 4,094,875	$ 3,831,643	$ 2,578,176			66%	48%
STPHS 0002(333)				J AND S CONSTRUCTION			06/15/99	F.P.M. JOHNSON, ROBERT L.	
1994-D1-GUARD RAIL/SLOPE FLATT		SLOPE FLATTENING					07/19/99	PHONE NO: 523-5864	
	0.000 mi		$ 137,516	$ 133,813	$ 144,440		10/18/99	100%	80%
SMP 1599(00)				LHC, INC.			06/29/99	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSH,STOCKPILING					09/13/99	PHONE NO: 755-8566	
	0.000 mi		$ 606,625	$ 494,399	$ 301,834		05/06/00***	61%	06/30/00

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/99
*** MISSOULA DISTRICT ***

DATE:11/09/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 3299 (00)				HERB RICHARDS CONSTRUCTION CO.			06/29/99	F.P.M. JOHNSON, ROBERT L.	
MISSOULA DISTRICT CRUSH & STOC		CRUSH & STOCKPILING					08/17/99	PHONE NO: 523-5864	
	0.000 km		$ 429,275	$ 388,388	$ 280,246		04/17/00***	72%	12/01/99
NH-STPHS 7-1(84)52				MONTANA LINES, INC			08/04/99	F.P.M. JOHNSON, ROBERT L.	
SIGNAL-WOODSIDE		SIGNALS & INTERSECTION IMPROVE MENTS					/ /	PHONE NO: 523-5864	
STPHS-NH 7-2(32)83							03/18/00***		
U.S. 93/U.S. 12 SIGNAL-LOLO		SIGNALS & INTERSECTION IMPROVE MENTS							
CONTRACT TOTAL	0.000 km		$ 230,094	$ 231,366	$ 2,315			1%	0%
ER 1-1(59)5				DUARTE CONSTRUCTION, INC.			08/04/99	F.P.M. KALBERG, J. GARY	
SLIDE WEST OF TROY		EXCAVATION,PILE & TIMBER RETAI NING WALL					10/18/99	PHONE NO: 257-3395	
	0.800 km		$ 516,062	$ 547,235	$ 5,473		12/15/99***	1%	12/15/99
RTS 9031(11) U1				KEYSTONE CONCRETE CONSTRUCTION			08/04/99	F.P.M. MAART, WILLIAM C.	
CLARK FORK-LOZEAU		REHABILITAION OF A STEEL TRUSS BRIDGE					09/07/99	PHONE NO: 523-5856	
	0.220 km		$ 373,408	$ 468,214	$ 185,846		06/07/00***	40%	54%
ER 9041(22)				FRONTIER-WEST, L.L.C.			09/01/99	F.P.M. MAART, WILLIAM C.	
BITTERROOT R - VICTOR CROSSING		PRESTRESSED CONC.BM.BRIDGE,PL MIX BIT SURF APPRS,CLVRTS &					10/21/99	PHONE NO: 523-5856	
	0.584 mi		$ 1,816,001	$ 1,338,522	$ 15,046		10/28/00***	1%	14%
MISSOULA DISTRICT TOTALS			$ 57,754,041	$ 56,608,434	$ 49,100,434			82%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/99
*** BUTTE DISTRICT ***

DATE:11/09/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM-HDP 9240(001) F				MORRISON KNUDSEN CORPORATION		PEND	09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE				11/03/99	10/13/97	PHONE NO: 586-5074	
	4.220	mi	$ 8,073,537	$ 8,397,890	$ 8,866,147		10/15/99	100%	111%
IM 15-1(87)64				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					04/28/98	PHONE NO: 683-2435	
IM 15-1(86)74							12/08/99***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	22.483	km	$ 8,892,290	$ 7,211,151	$ 6,838,387			95%	85%
STPU 1809(4)				HOLLOW CONTRACTING		APPR	05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER				08/26/99	06/25/98	PHONE NO: 782-9327	
	1.407	km	$ 1,556,479	$ 1,319,159	$ 1,367,848		02/01/00***	98%	115%
STPP 29-1(27)34				A.M. WELLES, INC.			09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,					09/28/98	PHONE NO: 684-5609	
	8.733	km	$ 5,419,975	$ 4,970,738	$ 4,840,822		06/28/01***	97%	80%
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.			11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER					04/28/99	PHONE NO: 225-4360	
RTS 393-1(4)1							10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	27.845	km	$ 5,019,324	$ 4,837,049	$ 4,570,116			94%	89%
STPHS 0002(257)				MARONICK CONST. LLC			12/16/98	F.P.M. JAGODA, PAUL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL					04/14/99	PHONE NO: 457-0526	
	0.000	km	$ 331,626	$ 289,632	$ 237,636		12/08/99***	82%	101%
IM 90-7(63)331				RIVERSIDE CONTRACTING, INC.			12/16/98	F.P.M. ADAMS,DAVE	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 222-5482	
NH-STPHS 11-1(27)53							05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.							
CONTRACT TOTAL	17.439	km	$ 9,627,070	$ 9,793,421	$ 8,806,968			89%	78%
IM 90-6(71)289 F				A-1 PAVING, INC			02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	19.347	km	$ 6,331,183	$ 5,379,297	$ 3,475,775		07/11/01***	65%	51%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/99
*** BUTTE DISTRICT ***

DATE:11/09/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 278-1(13)30			M K WEEDEN CONSTRUCTION, INC.				05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					05/24/99	PHONE NO: 683-2435	
	7.837	mi	$ 3,161,119	$ 2,832,172	$ 2,254,952		07/20/01***	80%	50%
STPU 0299(8)			JIM GILMAN EXCAVATING INC.				05/04/99	F.P.M. ARVISH,MIKE	
ANACONDA STREETS		GR,GRVL,PL MIX SURF,SEAL & COV ER,SIDEWALKS,CURB & GUTTER					06/21/99	PHONE NO: 782-9327	
	0.571	km	$ 818,095	$ 718,102	$ 647,099		07/31/00***	90%	99%
RTS 9016(29)			WILLIAMS CONSTRUCTION				05/04/99	F.P.M. GRAVAGE,DANIEL	
GALLATIN RIVER-WILLIAMS BRIDGE		BRIDGE REHABILITATION					07/12/99	PHONE NO: 222-8110	
	0.047	km	$ 172,525	$ 111,510	$ 81,071		12/26/99***	73%	147%
BR 9001(19)			FRONTIER-WEST, L.L.C.				05/04/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE R. - S OF WISDOM		PRESTRESSED BULB TEE BEAM BRID GE,APPROACHES,GRVL SURF					06/22/99	PHONE NO: 494-9635	
	0.293	km	$ 382,331	$ 317,521	$ 297,252		09/30/99	100%	93%
STPP 49-2(7)16			JENSEN PAVING COMPANY, INC.				05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER					07/12/99	PHONE NO: 682-7821	
	18.385	mi	$ 1,445,172	$ 1,252,963	$ 1,088,780		07/25/00***	87%	92%
SMP 1699(00)			HOLLOW CONTRACTING				06/29/99	F.P.M. JEWETT, JIM	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSH & STOCKPILING					09/14/99	PHONE NO: 586-5074	
	0.000	mi	$ 273,125	$ 242,225	$ 193,060		02/22/00***	80%	06/30/00
SMP 2299(00)			SMITH CONTRACTING				06/29/99	F.P.M. O'BRIEN,MURRAY	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSH & STOCKPILE					09/16/99	PHONE NO: 782-7443	
	0.000	km	$ 317,625	$ 272,238	$ 68,277		03/27/00***	25%	06/30/00
BR 205-1(22)3			HALL CONSTRUCTION SERVICES				06/29/99	F.P.M. SACKS,RAY	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.					08/02/99	PHONE NO: 287-3868	
	0.100	km	$ 298,201	$ 228,937	$ 236,399		02/25/00***	98%	103%
ER 60-1(9)22			TIMBER MOUNTAIN EXCAVATION,INC				06/29/99	F.P.M. JAGODA, PAUL	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.					08/04/99	PHONE NO: 457-0526	
	0.200	km	$ 130,290	$ 132,916	$ 120,587		04/02/00***	91%	117%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/99
*** BUTTE DISTRICT ***

DATE:11/09/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
AR 9906(4)				SCOTT CONSTRUCTION, INC.			06/29/99	F.P.M. ADAMS,DAVE	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING					08/30/99	PHONE NO: 222-5482	
	0.000	mi	$ 200,056	$ 237,171	$ 72,378		12/15/99***	31%	12/15/99
NH 90-6(85)305				DICK ANDERSON CONSTRUCTION,INC			08/04/99	F.P.M. SACKS,RAY	
NO. 19TH AVE. REST AREA - BOZE		REST AREA					08/26/99	PHONE NO: 287-3868	
	0.000	km	$ 1,192,505	$ 1,097,811	$ 303,445		12/19/00***	28%	23%
BR 9001(20)				TAMIETTI CONST. CO., INC.			10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES					/ /	PHONE NO: 494-9635	
BR 9029(9)							09/21/00***		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE							
CONTRACT TOTAL	1.200	km	$ 1,620,651	$ 1,322,400	$ 13,224			1%	0%
STPS 276-1(3)1				JIM GILMAN EXCAVATING INC.			10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING					/ /	PHONE NO: 782-9327	
	3.670	mi	$ 1,527,711	$ 1,426,028	$ 14,261		06/18/01***	1%	0%
NH 15-4(73)196 F				SLETTEN CONSTRUCTION CO			10/07/99	F.P.M. JAGODA, PAUL	
FORESTVALE INTERCHANGE		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,STEEL GIRDER BRIDGE					/ /	PHONE NO: 457-0526	
	0.856	km	$ 5,903,413	$ 5,234,262	$ 0		11/09/01***	0%	0%
STPP 13-1(33)36				A.M. WELLES, INC.			10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE					/ /	PHONE NO: 682-7821	
	18.300	mi	$ 5,735,355	$ 5,713,401	$ 57,134		09/01/02***	1%	0%
BUTTE DISTRICT TOTALS			$ 68,429,655	$ 63,337,992	$ 44,451,616			69%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 58-1(11)32				MARVIN A. REHBEIN		APPR	06/03/97	F.P.M. WICKMAN, TERRY	
ST. MARY - CANADIAN LINE		PMS OVERLAY				07/08/98	06/26/97	PHONE NO: 278-7931	
	18.792	km	$ 3,537,056	$ 3,573,762	$ 3,704,992		11/14/99***	98%	90%
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.		PEND	06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING				11/08/99	08/05/98	PHONE NO: 738-4505	
	11.067	km	$ 5,750,363	$ 5,444,000	$ 5,675,958		05/09/01***	98%	105%
RTF-NH 1-3(31)225 F				S K CONSTRUCTION, INC.			07/07/98	F.P.M. LEO, DENNIS	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER					07/27/98	PHONE NO: 873-8624	
	15.037	mi	$ 7,085,715	$ 6,645,093	$ 6,295,105		05/27/01***	95%	95%
STPP 58-1(17)26				A-1 PAVING, INC			10/06/98	F.P.M. WICKMAN, TERRY	
HUDSON BAY DIVIDE-ST. MARY		PULVERIZATION & PLANT MIX OVER LAY					11/02/98	PHONE NO: 278-7931	
	9.734	km	$ 2,383,559	$ 2,417,707	$ 2,399,248		07/24/00***	99%	97%
STPP 3-4(7)89				BLAHNIK CONSTRUCTION, INC.			11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER					11/30/98	PHONE NO: 278-7931	
	18.950	km	$ 1,143,928	$ 1,103,737	$ 851,870		01/09/00***	77%	115%
IM 15-5(95)274				SLETTEN CONSTRUCTION CO			11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS					02/02/99	PHONE NO: 738-4505	
	0.600	km	$ 3,573,798	$ 4,192,527	$ 4,021,717		08/13/01***	96%	85%
STPP 3-3(8)75				NORTH PACIFIC ROAD BLDERS,INC.			12/16/98	F.P.M. WICKMAN, TERRY	
DUPUYER-NORTH		GR,AGG SURF,PL MIX SURF.& SEAL & COVER					01/11/99	PHONE NO: 278-7931	
	13.799	mi	$ 5,699,228	$ 4,604,687	$ 4,351,973		09/08/01***	95%	68%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS			04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER					04/22/99	PHONE NO: 454-5920	
	1.570	km	$ 8,511,930	$ 9,631,310	$ 4,362,181		11/20/01***	45%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.			05/04/99	F.P.M. HENDERSON, SHON (ACT	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER					07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							05/05/01***		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467	km	$ 5,578,764	$ 5,704,490	$ 856,865			15%	83%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 330-1(11)12			D.H. BLATTNER & SONS, INC.				06/15/99	F.P.M. HENDERSON, SHON (ACT	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER					07/20/99	PHONE NO: 454-5921	
	7.949 km		$ 3,404,137	$ 3,696,164	$ 1,475,270		08/27/01***	40%	47%
NH 1-7(26)428			RIVERSIDE CONTRACTING, INC.				06/15/99	F.P.M. BERG, GARY	
INTERSECTION IMPROVEMENTS - FT		WIDENING-INTERSECTION IMPROVEM ENTS					07/19/99	PHONE NO: 265-6821	
NH 1-7(28)424							07/08/00***		
HARLEM - EAST & WEST		PL.MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	9.456 km		$ 984,444	$ 1,248,119	$ 1,129,416			90%	88%
RTM 5210(15)			UNITED MAT'LS OF GREAT FALLS				06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &					06/28/99	PHONE NO: 454-5920	
	0.719 mi		$ 2,279,958	$ 2,172,611	$ 1,412,053		01/18/01***	65%	83%
SMP 2599(00)			BLAHNIK CONSTRUCTION, INC.				06/29/99	F.P.M. KLETTE, MIKE	
GREAT FALLS DISTRICT CRUSH & S		CRUSH & STOCKPILE					07/19/99	PHONE NO: 278-7078	
	0.000 km		$ 664,240	$ 697,420	$ 180,260		05/05/00***	26%	06/30/00
NH 1-6(20)379			A-1 PAVING, INC				06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381							03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER							
CONTRACT TOTAL	4.860 km		$ 5,458,585	$ 5,678,703	$ 1,912,991			34%	32%
STPS-BR 228-2(12)22			M K WEEDEN CONSTRUCTION, INC.				06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE					08/11/99	PHONE NO: 738-4505	
	5.792 mi		$ 3,286,008	$ 2,947,014	$ 1,347,515		07/25/01***	46%	34%
GREAT FALLS DISTRICT TOTALS			$ 59,341,712	$ 59,757,343	$ 39,977,414			66%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC		PEND	03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES				11/05/99	04/09/98	PHONE NO: 233-3608	
4399650							10/19/99		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	42.562 mi		$ 9,621,931	$ 10,272,572	$ 11,122,568			100%	81%
STPP 2-2(8)70				WICKENS CONSTRUCTION, INC.		PEND	05/05/98	F.P.M. FRETTE, KURT	
PLEVNA EAST & WEST		GRADING,GRAVEL,PMS,SEAL & COVE R				10/28/99	06/15/98	PHONE NO: 233-3612	
	7.367 mi		$ 6,260,118	$ 5,418,325	$ 5,559,082		10/15/99	100%	102%
NH 1-9(30)565				A-1 PAVING, INC			05/05/98	F.P.M. PISK, RANDAL	
FRAZER - EAST & WEST		WIDEN,PL MIX OVERLAY,SEAL & CO VER					06/01/98	PHONE NO: 228-9478	
	13.239 km		$ 4,831,030	$ 5,719,274	$ 5,366,614		10/21/99	100%	97%
STPU 1499(4)				FRANZ CONSTRUCTION, INC			08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB					09/08/98	PHONE NO: 377-2877	
	2.426 mi		$ 939,680	$ 1,051,435	$ 1,008,139		11/14/99***	96%	99%
ER 1499(5)				SLETTEN CONSTRUCTION CO			09/01/98	F.P.M. BACON, DAVID	
9TH AVE. S.W./LONETREE CR. - S		BRIDGE & APPROACHES					10/13/98	PHONE NO: 377-2877	
	0.090 km		$ 715,561	$ 639,988	$ 679,812		10/18/99	100%	78%
STPS 327-1(5)8				EDWARD H SCHWARTZ CONST., INC.			11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING					03/23/99	PHONE NO: 787-5701	
	7.500 mi		$ 3,085,239	$ 3,340,582	$ 2,226,936		06/05/01***	67%	81%
NH 57-6(7)267 F				D.H. BLATTNER & SONS, INC.			11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER					02/16/99	PHONE NO: 485-2058	
NH 57-6(8)273 F							06/28/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	22.108 mi		$ 10,229,983	$ 9,921,985	$ 8,544,304			86%	49%
NH 62-2(11)37 F				CENTURY COMPANIES, INC.			11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					12/21/98	PHONE NO: 377-2877	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 20-2(14)50							02/28/01***		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER							
CONTRACT TOTAL	1.478 km		$ 3,132,525	$ 4,249,957	$ 4,527,062			97%	91%
ER 243-1(2)6				SLETTEN CONSTRUCTION CO			11/25/98	F.P.M. PISK, RANDAL	
CREE CROSSING		GRADING & AGGREGATE SURFACING					01/11/99	PHONE NO: 228-9478	
	0.425 km		$ 1,024,386	$ 886,500	$ 859,788		11/26/99***	97%	93%
RTS 204-1(1)0				CENTURY COMPANIES, INC.			12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0							11/14/99***		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 248-4(3)18									
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 363-1(3)2									
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER							
CONTRACT TOTAL	26.580 km		$ 1,104,155	$ 1,280,179	$ 942,351			73%	99%
STPS-BR 484-1(4)20				S K CONSTRUCTION, INC.			02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE					03/22/99	PHONE NO: 233-3604	
	7.325 km		$ 3,350,473	$ 3,899,590	$ 3,880,943		06/21/01***	99%	84%
BR 1-10(42)611				SLETTEN CONSTRUCTION CO			03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER					04/05/99	PHONE NO: 653-1050	
	0.600 km		$ 2,446,919	$ 3,103,761	$ 1,745,376		07/28/00***	56%	73%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.			04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 2,583,621		03/07/02***	46%	44%
NH 37-2(18)39				EMPIRE SAND AND GRAVEL CO.,INC			04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER					05/28/99	PHONE NO: 233-3604	
RTS 447-1(13)46							03/28/00***		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	16.060 km		$ 1,834,027	$ 2,086,951	$ 1,715,424			82%	74%
NH 34-1(5)0 F				NORTH PACIFIC RD BLDRS-HELENA			05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER					06/07/99	PHONE NO: 765-1259	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 34-1(7)10 F							03/17/02***		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER							
CONTRACT TOTAL	24.136 km		$ 10,082,127	$ 8,959,667	$ 6,947,608			78%	47%
BR 511-1(3)4			L. SCANLAN CONTRACTOR				05/04/99	F.P.M. PISK, RANDAL	
SO. FORK WHITETAIL CREEK		BRIDGE REPLACEMENT,BOX CULVERT ,PL MIX BIT SURF					08/04/99	PHONE NO: 228-9478	
	0.397 km		$ 335,052	$ 399,028	$ 249,551		02/05/00***	63%	96%
STPP 2-1(29)27			EMPIRE SAND AND GRAVEL CO.,INC				05/04/99	F.P.M. FRETTE, KURT	
44 KILOMETERS EAST OF MILES CI		MILL,PL MIX SURF OVERLAY,SEAL & COVER					07/06/99	PHONE NO: 233-3612	
	10.107 km		$ 2,028,664	$ 2,310,100	$ 2,178,303		11/16/00***	94%	119%
IM 94-3(49)78			PRINCE, INC				05/04/99	F.P.M. SWANSON, ROBERT E.	
TREASURE CO. LINE - EAST		MILL,PL MIX OVERLAY,SEAL & COV ER					07/09/99	PHONE NO: 233-3608	
IM 94-3(51)94							12/22/00***		
D 4 - INTERSTATE GUARDRAIL		GUARDRAIL UPGRADE							
CONTRACT TOTAL	11.519 mi		$ 3,200,916	$ 2,999,999	$ 2,605,188			87%	108%
STPP 27-1(4)3			21 CONST. CO.				06/29/99	F.P.M. FRETTE, KURT	
NORTH OF EKALAKA		SLOPE FLATTENING					07/22/99	PHONE NO: 233-3612	
	0.000 mi		$ 1,746,512	$ 985,907	$ 612,573		07/27/00***	62%	66%
SMP 4299(00)			EMPIRE SAND AND GRAVEL CO.,INC				06/29/99	F.P.M. MARTIN, DOUGLAS	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					10/14/99	PHONE NO: 233-3604	
	0.000 mi		$ 228,060	$ 312,765	$ 0		11/14/99***	0%	06/30/00
SMP 4399(00)			MALTA READY MIX, INC.				06/29/99	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					09/17/99	PHONE NO: 228-9478	
	0.000 km		$ 303,830	$ 274,060	$ 31,214		01/24/00***	11%	06/30/00
BR 61-4(18)157			SLETTEN CONSTRUCTION CO				08/04/99	F.P.M. PISK, RANDAL	
DODSON SOUTH CANAL - MALTA		CONCRETE BEAM BR.& APPROACHES					10/04/99	PHONE NO: 228-9478	
	0.260 km		$ 583,218	$ 577,230	$ 10,000		06/10/00***	2%	8%
NHSTPPIMSTPXSTPS 0002(428)			MARK RITE LINES OF MONT., INC.				09/01/99	F.P.M. ARTHUR, RONALD T.	
1999-D4-DURABLE PAVEMENT MARKI		1999-D4-DURABLE PAVEMENT MARKI NGS					10/15/99	PHONE NO: 787-5701	
	498.200 km		$ 637,636	$ 585,257	$ 0		10/03/00***	0%	22%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
PLH-STPS 323-1(10)22			PRINCE, INC					09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER						/ /	PHONE NO: 233-3612	
	5.169 km			$ 1,355,029	$ 1,768,761	$ 17,688		04/19/01***	1%	7%
STPP-STPHS 2-1(24)1			CENTURY COMPANIES, INC.					10/07/99	F.P.M. BARTH, TIM	
MILES CITY-AREA		STPP-OVERLAY,WIDENING & SLOPE FLATTENING						11/02/99	PHONE NO: 233-3628	
	2.595 km			$ 937,863	$ 976,727	$ 0		11/09/00***	0%	0%
BR 363-1(4)1			SLETTEN CONSTRUCTION CO					10/07/99	F.P.M. PISK, RANDAL	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE						10/25/99	PHONE NO: 228-9478	
	1.140 km			$ 1,622,131	$ 1,419,851	$ 0		12/24/00***	0%	0%
BR 9053(18)			SLETTEN CONSTRUCTION CO					10/07/99	F.P.M. PISK, RANDAL	
WILLOW CREEK-NORTH OF HINSDALE		GR,AGG.SURF,CAST IN PLACE CONT INUOUS CONC.FLAT SLAB BRIDGE						/ /	PHONE NO: 228-9478	
	0.480 km			$ 362,967	$ 365,630	$ 0		08/08/00***	0%	0%
BR 277-1(6)29			COP CONSTRUCTION CO.					10/07/99	F.P.M. BACON, DAVID	
CORRAL CREEK-47 KM NE OF HAMMO		GRADE,AGG. SURF.APPROACHES & C ONC.BEAM BRIDGE						/ /	PHONE NO: 377-2877	
ER 277-1(4)31								08/10/00***		
BOX ELDER CREEK-NE OF HAMMOND		GRADE & AGG.SURF.APPROACHES & CONC.BEAM BRIDGE								
CONTRACT TOTAL	1.074 mi			$ 930,147	$ 817,817	$ 0			0%	0%
GLENDIVE DISTRICT TOTALS				$ 79,140,409	$ 80,277,283	$ 63,414,143			78%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0				S K CONSTRUCTION, INC.		APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.			01/06/99	10/28/96	PHONE NO: 322-5870	
	7.981	km	$ 5,945,331	$ 5,478,423	$ 5,743,251		10/28/99	100%	92%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. FAVERO CRAIG(ACTING)	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0267	
	57.000	mi	$ 2,983,689	$ 2,633,050	$ 2,635,426		11/14/99***	98%	120%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.			06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER					08/10/98	PHONE NO: 657-0269	
	4.154	km	$ 14,524,331	$ 15,444,134	$ 12,906,271		10/06/01***	84%	58%
IM 94-1(55)0				EMPIRE SAND AND GRAVEL CO.,INC			07/07/98	F.P.M. FAVERO CRAIG(ACTING)	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU MBLE STRIPS					09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453							11/14/99***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV ER & RUMBLE STRIPS							
CONTRACT TOTAL	17.143	km	$ 2,266,828	$ 1,980,980	$ 1,925,142			97%	80%
STPS 401-1(2)0				AMERICAN CONTRACTING, INC.			09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER					10/21/98	PHONE NO: 657-0271	
	12.754	km	$ 4,641,922	$ 4,713,098	$ 3,962,880		04/11/01***	84%	73%
STPP 14-3(11)88				RIVERSIDE CONTRACTING, INC.			10/06/98	F.P.M. TILZEY, RONALD	
TWO DOT-HARLOWTON		PLANT MIX OVERLAY & SEAL & COV ER					02/17/99	PHONE NO: 538-8732	
	17.515	km	$ 1,192,991	$ 1,222,425	$ 1,186,765		10/19/99	100%	54%
STPS 541-1(2)0				RIVERSIDE CONTRACTING, INC.			10/06/98	F.P.M. TILZEY, RONALD	
UTICA-WINDHAM		PLANT MIX OVERLAY,SEAL & COVER					05/05/99	PHONE NO: 538-8732	
	17.220	km	$ 790,267	$ 746,724	$ 691,909		10/19/99	100%	41%
IM 90-9(87)473				JTL GROUP, INC.-BILLINGS			11/02/98	F.P.M. FAVERO CRAIG(ACTING)	
BIG HORN COUNTY LINE-EAST		MILL,PLANT MIX FILL & SEAL & C OVER					04/15/99	PHONE NO: 657-0267	
	10.511	km	$ 1,911,140	$ 1,874,341	$ 1,571,915		11/14/99***	84%	108%
NH 14-3(12)116				RIVERSIDE CONTRACTING, INC.		APPR	11/02/98	F.P.M. TILZEY, RONALD	
SHAWMUT - EAST		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS & GUARD RAIL				08/26/99	02/02/99	PHONE NO: 538-8732	
	13.660	km	$ 781,605	$ 759,196	$ 812,642		10/15/99	100%	56%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-7(71)390			RIVERSIDE CONTRACTING, INC.				11/02/98	F.P.M. BERGEN, PERRY	
REED POINT-EAST & WEST		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER					01/22/99	PHONE NO: 322-5870	
	13.450	km	$ 2,137,675	$ 2,242,765	$ 2,255,957		11/02/99	100%	66%
STPP 14-5(15)169			WICKENS CONSTRUCTION, INC.				11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3021	
	19.333	km	$ 11,563,965	$ 9,648,986	$ 3,186,619		01/23/02***	33%	52%
IM 90-8(132)438			JTL GROUP, INC.-BILLINGS				12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8					03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437							11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE							
CONTRACT TOTAL	19.734	km	$ 10,173,185	$ 9,101,273	$ 6,909,052			76%	51%
RT 56395(1)			EMPIRE SAND AND GRAVEL CO.,INC				02/03/99	F.P.M. FAVERO CRAIG(ACTING)	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER					07/17/99	PHONE NO: 657-0267	
RT 56788(3)							11/14/99***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER							
RTF 16-1(40)12									
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER							
RTF 48-1(19)1									
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER							
RTM 1026(1)									
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER							
CONTRACT TOTAL	42.259	km	$ 967,359	$ 910,925	$ 713,460			78%	93%
BR 9049(15)			COP CONSTRUCTION CO.				02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					04/21/99	PHONE NO: 657-0273	
	0.419	km	$ 1,144,043	$ 1,146,007	$ 767,614		06/19/00***	67%	69%
STPS 244-2(5)12			RIVERSIDE CONTRACTING, INC.				02/03/99	F.P.M. BROWN GERRY	
FLATWILLOW APPROACH		PL MIX OVERLAY,SEAL & COVER					04/25/99	PHONE NO: 323-3699	
RTF 57-3(27)113							10/18/99		
GRASS RANGE-EAST		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER							
RTF 66-1(2)0									
D-Y JUNCTION-NORTH		PL MIX OVERLAY,SEAL & COVER							
RTS 238-1(5)4									
JCT. 466-EAST		PL MIX OVERLAY,SEAL & COVER							
RTS 244-2(6)17									
MCDONALD CREEK-NO. & SO.		PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	49.681	km	$ 2,080,223	$ 2,126,450	$ 1,969,797			100%	105%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 61-1(8)13 F			WICKENS CONSTRUCTION, INC.				04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER					04/19/99	PHONE NO: 323-3699	
	14.188	km	$ 7,956,805	$ 6,897,684	$ 4,659,812		02/28/02***	68%	45%
IM 90-7(73)378			RIVERSIDE CONTRACTING, INC.				04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER					06/18/99	PHONE NO: 322-5870	
	20.763	km	$ 2,894,577	$ 2,453,107	$ 2,852,666		12/24/00***	98%	83%
NHIMSTPPSTPX 0002(429)			ACCENT STRIPE INC				05/04/99	F.P.M. BROWN GERRY	
1999-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					06/28/99	PHONE NO: 323-3699	
	313.000	km	$ 649,728	$ 610,163	$ 247,174		10/27/99	100%	09/01/99
IM 0002(420)			QUALITY CONCRETE COMPANY				05/04/99	F.P.M. NELSON, ROD	
D5-BRIDGE DECK SKID RESISTANCE		BRIDGE DECK REPAIR & JOINT REP AIR					07/01/99	PHONE NO: 657-0264	
	0.128	km	$ 648,815	$ 499,130	$ 400,781		12/25/00***	80%	100%
STPS 297-1(3)22			S K CONSTRUCTION, INC.				06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					08/02/99	PHONE NO: 538-8732	
	5.406	km	$ 1,498,847	$ 1,414,950	$ 881,341		06/12/01***	62%	58%
ER 48(22)			STILLWATER EXCAVATING				06/29/99	F.P.M. BERGEN, PERRY	
COLUMBUS AREA FLOOD REPAIR		COLUMBUS AREA FLOOD REPAIR & R IPRAP					10/07/99	PHONE NO: 322-5870	
	0.000	mi	$ 73,780	$ 64,019	$ 39,162		05/01/00***	61%	18%
SMP 4999(00)			E.H. OFTEDAL AND SONS, INC.				06/29/99	F.P.M. BERGEN, PERRY	
BILLINGS DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					10/07/99	PHONE NO: 322-5870	
	0.000	km	$ 385,250	$ 295,500	$ 38,354		03/19/00***	13%	06/30/00
IM 90-9(91)498			EMPIRE SAND AND GRAVEL CO.,INC				06/29/99	F.P.M. FAVERO CRAIG(ACTING)	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.					09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509							10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617	km	$ 3,480,454	$ 4,188,307	$ 1,221,005			29%	42%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 43-1(15)19				MONTGOMERY CONSTRUCTION			08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER					09/22/99	PHONE NO: 323-3699	
	1.406	km	$ 942,490	$ 918,161	$ 205,479		09/14/00***	22%	20%
ER 0002(373)				SIERRA ROCK AND DIRT, INC.			08/04/99	F.P.M. HUBER,JOHN	
MUSSELSHELL VALLEY EROSION		RIPRAP					09/23/99	PHONE NO: 323-3021	
	0.000	km	$ 217,567	$ 183,166	$ 57,146		07/26/00***	31%	11%
BR 9048(15)				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S					09/14/99	PHONE NO: 657-0273	
	1.250	km	$ 1,702,017	$ 1,570,037	$ 19,883		10/01/00***	1%	19%
ER 80-3(5)58				RIVERSIDE CONTRACTING, INC.			08/04/99	F.P.M. TILZEY, RONALD	
MEADOW BROOK HILL - FLOOD REPA		FLOOD-REPAIR					09/08/99	PHONE NO: 538-8732	
	0.359	km	$ 393,739	$ 397,397	$ 373,896		05/23/00***	94%	81%
PLH-STPS-CT 314-1(13)32				E.H. OFTEDAL AND SONS, INC.			09/01/99	F.P.M. FAVERO CRAIG(ACTING)	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER					/ /	PHONE NO: 657-0267	
	19.913	km	$ 9,237,472	$ 7,818,266	$ 78,182		02/11/02***	1%	0%
RTS 532-1(2)10				JTL GROUP, INC.-BILLINGS			10/07/99	F.P.M. SLOE, DAVID A.	
KING AVE. W.- 88TH TO 72ND		PMS OVERLAY,SEAL & COVER					/ /	PHONE NO: 657-0269	
	3.280	km	$ 192,599	$ 182,483	$ 0		03/04/00***	0%	0%
STPHS 0002(78)				ACE ELECTRIC INC			10/07/99	F.P.M. SHUPAK,TOM	
DISTRICT 5 - ELECTRICAL		SIGNAL,STRIPING ON RIMROCK RD. & 54TH ST.WEST					/ /	PHONE NO: 657-0271	
	0.000	km	$ 360,225	$ 328,622	$ 0		08/17/00***	0%	0%
BR 478-1(4)2				COP CONSTRUCTION CO.			10/07/99	F.P.M. STUDEBAKER, RAYMOND	
OTTER CREEK - 4.2 KM NE OF BIG		APPROACHES,CONC.BEAM BRIDGE					/ /	PHONE NO: 657-0273	
	0.375	mi	$ 295,937	$ 326,326	$ 0		07/28/00***	0%	0%
BILLINGS DISTRICT TOTALS			$ 94,034,854	$ 88,176,095	$ 58,313,579			66%	
TOTALS FOR ALL PROJECTS:			$358,700,671	$348,157,147	$255,257,187			72%	

S
625.704
H3cr
12/08/99

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/99
*** MISSOULA DISTRICT ***

DATE:12/08/99 OCLC 22722994 WF PAGE NO:

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAG / PERCENT PROJECT COMPLETED	% CO TI USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.		APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	3.055 mi		$ 9,983,036	$ 9,756,496	$ 10,576,742		12/15/99***	98%	101%
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION		APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				07/09/99	01/26/98	PHONE NO: 523-5863	
	5.639 km		$ 10,496,431	$ 11,767,435	$ 13,002,778		01/21/01***	98%	106%
IM 90-2(96)110				FRONTIER-WEST, L.L.C.		APPR	03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.				08/26/99	04/01/98	PHONE NO: 523-5856	
IM 90-2(94)107						APPR	03/07/00***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.				08/26/99			
CONTRACT TOTAL	0.000 km		$ 3,451,902	$ 3,734,619	$ 4,240,164			98%	100%
NH-STPHS 6799(18)				MONTANA LINES, INC			08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS					09/14/98	PHONE NO: 755-8557	
	0.000 mi		$ 376,379	$ 388,006	$ 378,146		12/15/99***	97%	82%
BH 1-1(61)12				MORGEN & OSWOOD CONST. CO.,INC			10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.					03/23/99	PHONE NO: 257-3395	
	0.359 km		$ 1,426,745	$ 1,957,096	$ 1,199,251		05/02/00***	61%	62%
RTF 0002(381)				QUALITY CONCRETE COMPANY			12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE					06/23/99	PHONE NO: 755-8566	
	0.000 km		$ 284,515	$ 244,291	$ 178,238		01/04/01***	73%	82%
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 257-3395	
BH 33-1(21)1							05/14/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0									
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS							
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 2,124,148			63%	40%
STPP 19-2(15)48				SCHELLINGER CONST CO.,INC.		APPR	04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE				11/30/99	04/26/99	PHONE NO: 523-5877	
STPP 19-2(19)39						APPR	05/08/02***		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER				11/30/99			
CONTRACT TOTAL	23.909 km		$ 9,044,779	$ 7,749,401	$ 7,986,353			96%	52%

*** ESTIMATED COMPLETION DATE

DRAFT
STATE DOCUMENTS COLLECTION
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620
3 0864 0014 6387 9

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/99
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION			06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: 523-5863	
	0.000	km	$ 1,095,659	$ 940,332	$ 383,530		08/27/00***	41%	59%
NH 5-3(65)103 F				SCHELLINGER CONST CO.,INC.			06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE					06/29/99	PHONE NO: 755-8557	
STPHS 206-1(6)0							05/30/02***		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION							
CONTRACT TOTAL	19.330	km	$ 4,500,476	$ 4,148,860	$ 2,398,993			58%	39%
IM 90-2(98)94				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							05/08/00***		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826	km	$ 4,094,875	$ 3,831,643	$ 2,578,176			66%	48%
SMP 1599(00)				LHC, INC.			06/29/99	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSH,STOCKPILING					09/13/99	PHONE NO: 755-8566	
	0.000	mi	$ 606,625	$ 494,399	$ 411,670		05/06/00***	83%	06/30/00
SMP 3299 (00)				HERB RICHARDS CONSTRUCTION CO.			06/29/99	F.P.M. JOHNSON, ROBERT L.	
MISSOULA DISTRICT CRUSH & STOC		CRUSH & STOCKPILING					08/17/99	PHONE NO: 523-5864	
	0.000	km	$ 429,275	$ 388,388	$ 350,203		04/17/00***	90%	12/01/99
NH-STPHS 7-1(84)52				MONTANA LINES, INC			08/04/99	F.P.M. JOHNSON, ROBERT L.	
SIGNAL-WOODSIDE		SIGNALS & INTERSECTION IMPROVE MENTS					/ /	PHONE NO: 523-5864	
STPHS-NH 7-2(32)83							03/18/00***		
U.S. 93/U.S. 12 SIGNAL-LOLO		SIGNALS & INTERSECTION IMPROVE MENTS							
CONTRACT TOTAL	0.000	km	$ 230,094	$ 231,366	$ 2,315			1%	0%
ER 1-1(59)5				DUARTE CONSTRUCTION, INC.			08/04/99	F.P.M. KALBERG, J. GARY	
SLIDE WEST OF TROY		EXCAVATION,PILE & TIMBER RETAI NING WALL					10/18/99	PHONE NO: 257-3395	
	0.800	km	$ 516,062	$ 547,235	$ 361,587		12/15/99***	66%	12/15/99

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/99
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 9031(11) U1				KEYSTONE CONCRETE CONSTRUCTION			08/04/99	F.P.M. MAART, WILLIAM C.	
CLARK FORK-LOZEAU		REHABILITAION OF A STEEL TRUSS BRIDGE					09/07/99	PHONE NO: 523-5856	
	0.220 km		$ 373,408	$ 468,214	$ 304,791		06/07/00***	65%	72%
ER 9041(22)				FRONTIER-WEST, L.L.C.			09/01/99	F.P.M. MAART, WILLIAM C.	
BITTERROOT R - VICTOR CROSSING		PRESTRESSED CONC.BM.BRIDGE,PL MIX BIT SURF APPRS,CLVRTS &					10/21/99	PHONE NO: 523-5856	
	0.584 km		$ 1,816,001	$ 1,338,522	$ 24,157		10/28/00***	2%	22%
BR 6-1(77)53				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.& PRESTRESSED CONCRETE BRIDGE					/ /	PHONE NO: 257-3395	
	1.033 km		$ 1,928,960	$ 1,673,064	$ 0		04/30/01***	0%	0%
NH 24-1(49)0				JENSEN PAVING COMPANY, INC.			11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER					/ /	PHONE NO: 523-5877	
NH 24-1(50)5							02/02/00***		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.100 km		$ 1,271,951	$ 1,249,585	$ 0			0%	0%
NH 1-2(95)135				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. CHRISINGER,KENNETH L	
COLUMBIA FALLS-EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 755-8566	
STPP 33-1(30)30							09/17/00***		
REXFORD-NORTH & SOUTH		CRACK SEALING,SEAL & COVER							
STPP 52-1(16)4									
6 KM NE OF JUNCTION US 93-N		SEAL & COVER							
STPP 83-2(9)78									
SWAN LAKE-NORTH		CRACK SEALING,SEAL & COVER							
CONTRACT TOTAL	90.747 km		$ 1,843,477	$ 1,664,141	$ 0			0%	0%
STPHS 52-1(19)0				ALPINE CONSTRUCTION, INC.			11/16/99	F.P.M. CHRISINGER,KENNETH L	
MT 35 - SIGNING		SIGNING,STRIPING,GUARDRAIL					/ /	PHONE NO: 755-8566	
	53.400 km		$ 385,832	$ 349,326	$ 0		10/15/00***	0%	0%
CM 6799(19)				PAVLIK ELECTRIC CO, INC			11/16/99	F.P.M. MITCHELL, JAMES D.	
IDAHO/LASALLE SIGNALS-KALISPEL		SIGNAL UPGRADE & INTERCONNECTS					/ /	PHONE NO: 755-8557	
CM 6799(20)							08/29/00***		
NORTH 93 SIGNALS-KALISPELL		SIGNAL UPGRADES & INTERCONNECT S							
CONTRACT TOTAL	0.000 km		$ 437,695	$ 402,625	$ 0			0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/99
*** MISSOULA DISTRICT ***

DATE:12/08/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA			11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE					/ /	PHONE NO: 523-5863	
	8.995 mi		$ 7,551,043	$ 7,022,657	$ 0		10/30/02***	0%	0%
MISSOULA DISTRICT TOTALS			$ 65,660,666	$ 63,696,543	$ 46,501,242			67%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-1(87)64			RIVERSIDE CONTRACTING, INC.				02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					04/28/98	PHONE NO: 494-5823	
IM 15-1(86)74							12/08/99***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	22.483	km	$ 8,892,290	$ 7,211,151	$ 6,838,387			95%	85%
STPU 1809(4)			HOLLOW CONTRACTING			APPR	05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER				08/26/99	06/25/98	PHONE NO: 782-9327	
	1.407	km	$ 1,556,479	$ 1,319,159	$ 1,395,912		02/01/00***	98%	115%
STPP 29-1(27)34			A.M. WELLES, INC.			PEND	09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,				11/26/99	09/28/98	PHONE NO: 684-5609	
	8.733	km	$ 5,419,975	$ 4,970,738	$ 4,869,164		06/28/01***	98%	84%
IM 15-3(54)142			JIM GILMAN EXCAVATING INC.			APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER				11/30/99	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1							10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	27.845	km	$ 5,019,324	$ 4,837,049	$ 4,570,116			94%	89%
STPHS 0002(257)			MARONICK CONST. LLC				12/16/98	F.P.M. JAGODA, PAUL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL					04/14/99	PHONE NO: 457-0526	
	0.000	km	$ 331,626	$ 289,632	$ 239,008		12/08/99***	83%	103%
IM 90-7(63)331			RIVERSIDE CONTRACTING, INC.				12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 222-5482	
NH-STPHS 11-1(27)53							05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.							
CONTRACT TOTAL	17.439	km	$ 9,627,070	$ 9,793,421	$ 9,023,141			92%	85%
IM 90-6(71)289 F			A-1 PAVING, INC				02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	19.347	km	$ 6,331,183	$ 5,379,297	$ 4,009,311		07/11/01***	75%	55%
STPS 278-1(13)30			M K WEEDEN CONSTRUCTION, INC.				05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					05/24/99	PHONE NO: 494-5823	
	7.837	mi	$ 3,161,119	$ 2,832,172	$ 2,274,161		07/20/01***	80%	50%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/99
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 0299(8)			JIM GILMAN EXCAVATING INC.				05/04/99	F.P.M. ARVISH,MIKE	
ANACONDA STREETS		GR,GRVL,PL MIX SURF,SEAL & COV ER,SIDEWALKS,CURB & GUTTER					06/21/99	PHONE NO: 782-9327	
	0.571 km		$ 818,095	$ 718,102	$ 647,099		07/31/00***	90%	99%
RTS 9016(29)			WILLIAMS CONSTRUCTION				05/04/99	F.P.M. GRAVAGE,DANIEL	
GALLATIN RIVER-WILLIAMS BRIDGE		BRIDGE REHABILITATION					07/12/99	PHONE NO: 222-8110	
	0.047 km		$ 172,525	$ 111,510	$ 106,169		12/26/99***	95%	164%
STPP 49-2(7)16			JENSEN PAVING COMPANY, INC.				05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER					07/12/99	PHONE NO: 682-7821	
	18.385 mi		$ 1,445,172	$ 1,252,963	$ 1,088,780		07/25/00***	87%	92%
SMP 1699(00)			HOLLOW CONTRACTING				06/29/99	F.P.M. JEWETT, JIM	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSH & STOCKPILING					09/14/99	PHONE NO: 586-5074	
	0.000 mi		$ 273,125	$ 242,225	$ 203,388		02/22/00***	84%	06/30/00
SMP 2299(00)			SMITH CONTRACTING				06/29/99	F.P.M. O'BRIEN,MURRAY	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSH & STOCKPILE					09/16/99	PHONE NO: 782-7443	
	0.000 km		$ 317,625	$ 272,238	$ 221,954		03/27/00***	82%	06/30/00
BR 205-1(22)3			HALL CONSTRUCTION SERVICES				06/29/99	F.P.M. SACKS,RAY	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.					08/02/99	PHONE NO: 287-3868	
	0.100 km		$ 298,201	$ 228,937	$ 236,399		02/25/00***	98%	103%
ER 60-1(9)22			TIMBER MOUNTAIN EXCAVATION,INC				06/29/99	F.P.M. JAGODA, PAUL	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.					08/04/99	PHONE NO: 457-0526	
	0.200 km		$ 130,290	$ 132,916	$ 120,587		04/02/00***	91%	117%
AR 9906(4)			SCOTT CONSTRUCTION, INC.				06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING					08/30/99	PHONE NO: 222-5482	
	0.000 mi		$ 200,056	$ 237,171	$ 81,846		12/15/99***	35%	12/15/99
NH 90-6(85)305			DICK ANDERSON CONSTRUCTION,INC				08/04/99	F.P.M. SACKS,RAY	
NO. 19TH AVE. REST AREA - BOZE		REST AREA					08/26/99	PHONE NO: 287-3868	
	0.000 km		$ 1,192,505	$ 1,097,811	$ 418,903		12/19/00***	38%	30%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9001(20)			TAMIETTI CONST. CO., INC.				10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES					11/09/99	PHONE NO: 494-9635	
BR 9029(9)							09/21/00***		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE							
CONTRACT TOTAL	1.200	km	$ 1,620,651	$ 1,322,400	$ 48,955			4%	0%
STPS 276-1(3)1			JIM GILMAN EXCAVATING INC.				10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING					11/08/99	PHONE NO: 782-9327	
	3.670	mi	$ 1,527,711	$ 1,426,028	$ 181,112		06/18/01***	13%	0%
NH 15-4(73)196 F			SLETTEN CONSTRUCTION CO				10/07/99	F.P.M. JAGODA, PAUL	
FORESTVALE INTERCHANGE		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,STEEL GIRDER BRIDGE					/ /	PHONE NO: 457-0526	
	0.856	km	$ 5,903,413	$ 5,234,262	$ 0		11/09/01***	0%	0%
STPP 13-1(33)36			A.M. WELLES, INC.				10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE					11/15/99	PHONE NO: 682-7821	
	18.300	km	$ 5,735,355	$ 5,713,401	$ 99,740		09/01/02***	2%	0%
IM 15-1(90)38			RIVERSIDE CONTRACTING, INC.				11/16/99	F.P.M. HELD, TERRY	
RED ROCK-DILLON		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,FENCING					/ /	PHONE NO: 684-5609	
	40.957	km	$ 5,845,210	$ 6,078,235	$ 0		01/14/02***	0%	0%
BR 13-2(2)83			MORGEN & OSWOOD CONST. CO.,INC				11/16/99	F.P.M. FOGARTY,BILL	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE					/ /	PHONE NO: 782-9327	
	0.600	km	$ 2,712,516	$ 1,848,513	$ 0		03/18/01***	0%	0%
NH 8-4(23)77 F			RIVERSIDE CONTRACTING, INC.				11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER					/ /	PHONE NO: 222-5482	
STPE 8-4(24)76							07/30/01***		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH							
CONTRACT TOTAL	3.047	km	$ 2,628,286	$ 2,624,903	$ 0			0%	0%
BR-STPE 9022(13)			SLETTEN CONSTRUCTION CO				11/16/99	F.P.M. FOGARTY,BILL	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE					/ /	PHONE NO: 782-9327	
	0.222	km	$ 676,571	$ 624,361	$ 0		08/27/00***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/99
*** BUTTE DISTRICT ***

DATE:12/08/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 13-1(29)47				COP CONSTRUCTION CO.			11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES					/ /	PHONE NO: 682-7821	
	2.238 mi		$ 4,402,959	$ 4,202,581	$ 0		08/30/01***	0%	0%
STPU 1201(5)				CENTRAL ELECTRIC, INC.			11/16/99	F.P.M. MCCORMICK, THOMAS	
SIGNAL-N 19TH & OAK-BOZEMAN		TRAFFIC SIGNALS-19TH & OAK-BOZ EMAN					/ /	PHONE NO: 586-5074	
	0.000 mi		$ 101,644	$ 67,363	$ 0		07/16/00***	0%	12/31/99
BUTTE DISTRICT TOTALS			$ 76,340,973	$ 70,068,537	$ 36,674,130			52%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/99

DATE:12/08/99 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 58-1(11)32			MARVIN A. REHBEIN				PEND	06/03/97	F.P.M. WICKMAN, TERRY	
ST. MARY - CANADIAN LINE		PMS OVERLAY					11/18/99	06/26/97	PHONE NO: 278-7931	
	18.792	km		$ 3,537,056	$ 3,573,762	$ 3,711,249		12/15/99***	98%	90%
FH-STPP 60-2(51)53			M K WEEDEN CONSTRUCTION, INC.				PEND	06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING					11/08/99	08/05/98	PHONE NO: 738-4505	
	11.067	km		$ 5,750,363	$ 5,444,000	$ 5,725,899		05/09/01***	98%	109%
RTF-NH 1-3(31)225 F			S K CONSTRUCTION, INC.					07/07/98	F.P.M. BECKDEDAHL MARK (ACT	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER						07/27/98	PHONE NO: 873-8624	
	15.037	mi		$ 7,085,715	$ 6,645,093	$ 6,389,748		05/27/01***	96%	94%
STPP 58-1(17)26			A-1 PAVING, INC				PEND	10/06/98	F.P.M. WICKMAN, TERRY	
HUDSON BAY DIVIDE-ST. MARY		PULVERIZATION & PLANT MIX OVER LAY					12/07/99	11/02/98	PHONE NO: 278-7931	
	9.734	km		$ 2,383,559	$ 2,417,707	$ 2,542,681		10/26/99	100%	97%
STPP 3-4(7)89			BLAHNIK CONSTRUCTION, INC.					11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER						11/30/98	PHONE NO: 278-7931	
	18.950	km		$ 1,143,928	$ 1,103,737	$ 866,578		01/09/00***	79%	115%
IM 15-5(95)274			SLETTEN CONSTRUCTION CO				APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS					11/30/99	02/02/99	PHONE NO: 738-4505	
	0.600	km		$ 3,573,798	$ 4,192,527	$ 4,613,145		08/13/01***	98%	92%
STPP 3-3(8)75			NORTH PACIFIC ROAD BLDERS,INC.					12/16/98	F.P.M. WICKMAN, TERRY	
DUPUYER-NORTH		GR,AGG SURF,PL MIX SURF.& SEAL & COVER						01/11/99	PHONE NO: 278-7931	
	13.799	mi		$ 5,699,228	$ 4,604,687	$ 4,499,601		09/08/01***	98%	73%
NH 60-2(33)93 F			UNITED MAT'LS OF GREAT FALLS					04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER						04/22/99	PHONE NO: 454-5920	
	1.570	km		$ 8,511,930	$ 9,631,310	$ 5,146,791		11/20/01***	53%	09/17/00
IM 15-4(82)229			JIM GILMAN EXCAVATING INC.					05/04/99	F.P.M. HENDERSON, SHON (ACT	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER						07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0								05/05/01***		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER								
CONTRACT TOTAL	62.467	km		$ 5,578,764	$ 5,704,490	$ 3,224,085			57%	86%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 330-1(11)12				D.H. BLATTNER & SONS, INC.			06/15/99	F.P.M. HENDERSON, SHON (ACT	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER					07/20/99	PHONE NO: 454-5921	
	7.949	km	$ 3,404,137	$ 3,696,164	$ 2,045,937		08/27/01***	55%	54%
NH 1-7(26)428				RIVERSIDE CONTRACTING, INC.		APPR	06/15/99	F.P.M. BERG, GARY	
INTERSECTION IMPROVEMENTS - FT		WIDENING-INTERSECTION IMPROVEM ENTS				11/30/99	07/19/99	PHONE NO: 265-6821	
NH 1-7(28)424						APPR	07/08/00***		
HARLEM - EAST & WEST		PL.MIX OVERLAY,SEAL & COVER				11/30/99			
CONTRACT TOTAL	9.456	km	$ 984,444	$ 1,248,119	$ 1,195,552			94%	88%
RTM 5210(15)				UNITED MAT'LS OF GREAT FALLS			06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &					06/28/99	PHONE NO: 454-5920	
	0.719	mi	$ 2,279,958	$ 2,172,611	$ 1,754,427		01/18/01***	81%	83%
SMP 2599(00)				BLAHNIK CONSTRUCTION, INC.			06/29/99	F.P.M. KLETTE, MIKE	
GREAT FALLS DISTRICT CRUSH & S		CRUSH & STOCKPILE					07/19/99	PHONE NO: 278-7078	
	0.000	km	$ 664,240	$ 697,420	$ 475,071		05/05/00***	68%	06/30/00
NH 1-6(20)379				A-1 PAVING, INC			06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381							03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER							
CONTRACT TOTAL	4.860	km	$ 5,458,585	$ 5,678,703	$ 2,553,182			45%	37%
STPS-BR 228-2(12)22				M K WEEDEN CONSTRUCTION, INC.			06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE					08/11/99	PHONE NO: 738-4505	
	5.792	km	$ 3,286,008	$ 2,947,014	$ 2,125,628		07/25/01***	72%	42%
NH 8-2(38)41				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. KLETTE, MIKE	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 278-7078	
NH 8-2(39)50							02/23/01***		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER							
CONTRACT TOTAL	15.490	mi	$ 3,431,633	$ 3,243,283	$ 0			0%	0%
GREAT FALLS DISTRICT TOTALS			$ 62,773,345	$ 63,000,626	$ 46,869,575			72%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/99
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC		PEND	03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES				11/26/99	04/09/98	PHONE NO: 233-3608	
4399650							10/19/99		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	42.562	mi	$ 9,621,931	$ 10,272,572	$ 11,134,544			100%	81%
NH 1-9(30)565				A-1 PAVING, INC			05/05/98	F.P.M. PISK, RANDAL	
FRAZER - EAST & WEST		WIDEN,PL MIX OVERLAY,SEAL & CO VER					06/01/98	PHONE NO: 228-9478	
	13.239	km	$ 4,831,030	$ 5,719,274	$ 5,371,376		10/21/99	100%	97%
STPU 1499(4)				FRANZ CONSTRUCTION, INC			08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB					09/08/98	PHONE NO: 377-5296	
	2.426	mi	$ 939,680	$ 1,051,435	$ 1,008,318		12/15/99***	96%	99%
STPS 327-1(5)8				EDWARD H SCHWARTZ CONST., INC.			11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING					03/23/99	PHONE NO: 787-5701	
	7.500	mi	$ 3,085,239	$ 3,340,582	$ 2,684,818		06/05/01***	80%	88%
NH 57-6(7)267 F				D.H. BLATTNER & SONS, INC.		PEND	11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER				12/07/99	02/16/99	PHONE NO: 377-5296	
NH 57-6(8)273 F							06/28/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	22.108	mi	$ 10,229,983	$ 9,921,985	$ 9,474,537			95%	53%
NH 62-2(11)37 F				CENTURY COMPANIES, INC.			11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					12/21/98	PHONE NO: 377-5296	
NH 20-2(14)50							02/28/01***		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER							
CONTRACT TOTAL	1.478	km	$ 3,132,525	$ 4,249,957	$ 4,578,551			97%	92%
ER 243-1(2)6				SLETTEN CONSTRUCTION CO			11/25/98	F.P.M. PISK, RANDAL	
CREE CROSSING		GRADING & AGGREGATE SURFACING					01/11/99	PHONE NO: 228-9478	
	0.425	km	$ 1,024,386	$ 886,500	$ 859,788		12/15/99***	97%	93%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 204-1(1)0				CENTURY COMPANIES, INC.			12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0							12/15/99***		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 248-4(3)18									
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 363-1(3)2									
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER							
CONTRACT TOTAL	26.580 km		$ 1,104,155	$ 1,280,179	$ 1,114,066			87%	100%
STPS-BR 484-1(4)20				S K CONSTRUCTION, INC.			02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE					03/22/99	PHONE NO: 233-3604	
	7.325 km		$ 3,350,473	$ 3,899,590	$ 4,043,203		06/21/01***	98%	91%
BR 1-10(42)611				SLETTEN CONSTRUCTION CO			03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER					04/05/99	PHONE NO: 653-1574	
	0.600 km		$ 2,446,919	$ 3,103,761	$ 2,484,321		07/28/00***	80%	78%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.			04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 3,253,897		03/07/02***	58%	48%
NH 37-2(18)39				EMPIRE SAND AND GRAVEL CO.,INC		PEND	04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER				11/26/99	05/28/99	PHONE NO: 233-3604	
RTS 447-1(13)46							03/28/00***		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	16.060 km		$ 1,834,027	$ 2,086,951	$ 1,873,868			90%	81%
NH 34-1(5)0 F				NORTH PACIFIC RD BLDRS-HELENA			05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER					06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F							03/17/02***		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER							
CONTRACT TOTAL	24.136 km		$ 10,082,127	$ 8,959,667	$ 8,380,635			94%	52%
BR 511-1(3)4				L. SCANLAN CONTRACTOR			05/04/99	F.P.M. PISK, RANDAL	
SO. FORK WHITETAIL CREEK		BRIDGE REPLACEMENT,BOX CULVERT ,PL MIX BIT SURF					08/04/99	PHONE NO: 228-9478	
	0.397 km		$ 335,052	$ 399,028	$ 375,539		02/05/00***	94%	96%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 2-1(29)27			EMPIRE SAND AND GRAVEL CO.,INC				PEND	05/04/99	F.P.M. FRETTE, KURT	
44 KILOMETERS EAST OF MILES CI		MILL,PL MIX SURF OVERLAY,SEAL & COVER					11/16/99	07/06/99	PHONE NO: 233-3612	
	10.107	km		$ 2,028,664	$ 2,310,100	$ 2,303,353		11/16/00***	99%	119%
IM 94-3(49)78			PRINCE, INC					05/04/99	F.P.M. SWANSON, ROBERT E.	
TREASURE CO. LINE - EAST		MILL,PL MIX OVERLAY,SEAL & COV ER						07/09/99	PHONE NO: 233-3608	
IM 94-3(51)94								12/22/00***		
D 4 - INTERSTATE GUARDRAIL		GUARDRAIL UPGRADE								
CONTRACT TOTAL	11.519	mi		$ 3,200,916	$ 2,999,999	$ 2,719,003			91%	112%
STPP 27-1(4)3			21 CONST. CO.				PEND	06/29/99	F.P.M. FRETTE, KURT	
NORTH OF EKALAKA		SLOPE FLATTENING					11/30/99	07/22/99	PHONE NO: 233-3612	
	0.000	mi		$ 1,746,512	$ 985,907	$ 891,586		07/27/00***	90%	78%
SMP 4299(00)			EMPIRE SAND AND GRAVEL CO.,INC					06/29/99	F.P.M. MARTIN, DOUGLAS	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE						10/14/99	PHONE NO: 233-3604	
	0.000	mi		$ 228,060	$ 312,765	$ 202,491		12/15/99***	65%	06/30/00
SMP 4399(00)			MALTA READY MIX, INC.					06/29/99	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE						09/17/99	PHONE NO: 228-9478	
	0.000	km		$ 303,830	$ 274,060	$ 42,493		01/24/00***	16%	06/30/00
BR 61-4(18)157			SLETTEN CONSTRUCTION CO					08/04/99	F.P.M. PISK, RANDAL	
DODSON SOUTH CANAL - MALTA		CONCRETE BEAM BR.& APPROACHES						10/04/99	PHONE NO: 228-9478	
	0.260	km		$ 583,218	$ 577,230	$ 134,817		06/10/00***	23%	20%
NHSTPPIMSTPXSTPS 0002(428)			MARK RITE LINES OF MONT., INC.					09/01/99	F.P.M. ARTHUR, RONALD T.	
1999-D4-DURABLE PAVEMENT MARKI		1999-D4-DURABLE PAVEMENT MARKI NGS						10/15/99	PHONE NO: 787-5701	
	498.200	km		$ 637,636	$ 585,257	$ 311,922		11/30/99	100%	22%
PLH-STPS 323-1(10)22			PRINCE, INC					09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER						/ /	PHONE NO: 233-3612	
	5.169	km		$ 1,355,029	$ 1,768,761	$ 17,688		04/19/01***	1%	7%
STPP-STPHS 2-1(24)1			CENTURY COMPANIES, INC.					10/07/99	F.P.M. BARTH, TIM	
MILES CITY-AREA		STPP-OVERLAY,WIDENING & SLOPE FLATTENING						11/02/99	PHONE NO: 233-3628	
	2.595	km		$ 937,863	$ 976,727	$ 67,862		11/09/00***	7%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 363-1(4)1			SLETTEN CONSTRUCTION CO				10/07/99	F.P.M. PISK, RANDAL	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE					10/25/99	PHONE NO: 228-9478	
	1.140 km		$ 1,622,131	$ 1,419,851	$ 106,997		12/24/00***	8%	0%
BR 9053(18)			SLETTEN CONSTRUCTION CO				10/07/99	F.P.M. PISK, RANDAL	
WILLOW CREEK-NORTH OF HINSDALE		GR,AGG.SURF,CAST IN PLACE CONT INUOUS CONC.FLAT SLAB BRIDGE					/ /	PHONE NO: 228-9478	
	0.480 km		$ 362,967	$ 365,630	$ 3,656		08/08/00***	1%	0%
BR 277-1(6)29			COP CONSTRUCTION CO.				10/07/99	F.P.M. BACON, DAVID	
CORRAL CREEK-47 KM NE OF HAMMO		GRADE,AGG. SURF.APPROACHES & C ONC.BEAM BRIDGE					/ /	PHONE NO: 377-5296	
ER 277-1(4)31							08/10/00***		
BOX ELDER CREEK-NE OF HAMMOND		GRADE & AGG.SURF.APPROACHES & CONC.BEAM BRIDGE							
CONTRACT TOTAL	1.074 km		$ 930,147	$ 817,817	$ 8,179			1%	0%
NH 1-10(45)590			PRINCE, INC				11/16/99	F.P.M. MIKE BUTZLAFF	
WOLF POINT - EAST		CRACK SEALING,SEAL & COVER					/ /	PHONE NO: 765-1259	
STPP 25-2(7)47							10/20/00***		
JCT. MT. 13 - NW		PLANT MIX OVERLAY,SEAL & COVER							
STPP 32-1(10)0									
JCT. MT. 25 - NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	55.174 km		$ 2,975,139	$ 2,582,575	$ 0			0%	0%
NH 1-9(35)538			RIVERSIDE CONTRACTING, INC.				11/16/99	F.P.M. PISK, RANDAL	
GLASGOW-WEST		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 228-9478	
STPP 31-1(11)17							09/28/00***		
ST MARIE-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	19.099 mi		$ 1,552,322	$ 1,570,313	$ 0			0%	0%
GLENDIVE DISTRICT TOTALS			$ 76,692,191	$ 78,371,859	$ 63,447,506			80%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0			S K CONSTRUCTION, INC.			PEND	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.			11/26/99	10/28/96	PHONE NO: 322-5870	
	7.981 km		$ 5,945,331	$ 5,478,423	$ 5,743,251		10/28/99	100%	92%
IM 0002(65)			OMO CONSTRUCTION INC				12/12/96	F.P.M. FAVERO CRAIG(ACTING)	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0267	
	57.000 mi		$ 2,983,689	$ 2,633,050	$ 2,635,426		12/15/99***	98%	120%
DPI 0194(001) F			NORTHERN LINE LAYERS, INC.				06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER					08/10/98	PHONE NO: 657-0269	
	4.154 km		$ 14,524,331	$ 15,444,134	$ 13,102,027		10/06/01***	85%	61%
IM 94-1(55)0			EMPIRE SAND AND GRAVEL CO.,INC				07/07/98	F.P.M. FAVERO CRAIG(ACTING)	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU MBLE STRIPS					09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453							12/15/99***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV ER & RUMBLE STRIPS							
CONTRACT TOTAL	17.143 km		$ 2,266,828	$ 1,980,980	$ 1,925,142			97%	80%
STPS 401-1(2)0			AMERICAN CONTRACTING, INC.				09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER					10/21/98	PHONE NO: 657-0271	
	12.754 km		$ 4,641,922	$ 4,713,098	$ 4,267,091		04/11/01***	91%	78%
STPP 14-3(11)88			RIVERSIDE CONTRACTING, INC.				10/06/98	F.P.M. TILZEY, RONALD	
TWO DOT-HARLOWTON		PLANT MIX OVERLAY & SEAL & COV ER					02/17/99	PHONE NO: 538-8732	
	17.515 km		$ 1,192,991	$ 1,222,425	$ 1,190,796		10/19/99	100%	54%
STPS 541-1(2)0			RIVERSIDE CONTRACTING, INC.				10/06/98	F.P.M. TILZEY, RONALD	
UTICA-WINDHAM		PLANT MIX OVERLAY,SEAL & COVER					05/05/99	PHONE NO: 538-8732	
	17.220 km		$ 790,267	$ 746,724	$ 694,939		10/19/99	100%	41%
IM 90-9(87)473			JTL GROUP, INC.-BILLINGS				11/02/98	F.P.M. FAVERO CRAIG(ACTING)	
BIG HORN COUNTY LINE-EAST		MILL,PLANT MIX FILL & SEAL & C OVER					04/15/99	PHONE NO: 657-0267	
	10.511 km		$ 1,911,140	$ 1,874,341	$ 1,577,102		12/15/99***	84%	108%
IM 90-7(71)390			RIVERSIDE CONTRACTING, INC.				11/02/98	F.P.M. BERGEN, PERRY	
REED POINT-EAST & WEST		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER					01/22/99	PHONE NO: 322-5870	
	13.450 km		$ 2,137,675	$ 2,242,765	$ 2,255,957		11/02/99	100%	66%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3021	
	19.333	km	$ 11,563,965	$ 9,648,986	$ 3,942,424		01/23/02***	41%	56%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS			12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8					03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437							11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE							
CONTRACT TOTAL	19.734	km	$ 10,173,185	$ 9,101,273	$ 7,229,521			79%	54%
RT 56395(1)				EMPIRE SAND AND GRAVEL CO.,INC			02/03/99	F.P.M. FAVERO CRAIG(ACTING)	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER					07/17/99	PHONE NO: 657-0267	
RT 56788(3)							12/15/99***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER							
RTF 16-1(40)12									
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER							
RTF 48-1(19)1									
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER							
RTM 1026(1)									
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER							
CONTRACT TOTAL	42.259	km	$ 967,359	$ 910,925	$ 713,460			78%	93%
BR 9049(15)				COP CONSTRUCTION CO.			02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					04/21/99	PHONE NO: 657-0273	
	0.419	km	$ 1,144,043	$ 1,146,007	$ 1,009,134		06/19/00***	88%	83%
STPS 244-2(5)12				RIVERSIDE CONTRACTING, INC.			02/03/99	F.P.M. BROWN GERRY	
FLATWILLOW APPROACH		PL MIX OVERLAY,SEAL & COVER					04/25/99	PHONE NO: 323-3699	
RTF 57-3(27)113							10/18/99		
GRASS RANGE-EAST		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER							
RTF 66-1(2)0									
D-Y JUNCTION-NORTH		PL MIX OVERLAY,SEAL & COVER							
RTS 238-1(5)4									
JCT. 466-EAST		PL MIX OVERLAY,SEAL & COVER							
RTS 244-2(6)17									
MCDONALD CREEK-NO. & SO.		PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	49.681	km	$ 2,080,223	$ 2,126,450	$ 1,974,910			100%	105%
NH 61-1(8)13 F				WICKENS CONSTRUCTION, INC.			04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER					04/19/99	PHONE NO: 323-3699	
	14.188	km	$ 7,956,805	$ 6,897,684	$ 5,083,882		02/28/02***	74%	52%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-7(73)378				RIVERSIDE CONTRACTING, INC.		APPR	04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER				11/30/99	06/18/99	PHONE NO: 322-5870	
	20.763 km		$ 2,894,577	$ 2,453,107	$ 2,852,666		12/24/00***	98%	83%
NHIMSTPPSTPX 0002(429)				ACCENT STRIPE INC			05/04/99	F.P.M. BROWN GERRY	
1999-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					06/28/99	PHONE NO: 323-3699	
	313.000 km		$ 649,728	$ 610,163	$ 541,129		10/27/99	100%	09/01/99
IM 0002(420)				QUALITY CONCRETE COMPANY		PEND	05/04/99	F.P.M. NELSON, ROD	
D5-BRIDGE DECK SKID RESISTANCE		BRIDGE DECK REPAIR & JOINT REP AIR				11/29/99	07/01/99	PHONE NO: 657-0264	
	0.128 km		$ 648,815	$ 499,130	$ 568,563		12/25/00***	98%	100%
STPS 297-1(3)22				S K CONSTRUCTION, INC.			06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					08/02/99	PHONE NO: 538-8732	
	5.406 km		$ 1,498,847	$ 1,414,950	$ 1,178,347		06/12/01***	83%	70%
ER 48(22)				STILLWATER EXCAVATING			06/29/99	F.P.M. BERGEN, PERRY	
COLUMBUS AREA FLOOD REPAIR		COLUMBUS AREA FLOOD REPAIR & R IPRAP					10/07/99	PHONE NO: 322-5870	
	0.000 mi		$ 73,780	$ 64,019	$ 56,932		05/01/00***	89%	18%
SMP 4999(00)				E.H. OFTEDAL AND SONS, INC.			06/29/99	F.P.M. BERGEN, PERRY	
BILLINGS DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					10/07/99	PHONE NO: 322-5870	
	0.000 km		$ 385,250	$ 295,500	$ 225,332		03/19/00***	76%	06/30/00
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC			06/29/99	F.P.M. FAVERO CRAIG(ACTING)	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.					09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509							10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617 km		$ 3,480,454	$ 4,188,307	$ 1,829,134			44%	58%
STPP 43-1(15)19				MONTGOMERY CONSTRUCTION			08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER					09/22/99	PHONE NO: 323-3699	
	1.406 km		$ 942,490	$ 918,161	$ 488,871		09/14/00***	53%	40%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 0002(373)			SIERRA ROCK AND DIRT, INC.					08/04/99	F.P.M. HUBER,JOHN	
MUSSELSHELL VALLEY EROSION		RIPRAP						09/23/99	PHONE NO: 323-3021	
	0.000	km		$ 217,567	$ 183,166	$ 57,146		07/26/00***	31%	11%
BR 9048(15)			SLETTEN CONSTRUCTION CO					08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S						09/14/99	PHONE NO: 657-0273	
	1.250	km		$ 1,702,017	$ 1,570,037	$ 204,362		10/01/00***	13%	22%
ER 80-3(5)58			RIVERSIDE CONTRACTING, INC.					08/04/99	F.P.M. TILZEY, RONALD	
MEADOW BROOK HILL - FLOOD REPA		FLOOD-REPAIR						09/08/99	PHONE NO: 538-8732	
	0.359	km		$ 393,739	$ 397,397	$ 381,158		05/23/00***	96%	81%
PLH-STPS-CT 314-1(13)32			E.H. OFTEDAL AND SONS, INC.					09/01/99	F.P.M. FAVERO CRAIG(ACTING)	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER						/ /	PHONE NO: 657-0267	
	19.913	km		$ 9,237,472	$ 7,818,266	$ 78,182		02/11/02***	1%	0%
RTS 532-1(2)10			JTL GROUP, INC.-BILLINGS					10/07/99	F.P.M. SLOE, DAVID A.	
KING AVE. W.- 88TH TO 72ND		PMS OVERLAY,SEAL & COVER						/ /	PHONE NO: 657-0269	
	3.280	km		$ 192,599	$ 182,483	$ 1,825		03/04/00***	1%	0%
STPHS 0002(78)			ACE ELECTRIC INC					10/07/99	F.P.M. SHUPAK,TOM	
DISTRICT 5 - ELECTRICAL		SIGNAL,STRIPING ON RIMROCK RD. & 54TH ST.WEST						11/23/99	PHONE NO: 657-0271	
	0.000	km		$ 360,225	$ 328,622	$ 3,286		08/17/00***	1%	0%
BR 478-1(4)2			COP CONSTRUCTION CO.					10/07/99	F.P.M. STUDEBAKER, RAYMOND	
OTTER CREEK - 4.2 KM NE OF BIG		APPROACHES,CONC.BEAM BRIDGE						11/01/99	PHONE NO: 657-0273	
	0.375	km		$ 295,937	$ 326,326	$ 29,324		08/06/00***	9%	0%
STPHS 0002(347)			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. BROWN GERRY	
3 LOCATIONS-DIST 5-SAFETY IMPR		SIGNING,SAFETY IMPROVEMENTS						/ /	PHONE NO: 323-3699	
	0.850	km		$ 450,885	$ 408,006	$ 0		10/01/00***	0%	0%
NH 53-1(24)0			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. SHUPAK,TOM	
27TH ST.(STATE - 1ST AVE. SO.)		PLANT MIX OVERLAY,SEAL & COVER ,ADA SIDEWALKS						/ /	PHONE NO: 657-0271	
	1.351	km		$ 634,382	$ 579,413	$ 0		09/12/00***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/99
*** BILLINGS DISTRICT ***

DATE:12/08/99

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9014(17)			SLETTEN CONSTRUCTION CO				11/16/99	F.P.M. TILZEY, RONALD	
JUDITH R - 16 KM W OF WINIFRED		STEEL GIRDER BRIDGE & GRAVEL A PPROACHES					/ /	PHONE NO: 538-8732	
	0.448	mi	$ 1,272,426	$ 1,092,154	$ 0		10/24/00***	0%	0%
BILLINGS DISTRICT TOTALS			$ 95,610,942	$ 89,496,472	$ 61,841,317			68%	
TOTALS FOR ALL PROJECTS:			$377,078,116	$364,634,037	$255,333,769			68%	

S
625.704
H3cr
01/10/2000

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

STATE DOCUMENTS COLLECTION

JAN 19 2000

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/99
*** MISSOULA DISTRICT ***

DATE:01/10/00 PAGE NO:

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAG / PERCENT PROJECT COMPLETED	% CC TIME USED
BR-STPP 6-1(65)83			D.H. BLATTNER & SONS, INC.			APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	3.055 mi		$ 9,983,036	$ 9,756,496	$ 10,576,742		12/15/99***	98%	101%
NH-CM-STPE 0002(266)			MORRISON KNUDSEN CORPORATION			APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				07/09/99	01/26/98	PHONE NO: 523-5863	
	5.639 km		$ 10,496,431	$ 11,767,435	$ 13,120,696		01/21/01***	98%	108%
NH-STPHS 6799(18)			MONTANA LINES, INC				08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS					09/14/98	PHONE NO: 755-8557	
	0.000 mi		$ 376,379	$ 388,006	$ 379,678		02/27/00***	98%	82%
BH 1-1(61)12			MORGEN & OSWOOD CONST. CO.,INC				10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.					03/23/99	PHONE NO: 257-3395	
	0.359 km		$ 1,426,745	$ 1,957,096	$ 1,199,251		05/02/00***	61%	62%
RTF 0002(381)			QUALITY CONCRETE COMPANY				12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE					06/23/99	PHONE NO: 755-8566	
	0.000 km		$ 284,515	$ 244,291	$ 178,238		01/04/01***	73%	82%
BR 33-1(20)0			D.H. BLATTNER & SONS, INC.				12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 257-3395	
BH 33-1(21)1							05/14/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0									
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS							
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 2,196,148			66%	40%
STPP 19-2(15)48			SCHELLINGER CONST CO.,INC.			APPR	04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE				11/30/99	04/26/99	PHONE NO: 523-5877	
STPP 19-2(19)39						APPR	05/08/02***		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER				11/30/99			
CONTRACT TOTAL	23.909 km		$ 9,044,779	$ 7,749,401	$ 7,995,099			96%	52%
NH 7-1(70)0			JOHN BIELBY CONSTRUCTION				06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: 523-5863	
	0.000 km		$ 1,095,659	$ 940,332	$ 396,070		08/27/00***	42%	59%

*** ESTIMATED COMPLETION DATE

PLEASE RETURN

MONTANA STATE LIBRARY
3 0864 0014 7301 9

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/99
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 5-3(65)103 F			SCHELLINGER CONST CO.,INC.					06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE						06/29/99	PHONE NO: 755-8557	
STPHS 206-1(6)0								05/30/02***		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION								
CONTRACT TOTAL	19.330	km		$ 4,500,476	$ 4,148,860	$ 2,552,458			62%	39%
IM 90-2(98)94			RIVERSIDE CONTRACTING, INC.					06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION						06/18/99	PHONE NO: -	
IM 90-1(134)0								05/08/00***		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS								
IM 90-1(136)0										
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER								
IM 90-1(137)35										
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER								
CONTRACT TOTAL	40.826	km		$ 4,094,875	$ 3,831,643	$ 2,578,176			66%	48%
SMP 1599(00)			LHC, INC.					06/29/99	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSH,STOCKPILING						09/13/99	PHONE NO: 755-8566	
	0.000	mi		$ 606,625	$ 494,399	$ 411,670		05/06/00***	83%	06/30/00
NH-STPHS 7-1(84)52			MONTANA LINES, INC					08/04/99	F.P.M. JOHNSON, ROBERT L.	
SIGNAL-WOODSIDE		SIGNALS & INTERSECTION IMPROVE MENTS						/ /	PHONE NO: 523-5864	
STPHS-NH 7-2(32)83								03/18/00***		
U.S. 93/U.S. 12 SIGNAL-LOLO		SIGNALS & INTERSECTION IMPROVE MENTS								
CONTRACT TOTAL	0.000	km		$ 230,094	$ 231,366	$ 2,315			1%	0%
ER 1-1(59)5			DUARTE CONSTRUCTION, INC.					08/04/99	F.P.M. KALBERG, J. GARY	
SLIDE WEST OF TROY		EXCAVATION,PILE & TIMBER RETAI NING WALL						10/18/99	PHONE NO: 257-3395	
	0.800	km		$ 516,062	$ 547,235	$ 543,366		02/27/00***	99%	12/15/99
RTS 9031(11) U1			KEYSTONE CONCRETE CONSTRUCTION					08/04/99	F.P.M. MAART, WILLIAM C.	
CLARK FORK-LOZEAU		REHABILITAION OF A STEEL TRUSS BRIDGE						09/07/99	PHONE NO: 523-5856	
	0.220	km		$ 373,408	$ 468,214	$ 361,471		06/07/00***	77%	72%
ER 9041(22)			FRONTIER-WEST, L.L.C.					09/01/99	F.P.M. MAART, WILLIAM C.	
BITTERROOT R - VICTOR CROSSING		PRESTRESSED CONC.BM.BRIDGE,PL MIX BIT SURF APPRS,CLVRTS &						10/21/99	PHONE NO: 523-5856	
	0.584	km		$ 1,816,001	$ 1,338,522	$ 185,129		10/28/00***	14%	20%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/99
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 6-1(77)53				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.&		PRESTRESSED CONCRETE BRIDGE			11/29/99	PHONE NO: 257-3395	
	1.033	km	$ 1,928,960	$ 1,673,064	$ 398,179		08/03/01***	24%	0%
NH 24-1(49)0				JENSEN PAVING COMPANY, INC.			11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER					/ /	PHONE NO: 523-5877	
NH 24-1(50)5							08/04/00***		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.100	km	$ 1,271,951	$ 1,249,585	$ 12,498			1%	0%
NH 1-2(95)135				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. CHRISINGER,KENNETH L	
COLUMBIA FALLS-EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 755-8566	
STPP 33-1(30)30							09/17/00***		
REXFORD-NORTH & SOUTH		CRACK SEALING,SEAL & COVER							
STPP 52-1(16)4									
6 KM NE OF JUNCTION US 93-N		SEAL & COVER							
STPP 83-2(9)78									
SWAN LAKE-NORTH		CRACK SEALING,SEAL & COVER							
CONTRACT TOTAL	90.747	km	$ 1,843,477	$ 1,664,141	$ 16,643			1%	0%
STPHS 52-1(19)0				ALPINE CONSTRUCTION, INC.			11/16/99	F.P.M. CHRISINGER,KENNETH L	
MT 35 - SIGNING		SIGNING,STRIPING,GUARDRAIL					/ /	PHONE NO: 755-8566	
	53.400	km	$ 385,832	$ 349,326	$ 3,494		10/15/00***	1%	0%
CM 6799(19)				PAVLIK ELECTRIC CO, INC			11/16/99	F.P.M. MITCHELL, JAMES D.	
IDAHO/LASALLE SIGNALS-KALISPEL		SIGNAL UPGRADE & INTERCONNECTS					/ /	PHONE NO: 755-8557	
CM 6799(20)							09/15/00***		
NORTH 93 SIGNALS-KALISPELL		SIGNAL UPGRADES & INTERCONNECT S							
CONTRACT TOTAL	0.000	km	$ 437,695	$ 402,625	$ 4,027			1%	0%
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA			11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE					/ /	PHONE NO: 523-5863	
	8.995	mi	$ 7,551,043	$ 7,022,657	$ 70,227		10/30/02***	1%	0%
MISSOULA DISTRICT TOTALS			$ 61,779,489	$ 59,573,536	$ 43,181,575			67%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/99
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-1(87)64			RIVERSIDE CONTRACTING, INC.					02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB						04/28/98	PHONE NO: 494-5823	
IM 15-1(86)74								12/09/99		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB								
CONTRACT TOTAL	22.483	km		$ 8,892,290	$ 7,211,151	$ 6,843,212			100%	85%
STPU 1809(4)			HOLLOW CONTRACTING				APPR	05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER					08/26/99	06/25/98	PHONE NO: 782-9327	
	1.407	km		$ 1,556,479	$ 1,319,159	$ 1,410,763		02/01/00***	98%	101%
STPP 29-1(27)34			A.M. WELLES, INC.				APPR	09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,					12/15/99	09/28/98	PHONE NO: 684-5609	
	8.733	km		$ 5,419,975	$ 4,970,738	$ 4,895,861		06/28/01***	98%	84%
IM 15-3(54)142			JIM GILMAN EXCAVATING INC.				APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER					11/30/99	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1								10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER								
CONTRACT TOTAL	27.845	km		$ 5,019,324	$ 4,837,049	$ 4,571,441			95%	89%
STPHS 0002(257)			MARONICK CONST. LLC				PEND	12/16/98	F.P.M. FOGERTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL					12/21/99	04/14/99	PHONE NO: 457-0526	
	0.000	km		$ 331,626	$ 289,632	$ 244,550		02/27/00***	84%	103%
IM 90-7(63)331			RIVERSIDE CONTRACTING, INC.					12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER						01/06/99	PHONE NO: 285-4943	
NH-STPHS 11-1(27)53								05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.								
CONTRACT TOTAL	17.439	km		$ 9,627,070	$ 9,793,421	$ 9,057,579			92%	85%
IM 90-6(71)289 F			A-1 PAVING, INC					02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB						03/31/99	PHONE NO: 586-5074	
	19.347	km		$ 6,331,183	$ 5,379,297	$ 4,039,825		07/11/01***	75%	55%
STPS 278-1(13)30			M K WEEDEN CONSTRUCTION, INC.					05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING						05/24/99	PHONE NO: 494-5823	
	7.837	mi		$ 3,161,119	$ 2,832,172	$ 2,323,948		07/20/01***	82%	49%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 0299(8)				JIM GILMAN EXCAVATING INC.		PEND	05/04/99	F.P.M. ARVISH,MIKE	
ANACONDA STREETS		GR,GRVL,PL MIX SURF,SEAL & COV ER,SIDEWALKS,CURB & GUTTER				12/14/99	06/21/99	PHONE NO: 782-9327	
	0.571 km		$ 818,095	$ 718,102	$ 672,779		07/31/00***	94%	99%
RTS 9016(29)				WILLIAMS CONSTRUCTION			05/04/99	F.P.M. GRAVAGE,DANIEL	
GALLATIN RIVER-WILLIAMS BRIDGE		BRIDGE REHABILITATION					07/12/99	PHONE NO: 222-8110	
	0.047 km		$ 172,525	$ 111,510	$ 106,169		02/27/00***	95%	164%
STPP 49-2(7)16				JENSEN PAVING COMPANY, INC.			05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER					07/12/99	PHONE NO: 682-7821	
	18.385 mi		$ 1,445,172	$ 1,252,963	$ 1,119,660		07/25/00***	89%	91%
SMP 1699(00)				HOLLOW CONTRACTING			06/29/99	F.P.M. JEWETT, JIM	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSH & STOCKPILING					09/14/99	PHONE NO: 586-5074	
	0.000 mi		$ 273,125	$ 242,225	$ 203,388		02/22/00***	84%	06/30/00
SMP 2299(00)				SMITH CONTRACTING			06/29/99	F.P.M. O'BRIEN,MURRAY	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSH & STOCKPILE					09/16/99	PHONE NO: 782-7443	
	0.000 km		$ 317,625	$ 272,238	$ 252,090		12/23/99	100%	06/30/00
BR 205-1(22)3				HALL CONSTRUCTION SERVICES		PEND	06/29/99	F.P.M. SACKS,RAY	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.				12/14/99	08/02/99	PHONE NO: 287-3868	
	0.100 km		$ 298,201	$ 228,937	$ 236,399		02/25/00***	98%	103%
ER 60-1(9)22				TIMBER MOUNTAIN EXCAVATION,INC			06/29/99	F.P.M. FOGERTY,BILL	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.					08/04/99	PHONE NO: 457-0526	
	0.200 km		$ 130,290	$ 132,916	$ 120,587		04/02/00***	91%	117%
AR 9906(4)				SCOTT CONSTRUCTION, INC.			06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING					08/30/99	PHONE NO: 285-4943	
	0.000 mi		$ 200,056	$ 237,171	$ 145,522		02/27/00***	61%	12/15/99
NH 90-6(85)305				DICK ANDERSON CONSTRUCTION,INC			08/04/99	F.P.M. SACKS,RAY	
NO. 19TH AVE. REST AREA - BOZE		REST AREA					08/26/99	PHONE NO: 287-3868	
	0.000 km		$ 1,192,505	$ 1,097,811	$ 531,405		12/19/00***	48%	30%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9001(20)			TAMIETTI CONST. CO., INC.					10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES						11/09/99	PHONE NO: 494-9635	
BR 9029(9)								09/21/00***		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE								
CONTRACT TOTAL	1.200	km		$ 1,620,651	$ 1,322,400	$ 197,731			15%	0%
STPS 276-1(3)1			JIM GILMAN EXCAVATING INC.					10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING						11/08/99	PHONE NO: 782-9327	
	3.670	mi		$ 1,527,711	$ 1,426,028	$ 297,299		06/18/01***	21%	0%
NH 15-4(73)196 F			SLETTEN CONSTRUCTION CO					10/07/99	F.P.M. FOGERTY,BILL	
FORESTVALE INTERCHANGE		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,STEEL GIRDER BRIDGE						/ /	PHONE NO: 457-0526	
	0.856	km		$ 5,903,413	$ 5,234,262	$ 0		11/09/01***	0%	0%
STPP 13-1(33)36			A.M. WELLES, INC.					10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE						11/15/99	PHONE NO: 682-7821	
	18.300	km		$ 5,735,355	$ 5,713,401	$ 353,540		09/01/02***	6%	0%
IM 15-1(90)38			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. HELD, TERRY	
RED ROCK-DILLON		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,FENCING						/ /	PHONE NO: 684-5609	
	40.957	km		$ 5,845,210	$ 6,078,235	$ 60,781		11/15/00***	1%	0%
BR 13-2(2)83			MORGEN & OSWOOD CONST. CO.,INC					11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE						/ /	PHONE NO: 285-4943	
	0.600	km		$ 2,712,516	$ 1,848,513	$ 18,500		06/15/01***	1%	0%
NH 8-4(23)77 F			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER						/ /	PHONE NO: 285-4943	
STPE 8-4(24)76								07/30/01***		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH								
CONTRACT TOTAL	3.047	km		$ 2,628,286	$ 2,624,903	$ 26,250			1%	0%
BR-STPE 9022(13)			SLETTEN CONSTRUCTION CO					11/16/99	F.P.M. O'BRIEN,MURRAY	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE						/ /	PHONE NO: 782-7443	
	0.222	km		$ 676,571	$ 624,361	$ 6,245		09/15/00***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/99
*** BUTTE DISTRICT ***

DATE:01/10/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 13-1(29)47			COP CONSTRUCTION CO.					11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES						/ /	PHONE NO: 682-7821	
	2.238 mi			$ 4,402,959	$ 4,202,581	$ 42,031		08/30/01***	1%	0%
STPU 1201(5)			CENTRAL ELECTRIC, INC.					11/16/99	F.P.M. MCCORMICK, THOMAS	
SIGNAL-N 19TH & OAK-BOZEMAN		TRAFFIC SIGNALS-19TH & OAK-BOZ EMAN						11/16/99	PHONE NO: 586-5074	
	0.000 km			$ 101,644	$ 67,363	$ 56,118		03/07/00***	83%	12/31/99
STPP 29-4(22)89			JIM GILMAN EXCAVATING INC.					12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS						/ /	PHONE NO: 782-9327	
	1.176 km			$ 799,375	$ 708,178	$ 0		09/17/00***	0%	0%
IM 15-2(71)93			EMPIRE SAND AND GRAVEL CO.,INC					12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING						/ /	PHONE NO: 494-5823	
IM 90-3(82)194								11/15/00***		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING								
CONTRACT TOTAL	34.758 mi			$ 5,505,510	$ 5,321,021	$ 0			0%	0%
BUTTE DISTRICT TOTALS				$ 82,645,857	$ 76,097,736	$ 37,833,673			50%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/99
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
FH-STPP 60-2(51)53			M K WEEDEN CONSTRUCTION, INC.				APPR	06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING					12/07/99	08/05/98	PHONE NO: 738-4505	
	11.067	km		$ 5,750,363	$ 5,444,000	$ 5,730,783		05/09/01***	98%	109%
RTF-NH 1-3(31)225 F			S K CONSTRUCTION, INC.					07/07/98	F.P.M. BECKDEDAHL MARK (ACT	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER						07/27/98	PHONE NO: 873-8624	
	15.037	mi		$ 7,085,715	$ 6,645,093	$ 6,507,746		05/27/01***	98%	94%
STPP 3-4(7)89			BLAHNIK CONSTRUCTION, INC.					11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER						11/30/98	PHONE NO: 278-7931	
	18.950	km		$ 1,143,928	$ 1,103,737	$ 866,578		01/09/00***	79%	115%
IM 15-5(95)274			SLETTEN CONSTRUCTION CO				APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS					11/30/99	02/02/99	PHONE NO: 738-4505	
	0.600	km		$ 3,573,798	$ 4,192,527	$ 4,664,735		08/13/01***	98%	92%
STPP 3-3(8)75			NORTH PACIFIC ROAD BLDERS,INC.					12/16/98	F.P.M. WICKMAN, TERRY	
DUPUYER-NORTH		GR,AGG SURF,PL MIX SURF.& SEAL & COVER						01/11/99	PHONE NO: 278-7931	
	13.799	mi		$ 5,699,228	$ 4,604,687	$ 4,499,601		09/08/01***	98%	73%
NH 60-2(33)93 F			UNITED MAT'LS OF GREAT FALLS					04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER						04/22/99	PHONE NO: 454-5920	
	1.570	km		$ 8,511,930	$ 9,631,310	$ 6,036,079		11/20/01***	63%	09/17/00
IM 15-4(82)229			JIM GILMAN EXCAVATING INC.					05/04/99	F.P.M. HENDERSON, SHON (ACT	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER						07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0								05/05/01***		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER								
CONTRACT TOTAL	62.467	km		$ 5,578,764	$ 5,704,490	$ 3,503,945			61%	86%
STPS 330-1(11)12			D.H. BLATTNER & SONS, INC.					06/15/99	F.P.M. HENDERSON, SHON (ACT	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER						07/20/99	PHONE NO: 454-5921	
	7.949	km		$ 3,404,137	$ 3,696,164	$ 2,363,019		08/27/01***	64%	54%
NH 1-7(26)428			RIVERSIDE CONTRACTING, INC.				APPR	06/15/99	F.P.M. BERG, GARY	
INTERSECTION IMPROVEMENTS - FT		WIDENING-INTERSECTION IMPROVEM ENTS					11/30/99	07/19/99	PHONE NO: 265-6821	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-7(28)424						APPR	07/08/00***		
HARLEM - EAST & WEST		PL.MIX OVERLAY,SEAL & COVER				11/30/99			
CONTRACT TOTAL	9.456 km		$ 984,444	$ 1,248,119	$ 1,195,552			94%	88%
RTM 5210(15)				UNITED MAT'LS OF GREAT FALLS			06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &					06/28/99	PHONE NO: 454-5920	
	0.719 mi		$ 2,279,958	$ 2,172,611	$ 1,894,559		01/18/01***	87%	83%
SMP 2599(00)				BLAHNIK CONSTRUCTION, INC.			06/29/99	F.P.M. KLETTE, MIKE	
GREAT FALLS DISTRICT CRUSH & S		CRUSH & STOCKPILE					07/19/99	PHONE NO: 278-7078	
	0.000 km		$ 664,240	$ 697,420	$ 475,071		05/05/00***	68%	06/30/00
NH 1-6(20)379				A-1 PAVING, INC			06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381							03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER							
CONTRACT TOTAL	4.860 km		$ 5,458,585	$ 5,678,703	$ 3,677,549			65%	37%
STPS-BR 228-2(12)22				M K WEEDEN CONSTRUCTION, INC.			06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE					08/11/99	PHONE NO: 738-4505	
	5.792 km		$ 3,286,008	$ 2,947,014	$ 2,581,974		07/25/01***	88%	42%
NH 8-2(38)41				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. KLETTE, MIKE	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 278-7078	
NH 8-2(39)50							11/15/00***		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER							
CONTRACT TOTAL	15.490 mi		$ 3,431,633	$ 3,243,283	$ 32,433			1%	0%
GREAT FALLS DISTRICT TOTALS			$ 56,852,730	$ 57,009,157	$ 44,029,624			76%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC		PEND	03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES				11/26/99	04/09/98	PHONE NO: 233-3608	
4399650							10/19/99		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	42.562 mi		$ 9,621,931	$ 10,272,572	$ 11,134,544			100%	81%
STPU 1499(4)				FRANZ CONSTRUCTION, INC		PEND	08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB				12/22/99	09/08/98	PHONE NO: 377-5296	
	2.426 mi		$ 939,680	$ 1,051,435	$ 1,008,318		02/27/00***	96%	99%
STPS 327-1(5)8				EDWARD H SCHWARTZ CONST., INC.			11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING					03/23/99	PHONE NO: 787-5701	
	7.500 mi		$ 3,085,239	$ 3,340,582	$ 2,956,488		06/05/01***	89%	88%
NH 57-6(7)267 F				D.H. BLATTNER & SONS, INC.		PEND	11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER				12/07/99	02/16/99	PHONE NO: 377-5296	
NH 57-6(8)273 F							06/28/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	22.108 mi		$ 10,229,983	$ 9,921,985	$ 9,730,069			97%	53%
NH 62-2(11)37 F				CENTURY COMPANIES, INC.		PEND	11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER				12/21/99	12/21/98	PHONE NO: 377-5296	
NH 20-2(14)50						PEND	02/28/01***		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER				12/20/99			
CONTRACT TOTAL	1.478 km		$ 3,132,525	$ 4,249,957	$ 4,694,040			98%	92%
ER 243-1(2)6				SLETTEN CONSTRUCTION CO			11/25/98	F.P.M. PISK, RANDAL	
CREE CROSSING		GRADING & AGGREGATE SURFACING					01/11/99	PHONE NO: 228-9478	
	0.425 km		$ 1,024,386	$ 886,500	$ 859,788		02/27/00***	97%	93%
RTS 204-1(1)0				CENTURY COMPANIES, INC.			12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0							02/27/00***		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 248-4(3)18									
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 363-1(3)2									
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER							
CONTRACT TOTAL	26.580 km		$ 1,104,155	$ 1,280,179	$ 1,125,491			88%	100%
STPS-BR 484-1(4)20				S K CONSTRUCTION, INC.		PEND	02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE				12/14/99	03/22/99	PHONE NO: 233-3604	
	7.325 km		$ 3,350,473	$ 3,899,590	$ 4,043,203		06/21/01***	98%	91%
BR 1-10(42)611				SLETTEN CONSTRUCTION CO			03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER					04/05/99	PHONE NO: 653-1574	
	0.600 km		$ 2,446,919	$ 3,103,761	$ 2,571,088		07/28/00***	83%	78%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.			04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 3,504,280		03/07/02***	62%	48%
NH 37-2(18)39				EMPIRE SAND AND GRAVEL CO.,INC		PEND	04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER				11/26/99	05/28/99	PHONE NO: 233-3604	
RTS 447-1(13)46							03/28/00***		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	16.060 km		$ 1,834,027	$ 2,086,951	$ 1,873,868			90%	81%
NH 34-1(5)0 F				NORTH PACIFIC RD BLDRS-HELENA		PEND	05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER				12/14/99	06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F							03/17/02***		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER							
CONTRACT TOTAL	24.136 km		$ 10,082,127	$ 8,959,667	$ 8,546,891			94%	52%
BR 511-1(3)4				L. SCANLAN CONTRACTOR			05/04/99	F.P.M. PISK, RANDAL	
SO. FORK WHITETAIL CREEK		BRIDGE REPLACEMENT,BOX CULVERT ,PL MIX BIT SURF					08/04/99	PHONE NO: 228-9478	
	0.397 km		$ 335,052	$ 399,028	$ 375,539		02/05/00***	94%	96%
STPP 2-1(29)27				EMPIRE SAND AND GRAVEL CO.,INC		APPR	05/04/99	F.P.M. FRETTE, KURT	
44 KILOMETERS EAST OF MILES CI		MILL,PL MIX SURF OVERLAY,SEAL & COVER				11/30/99	07/06/99	PHONE NO: 233-3612	
	10.107 km		$ 2,028,664	$ 2,310,100	$ 2,303,353		11/16/00***	99%	119%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-3(49)78				PRINCE, INC			05/04/99	F.P.M. SWANSON, ROBERT E.	
TREASURE CO. LINE - EAST		MILL,PL MIX OVERLAY,SEAL & COV ER					07/09/99	PHONE NO: 233-3608	
IM 94-3(51)94							12/22/00***		
D 4 - INTERSTATE GUARDRAIL		GUARDRAIL UPGRADE							
CONTRACT TOTAL	11.519 mi		$ 3,200,916	$ 2,999,999	$ 2,720,920			91%	112%
STPP 27-1(4)3				21 CONST. CO.		APPR	06/29/99	F.P.M. FRETTE, KURT	
NORTH OF EKALAKA		SLOPE FLATTENING				12/15/99	07/22/99	PHONE NO: 233-3612	
	0.000 mi		$ 1,746,512	$ 985,907	$ 964,428		07/27/00***	98%	78%
SMP 4299(00)				EMPIRE SAND AND GRAVEL CO.,INC			06/29/99	F.P.M. MARTIN, DOUGLAS	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					10/14/99	PHONE NO: 233-3604	
	0.000 mi		$ 228,060	$ 312,765	$ 269,827		02/27/00***	86%	06/30/00
SMP 4399(00)				MALTA READY MIX, INC.			06/29/99	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					09/17/99	PHONE NO: 228-9478	
	0.000 km		$ 303,830	$ 274,060	$ 94,019		01/24/00***	34%	06/30/00
BR 61-4(18)157				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. PISK, RANDAL	
DODSON SOUTH CANAL - MALTA		CONCRETE BEAM BR.& APPROACHES					10/04/99	PHONE NO: 228-9478	
	0.260 km		$ 583,218	$ 577,230	$ 256,615		06/10/00***	44%	20%
PLH-STPS 323-1(10)22				PRINCE, INC			09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 233-3612	
	5.169 km		$ 1,355,029	$ 1,768,761	$ 17,688		04/19/01***	1%	7%
STPP-STPHS 2-1(24)1				CENTURY COMPANIES, INC.			10/07/99	F.P.M. BARTH, TIM	
MILES CITY-AREA		STPP-OVERLAY,WIDENING & SLOPE FLATTENING					11/02/99	PHONE NO: 233-3628	
	2.595 km		$ 937,863	$ 976,727	$ 308,494		11/09/00***	32%	0%
BR 363-1(4)1				SLETTEN CONSTRUCTION CO			10/07/99	F.P.M. PISK, RANDAL	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE					10/25/99	PHONE NO: 228-9478	
	1.140 km		$ 1,622,131	$ 1,419,851	$ 120,809		12/24/00***	9%	0%
BR 9053(18)				SLETTEN CONSTRUCTION CO			10/07/99	F.P.M. PISK, RANDAL	
WILLOW CREEK-NORTH OF HINSDALE		GR,AGG.SURF,CAST IN PLACE CONT INUOUS CONC.FLAT SLAB BRIDGE					/ /	PHONE NO: 228-9478	
	0.480 km		$ 362,967	$ 365,630	$ 3,656		08/08/00***	1%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 277-1(6)29			COP CONSTRUCTION CO.				10/07/99	F.P.M. BACON, DAVID	
CORRAL CREEK-47 KM NE OF HAMMO		GRADE,AGG. SURF.APPROACHES & C ONC.BEAM BRIDGE					/ /	PHONE NO: 377-5296	
ER 277-1(4)31							08/10/00***		
BOX ELDER CREEK-NE OF HAMMOND		GRADE & AGG.SURF.APPROACHES & CONC.BEAM BRIDGE							
CONTRACT TOTAL	1.074	km	$ 930,147	$ 817,817	$ 8,179			1%	0%
NH 1-10(45)590			PRINCE, INC				11/16/99	F.P.M. MIKE BUTZLAFF	
WOLF POINT - EAST		CRACK SEALING,SEAL & COVER					/ /	PHONE NO: 765-1259	
STPP 25-2(7)47							10/20/00***		
JCT. MT. 13 - NW		PLANT MIX OVERLAY,SEAL & COVER							
STPP 32-1(10)0									
JCT. MT. 25 - NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	55.174	km	$ 2,975,139	$ 2,582,575	$ 0			0%	0%
NH 1-9(35)538			RIVERSIDE CONTRACTING, INC.				11/16/99	F.P.M. PISK, RANDAL	
GLASGOW-WEST		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 228-9478	
STPP 31-1(11)17							09/28/00***		
ST MARIE-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	19.099	mi	$ 1,552,322	$ 1,570,313	$ 15,703			1%	0%
GLENDIVE DISTRICT TOTALS			$ 71,223,525	$ 72,067,328	$ 59,507,297			80%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/99

DATE:01/10/00 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0			S K CONSTRUCTION, INC.				PEND	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.				11/26/99	10/28/96	PHONE NO: 322-5870	
	7.981 km			$ 5,945,331	$ 5,478,423	$ 5,744,651		10/28/99	100%	92%
IM 0002(65)			OMO CONSTRUCTION INC					12/12/96	F.P.M. FAVERO CRAIG(ACTING)	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS						03/26/97	PHONE NO: 657-0267	
	57.000 mi			$ 2,983,689	$ 2,633,050	$ 2,635,426		02/27/00***	98%	120%
DPI 0194(001) F			NORTHERN LINE LAYERS, INC.					06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER						08/10/98	PHONE NO: 657-0269	
	4.154 km			$ 14,524,331	$ 15,444,134	$ 13,304,235		10/06/01***	86%	61%
IM 94-1(55)0			EMPIRE SAND AND GRAVEL CO.,INC					07/07/98	F.P.M. FAVERO CRAIG(ACTING)	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU MBLE STRIPS						09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453							PEND	02/27/00***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV ER & RUMBLE STRIPS					12/09/99			
CONTRACT TOTAL	17.143 km			$ 2,266,828	$ 1,980,980	$ 1,925,142			97%	80%
STPS 401-1(2)0			AMERICAN CONTRACTING, INC.					09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER						10/21/98	PHONE NO: 657-0271	
	12.754 km			$ 4,641,922	$ 4,713,098	$ 4,362,197		04/11/01***	93%	78%
IM 90-9(87)473			JTL GROUP, INC.-BILLINGS					11/02/98	F.P.M. FAVERO CRAIG(ACTING)	
BIG HORN COUNTY LINE-EAST		MILL,PLANT MIX FILL & SEAL & C OVER						04/15/99	PHONE NO: 657-0267	
	10.511 km			$ 1,911,140	$ 1,874,341	$ 1,584,435		02/27/00***	85%	108%
STPP 14-5(15)169			WICKENS CONSTRUCTION, INC.					11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER						02/22/99	PHONE NO: 323-3021	
	19.333 km			$ 11,563,965	$ 9,648,986	$ 4,524,426		01/23/02***	47%	56%
IM 90-8(132)438			JTL GROUP, INC.-BILLINGS					12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8						03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437								11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE								
CONTRACT TOTAL	19.734 km			$ 10,173,185	$ 9,101,273	$ 7,400,101			81%	54%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RT 56395(1)			EMPIRE SAND AND GRAVEL CO.,INC					02/03/99	F.P.M. FAVERO CRAIG(ACTING)	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER						07/17/99	PHONE NO: 657-0267	
RT 56788(3)								02/27/00***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER								
RTF 16-1(40)12										
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER								
RTF 48-1(19)1										
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER								
RTM 1026(1)										
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER								
CONTRACT TOTAL	42.259	km		$ 967,359	$ 910,925	$ 731,835			80%	93%
BR 9049(15)			COP CONSTRUCTION CO.					02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS						04/21/99	PHONE NO: 657-0273	
	0.419	km		$ 1,144,043	$ 1,146,007	$ 1,057,978		06/19/00***	92%	83%
NH 61-1(8)13 F			WICKENS CONSTRUCTION, INC.					04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER						04/19/99	PHONE NO: 323-3699	
	14.188	km		$ 7,956,805	$ 6,897,684	$ 5,330,419		02/28/02***	77%	52%
IM 90-7(73)378			RIVERSIDE CONTRACTING, INC.				APPR	04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER					11/30/99	06/18/99	PHONE NO: 322-5870	
	20.763	km		$ 2,894,577	$ 2,453,107	$ 2,852,666		12/24/00***	98%	83%
IM 0002(420)			QUALITY CONCRETE COMPANY				APPR	05/04/99	F.P.M. NELSON, ROD	
D5-BRIDGE DECK SKID RESISTANCE		BRIDGE DECK REPAIR & JOINT REP AIR					12/15/99	07/01/99	PHONE NO: 657-0264	
	0.128	km		$ 648,815	$ 499,130	$ 581,598		12/25/00***	98%	99%
STPS 297-1(3)22			S K CONSTRUCTION, INC.					06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.						08/02/99	PHONE NO: 538-8732	
	5.406	km		$ 1,498,847	$ 1,414,950	$ 1,308,808		06/12/01***	92%	70%
ER 48(22)			STILLWATER EXCAVATING					06/29/99	F.P.M. BERGEN, PERRY	
COLUMBUS AREA FLOOD REPAIR		COLUMBUS AREA FLOOD REPAIR & R IPRAP						10/07/99	PHONE NO: 322-5870	
	0.000	mi		$ 73,780	$ 64,019	$ 56,932		05/01/00***	89%	18%
IM 90-9(91)498			EMPIRE SAND AND GRAVEL CO.,INC					06/29/99	F.P.M. FAVERO CRAIG(ACTING)	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.						09/01/99	PHONE NO: 657-0267	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-9(85)509								10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER								
IM 90-9(86)517										
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER								
CONTRACT TOTAL	37.617 km			$ 3,480,454	$ 4,188,307	$ 1,952,874			47%	58%
STPP 43-1(15)19			MONTGOMERY CONSTRUCTION					08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER						09/22/99	PHONE NO: 323-3699	
	1.406 km			$ 942,490	$ 918,161	$ 586,616		09/14/00***	64%	40%
ER 0002(373)			SIERRA ROCK AND DIRT, INC.					08/04/99	F.P.M. HUBER,JOHN	
MUSSELSHELL VALLEY EROSION		RIPRAP						09/23/99	PHONE NO: 323-3021	
	0.000 km			$ 217,567	$ 183,166	$ 57,146		07/26/00***	31%	11%
BR 9048(15)			SLETTEN CONSTRUCTION CO					08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S						09/14/99	PHONE NO: 657-0273	
	1.250 km			$ 1,702,017	$ 1,570,037	$ 377,665		10/01/00***	24%	22%
ER 80-3(5)58			RIVERSIDE CONTRACTING, INC.					08/04/99	F.P.M. TILZEY, RONALD	
MEADOW BROOK HILL - FLOOD REPA		FLOOD-REPAIR						09/08/99	PHONE NO: 538-8732	
	0.359 km			$ 393,739	$ 397,397	$ 381,158		05/23/00***	96%	81%
PLH-STPS-CT 314-1(13)32			E.H. OFTEDAL AND SONS, INC.					09/01/99	F.P.M. FAVERO CRAIG(ACTING)	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER						/ /	PHONE NO: 657-0267	
	19.913 km			$ 9,237,472	$ 7,818,266	$ 79,322		02/11/02***	1%	0%
RTS 532-1(2)10			JTL GROUP, INC.-BILLINGS					10/07/99	F.P.M. SLOE, DAVID A.	
KING AVE. W.- 88TH TO 72ND		PMS OVERLAY,SEAL & COVER						/ /	PHONE NO: 657-0269	
	3.280 km			$ 192,599	$ 182,483	$ 1,825		03/04/00***	1%	0%
STPHS 0002(78)			ACE ELECTRIC INC					10/07/99	F.P.M. SHUPAK,TOM	
DISTRICT 5 - ELECTRICAL		SIGNAL,STRIPING ON RIMROCK RD. & 54TH ST.WEST						11/23/99	PHONE NO: 657-0271	
	0.000 km			$ 360,225	$ 328,622	$ 26,691		08/17/00***	8%	0%
BR 478-1(4)2			COP CONSTRUCTION CO.					10/07/99	F.P.M. STUDEBAKER, RAYMOND	
OTTER CREEK - 4.2 KM NE OF BIG		APPROACHES,CONC.BEAM BRIDGE						11/01/99	PHONE NO: 657-0273	
	0.375 km			$ 295,937	$ 326,326	$ 169,886		08/06/00***	52%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(347)			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. BROWN GERRY	
3 LOCATIONS-DIST 5-SAFETY IMPR		SIGNING,SAFETY IMPROVEMENTS						/ /	PHONE NO: 323-3699	
	0.850 km			$ 450,885	$ 408,006	$ 0		10/01/00***	0%	0%
NH 53-1(24)0			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. SHUPAK,TOM	
27TH ST.(STATE - 1ST AVE. SO.)		PLANT MIX OVERLAY,SEAL & COVER ,ADA SIDEWALKS						/ /	PHONE NO: 657-0271	
	1.351 km			$ 634,382	$ 579,413	$ 5,794		09/12/00***	1%	0%
BR 9014(17)			SLETTEN CONSTRUCTION CO					11/16/99	F.P.M. TILZEY, RONALD	
JUDITH R - 16 KM W OF WINIFRED		STEEL GIRDER BRIDGE & GRAVEL A PPROACHES						/ /	PHONE NO: 538-8732	
	0.448 mi			$ 1,272,426	$ 1,092,154	$ 10,921		10/24/00***	1%	0%
STPS-FH 298-1(5)1			WICKENS CONSTRUCTION, INC.					12/09/99	F.P.M. BERGEN, PERRY	
BIG TIMBER - SOUTH		GRADING,AGG. & PL MIX BIT.SURF ACING,SEAL & COVER						/ /	PHONE NO: 322-5870	
RTS 298-1(9)1								11/15/00***		
BIG TIMBER - SOUTH		PL MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	4.075 mi			$ 2,301,562	$ 2,270,872	$ 0			0%	0%
BILLINGS DISTRICT TOTALS				$ 90,676,370	$ 84,523,317	$ 57,050,748			66%	
TOTALS FOR ALL PROJECTS:				$363,177,972	$349,271,075	$241,602,917			67%	